

TABLE: ENVIRONMENTAL MANAGEMENT PLAN

Project activity /stage	Potential impact	Proposed mitigation measure	Parameter to be monitored	Measurement and frequency	Institutional responsibility	Implementation schedule	Applicability
<b>Pre-construction</b>							
Location of transmission towers and transmission line alignment and design	Exposure to safety related risks	Setback of dwellings to overhead line route designed in accordance with permitted level of power frequency and the regulation of supervision at sites.	Tower location and line alignment selection with respect to nearest dwellings	Setback distances to nearest houses - once	POWERGRID	Part of tower siting survey and detailed alignment survey and design	Transmission Line Tower Packages
Equipment specifications and design parameters	Release of chemicals and gases in receptors (air, water, land)	PCBs not used in substation transformers or other project facilities or equipment.	Transformer design	Exclusion of PCBs in transformers stated in tender specification - once	POWERGRID	Part of tender specifications for the equipment	Substation Equipment /Packages*
		Processes, equipment and systems not to use chlorofluorocarbons (CFCs), including halon, and their use, if any, in existing processes and systems	Process, equipment and system design	Exclusion of CFCs stated in tender specification - once	POWERGRID	Part of tender specifications for the equipment	

<b>Project activity /stage</b>	<b>Potential impact</b>	<b>Proposed mitigation measure</b>	<b>Parameter to be monitored</b>	<b>Measurement and frequency</b>	<b>Institutional responsibility</b>	<b>Implementation schedule</b>	<b>Applicability</b>
		should be phased out and to be disposed of in a manner consistent with the requirements of the Government		Phase out schedule to be prepared in case still in use - once		Part of equipment and process design	
Transmission line design	Exposure to electromagnetic interference	Transmission line design to comply with the limits of electromagnetic interference from overhead power lines	Electromagnetic field strength for proposed line design	Line design compliance with relevant standards - once	POWERGRID	Part of detailed alignment survey and design	Transmission Line Tower Packages
Location of transmission towers and transmission line alignment and design	Impact on water bodies and land	Consideration of tower location at where they could be located to avoid water bodies or agricultural land.	Tower location and line alignment selection (distance to water and/or agricultural land)	Consultation with local authorities and land owners - once	POWERGRID	Part of tower siting survey and detailed alignment survey and design	Transmission Line Tower Packages
	Social inequities	Careful route selection to avoid existing settlements	Tower location and line alignment selection (distance to nearest dwellings or social institutions)	Consultation with local authorities and land owners - once	POWERGRID	Part of detailed tower siting and alignment survey and design	
		Minimise need to acquire agricultural land	Tower location and line alignment selection (distance to agricultural land)	Consultation with local authorities and land owners - once	POWERGRID	Part of detailed tower siting and alignment survey and design	

<b>Project activity /stage</b>	<b>Potential impact</b>	<b>Proposed mitigation measure</b>	<b>Parameter to be monitored</b>	<b>Measurement and frequency</b>	<b>Institutional responsibility</b>	<b>Implementation schedule</b>	<b>Applicability</b>
Encroachment into precious ecological areas	Loss of precious ecological values/ damage to precious species	Avoid encroachment by careful site and alignment selection	Tower location and line alignment selection (distance to nearest designated ecological protection area)	Consultation with local authorities - once	POWERGRID	Part of detailed siting and alignment survey /design	Transmission Line Tower Packages
		Minimise the need by using existing towers and RoW wherever possible	Tower location and line alignment selection	Consultation with local authorities and design engineers - once	POWERGRID	Part of detailed siting and alignment survey/design	
Transmission line through forestland	Deforestation and loss of biodiversity	Avoid encroachment by careful site and alignment selection	Tower location and line alignment selection (distance to nearest protected or reserved forest)	Consultation with local authorities - once	POWERGRID	Part of detailed siting and alignment survey/design	Transmission Line Tower Packages
		Minimise the need by using existing towers, tall towers and RoW, wherever possible		Consultation with local authorities and design engineers - once			
		Obtain statutory clearances from the Government	Statutory approvals from Government	Compliance with regulations - once for each subproject			

**Appendix-I to SCC**  
**Page 4 of 19**

<b>Project activity /stage</b>	<b>Potential impact</b>	<b>Proposed mitigation measure</b>	<b>Parameter to be monitored</b>	<b>Measurement and frequency</b>	<b>Institutional responsibility</b>	<b>Implementation schedule</b>	<b>Applicability</b>
Encroachment into farmland	Loss of agricultural productivity	Use existing tower footings/towers wherever possible	Tower location and line alignment selection	Consultation with local authorities and design engineers - once	POWERGRID	Part of detailed alignment survey and design	Transmission Line Tower Packages
		Avoid siting new towers on farmland wherever feasible	Tower location and line alignment selection	Consultation with local authorities and design engineers - once		Part of detailed siting and alignment survey /design	
		Farmers compensated for any permanent loss of productive land	Design of Implementation of Crop Compensation (based on affected area)	Consultation with affected parties – once in a quarter		Prior to construction phase	
		Farmers/landowners compensated for significant trees that need to be trimmed/ removed along RoW.	Design of Implementation of Tree compensation (estimated area to be trimmed/removed)	Consultation with affected parties – once in a quarter		Prior to construction phase	

<b>Project activity /stage</b>	<b>Potential impact</b>	<b>Proposed mitigation measure</b>	<b>Parameter to be monitored</b>	<b>Measurement and frequency</b>	<b>Institutional responsibility</b>	<b>Implementation schedule</b>	<b>Applicability</b>
			Statutory approvals for tree trimming /removal	Compliance with regulations – once for each subproject		Part of detailed siting and alignment survey /design	
Noise related	Nuisance to neighbouring properties	Substations sited and designed to ensure noise will not be a nuisance.	Noise levels	Noise levels to be specified in tender documents - once	POWERGRID	Part of detailed equipment design	Substation Packages
Interference with drainage patterns/Irrigation channels	Flooding hazards/loss of agricultural production	Appropriate siting of towers to avoid channel interference	Tower location and line alignment selection (distance to nearest flood zone)	Consultation with local authorities and design engineers - once	POWERGRID	Part of detailed alignment survey and design	Transmission Line Tower Packages
Escape of polluting materials	Environmental pollution	Transformers designed with oil spill containment systems, and purpose-built oil, lubricant and fuel storage system, complete with spill cleanup equipment.	Equipment specifications with respect to potential pollutants	Tender document to mention specifications - once	POWERGRID	Part of detailed equipment design /drawings	Transformer specifications

Project activity /stage	Potential impact	Proposed mitigation measure	Parameter to be monitored	Measurement and frequency	Institutional responsibility	Implementation schedule	Applicability
		Substations to include drainage and sewage disposal systems to avoid offsite land and water pollution.	Substation sewage design	Tender document to mention detailed specifications - once	POWERGRID	Part of detailed substation layout and design /drawings	Substation packages (civil)
Equipment submerged under flood	Contamination of receptors (land, water)	Substations constructed above the high flood level (HFL) by raising the foundation pad.	Substation design to account for HFL (elevation with respect to HFL elevation)	Base height as per flood design - once	POWERGRID	Part of detailed substation layout and design /drawings	Substation packages (civil)
Explosions/Fire	Hazards to life	Design of substations to include modern fire control systems/firewalls.	Substation design compliance with fire prevention and control codes	Tender document to mention detailed specifications - once	POWERGRID	Part of detailed substation layout and design /drawings	Substation packages
		Provision of fire fighting equipment to be located close to transformers.					
Construction							
Equipment layout and installation	Noise and vibrations	Construction techniques and machinery selection seeking to minimize ground disturbance.	Construction techniques and machinery	Construction techniques and machinery creating minimal ground disturbance - once at the	POWERGRID (Contractor through contract provisions)	Construction period	All packages

<b>Project activity /stage</b>	<b>Potential impact</b>	<b>Proposed mitigation measure</b>	<b>Parameter to be monitored</b>	<b>Measurement and frequency</b>	<b>Institutional responsibility</b>	<b>Implementation schedule</b>	<b>Applicability</b>
				start of each construction phase			
Physical construction	Disturbed farming activity	Construction activities on cropping land timed to avoid disturbance of field crops (within one month of harvest wherever possible).	Timing of start of construction	Crop disturbance – Post harvest as soon as possible but before next crop - once per site	POWERGRID (Contractor through contract provisions)	Construction period	All packages
Mechanized construction	Noise, vibration and operator safety, efficient operation	Construction equipment to be well maintained.	Construction equipment – estimated noise emissions	Complaints received by local authorities - every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	All packages
	Noise, vibration, equipment wear and tear	Turning off plant not in use.	Construction equipment – estimated noise emissions and operating schedules	Complaints received by local authorities - every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	
Construction of roads for accessibility	Increase in airborne dust particles	Existing roads and tracks used for construction and maintenance access to the line wherever possible.	Access roads, routes (length and width of new access roads to be constructed)	Use of established roads wherever possible - every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	Transmission Line Tower Packages

<b>Project activity /stage</b>	<b>Potential impact</b>	<b>Proposed mitigation measure</b>	<b>Parameter to be monitored</b>	<b>Measurement and frequency</b>	<b>Institutional responsibility</b>	<b>Implementation schedule</b>	<b>Applicability</b>
	Increased land requirement for temporary accessibility	New access ways restricted to a single carriageway width within the RoW.	Access width (meters)	Access restricted to single carriageway width within RoW - every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	
Temporary blockage of utilities	Overflows, reduced discharge	Temporary placement of fill in drains/canals not permitted.	Temporary fill placement (m <sup>3</sup> )	Absence of fill in sensitive drainage areas - every 4 weeks	POWERGRID (Contractor through contract provisions)	Construction period	All Packages
Site clearance	Vegetation	Marking of vegetation to be removed prior to clearance, and strict control on clearing activities to ensure minimal clearance.	Vegetation marking and clearance control (area in m <sup>2</sup> )	Clearance strictly limited to target vegetation - every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	All Packages
Trimming/cutting of trees within RoW	Fire hazards	Trees allowed growing up to a height within the RoW by maintaining adequate clearance between the top of tree and the conductor as per the regulations.	Species-specific tree retention as approved by statutory authorities (average and maximum tree height at maturity, in meters)	Presence of target species in RoW following vegetation clearance – once per site	POWERGRID (Contractor through contract provisions)	Construction period	Transmission Line Tower Packages



<b>Project activity /stage</b>	<b>Potential impact</b>	<b>Proposed mitigation measure</b>	<b>Parameter to be monitored</b>	<b>Measurement and frequency</b>	<b>Institutional responsibility</b>	<b>Implementation schedule</b>	<b>Applicability</b>
	Loss of vegetation and deforestation	Trees that can survive pruning to comply should be pruned instead of cleared.	Species-specific tree retention as approved by statutory authorities	Presence of target species in RoW following vegetation clearance – once per site	POWERGRID (Contractor through contract provisions)	Construction period	Transmission Line Tower Packages
		Felled trees and other cleared or pruned vegetation to be disposed of as authorized by the statutory bodies.	Disposal of cleared vegetation as approved by the statutory authorities (area cleared in m <sup>2</sup> )	Use or intended use of vegetation as approved by the statutory authorities – once per site	POWERGRID (Contractor through contract provisions)	Construction period	
Wood/vegetation harvesting	Loss of vegetation and deforestation	Construction workers prohibited from harvesting wood in the project area during their employment, (apart from locally employed staff continuing current legal activities).	Illegal wood /vegetation harvesting (area in m <sup>2</sup> , number of incidents reported)	Complaints by local people or other evidence of illegal harvesting - every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	All Packages
Surplus earthwork/soil	Runoff to cause water pollution, solid waste disposal	Soil excavated from tower footings disposed of by placement along roadsides, or at nearby	Soil disposal locations and volume (m <sup>3</sup> )	Acceptable soil disposal sites - every 2 weeks	POWER GRID (Contractor through contract provisions)	Construction period	Transmission Line Tower Packages

<b>Project activity /stage</b>	<b>Potential impact</b>	<b>Proposed mitigation measure</b>	<b>Parameter to be monitored</b>	<b>Measurement and frequency</b>	<b>Institutional responsibility</b>	<b>Implementation schedule</b>	<b>Applicability</b>
		house blocks if requested by landowners.					
Substation construction	Loss of soil	Fill for the substation foundations obtained by creating or improving local water supply ponds or drains, with the agreement of local communities.	Borrow area siting (area of site in m <sup>2</sup> and estimated volume in m <sup>3</sup> )	Acceptable borrow areas that provide a benefit - every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	Substation Package (Civil)
Substation construction	Water pollution	Construction activities involving significant ground disturbance (i.e. substation land forming) not undertaken during the monsoon season.	Seasonal start and finish of major earthworks (pH, BOD/COD, Suspended solids, other ?)	Timing of major disturbance activities - prior to start of construction activities	POWERGRID (Contractor through contract provisions)	Construction period	Substation Package (Civil)
Site clearance	Vegetation	Tree clearances for easement establishment to only involve cutting trees off at ground level or pruning as appropriate, with tree stumps and roots left in place and ground cover left undisturbed.	Ground disturbance during vegetation clearance (area, m <sup>2</sup> )	Amount of ground disturbance - every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	Substation Package (Civil)
			Statutory approvals	Statutory approvals for tree clearances – once for each site	POWERGRID (Contractor through contract provisions)	Construction period	

**Appendix-I to SCC**  
**Page 11 of 19**

<b>Project activity /stage</b>	<b>Potential impact</b>	<b>Proposed mitigation measure</b>	<b>Parameter to be monitored</b>	<b>Measurement and frequency</b>	<b>Institutional responsibility</b>	<b>Implementation schedule</b>	<b>Applicability</b>
Tower construction – disposal of surplus earthwork/fill	Waste disposal	Excess fill from tower foundation excavation disposed of next to roads or around houses, in agreement with the local community or landowner.	Location and amount (m <sup>3</sup> ) of fill disposal	Appropriate fill disposal locations - every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	Transmission Line Tower Packages
Storage of chemicals and materials	Contamination of receptors (land, water, air)	Fuel and other hazardous materials securely stored above high flood level.	Location of hazardous material storage; spill reports (type of material spilled, amount (kg or m <sup>3</sup> ) and action taken to control and clean up spill)	Fuel storage in appropriate locations and receptacles - every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	All Packages
Construction schedules	Noise nuisance to neighbouring properties	Construction activities only undertaken during the day and local communities informed of the construction schedule.	Timing of construction (noise emissions, [dB(a)])	Daytime construction only - every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	All Packages
Provision of facilities for construction workers	Contamination of receptors (land, water, air)	Construction workforce facilities to include proper sanitation, water supply and waste disposal facilities.	Amenities for Workforce facilities	Presence of proper sanitation, water supply and waste disposal	POWERGRID (Contractor through contract provisions)	Construction period	All Packages

Project activity /stage	Potential impact	Proposed mitigation measure	Parameter to be monitored	Measurement and frequency	Institutional responsibility	Implementation schedule	Applicability
				facilities - once each new facility			
Encroachment into farmland	Loss of agricultural productivity	Use existing access roads wherever possible	Usage of existing utilities	Complaints received by local people /authorities - every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	All Packages
		Ensure existing irrigation facilities are maintained in working condition	Status of existing facilities				
		Protect /preserve topsoil and reinstate after construction completed	Status of facilities (earthwork in m³)				
		Repair /reinstate damaged bunds etc after construction completed	Status of facilities (earthwork in m³)				
	Social inequities	Compensation for temporary loss in agricultural production	Implementation of Crop compensation (amount paid, dates, etc.)	Consultation with affected parties – once in a quarter	POWERGRID	Prior to construction	
Uncontrolled erosion/silt runoff	Soil loss, downstream siltation;	Need for access tracks minimised, use of existing roads.	Design basis and construction procedures	Incorporating good design and construction management	POWERGRID (Contractor through contract provisions)	Construction period	All Packages
		Limit site clearing to work areas	(suspended solids in receiving waters;				

Project activity /stage	Potential impact	Proposed mitigation measure	Parameter to be monitored	Measurement and frequency	Institutional responsibility	Implementation schedule	Applicability
		Regeneration of vegetation to stabilise works areas on completion (where applicable)	area re-vegetated in m <sup>2</sup> ; amount of bunds constructed [length in meter, area in m <sup>2</sup> , or volume in m <sup>3</sup> ])	practices – once for each site			
		Avoidance of excavation in wet season					
		Water courses protected from siltation through use of bunds and sediment ponds					
Nuisance to nearby properties	Losses to neighbouring land uses/ values	Contract clauses specifying careful construction practices.	Contract clauses	Incorporating good construction management practices – once for each site	POWERGRID (Contractor through contract provisions)	Construction period	All Packages
		As much as possible existing access ways will be used.	Design basis and layout	Incorporating good design engineering practices – once for each site			

<b>Project activity /stage</b>	<b>Potential impact</b>	<b>Proposed mitigation measure</b>	<b>Parameter to be monitored</b>	<b>Measurement and frequency</b>	<b>Institutional responsibility</b>	<b>Implementation schedule</b>	<b>Applicability</b>
		Productive land will be reinstated following completion of construction	Reinstatement of land status (area affected, m <sup>2</sup> )	Consultation with affected parties – twice – immediately after completion of construction and after the first harvest			
	Social inequities	Compensation will be paid for loss of production, if any.	Implementation of Tree/Crop compensation (amount paid)	Consultation with affected parties – once in a quarter	POWERGRID	Prior to construction	
Flooding hazards due to construction impediments of natural drainage	Flooding and loss of soils, contamination of receptors (land, water)	Avoid natural drainage pattern /facilities being disturbed /blocked /diverted by the on-going construction activities	Contract clauses (e.g., suspended solids and BOD/COD in receiving water)	Incorporating good construction management practices – once for each site	POWERGRID (Contractor through contract provisions)	Construction period	All packages
Equipment submerged under flood	Contamination of receptors (land, water)	Equipment stored at secure place above the high flood level (HFL).	Store room level to be above HFL (elevation difference in meters)	Store room level as per flood design - once	POWERGRID	Construction period	# All packages
Inadequate siting of borrow areas	Loss of land values	Existing borrow sites will be used to source	Contract clauses	Incorporating good	POWERGRID (Contractor	Construction period	Substation Packages

<b>Project activity /stage</b>	<b>Potential impact</b>	<b>Proposed mitigation measure</b>	<b>Parameter to be monitored</b>	<b>Measurement and frequency</b>	<b>Institutional responsibility</b>	<b>Implementation schedule</b>	<b>Applicability</b>
(quarry areas)		aggregates, therefore, no need to develop new sources of aggregates		construction management practices – once for each site	through contract provisions)		
Health and safety	Injury and sickness of workers and members of the public	Contract provisions specifying minimum requirements for construction camps	Contract clauses (number of incidents and total lost-work days caused by injuries and sickness)	Contract clauses compliance – once every quarter	POWERGRID (Contractor through contract provisions)	Construction period	All Packages
		Contractor to prepare and implement a health and safety plan.					
		Contractor to arrange for health and safety training sessions					
Inadequate construction stage monitoring	Likely to maximise damages	Training of POWERGRID environmental monitoring personnel	Training schedules	Number of programs attended by each person – once a year	POWERGRID	Routinely throughout construction period	All Packages
		Implementation of effective environmental monitoring and reporting system using checklist of all contractual environmental requirements	Respective contract checklists and remedial actions taken thereof.	Submission of duly completed checklists of all contracts for each site – once			

<b>Project activity /stage</b>	<b>Potential impact</b>	<b>Proposed mitigation measure</b>	<b>Parameter to be monitored</b>	<b>Measurement and frequency</b>	<b>Institutional responsibility</b>	<b>Implementation schedule</b>	<b>Applicability</b>
		Appropriate contact clauses to ensure satisfactory implementation of contractual environmental mitigation measures.	Compliance report related to environmental aspects for the contract	Submission of duly completed compliance report for each contract - once			
<b>Operation and Maintenance</b>							
Location of transmission towers and transmission line alignment and design	Exposure to safety related risks	Setback of dwellings to overhead line route designed in accordance with permitted level of power frequency and the regulation of supervision at sites.	Compliance with setback distances ("as-built" diagrams)	Setback distances to nearest houses - once in quarter	POWERGRID	During operations	Transmission Line Tower Packages
Equipment submerged under flood	Contamination of receptors (land, water)	Equipment installed above the high flood level (HFL) by raising the foundation pad.	Substation design to account for HFL ("as-built" diagrams)	Base height as per flood design - once	POWERGRID	During operations	All packages
Oil spillage	Contamination of land/nearby water bodies	Substation transformers located within secure and impervious bunded areas with a storage capacity of at least 100% of the capacity of oil in transformers and associated reserve tanks.	Substation bunding ("as-built" diagrams)	Bunding capacity and permeability - once	POWERGRID	During operations	Substation Packages*



Project activity /stage	Potential impact	Proposed mitigation measure	Parameter to be monitored	Measurement and frequency	Institutional responsibility	Implementation schedule	Applicability
Inadequate provision of staff/workers health and safety during operations	Injury and sickness of staff /workers	Careful design using appropriate technologies to minimise hazards	Usage of appropriate technologies (lost work days due to illness and injuries)	Preparedness level for using these technologies in crisis – once each year	POWERGRID	Design and operation	All Packages
		Safety awareness raising for staff.	Training/awareness programs and mock drills	Number of programs and percent of staff /workers covered – once each year			
		Preparation of fire emergency action plan and training given to staff on implementing emergency action plan					
		Provide adequate sanitation and water supply facilities	Provision of facilities	Complaints received from staff /workers every 2 weeks			
Electric Shock Hazards	Injury/mortality to staff and public	Careful design using appropriate technologies to minimise hazards	Usage of appropriate technologies (number of injury incidents, lost work days)	Preparedness level for using these technologies in crisis – once a month	POWERGRID	Design and Operation	All Packages
		Security fences around substations	Maintenance of fences	Report on maintenance – every 2 weeks			
		Barriers to prevent climbing on/ dismantling of transmission towers	Maintenance of barriers				

<b>Project activity /stage</b>	<b>Potential impact</b>	<b>Proposed mitigation measure</b>	<b>Parameter to be monitored</b>	<b>Measurement and frequency</b>	<b>Institutional responsibility</b>	<b>Implementation schedule</b>	<b>Applicability</b>
		Appropriate warning signs on facilities	Maintenance of warning signs				
		Electricity safety awareness raising in project areas	Training /awareness programs and mock drills for all concerned parties	Number of programs and percent of total persons covered – once each year			
Equipment specifications and design parameters	Release of chemicals and gases in receptors (air, water, land)	Processes, equipment and systems using cholofluorocarbons (CFCs), including halon, should be phased out and to be disposed of in a manner consistent with the requirements of the Government.	Process, equipment and system design	Phase out schedule to be prepared in case still in use – once in a quarter	POWERGRID	Operations	Substation Packages*
Transmission line maintenance	Exposure to electromagnetic interference	Transmission line design to comply with the limits of electromagnetic interference from overhead power lines	Required ground clearance (meters)	Ground clearance - once	POWERGRID	Operations	Transmission Line Tower Packages
Noise related	Nuisance to neighbouring properties	Substations sited and designed to ensure noise will not be a nuisance.	Noise levels (dB(a))	Noise levels at boundary nearest to properties and	POWERGRID	Operations	Substation Packages*

Project activity /stage	Potential impact	Proposed mitigation measure	Parameter to be monitored	Measurement and frequency	Institutional responsibility	Implementation schedule	Applicability
				consultation with affected parties if any - once			

\*Substation packages also include Transformer, Reactor, FSC / TCSC Packages