

# Appendix-B

## IMPLEMENTATION SCHEDULE

Sl. No.	Description of Work	Commencement	Completion
		(Period in Days from date of NOA)	
1	Approval of Survey format/ Design Document/ DRS	0	7
2	Submission of MTCTE, Type Test etc Certificates/ Reports & their acceptance	0	7
3	Approval of Functiona Test, FAT & SAT Procedures	0	7
4	<b>Lot-1 (Jamnagar, Trivandrum &amp; Rajasthan complete &amp; ~40% OTN equipment)</b>		
	i BoQ Finalization	0	7
	ii FAT & Despatch clearance	8	63
	iii Transportation to sites	64	70
	iv Site Installation, Testing & commissioning (SAT1 & SAT2) including Functional Test	71	91
5	<b>Lot-2 (TMN)</b>		
	i BoQ Finalization	8	14
	ii Physical Inspection of TMN & Despatch clearance	64	70
	iii Transportation to sites	71	77
	iv Site Installation, Testing & commissioning (SAT-3), FAT & Functional Test	78	91
6	<b>Lot-3 (Jorhat &amp; Bangalore complete and ~20% OTN equipment)</b>		
	i BoQ Finalization	64	70
	ii FAT & Despatch clearance	71	126
	iii Transportation to sites	127	140
	iv Site Installation, Testing & commissioning (SAT1 & SAT2)	141	161
7	<b>Lot-4 (~20% OTN equipment)</b>		
	i BoQ Finalization	127	133
	ii FAT & Despatch clearance	134	189
	iii Transportation to sites	190	203
	iv Site Installation, Testing & commissioning (SAT1 & SAT2)	204	224
8	<b>Lot-5 (~20% OTN equipment)</b>		
	i BoQ Finalization	191	197
	ii FAT & Despatch clearance	198	253
	iii Transportation to sites	254	267
	iv Site Installation, Testing & commissioning (SAT1 & SAT2)	268	288
9	SAT-3 for complete* Network	289	316
10	VAPT and implementation of its mitigation plan	310	365

**Note:**

- 1 PowerTel may prepone/ postpone any of the LOT based on requirement.
- 2 PowerTel may increase/ decrease the no of LOT for delivery of equipment, based on requirement.
- 3 PowerTel may increase/ decrease (approx. ±10%) the no of Equipment in each LOT based on requirement.
- 4 In case of change in scope of Work in any of the above LOT, the completion schedule shall be finalized with mutual discussion.
- 5 TOC (Taking over Certificate) will be issued on LOT basis after completion of SAT-III.
- 6 VAPT can be preponed and performed after 60% completion of scope of work (including TMN).
- 7 \* SAT-3 will be performed as per the timeline specified above with atleast Two DWDM Network & supply of 30% OTN equipment.