

Semi-Annual Environmental Safeguard Monitoring Report

Loan Number : 3521-IND & 8325-IND

Reporting Period : January to June 2019

Solar Transmission Sector Project

Prepared by : ESMD, CORPORATE CENTRE, POWERGRID

Implementing Agency : POWERGRID

Executing Agency : POWERGRID

Date : 6 September 2019

ABBREVIATIONS

ADB	–	Asian Development Bank
CEA	–	Central Electricity Authority
CPTD	–	Compensation Plan for Temporary Damages
CSS	–	Country Safeguard System
CTU	–	Central Transmission Utility
DFO	–	Divisional Forest Officer
EAMP	–	Environmental Assessment Management Plan
ESPP	–	Environment and Social Policy & Procedures
ESMD	–	Environment & Social Management Department
EMP	–	Environmental Management Plan
GHGs	–	Green House Gases
GRM	–	Grievances Redressal Mechanism
GRC	–	Grievance Redressal Committee
HVDC	–	High Voltage Direct Current
IEAR	–	Initial Environmental Assessment Report
ISTS	–	Inter State Transmission Scheme
Km	–	Kilometers
MoEFCC	–	Ministry of Environment, Forest and Climate Change
NO	-	Nodal Officer
PAL	–	POWERGRID Academy of Leadership
PAPs	–	Project Affected Persons
POWERGRID	–	Power Grid Corporation of India Ltd.
PMU	–	Project Management Unit
RAP	–	Resettlement Action Plan
RE	–	Renewable Energy
RoW	–	Right of Way
S/s	–	Substation
SAMP	–	Social Assessment Management Plan
SPS	–	Safeguard Policy Statement, 2009 of ADB
TPDP	–	Tribal People Development Plan
UMSPP	–	Ultra Mega Solar Power Parks
USD	–	United States Dollar

TABLE OF CONTENTS

Section	Description	Page No.
	Executive Summary	4
Section 1	: Introduction	- 6
1.1	: Overall Project Description	- 7
1.2	: Project Objectives	- 8
1.3	: Environmental Category	- 8
1.4	: Environmental Performance Indicators	- 8
1.5	: Overall Project Progress, Agreed Milestones and Completion Schedules	- 8
Section 2	: Compliance Status with Applicable Statutory Requirements	- 10
Section 3	: Compliance Status with Major Loan Covenants	- 12
Section 4	: Compliance Status with Environment Management and Monitoring Plan Stipulated in IEER and as agreed with ADB	- 15
Section 5	: Approach and Methodology engaged for Environmental Monitoring of the Project	- 34
Section 6	: Monitoring of Environmental Receptors/Attributes	- 35
Section 7	: Any other Monitoring of Environmental Aspects, Impacts observed during Implementation	- 35
Section 8	: Details of Grievance Redress Committee and Complaint Received and action taken	- 35
Section 9	: Conclusion	- 38

Enclosures:

Annexure-1: Status of Action Plan for Safeguards under CSS	39
Annexure-2: Health & Safety Compliance	41
Plate-1 : Organisational Support Structure for ESPP Implémentation & Monitoring.....	47
Attachment 1: Comments-Responses Matrix.....	48

EXECUTIVE SUMMARY

POWERGRID, the Central Transmission Utility (CTU) of the country has been implementing various Inter State Transmission System (ISTS) in 7 States associated with 9 Ultra Mega Solar Power Parks on compressed time schedule basis. The Solar Transmission Sector Project ("The Project") comprising of different transmission systems associated with Solar Parks at Bhadla (Rajasthan), Banaskantha (Gujarat), Tumkur (Karnataka) and refurbishment work of HVDC Rihand-Dadri Project being implemented with financial assistance of USD 225 million from ADB under loan no. 3521-IND & 8325-IND. The said loan was signed on 5 April 2017 and became effective from 9 May 2017 with loan closing date of 31 May 2022. The objective is to improve import capability of Northern, Southern & Western regions through transmitting harnessed solar power, which is another sustainable alternative, renewable and non-polluting form of energy.

ADB also selected this Project to be implemented and monitored in line with the POWERGRID's Environmental and Social Policy & Procedures (ESPP) and the Action Plan for Safeguards prepared for the use of CSS so as to ensure that ESPP achieve and maintain full equivalence with ADB's SPS, 2009. The Project is classified as Environmental Category 'B' as per ADB's SPS.

The Project components include construction of about 639.61 km of new 765kV/400 kV D/c transmission lines (in 5 segments) and associated substations (1 new 765kV/400/220 kV substation and extension works at 8 substations). The project components are spread across 4 different States i.e. Rajasthan, Gujarat, Karnataka and Uttar Pradesh. The proposed alignment of the transmission lines doesn't pass through any environmentally sensitive/ protected area (such as National Parks or Wildlife Sanctuaries). However, only 1.78 km (0.28% of total length) stretch of strip plantation (protected forest) along road/canal crossings is getting affected. As per regulations, POWERGRID has submitted forest diversion proposal for obtaining clearance under Forest (Conservation) Act, 1980 from Ministry of Environment, Forest & Climate Change (MoEFCC). Besides, POWERGRID has been complying all other applicable rules/regulations of the country along with various conditions agreed with ADB under loan covenants and also implementation of action plan for safeguards under CSS. Till date no violation/ penalty in this regard has been reported.

The Project doesn't envisage significant impact on environmental attributes like air, water, soil etc. As anticipated, some impact like loss of vegetation due to clearing of the Right-of-Way (RoW) for lines and temporary impacts due to small scale construction activities in substation during construction period can never been avoided completely. However, till date no complaints from public in respect of increase noise, traffic, dust etc. or any major inconvenience due to proposed intervention have been reported from any sites. The project specific mitigation measures enlisted in EMP, which is also part of contract documents are being applied appropriately in different stages of project and regularly monitored for proper implementation. Apart from identified impacts as mentioned in EMP, no other unanticipated impacts were observed/reported during the implementation of

projects in the reporting period. As regard Safety, all required measures are in place including due precautions/awareness programs as well as ensuring use of PPEs, which is evident from the fact that no accidents (fatal or non-fatal) including major/minor injuries were reported during the reporting period from any of the construction sites as also demonstrated in **Annexure-2**.

The two-tier grievance redress mechanism has been addressing/resolving the concerns and grievances of the complainant effectively. All concerns/grievances of affected persons/public including minor ones are also recorded and regularly tracked for early resolution within stipulated timeframe. Moreover, regular consultation with the complainant is under progress for possible settlement. As of June 2019, 18 cases out of total 38 complaints remains open/are being negotiated.

POWERGRID approach of project implementation involving selection of optimum route before design stage, proper implementation of EMP and monitoring mechanism throughout project life cycle supported by strong institutional arrangement has considerably nullified the adverse impacts arising out of project activities. Besides, direct or indirect benefits of the Projects like the employment opportunity, improved & uninterrupted power supply from clean & green source, improvement in infrastructure facilities, improved business opportunity outweigh the negligible impacts of the project.

SECTION 1: INTRODUCTION

Power Grid Corporation of India Ltd. (POWERGRID), the Central Transmission Utility (CTU) of the country, is engaged in power transmission with the mandate for planning, co-ordination, supervision and control over complete Inter-State transmission system. It has been contributing significantly towards development of Indian power sector by undertaking coordinated development of power transmission network along with effective and transparent operation of regional grids and through continuous innovations in technical & managerial fields.

Government of India has taken up the initiative for development of Ultra Mega Solar Power Parks (UMSPP) in various parts of the country. Keeping in view short gestation period of solar generation project and time required for development of evacuation system, it is proposed that the transmission scheme may be implemented in different phases commensurate to the power transfer requirement. MoP vide letter dated 08.01.15 & 04.08.15 intimated POWERGRID for taking up of transmission system for evacuation of power from 9 solar generating parks being set up in 7 States along with pooling stations as ISTS Scheme, including subject Tumkur (Pavagada) UMSPP on compressed time schedule basis.

As part of above initiative, an ultra-mega solar power park of 2000 MW capacity is being developed by M/s Karnataka Solar Power Development Corporation Ltd. (KSPDCL) (JVC of SECI & KREDL) at Pavagada in Tumkur district of Karnataka in two phases with 1000MW in each phase. A Ultra-Mega Solar Power Park is also being developed by M/s Saurya Urja Company of Rajasthan Ltd (JVC of Govt. of Rajasthan and IL&FS) for 1000MW capacity and M/s Adani Renewable Energy Park Rajasthan Ltd. (JVC of Govt. of Rajasthan and AREPL) for 500MW capacity as well as by M/s Essel Saurya Company of Rajasthan Ltd (JVC of Govt. of Rajasthan and Essel Infra Projects Ltd) for 750 MW in/near Bhadla, Jodhpur district, Rajasthan. Further, setting up of ultra-mega solar park of 700 MW capacities has been envisaged by M/s Gujarat Power Corporation Limited (GPCL) at Radhanesda district Banaskantha in Gujarat. Ministry of Power (MoP) has assigned POWERGRID to implement transmission system for various solar parks including Banaskantha UMSPP (700 MW) in Gujarat on compressed time schedule basis.

Besides, Rihand-Dadri HVDC system is an important link of Northern Region and is responsible for evacuation of major power out of 3000MW generated at Rihand Generating station. Reliable operation of Rihand-Dadri HVDC is of most importance for smooth operation of Northern Grid as power interruption in the link results in back down of generators in Rihand/Singrauli generating complex and also affects power supply to Delhi/Punjab. Though the system was running satisfactorily till last 3-4 years, problems started arising in different areas of HVDC resulting in outage of HVDC system as well as interruption of power flow. These failures are due to ageing of the equipment as Rihand-Dadri HVDC system has already completed its useful life of 25 years. The project involves refurbishment of Rihand & Dadri HVDC systems which will enhance its life and improve reliability.

The above inter-state transmission scheme for Bhadla, Tumkur (Pavagada) & Banashkantha UMSPP were discussed and agreed in the Standing committee meeting on Power system Planning held on 20 January 2016, 05 March 2016 and 20 January 2016 respectively.

To meet the funding requirement for the proposed project, Asian Development Bank (ADB) has accepted POWERGRID's proposal to finance a loan of USD 225 million for implementation of transmission system for three UMSPP at Bhadla, Pavagada and Banashkantha and some package of refurbishment of HVDC Rihand-Dadri Project. Moreover, ADB selected this project to be implemented and monitored in line with the POWERGRID's Environmental and Social Policy & Procedures and the Action Plan for Safeguards prepared for the use of CSS so as to ensure that ESPP achieve and maintain full equivalence with ADB's SPS, 2009. The funding for the remaining part will be met from POWERGRID's own Internal Resources (IR). The loan no. 3521-IND & 8325-IND were signed on 5 April 2017 and became effective from 9 May 2017. The loan closing date is 31 May 2022.

1.1 OVERALL PROJECT DESCRIPTION

The Solar Transmission Sector Project covered under Loan No. 3521-IND and 8325-IND involves following projects:

- (i) Transmission System associated with Solar Park at Bhadla, Rajasthan
 - Bhadla (POWERGRID) – Bikaner (POWERGRID) 765kV D/c line;
 - Bhadla (POWERGRID)- Bhadla (RVPN) 400kV D/c (Quad);
 - Establishment of 765/400/220kV Bhadla (POWERGRID) substation;
 - Extension of 765/400kV Bikaner (POWERGRID) substation;
 - Extension of 400/220kV Bhadla (RVPN) substation.
- (ii) Transmission system for Ultra Mega Solar power park (2000 MW) at Tumkur (Pavagada), Karnataka - Phase-II (Part- A & B)
 - a) Transmission system for Ultra Mega Solar power park (2000 MW) at Tumkur (Pavagada), Karnataka - Phase-II (Part-A)
 - Hiriyur – Mysore 400kV D/C line;
 - Extension of 400/220kV Tumkur (Pavagada) Pooling station;
 - Extension of 400/220kV Mysore (POWERGRID) substation;
 - Extension of 400/220kV Tumkur (Vasantnarsapur) substation;
 - b) Transmission system for Ultra Mega Solar power park (2000 MW) at Tumkur (Pavagada), Karnataka - Phase-II (Part-B);
 - Tumkur (Pavagada) PS -Devanahally(KPTCL) 400kV D/c (Quad) Line;
 - Extension of 400/220kV Tumkur (Pavagada) Pooling Station;
 - Extension of 400/220kV Devanahally (KPTCL) substation

(iii) Transmission system for Ultra Mega Solar Power Park (700 MW) at Banaskantha (Radhanesda), Gujarat

- Banaskantha(Radhanesda) Pooling Station–Banaskantha(PG)400kV D/c Line;
- 400kV Bay Extension at 765/400kV Banaskantha (PG) substation.

(iv) Refurbishment of HVDC Rihand-Dadri Project

- Replacement of HVDC Control, Protection, SCADA and Valve Cooling System for ± 500 kV, 1500 MW HVDC Rihand-Dadri Bi-Pole Terminals under Add-Cap for Rihand- Dadri HVDC System
- Supply & Erection of Bushings for Converter Transformers & Smoothing Reactors at Rihand and Dadri HVDC terminals
- Upgradation of SVC Control & Protection & Automation, Surge Arresters, Wall Bushings, Thyristor Valves and Valve cooling System for SVC at Kanpur; including one spare coupling transformer

1.2 PROJECT OBJECTIVES

The objective is to improve import capability of Northern, Southern & Western regions through transmitting harnessed solar power, which is another sustainable alternative, renewable and non-polluting form of energy and does not emit any Green House Gases (GHGs) or harmful wastes.

1.3 ENVIRONMENTAL CATEGORY

As per the Asian Development Bank's (ADB) classification of project on the basis of potential environmental impacts, the Solar Transmission Sector Project is classified as Environmental Category 'B'.

1.4 ENVIRONMENTAL PERFORMANCE INDICATORS:

The following parameters which are considered as key indicators for this project need to be monitored to evaluate the environmental performance.

1. Selection of optimum route which has least impact on environment and also avoids protected area/ecological sensitive area/ historical or cultural monuments;
2. Compliance with all applicable statutory requirements;
3. Compliance to CSS Action Plan for Safeguards & Loan Covenants;
4. Compliance with Environment Management Plan.

1.5 OVERALL PROJECT PROGRESS, AGREED MILESTONES & COMPLETION SCHEDULES

Name of project	Project Details	Progress as on June 2019	Completion Schedule
Transmission System associated with Solar Park at	Transmission Line: <ul style="list-style-type: none"> • Bhadla (POWERGRID)–Bikaner (POWERGRID) 765kV D/c line • Bhadla (POWERGRID)- Bhadla (RVPN) 400kV D/c (Quad) 	Tower foundation – 99%, Erection- 93 % & Stringing- 53% completed	September 2019

Name of project	Project Details	Progress as on June 2019	Completion Schedule
Bhadla, Rajasthan	Substation: <ul style="list-style-type: none"> • Establishment of 765/400/220kV Bhadla (POWERGRID) substation • Extension of 765/400kV Bikaner (POWERGRID) Substation • Extension of 400/220kV Bhadla (RVPN) Substation 	Approx. 98% civil work and 91 % equipment erection completed	
Transmission system for Ultra Mega Solar power park (2000 MW) at Tumkur (Pavagada), Karnataka - Phase-II (Part-A & B)	Transmission Line: <ul style="list-style-type: none"> • Hiriyur – Mysore 400kV D/C line; • Tumkur (Pavagada) Pooling station-Devanahally (KPTCL) 400kV D/c (Quad) Line Substation: <ul style="list-style-type: none"> • Extension of 400/220kV Tumkur (Pavagada) Pooling station • Extension of 400/220kV Mysore (POWERGRID) Substation • Extension of 400/220kV Tumkur (Vasantnarsapur) Substation • Extension of 400/220kV Tumkur (Pavagada) Pooling station • Extension of 400/220kV Devanahally (KPTCL) Substation 	Approx. 87% of Tower foundation, 83% of Erection & Stringing- 61 % completed Approx. 97.5% civil work completed and 80% equipment erection completed.	December 2019
Transmission system for Ultra Mega Solar Power Park (700 MW) at Banaskantha (Radhanesda), Gujarat	Transmission Line: <ul style="list-style-type: none"> • Banaskantha (Radhanesda) Pooling Station – Banaskantha (PG) 400kV D/c. Substation: <ul style="list-style-type: none"> • 400kV Bay Extension at 765/400kV Banaskantha (PG) Substation 	Approx. 93% of Tower foundation, 91% of Erection & 61% Stringing completed. Approx. 80% civil work completed and 20% equipment erection completed.	September 2019
Refurbishment of HVDC Rihand-Dadri Project	<ul style="list-style-type: none"> • Control & Protection Upgradation (Replacement of existing Control & Protection including SCADA System with latest new Control & Protection including SCADA System); • Valve Cooling Upgradation (Replacement of existing wet type Valve Cooling System with new Valve Cooling System). 	Contract awarded in August 2019.	March 2021

SECTION 2: COMPLIANCE STATUS WITH APPLICABLE STATUTORY REQUIREMENTS

The applicable statutory requirements vis-s-vis POWERGRID's compliance status is presented below.

Sl. No.	Legal Requirements	Applicable Attributes	POWERGRID's Compliance Status
1.	Forest (Conservation) Act, 1980	This Act is applicable whenever a transmission line traverses forest area. Prior approval from Ministry of Environment Forests and Climate Change (MoEFCC), Govt. of India has to be obtained before construction of line in forest areas	The project involves a total of 1.78 km (11.774 ha.) of forest land comprising of only strip plantation along road/ canal crossings in two lines. POWERGRID has already obtained forest clearance from MoEFCC. Details of forest clearance status are presented in Table-1 .
2.	Batteries (Management and Handling) Rules, 2001	To avoid/minimize lead pollution, Bulk consumers shall have the responsibility to dispose all used batteries to dealers, manufacturer, registered recycler, reconditioners or at the designated collection centres only. Half-yearly return (Form-8) for the same is to be submitted to the concerned State Pollution Control Board.	Since the instant project is under implementation phase, no used batteries have been replaced so far.
3.	Hazardous and Other Wastes (Management and Transboundary Movement) Rules, 2016.	As per the notification, used mineral oil is categorized as hazardous waste and requires proper handling, storage and disposed only to authorised disposal facility (registered recyclers/ reproprocessors). Annual return (Form -13) for the same is to be submitted to the concerned State Pollution Control Board.	Transformer oil (Used mineral oil) is changed only after 10-15 years of operation Since the instant project is under implementation phase, oil change/ replacement is not envisaged at present.
4.	Ozone Depleting Substances (Regulation and Control) Rules, 2000	Controls and regulations specified on manufacturing, import, export, and use of CFC compounds.	Necessary provisions have been made in contract document for restricting the use/supply of CFC compounds.

Table-1: Details of Forest Clearance Status

Sl. No	Name of the Line	Forest Area (Ha.)	State	Present Status
1. Transmission System associated with Solar Park at Bhadla, Rajasthan				
i)	Bhadla - Bikaner 765kV D/c	11.36	Rajasthan	Forest area involved only strip plantation along canal crossings. Stage-I (In-Principle) approval obtained for forest area involving 10.299 ha & 1.06 ha. on 04.07.19 and 19.06.19 respectively. Compliance under progress for obtaining Working permission and Stage-II approval.
ii)	Bhadla – Bhadla 400kV D/c (Quad)	Nil		No forest area involved.
2. Transmission System for UMSPP at Tumkur (Pavagada), Phase II (Part A & B)				
i)	Hiriyur – Mysore 400 kV D/c	Nil	Karnataka	No forest area involved
ii)	Tumkur – Devanhally 400 kV D/c (Quad)	Nil		No forest area involved
3. Transmission System for UMSPP at Banaskantha (Radhanesda), Gujarat				
i)	Banaskantha (Radhanesda) Pooling Station – Banaskantha (PG) 400 kV D/c	0.414	Gujarat	Forest area involved only strip plantation along road crossings (approx. 90-meter stretch) Stage-I approval obtained on 23.01.19. Working permission issued on 15.05.19.
4. Refurbishment of HVDC Rihand-Dadri Project (No new line/substation construction involved. The scope includes only replacement/ upgradation work)				

SECTION 3: COMPLIANCE STATUS WITH MAJOR LOAN COVENANTS

POWERGRID has complied with various environmental safeguards as agreed in the loan covenants. The point wise compliance status is presented in the table below;

Project Specific Covenants	Reference	Status of Compliance
The Borrower shall ensure, to ADB's satisfaction, prior to any disbursement of Loan proceeds for the relevant Subproject, the following requirements, as outlined in the PAM: (a) each Subproject meets the Subprojects selection criteria for ADB appraisal; (b) project relevant information of each of the Subprojects is disclosed to affected persons during consultation and prior to ADB appraisal; (c) draft and final IEAR, EAMP and SAMP (CPTD, RAP and/or TPDP, as applicable) are submitted to ADB for its review; (d) satisfactory draft, final, and any updated IEAR, EAMP, and SAMP (CPTD, RAP and/or TPDP, as applicable) are disclosed on the Borrower's website; and (e) submit the same to ADB for disclosure on ADB website.	Loan Agreement (LA), Sch. 5, para. 10	Complied. IEARs & CPTDs already prepared and disclosed on website after approval of ADB.
The Borrower shall use agency-level CSS to assess, categorize and address any environmental or social impacts under the Project in accordance with the ESPP, the agreed Action Plan for Safeguards, and the provisions set out in paragraphs 12 through 17 of this Schedule.	LA, Sch. 5, para. 11	Complied/Being complied. The detailed compliance status of agreed action plan under CSS is placed as Annexure-1 .
The Borrower shall adopt and implement the Action Plan for Safeguards in a timely manner so as to ensure that its ESPP achieve and maintain full equivalence with the objectives, policy scope, principles and triggers of SPS throughout Project implementation.	LA, Sch. 5, para. 12	Complied/Being complied.
The Borrower shall promptly notify ADB of any proposed changes to its ESPP or its safeguards implementation practices pursuant thereto. If, in the reasonable opinion of ADB, the change(s) could have the effect that environmental or social impacts under the Project are no longer assessed, categorized or addressed in a manner consistent with the objectives, policy scope, principles and triggers of SPS, ADB may (i) require such additional changes to the Action Plan for Safeguards or other remedial actions as it considers necessary to maintain such consistency or (ii) withdraw its approval for the use of CSS and financing of related Subprojects.	LA, Sch. 5, para. 13	Will be notified in case of any changes in ESPP.
The Borrower shall ensure that the preparation, design, construction, implementation, operation and decommissioning of the Project and all Project facilities, including their associated facilities, comply with (a) all applicable laws and regulations of the Guarantor and the relevant States relating to environment, health and safety; (b) the ESPP; (c) the Action Plan for Safeguards; and (d) all measures and requirements set forth in the respective IEAR, EAMP, and any corrective or preventative actions set forth in a Safeguards Monitoring Report.	LA, Sch. 5, para. 14	Complied/Being complied.
The Borrower shall make available necessary budgetary and human resources to fully implement the ESPP; the Action Plan for Safeguards; and each EAMP and SAMP (CPTD, RAP and/or TPDP, as applicable); and any corrective or preventative actions set forth in a Safeguards Monitoring Report.	LA, Sch. 5, para. 18	Complied/Being complied.

<p>The Borrower shall ensure that all bidding documents and contracts for works contain provisions that require contractors to:</p> <ul style="list-style-type: none"> (a) comply with the measures relevant to the contractor set forth in the relevant IEAR, EAMP, and SAMP (CPTD, RAP and/or TPDP as applicable), (to the extent they concern impacts on affected people during construction), and any corrective or preventative actions set forth in the Action Plan for Safeguards and Safeguards Monitoring Report; (b) make available a budget for all such environmental and social measures and monitoring activities; (c) provide the Borrower with a written notice of (i) any unanticipated environmental, resettlement or indigenous peoples risks or impacts that arise during construction, implementation or operation of the Project that were not considered in the relevant IEAR, EAMP, and SAMP (CPTD, RAP and/or TPDP, as applicable), and (ii) any corrective or preventative actions set forth in the Action Plan for Safeguards and Safeguards Monitoring Report; (d) The Borrower shall ensure that all bidding documents (adequately record the condition of roads, agricultural land and other infrastructure prior to starting to transport materials and construction; (e) reinstate pathways, other local infrastructure, and agricultural land to at least their pre-project condition upon the completion of construction. 	<p>LA, Sch. 5, para. 19</p>	<p>Point (a) to (d) complied and point (e) is being complied as it is completed with the project implementation at site.</p>
<p>The Borrower shall do the following, consistent with Action Plan for Safeguards:</p> <ul style="list-style-type: none"> (a) disclose Safeguards Monitoring Reports on the Borrowers website, and submit the same for disclosure on ADB website, on a semiannual basis; (b) disclose satisfactory revisions and updates of IEAR, EAMP, and SAMP (CPTD, RAP and/or TPDP, as applicable), prepared during Subproject implementation, if any, on the Borrower's website, and submit these to ADB for disclosure on ADB website, and provide relevant information to affected people and other stakeholders in a timely manner and in a form and language understandable to them; 	<p>LA, Sch. 5, para. 20</p>	<p>Complied/ Being complied Last such monitoring reports for period July to December'18 already disclosed on website after ADB clearance.</p> <p>To be complied when became due.</p>

TABLE – 2: ENVIRONMENT MANAGEMENT PLAN

Cl. No. / stage	Project activity	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
Pre-construction								
1	Location of line towers and line alignment and design	Exposure to safety related risks	Setback of dwellings to line route designed in accordance with permitted level of power frequency and the regulation of supervision at sites	Tower location and alignment selection with respect to nearest dwellings	Setback distances to nearest houses – once	POWERGRID	Part of tower siting survey and detailed alignment survey & design	Complied during survey. Route alignment criterion is part of survey contract.
		Impact on water bodies	Avoidance of such water bodies to the extent possible. Avoidance of placement of tower inside water bodies to the extent of possible	Tower location and line alignment selection (distance to water bodies)	Consultation with local authorities– once			
		Social inequities	Careful route selection to avoid existing settlements and sensitive locations	Tower location and line alignment selection (distance to nearest dwellings or social institutions)	Consultation with local authorities and land owners – once			
			Minimise impact on agricultural land	Tower location and line alignment selection (distance to agricultural land)	Consultation with local authorities and land owners – once			
			Careful selection of site and route alignment to avoid encroachment of socially, culturally & archaeological sensitive areas (i. g. sacred groves, graveyard, religious worship place, monuments etc.)	Tower location and line alignment selection (distance to sensitive area)	Consultation with local authorities - once			

Solar Transmission Sector Project/Loan No. 3521-IND & 8325-IND/January-June'19

Cl. No.	Project activity / stage	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
2	Equipment specifications and design parameters	Release of chemicals and gases in receptors (air, water, land)	PCBs not used in substation transformers or other project facilities or equipment.	Transformer design	Exclusion of PCBs in transformers stated in tender specification – once	POWERGRID	Part of tender specifications for the equipment	Complied. As per technical specification PCB is not used or it not detectable (i.e. less than 2mg/kg) as per IEC 61619 or ASTM D4059
			Processes, equipment and systems not to use chlorofluorocarbons (CFCs), including halon, and their use, if any, in existing processes and systems should be phased out and to be disposed of in a manner consistent with the requirements of the Govt.	Process, equipment and system design	Exclusion of CFCs stated in tender specification – once	POWERGRID	Part of tender specifications for the equipment	Complied
								Phase out schedule to be prepared in case still in use – once
3	Transmission line design	Exposure to electromagnetic interference	Line design to comply with the limits of electromagnetic interference from power lines	Electromagnetic field strength for proposed line design	Line design compliance with relevant standards – once	POWERGRID	Part of design parameters	Complied. Designed as per guidelines of ICNIRP and ACGIH and checked by CPRI &M/s PTI, USA
4	Substation location and design	Exposure to noise	Design of plant enclosures to comply with noise regulations.	Expected noise emissions based on substation design	Compliance with regulations - once	POWERGRID	Part of detailed siting survey and design	Complied
		Social inequities	Careful selection of site to avoid encroachment of socially, culturally & archaeological sensitive areas (i.e. sacred groves, graveyard, religious worship place, monuments etc.)	Selection of substation location (distance to sensitive area).	Consultation with local authorities - once	POWERGRID	Part of detailed siting survey and design	Complied during survey. Route alignment criterion is part of survey contract.

Solar Transmission Sector Project/Loan No. 3521-IND & 8325-IND/January-June'19

Cl. No.	Project activity / stage	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
5	Securing lands for substations.	Loss of land/ income change in social status etc.	In the case of Involuntary Acquisitions, Compensation and R&R measures are extended as per provision of RFCTLARRA, 2013 ¹	Compensation and monetary R&R amounts/ facilities extended before possession of land.	As per provisions laid out in the act	POWERGRID	Prior to award/start of substation construction.	Fresh land required only for Bhadla S/s which was Govt Land secured from State Govt though transfer. For details refer Social Monitoring Report
6	Line through protected area/ precious ecological area	Loss of precious ecological values/ damage to precious species	Avoid siting of lines through such areas by careful site and alignment selection (National Parks, Wildlife Sanctuary, Biosphere Reserves/ Biodiversity Hotspots)	Tower location and line alignment selection (distance to nearest designated ecological protected/ sensitive areas)	Consultation with local forest authorities - once	POWERGRID	Part of tower siting survey and detailed alignment survey and design	In spite of best efforts, a small stretch of 11.774 ha protected forest (approx. 1.78 km strip plantation) along road/ canal crossings in B.kantha-Banaskantha and Bhadla-Bikaner line could not be avoided. However, forest clearance under FC Act, 1980 already obtained from MoEFCC.
			Minimize the need by using RoW wherever possible	Tower location and line alignment selection	Consultation with local authorities and design engineers- once	POWERGRID	Part of tower siting survey & detailed alignment survey & design	Complied
7	Line through identified Elephant corridor / Migratory bird	Damage to the Wildlife/ Birds and also to line	Study of earmarked elephant corridors to avoid such corridors, Adequate ground clearance, Fault clearing by Circuit Breaker, Barbed wire wrapping on towers, reduced spans etc., if applicable	Tower location and line alignment selection. Minimum /maximum ground clearance	Consultation with local forest authorities – once. Monitoring – quarterly basis	POWERGRID	Part of tower sitting and detailed alignment survey & design and Operation	Complied. The routes of proposed lines don't form part of any such areas.

¹ No Involuntary acquisition of land (permanent) involved; hence this clause is not applicable.

Solar Transmission Sector Project/Loan No. 3521-IND & 8325-IND/January-June'19

Cl. No.	Project activity / stage	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
			Avoidance of established/ identified migration path (Birds & Bats). Provision of flight diverter/ reflectors, bird guard, elevated perches, insulating jumper loops, obstructive perch deterrents, raptor hoods etc, ² if applicable	Tower location and line alignment selection	Consultation with local forest authorities – once	POWERGRID	Part of tower siting survey and detailed alignment survey and design	
8	Line through forestland	Deforestation and loss of biodiversity edge effect	<p>Avoid locating lines in forest land by careful site and alignment selection</p> <p>Minimise the need by using existing towers, tall towers and RoW, wherever possible</p> <p>Measures to avoid invasion of alien species</p> <p>Obtain statutory clearances from the Government</p>	<p>Tower location and line alignment selection (distance to nearest protected or reserved forest)</p> <p>Intrusion of invasive species</p> <p>Statutory approvals from Government</p>	<p>Consultation with local authorities- once</p> <p>Consultation with local authorities and design engineers- once</p> <p>Consultation with local forest authorities- once</p> <p>Compliance with regulations – once for each subproject</p>	POWERGRID	Part of tower siting survey and detailed alignment survey and design	Complied/Being complied. Route alignment finalised by taking consideration of minimum impact on forest area after consultation with concerned authorities. However, in spite of best efforts, an area of 11.774 ³ ha forest land (protected forest) could not be avoided.

² As per International/National best practices and in consultation with concerned forest/wildlife authority

³ As per provision of Forest (Conservation) Act, 1980, Compensatory Afforestation (CA) on degraded forest land double the extent of diverted forest area to be undertaken. It may be noted that the role of User Agency (POWERGRID) is limited to depositing the cost of afforestation activities as demanded by forest authorities who in turn undertake the actual afforestation work. The CA Schemes for various forest cases have been prepared which is available in MoEFCC website following link: http://forestsclearance.nic.in/writereaddata/DivertedLand/GirthFile/0_0_8112812411211781CASCHEEM.pdf.

Solar Transmission Sector Project/Loan No. 3521-IND & 8325-IND/January-June'19

Cl. No.	Project activity / stage	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
9	Lines through farmland	Loss of agricultural production/ change in cropping pattern	Use existing tower or footings wherever possible.	Tower location and line alignment selection.	Consultation with local authorities and design engineers -once	POWERGRID	Part of detailed alignment survey and design	Complied during survey which is part of survey contract.
			Avoid sitting new towers on farmland wherever feasible	Tower location and line alignment selection	Consultation with local authorities and design engineers- once		Part of detailed sitting & alignment survey /design	
10	Noise related	Nuisance to neighbouring properties	Substations sited and designed to ensure noise will not be a nuisance	Noise levels	Noise levels to be specified in tender documents-once	POWERGRID	Part of detailed equipment design	Complied. Maximum noise limit of 80 (dB)A stated in the technical specification for transformer.
11	Interference with drainage patterns/ irrigation channels	Flooding hazards/ loss of agricultural production	Appropriate sitting of towers to avoid channel interference	Tower location and line alignment selection (distance to nearest flood zone)	Consultation with local authorities and design engineers- once	POWERGRID	Part of detailed alignment survey and design	Complied/Being complied. Appropriate sitting of towers ensured during alignment survey and Tower spotting to avoid channel interference.
12	Escape of polluting materials	Environmental pollution	Transformers designed with oil spill containment systems, and purpose-built oil, lubricant and fuel storage system, complete with spill clean-up equipment.	Equipment specifications with respect to potential pollutants	Tender document to mention specifications – once	POWERGRID	Part of detailed equipment design /drawings	Complied. Underlying pit with a storage capacity of at least 20% of the total oil of the transformer & a common Secondary Containment of capacity of 220% of largest transformer oil volume is part of detailed design

Solar Transmission Sector Project/Loan No. 3521-IND & 8325-IND/January-June'19

Cl. No.	Project activity / stage	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
			Substations to include drainage and sewage disposal systems to avoid offsite land and water pollution.	Substation sewage design	Tender document to mention detailed specifications – once	POWERGRID	Part of detailed substation layout and design /drawings	Complied. Provision of soak pit is part of design where sewage line is not present.
13	Equipments submerged under flood	Contamination of receptors	Substations constructed above the high flood level(HFL) by raising the foundation pad	Substation design to account for HFL (elevation with respect to HFL elevation)	Base height as per flood design- once	POWERGRID	Part of detailed substation layout and design/ drawings	Complied. Substations are designed above HFL.
14	Explosions /Fire	Hazards to life	Design of substations to include modern fire fighting equipment Provision of fire fighting equipment to be located close to transformers	Substation design compliance with fire prevention and control codes	Tender document to mention detailed specifications – once	POWERGRID	Part of detailed substation layout and design /drawings	Complied. Firefighting equipment are integral part of Substation design
Construction								
15	Equipment layout and installation	Noise and vibrations	Construction techniques and machinery selection seeking to minimize ground disturbance.	Construction techniques and machinery	Construction techniques and machinery creating minimal ground disturbance- once at the start of each construction phase	POWERGRID (Contractor through contract provisions)	Construction period	Complied/ Being Complied. Low noise producing machineries/ equipments are being used.
16	Physical construction	Disturbed farming activity	Construction activities on cropping land timed to avoid disturbance of field crops (within one month of harvest wherever possible).	Timing of start of construction	Crop disturbance –Post harvest as soon as possible but before next crop – once per site	POWERGRID (Contractor through contract provisions)	Construction period	Complied/ Being complied. Construction on farm land undertaken mostly during post-harvest period.

Solar Transmission Sector Project/Loan No. 3521-IND & 8325-IND/January-June'19

Cl. No.	Project activity / stage	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
17	Mechanized construction	Noise, vibration and operator safety, efficient operation	Construction equipment to be well maintained.	Construction equipment – estimated noise emissions	Complaints to be received by local authorities – every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	Complied/ Being complied. No complaints received so far
		Noise, vibration, equipment wear and tear	Turning off plant not in use.	Construction equipment – estimated noise emissions and operating schedules	Complaints to be received by local authorities – every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	
18	Construction of roads for accessibility	Increase in airborne dust particles	Existing roads and tracks used for construction and maintenance access to the line wherever possible.	Access roads, routes (length and width of new access roads to be constructed)	Use of established roads wherever possible – every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	Most sites are easily accessible and existing road are used for construction activity.
		Increased land requirement for temporary accessibility	New access ways restricted to a single carriageway width within the RoW.	Access width (meters)	Access restricted to single carriage –way width within RoW – every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	Complied/ Being Complied
19	Construction activities	Safety of local villagers	Coordination with local communities for construction schedules, Barricading the construction area and spreading awareness among locals	Periodic and regular reporting /supervision of safety arrangement	No. of incidents- once every week	POWERGRID (Contractor through contract provisions)	Construction period	All required safety precautions have been taken. Most of the tower locations are in farm/barren land. Hence, the cases of traffic obstruction are not envisaged. No accidents reported during the reporting period.
		Local traffic obstruction	Coordination with local authority/requisite permission for smooth flow of traffic	Traffic flow (Interruption of traffic)	Frequency (time span)- on daily basis	POWERGRID (Contractor through contract provisions)	Construction period	

Solar Transmission Sector Project/Loan No. 3521-IND & 8325-IND/January-June'19

CI. No.	Project activity / stage	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
20	Temporary blockage of utilities	Overflows, reduced discharge	Measure in place to avoid dumping of fill materials in sensitive drainage area	Temporary fill placement (m3)	Absence of fill in sensitive drainage areas – every 4 weeks	POWERGRID (Contractor through contract provisions)	Construction period	Complied/ Being Complied
21	Site clearance	Vegetation	Marking of vegetation to be removed prior to clearance, and strict control on clearing activities to ensure minimal clearance.	Vegetation marking and clearance control (area in m2)	Clearance strictly limited to target vegetation – every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	Complied/ Being Complied
			No use of herbicides and pesticides					
22	Trimming /cutting of trees within RoW	Fire hazards	Trees allowed growing up to a height within the RoW by maintaining adequate clearance between the top of tree and the conductor as per the regulations.	Species-specific tree retention as approved by statutory authorities (average and max. tree height at maturity, in meters)	Presence of target species in RoW following vegetation clearance – once per site	POWERGRID (Contractor through contract provisions)	Construction period	Regulated felling of tree in RoW is carried out with permission of owner & revenue authority keeping required electrical clearance as per design.
		Loss of vegetation and deforestation	Trees that can survive pruning to comply should be pruned instead of cleared.	Species-specific tree retention as approved by statutory authorities	Presence of target species in RoW following vegetation clearance-once per site	POWERGRID (Contractor through contract provisions)	Construction period	Complied/ Being Complied
			Felled trees and other cleared or pruned vegetation to be disposed of as authorized by the statutory bodies.	Disposal of cleared vegetation as approved by the statutory authorities (area cleared in m2)	Use or intended use of vegetation as approved by the statutory authorities – once per site	POWERGRID (Contractor through contract provisions)	Construction period	All felled trees are handed over to owner for disposal. POWERGRID has no role in storage and disposal of felled tree/wood.

Solar Transmission Sector Project/Loan No. 3521-IND & 8325-IND/January-June'19

CI. No.	Project activity / stage	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
23	Wood/vegetation harvesting	Loss of vegetation and deforestation	Construction workers prohibited from harvesting wood in the project area during their employment, (apart from locally employed staff continuing current legal activities)	Illegal wood /vegetation harvesting (area in m2, number of incidents reported)	Complaints by local people or other evidence of illegal harvesting – every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	Complied/ Being Complied No complaints received on illegal harvesting.
24	Surplus earthwork/soil	Runoff to cause water pollution, solid waste disposal	Soil excavated from tower footings/ substation foundation disposed by placement along roadsides, or at nearby house blocks if requested by landowners	Soil disposal locations and volume (m3)	Acceptable soil disposal sites – every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	Complied/Being complied. 90-95% of the excavated soil is used for refilling/ resurfacing and rest is being disposed along with other debris at selected location
25	Substation construction	Loss of soil	Loss of soil is not a major issue as excavated soil will be mostly reused for leveling and re-filling. However, in case of requirement of excess soil the same will be met from existing quarry or through deep excavation of existing pond or other nearby barren land with agreement of local communities	Borrow area sitting (area of site in m2 and estimated volume in m3)	Acceptable soil borrow areas that provide a benefit - every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	Complied/ Being Complied
		Water pollution	Construction activities involving significant ground disturbance (i.e.	Seasonal start and finish of major earthworks (PH,	Timing of major disturbance activities –prior	POWERGRID (Contractor through	Construction period	No water bodies are created and even no waste water is

Solar Transmission Sector Project/Loan No. 3521-IND & 8325-IND/January-June'19

CI. No.	Project activity / stage	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
			substation land forming) not undertaken during the monsoon season	BOD /COD, Suspended solids, others)	to start of construction activities	contract provisions)		discharged to any water bodies nearby which may result in likely contamination.
26	Site clearance	Vegetation	Tree clearances for easement establishment to only involve cutting trees off at ground level or pruning as appropriate, with tree stumps and roots left in place and ground cover left undisturbed.	Ground disturbance during vegetation clearance (area, m2) Statutory approvals	Amount of ground disturbance – every 2 weeks Statutory approvals for tree clearances – once for each site	POWERGRID (Contractor through contract provisions)	Construction period	Regulated felling of tree in RoW is carried out with permission of owner & revenue authority keeping required electrical clearance as per design.
27	Tower erection Substation foundation- disposal of surplus earthwork/fill	Waste disposal	Excess fill from substation/tower foundation excavation disposed of next to roads or around houses, in agreement with the local community or landowner.	Location and amount (m3) of fill disposal	Appropriate fill disposal locations – every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	Complied/ Being Complied
28	Storage of chemicals and materials	Contamination of receptors (land, water, air)	Fuel and other hazardous materials securely stored above high flood level.	Location of hazardous material storage; spill reports (type of material spilled, amount (kg or m3) and action taken to control and clean up spill)	Fuel storage in appropriate locations and receptacles – every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	Stored at designated place only.
29	Construction schedules	Noise nuisance to neighbouring properties	Construction activities only undertaken during the day and local communities informed	Timing of construction (noise emissions, [dB(A)]	Daytime construction only – every 2 weeks	POWERGRID (Contractor through contract provisions)	Construction period	Construction activity restricted to day time only

Solar Transmission Sector Project/Loan No. 3521-IND & 8325-IND/January-June'19

CI. No.	Project activity / stage	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
			of the construction schedule.					
30	Provision of facilities for construction workers	Contamination of receptors (land, water, air)	Construction workforce facilities to include proper sanitation, water supply and waste disposal facilities.	Amenities for Workforce facilities	Presence of proper sanitation, water supply and waste disposal facilities – once each new facility	POWERGRID (Contractor through contract provisions)	Construction period	No complaints received
31	Influx of migratory workers	Conflict with local population to share local resources	Using local workers for appropriate asks	Avoidance/ reduction of conflict through enhancement/ augmentation of resource requirements	Observation & supervision–on weekly basis	POWERGRID (Contractor through contract provisions)	Construction period	Complied/Being Complied. Local workforce being used based on skill and no incidents of conflict reported so far
32	Lines through farmland	Loss of agricultural productivity	Use existing access roads wherever possible	Usage of existing utilities	Complaints received by local people /authorities - every 4 weeks	POWERGRID (Contractor through contract provisions)	Construction period	Being complied. No complaints received from local peoples/authorities
		Ensure existing irrigation facilities are maintained in working condition	Status of existing facilities					
		Protect /preserve topsoil and reinstate after construction completed	Status of facilities (earthwork in m3)					
		Repair /reinstate damaged bunds etc. after construction completed	Status of facilities (earthwork in m3)					

Solar Transmission Sector Project/Loan No. 3521-IND & 8325-IND/January-June'19

CI. No.	Project activity / stage	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
		Loss of income.	Land owners/ farmers compensated for any temporary loss of productive land as per existing regulation.	Process of Crop/tree compensation in consultation with forest dept. (for timber yielding tree) and Horticulture dept. (for fruit bearing tree)	Consultation with affected land owner prior to implementation and during execution.	POWERGRID	During construction	Tried to minimise the loss. Details of tree, crop compensation paid is provided separately in Social Monitoring Report
33	Uncontrolled erosion/silt runoff	Soil loss, downstream siltation	Need for access tracks minimised, use of existing roads. Limit site clearing to work areas Regeneration of vegetation to stabilise works areas on completion (where applicable) Avoidance of excavation in wet season Water courses protected from siltation through use of bunds and sediment ponds	Design basis and construction procedures (suspended solids in receiving waters; area re-vegetated in m2; amount of bunds constructed [length in meter, area in m2, or volume in m3])	Incorporating good design and construction management practices – once for each site	POWERGRID (Contractor through contract provisions)	Construction period	Complied/ Being Complied
34	Nuisance to nearby properties	Losses to neighbouring land uses/ values	Contract clauses specifying careful construction practices. As much as possible existing access ways will be used	Contract clauses Design basis and layout	Incorporating good construction management practices – once for each site Incorporating good design engineering practices– once for each site	POWERGRID (Contractor through contract provisions)	Construction period	Complied/ Being Complied

Solar Transmission Sector Project/Loan No. 3521-IND & 8325-IND/January-June'19

CI. No.	Project activity / stage	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
			Productive land will be reinstated following completion of construction	Reinstatement of land status (area affected, m2)	Consultation with affected parties- twice immediately after completion of construction and after the first harvest			
		Social inequities	Compensation will be paid for loss of production, if any.	Implementation of Tree/Crop compensation (amount paid)	Consultation with affected parties – once in a quarter	POWERGRID	Prior to construction	Compensation provided as per POWERGRID's procedure for tree/crop compensation (refer Social Monitoring Report)
35	Flooding hazards due to construction impediments of natural drainage	Flooding & loss of soils, contamination of receptors (land, water)	Avoid natural drainage pattern/ facilities being disturbed/blocked/ diverted by on-going construction activities	Contract clauses (e.g. suspended solids and BOD/COD in receiving water)	Incorporating good construction management practices-once for each site	POWERGRID (Contractor through contract provisions)	Construction period	Complied/Being complied. Good construction management practices are employed at sites to avoid blockage of natural drainage and resultant flooding.
36	Equipment submerged under flood	Contamination of receptors (land, water)	Equipment stored at secure place above the high flood level(HFL)	Store room level to be above HFL (elevation difference in meters)	Store room level as per flood design-once	POWERGRID	Construction period	All equipment foundations are designed above HFL.
37	Inadequate siting of borrow areas (quarry areas)	Loss of land values	Existing borrow sites will be used to source aggregates, therefore, no need to develop new sources of aggregates	Contract clauses	Incorporating good construction management practices – once for each site	POWERGRID (Contractor through contract provisions))	Construction period	Extra aggregates not required till date. However, If needed it will be sourced through approved/registered borrow/quarry area.
38	Health and safety	Injury and sickness of workers and	Safety equipment's (PPEs) for construction workers	Contract clauses (number of incidents and total lost-work	Contract clauses compliance –	POWERGRID (Contractor through	Construction period	Complied with project specific safety plan and general conditions of

Solar Transmission Sector Project/Loan No. 3521-IND & 8325-IND/January-June'19

CI. No.	Project activity / stage	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
		members of the public	Contract provisions specifying minimum requirements for construction workers camps Contractor to prepare and implement a health and safety plan. Contractor to arrange for health and safety training sessions	days caused by injuries and sickness)	once every quarter	contract provisions)		contract, which covers all applicable regulations. Compliance to safety measures like safety training /awareness along with safety checklists is placed as Annexure-2
39	Inadequate construction stage monitoring	Likely to maximise damages	Training of environmental monitoring personnel Implementation of effective environmental monitoring and reporting system using checklist of all contractual env. requirements Appropriate contact clauses to ensure satisfactory implementation of contractual env. mitigation measures.	Training schedules Respective contract checklists and remedial actions taken thereof. Compliance report related to environmental aspects for the contract	No. of programs attended by each person - once a year Submission of duly completed checklists of all contracts for each site - once Submission of duly completed compliance report for each contract – once	POWERGRID	Routinely throughout construction period	Provides proper training and have very good env. monitoring process. Awareness/Training program are regularly conducted. Appropriate clause incorporated in contact provision for EMP implementation. Site managers review the implementation on daily basis.

CI. No.	Project activity / stage	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
Operation and Maintenance								
40	Location of line towers and line alignment & design	Exposure to safety related risks	Setback of dwellings to overhead line route designed in accordance with permitted level of power frequency & the regulation of supervision at sites.	Compliance with setback distances ("as-built" diagrams)	Setback distances to nearest houses – once in quarter	POWERGRID	During operations	Will be complied during O & M stage
41	Line through identified bird flyways, migratory path	Injury/ mortality to birds, bats etc. due to collision and electrocution	Avoidance of established/ identified migration path (Birds & Bats). Provision of flight diverter/reflectors, elevated perches, insulating jumper loops, obstructive perch deterrents, raptor hoods etc., if applicable	Regular monitoring for any incident of injury/mortality	No. of incidents- once every month	POWERGRID	Part of detailed siting and alignment survey /design and Operation	-do-
42	Equipment submerged under flood	Contamination of receptors (land, water)	Equipment installed above the high flood level (HFL) by raising the foundation pad.	Substation design to account for HFL ("as-built" diagrams)	Base height as per flood design – once	POWERGRID	During operations	-do-
43	Oil spillage	Contamination of land/nearby water bodies	Each transformer has a secure & impervious underlying pit with a storage capacity of at least 20% of the total oil volume and the individual pits are connected to a main collection sump of capacity of 220% of largest transformer oil volume, which acts as a Secondary	Substation bunding (Oil sump) ("as-built" diagrams)	Bunding (Oil sump) capacity and permeability - once	POWERGRID	During operations	-do-

Solar Transmission Sector Project/Loan No. 3521-IND & 8325-IND/January-June'19

Cl. No.	Project activity / stage	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
			Containment, in case of a leakage.					
44	SF6 management	Emission of most potent GHG causing climate change	Reduction of SF6 emission through awareness, replacement of old seals, proper handling & storage by controlled inventory and use, enhance recovery and applying new technologies to reduce leakage	Leakage and gas density/level	Continuous monitoring	POWERGRID	During Operations	-do-
45	Inadequate provision of staff/workers health and safety during operations	Injury and sickness of staff /workers	Careful design using appropriate technologies to minimise hazards	Usage of appropriate technologies (lost work days due to illness and injuries)	Preparedness level for using these technologies in crisis – once each year	POWERGRID	Design and operation	-do-
			Safety awareness raising for staff.	Training/awareness programs and mock drills	Number of programs and per cent of staff /workers covered – once each year			
			Preparation of fire emergency action plan and training given to staff on implementing emergency action plan					
			Provide adequate sanitation and water supply facilities	Provision of facilities	Complaints received from staff /workers every 2 weeks			

Solar Transmission Sector Project/Loan No. 3521-IND & 8325-IND/January-June'19

CI. No.	Project activity / stage	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
46	Electric Shock Hazards	Injury/ mortality to staff and public	Careful design using appropriate technologies to minimise hazards	Usage of appropriate technologies (no. of injury incidents, lost work days)	Preparedness level for using these technologies in crisis- once a month	POWERGRID	Design and Operation	-do-
			Security fences around substations	Maintenance of fences	Report on maintenance – every 2 weeks			
			Barriers to prevent climbing on/ dismantling of towers	Maintenance of barriers				
			Appropriate warning signs on facilities	Maintenance of warning signs				
			Electricity safety awareness raising in project areas	Training/awareness programs and mock drills for all concerned parties	Number of programs and per cent of total persons covered –once each year			
47	Operations and maintenance staff skills less than acceptable	Unnecessary environmental losses of various types	Adequate training in O&M to all relevant staff of substations & line maintenance crews.	Training/awareness programs and mock drills for all relevant staff	Number of programs and per cent of staff covered – once each year	POWERGRID	Operation	-do-
			Preparation & training in the use of O&M manuals and standard operating practices					
48	Inadequate periodic environmental monitoring.	Diminished ecological and social values.	Staff to receive training in environmental monitoring of project O & M activities	Training/awareness programs and mock drills for all relevant staff	Number of programs and per cent of staff covered – once each year	POWERGRID	Operation	-do-

Solar Transmission Sector Project/Loan No. 3521-IND & 8325-IND/January-June'19

CI. No.	Project activity / stage	Potential Impact	Proposed mitigation measures	Parameter to be Monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
49	Equipment specifications and design parameters	Release of chemicals and gases in receptors (air, water, land)	Processes, equipment and systems using chlorofluorocarbons (CFCs) including halon, should be phased out and to be disposed of in a manner consistent with the requirements of the Govt.	Process, equipment and system design	Phase out schedule to be prepared in case still in use – once in a quarter	POWERGRID	Operation	-do-
50	Transmission line maintenance	Exposure to electromagnetic interference	Transmission line design to comply with the limits of electromagnetic interference from overhead power lines	Required ground clearance (meters)	Ground clearance -once	POWERGRID	Operation	-do-
51	Uncontrolled growth of vegetation	Fire hazard due to growth of tree/shrub/bamboo along RoW	Periodic pruning of vegetation to maintain requisite electrical clearance No use of herbicides/pesticides	Requisite clearance (meters)	Assessment in consultation with forest authorities- once a year (pre/post monsoon)	POWERGRID	Operation	-do-
52	Noise related	Nuisance to neighbouring properties	Substations sited and designed to ensure noise will not be a nuisance	Noise levels {dB(A)}	Noise levels at boundary nearest to properties & consultation with affected parties if any - once	POWERGRID	Operation	-do-

SECTION 5: APPROACH AND METHODOLOGY ENGAGED FOR ENVIRONMENT MONITORING OF THE PROJECT

Environmental monitoring is a continuous process throughout the Project life cycle starting from site selection to construction and maintenance state. POWERGRID has instituted a three-tier support structure at corporate, regional and site level with specific functions for effective implementation of environment and social safeguard measures. Flow chart showing institutional arrangement for ESPP implementation & monitoring is placed as **Plate-1**.

A Project Management Unit (PMU) has been set up headed by Executive Director (Corporate Planning) at headquarters to coordinate and implement all environment and social issues with the assistance of functional department like Environment & Social Management Dept., Engineering etc. Apart from site managers review the progress on daily basis and regular project review meetings held at least on monthly basis, chaired by the Executive Director of the region wherein the environmental aspects of the projects are discussed and remedial measures taken wherever required. The exceptions of these meetings will be submitted to the Directors and Chairman & Managing Director (CMD).

POWERGRID has a separate monitoring department which carry out real time monitoring of all parameters of project implementation including the environment and social issues. Such issues are discussed in detail during every quarter in the Project Review Meeting (PRM) Chaired by Director (Project). CMD also takes periodic review of project implementation

A summarized environmental monitoring plan with implementation schedule at different stage of subprojects implementation is presented in the table below

Environmental Monitoring Tasks	Implementation Responsibility	Implementation Schedule
Pre-Construction Phase		
Monitor contractor's detailed alignment survey to ensure relevant environmental mitigation measures in EMP have been included.	POWERGRID with assistance of project implementation unit	Prior to POWERGRID approval of contractor's detailed alignment survey.
Construction Phase		
Regular monitoring and reporting of contractor's compliance with contractual environmental mitigation measures.	POWERGRID with assistance of project implementation unit	Continuous as per IEER and EMP throughout construction period.
Operation and Maintenance Phase		
Observations during routine maintenance inspections of substations & transmission lines RoW. Inspections will include monitoring implementation status of mitigation measures specified in EMP.	POWERGRID	As per POWERGRID inspection schedules & EMP provisions.

SECTION 6: MONITORING OF ENVIRONMENTAL RECEPTORS/ ATTRIBUTES

It is evident that environmental impacts associated with power transmission project are not far reaching as these developmental activities are non-polluting in nature and do not involve any disposal of solid waste, effluents and hazardous substances on land, air and water. Although, there are some localized impacts on natural resources like forest whenever transmission line passes through forest area, however, it can be avoided or minimized through careful route selection by using modern technique like GPS, GIS, remote sensing etc. In this case the forest involvement was restricted to 1.78 km in all proposed lines which is only 0.002% of total line length of 639.61 km lines where a small stretch of 11.774 ha. of strip plantation (declared as protected forest) along road/ canal crossings couldn't be avoided.

The proposed projects don't have much anticipated impact on environmental attributes like air, water, soil etc. and are mostly concentrated to construction stage. Air quality impact is restricted to the construction phase only as no emissions to air takes place during ordinary operations of transmission lines. Impacts on air quality due to airborne dust in the vicinity of the work sites (at points along the route of the transmission line where towers are located) mainly result from excavation and construction activities and tail gases from construction equipment and vehicles. Since all the proposed alignments are accessible, no construction of access roads is envisaged thereby avoiding any airborne dust pollution in the vicinity. The construction activities are small scale and of a temporary nature. Moreover, the activities are not concentrated to one place (localized) rather it is widely dispersed that provide adequate buffering to air environment. Therefore, impacts on air quality from construction activities are considered insignificant. Further, no liquid effluent is generated due to project activity. However, small quantities of domestic sewage from staff quarters and construction camp is generated which is discharged in local soak pits. Construction of transmission tower foundation, stringing and other activities are mostly manual in nature and use heavy equipment or blasting is not envisaged. The main noise sources during the construction phase are from equipments and transportation vehicles. However, no significant noise level variation from construction related activities is anticipated.

SECTION 7: ANY OTHER MONITORING OF ENVIRONMENTAL ASPECTS, IMPACTS OBSERVED DURING IMPLEMENTATION

Except the predicted impacts as mentioned in EMP, no other unanticipated impacts were observed during the implementation of projects. As regard Safety, all required measures are in place including due precautions/awareness programs as well as ensuring use of PPEs, which is evident from the fact that no accidents (fatal or non-fatal) including major/minor injuries were reported during the reporting period from any of the construction sites.

SECTION 8: DETAILS OF GRIEVANCE REDRESS COMMITTEE, COMPLAINT RECEIVED AND ACTION TAKEN

Grievance Redress Mechanism (GRM) is an integral and important mechanism for addressing/resolving the concerns and grievances in a transparent and swift manner. Many minor concerns of peoples are addressed during public consultation process initiated at the beginning of the project. For handling grievance, Grievance Redress Committee (GRC) has been established both at the project/scheme level and at Corporate/HQ level. The site/project level GRCs constituted also include members from POWERGRID, Local Administration, Panchayat Members, Affected Persons representative and reputed persons from the society on nomination basis under the chairmanship of project head. The corporate

level GRC functions under the chairmanship of Director (Projects) and includes one representative from corporate ESMD who is conversant with the environment & social issues.

Many concerns/grievances from affected persons/public both of verbal and written nature have been recorded by Site Offices which are also regularly tracked for early resolution. However, It has been observed that most of them were minor in nature and were resolved instantly and amicably by Site Officials after discussion & deliberation with affected person/ in consultation of revenue/district officials. As of June 2019, 18 cases out of total 36 complaints are remain open/ in negotiations. Details of written & verbal complaints including court cases are presented below in **Table-3**.

Table 3: Details of Court Cases and Complaints:

S. N.	Name of the line	Location No.	Name of complainants	Date of complaints/ Court case	Main Issue of complaints	Status of complaint
A. Court Case						
1.	Mysore -Hiriyur 400kV	137/0 - 137/1	M/s Green World Development & Creations Pvt. Ltd., Mysore	11.11.17/ 01.02.18	Route diversion	The matter is yet to be heard by the Hon'ble High Court.
2.		21/1 & 21/3	Mr. Honnamma	06.08.18	Withhold of payment due ownership dispute	Matter pending in district court. Ownership issue yet to be resolved for releasing of payment
3.		137/ 11	Mr. Gopale Gowda	13.08.18		
4.		6/2	Mr. P Thimmaiah	29.11.18		
5.		127/1 - 128/0	Sri.Ramachandra, Sri Shankare Gowda & Savitramma, Mysore end	12.03.19	Route diversion	The matter is yet to be heard by the Hon'ble High Court.
6.	Banaskantha - Banaskantha 400kV D/C	50/1	Mr. V.B. Mafatsinh	? 06.10.18	Higher compensation	Matter resolved. Case withdrawn by the complainant on 26.07.19 The matter is under the consideration of the civil judge court. However, efforts are on to settle the issue amicably through discussions.
7.		52/1	Mr. B.J. Thakor	02.11.18		
8.		53/0-53/1	Mr. R.R. Kanbi			
9.		56/0	Mr. R.B. Ramsangbhai			
10.		61/0	Mr.R.R. Valabhai			
11.		64/0	Mr. I.J Rabari			
12.		64/1	Mr.P.N. Prahladbhai			
B. Written Complaint						
13.	Tumkur-Devanhally 400 kV	23/0-23/1	Mr. U. Ramakristappa	01.08.18	Route diversion & enhancement of compensation	The matter was taken up with local revenue officials, who advised to proceed with the work as per the approved original route and the compensation will be
14.			Mr. Chakal Kollappa			
15.			Smt. Chakal Thippamma			

						paid as per rate fixed by DC Ananthapuram vide its order dated 09.05.2017.
16.	Mysore -Hiriyur 400kV	132/3 - 132/4	Mr. Jayamma	02.07.18	Withhold of payment due ownership dispute	Matter resolved amicably in consultation with revenue authority.
17.		124/9-124/10	Mr. Siddanayaka	09.07.18		The matter being pursued in consultation with Revenue Authority for settlement of ownership dispute.
18.		34/1-35/0	Mr. K H Janappa	06.08.18	Demanding payment of compensation of Rs. 20000/- per coconut sapling.	Matter resolved. Conveyed to land owner that payment shall be made as per the horticulture dept. rates.
19.		132/5 - 132/6	Smt. Nagamma	13.08.18	Withhold of payment due ownership dispute	Matter resolved amicably in consultation with revenue authority.
20.		124/2 - 124/3	Mr. Mallinj G Thimme Gowda	03.10.18	Land survey no. 22/1 was not correct.	
21.		23/0	Mr. Gowramma	04.10.18	Withhold of payment due ownership dispute	
22.		28/8	Mr. Shivalingappa	10.11.18		Matter resolved.
23.		27/7-8	Mr. M. N. Omkarappa	16.11.18		The matter being pursued in consultation with Revenue Authority for settlement of ownership dispute.
24.		121/0-121/1	Mr. D. S. Subbegowda	16.11.18		Matter resolved amicably in consultation with revenue authority
25.		108/2-108/3	Mr. Raj	26.11.18		The matter being pursued in consultation with Revenue Authority for settlement of ownership dispute.
26.		119/3-119/4	Mr. Basave Gowda	30.11.18		
27.		119/7-119/8	Mr. Nagaratna	22.12.18		
C. Verbal Complaint						
28.	Bhadla - Bikaner	14/10	Mr. Saitan Singh	02.07.17	Crop compensation	Issue resolved through discussion with affected persons (APs).
29.	765 kV D/C	3/4	Mr. Momraj	01.09.17		Matter resolved through discussion.
30.		32/1	Mr. Ram Singh	09.09.17		Issue resolved through meeting/discussion.
31.		34/4	Mr. Mitha Ram	09.10.17		Matter resolved through discussion. Compensation framework explained to complainant.

32.		12/4	Mr. Madan Lal	15.10.17	Safety	All aspect related safety explained to complainant to his satisfaction
33.		27/1	Mr. Bhomo Ram	06.11.17	Crop Compensation	Matter resolved through discussion.
34.		35/4	Mr. Hada Ram	11.11.17		Matter resolved through discussion in consultation with Revenue Authorities.
35.		23/0	Mr. Laxman Singh	25.01.18		Issue resolved through discussion with APs.
36.		39/3	Mr. Ramdin Panchariya	15.02.18		Matter resolved through discussion.
37.	Bhadla-Bhadla		Mr. Sahabuddin	11.07.17		Matter resolved through discussion.
38.	765kV D/C		Mr. Kayagddin	01.10.17		Matter resolved through discussion

SECTION 9: CONCLUSION

It may be noted from above discussion that the subprojects activities are non-polluting in nature and don't have significant adverse impacts on environment except the involvement of 11.774 ha. protected forest. However, with the condition of raising the compensatory afforestation on double the area will mitigate the likely loss of vegetation. Moreover, some environmental impacts are anticipated, mostly during construction period which have been mitigated successfully by implementing the EMP. POWERGRID approach of project implementation involving selection of optimum route before design stage, proper implementation of EMP and monitoring mechanism throughout project life cycle supported by strong institutional arrangement has considerably nullified the adverse impacts arising out of project activities. Besides this, direct or indirect benefits of the subprojects like the employment opportunity, improved & uninterrupted power supply, improvement in infrastructure facilities, improved business opportunity will outweigh the negative impacts of the project. Since the instant project is planned to evacuate clean and green solar energy, which is another sustainable alternative, renewable and non-polluting form of energy, the benefits associated with such projects like reduction in emission of Green House Gases (GHGs) and resultant warming & climate change shall offset possible adverse impact, if any.

Dr. S.S. Singh
Sr. General Manager (ESMD)

Annexure-1: Status of Action Plan for Safeguards under CSS

In order to achieve full compliance with ADB's SPS, 2009 under CSS, following agreed action plan is implemented by POWERGRID. The detailed compliance status of the same is as follows;

(i) Environment

Action Plan	Status
a) Assign environmental specialist(s) (staff or consultants) to each project for project implementation and monitoring during construction.	Dedicated environmental specialists have been assigned with the responsibility to coordinate, supervise & monitor the safeguard measures on project basis. To strengthen the manpower, two more environment specialists were recruited in 2017 (one posted at WR-II Regional Head Quarters for Green Energy Corridor projects and other at Corporate Center).
b) Undertake stakeholder consultations with representation of women.	Completed as such information was already made part of IEARs/CPTDs.
c) Document disclosure and availability of project information in a timely manner and in a form and languages understandable to affected people.	All safeguard documents (IEAR/CPTD) including its update, if any are regularly uploaded on POWERGRID's website. The Executive Summary of such reports are also translated in the local languages and disclosed at Panchayat Office/Site office as well as on website.
d) Document where EAMP requirements were not met and status of associated corrective actions in site visit reports by environmental specialists.	Regular inspection visit by assigned environmental specialists carried out and till date no major deviations worth reporting observed. Minor issues were rectified during visit itself in consultation with site in-charge.

(ii) Involuntary Resettlement

Action Plan	Status
Develop procedures on monitoring livelihood impacts of land acquisition.	As agreed no land has been secured involuntarily and all lands are secured on willing buyer willing seller basis on negotiated and agreed rate. The process of such negotiation included confirmation by seller that he is fully satisfied with the agreed rate and the process As per agreed action, POWERGRID organized training for trainer programme on Livelihood Restoration in association with domain expert from ADB and World Bank in Jan.'18 wherein senior officials associated with safeguard implementation at various sites participated. Such topics have also been incorporated in the regular E & S training module to facilitate wider reach and acceptability.
a) Use recording and tracking systems in the Grievance Redress Mechanism.	Being complied. Two tiers GRC constituted and notified. Moreover, a centralized online portal for complaint has become operational which also include proper tracking and time bound action procedure.

Action Plan	Status
b) Conduct meaningful consultation with affected people.	<p>Being complied.</p> <p>Public consultation is an integral part of project cycle. However, more emphasis on dissemination of information through various modes have also been practiced.</p> <p>A total of 9 numbers of formal consultations and 10 informal group meetings have been conducted en-route of the proposed transmission lines. The issues/concerns raised by stakeholders during these formal/informal meetings were answered/ addressed instantaneously to the satisfaction of the participants. However, any major concerns during project implementation are being addressed through GRM.</p>
c) Disclose monitoring reports, in a timely manner and in Hindi and English to the affected people.	<p>Semi-annual monitoring reports for period May-December 2017 January-June 2018 & July- December 2018 have already been disclosed on website. Moreover, as agreed executive summary of semi-annual monitoring report have also been disclosed in local languages (i.e. Hindi. Kannada & Telugu)</p> <p>It is to inform that EAMP translated in Hindi is already available on website.</p>

(iii) Indigenous Peoples

Action Plan	Status
Provisions for acceptability actions with respect to safeguards of Indigenous Peoples are not applicable at this stage. While ESPP requires that a project affecting Indigenous Peoples prepare and implement a TPDP, there are currently no POWERGRID projects triggering Indigenous Peoples safeguards under implementation that are mature enough to assess.	<p>No impacts on IPs and hence actions with regard to IPs are not applicable in the instant case.</p> <p>However, to prepare POWERGRID for such issues two days training programme on Indigenous People for senior officials was organized in association with domain expert from ADB and World Bank in Jan.'18. Another such programme was also conducted from 11-13th December 2018 at PAL, Manesar.</p>

In addition to above, as suggested by ADB during discussion website of POWERGRID has also been redesigned/ reoriented to ensure better accessibility/visibility of safeguard issues and can be accessed at following link:
<http://www.powergridindia.com/disclosure>

As regard revision of ESPP it is to inform that as discussed during appraisal process "The Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation and Resettlement (Amendment) Bill, 2015" is still with Select Committee of Parliament of India and once cleared and notified the revision of ESPP shall be planned/undertaken.

Annexure-2: Health & Safety Compliances



First Aid Training at Work Sites (Hiriyur-Mysore Line)



Safety Training at Work sites (Bhadla-Bikaner Line)



Usage of Safety Nets during Tower Erection works (Pavagada - Devanahalli Line)



Tool box talk (Bhadla-Bikaner Line)



Mock Drill on Fire Fighting (Hiriyur-Mysore Line)




Safety Training at Work sites (Hiriyur-Mysore Line)



Safe Work Practices during Stringing Work (Hiriyur-Mysore Line)



Strict Adherence of Safety Checklists


POWER GRID CORPORATION OF INDIA LTD.,
SOUTHERN REGION TRANSMISSION SYSTEM - II
SITE SAFETY INSPECTION REPORT
EXCAVATION & FOUNDATION

1. DATE OF INSPECTION: 01.06.2019 2. LOCATION NO: 8C10 (DFR) (DB+9)
 3. NAME OF THE LINE: 400KV D/C HISIYUS-MYSORE 4. NAME OF THE AGENCY: SIMPLEX
 5. SITE ENGINEER/SUPERVISOR OF THE AGENCY: T/L Monaxanjan Gauso Infrastructure LT3

S.NO:	CHECKLIST	YES/NO	REMARKS, IF ANY
1	Sufficient Angle of Repose / slope provided to prevent collapse of soil at vulnerable locations.	Yes	
2	Adequate shoring and shuttering provided in collapsible soil conditions.	Yes	
3	(a) Drilling and Blasting, if any, carried out with adequate precautions. (b) Whether the blaster is a valid license holder?	NO	
4	Dewatering of the pits is being done, wherever required.	Yes	
5	Adequate warning / protection to public / live stock moving nearby ensured.	Yes	
6	Clear edges to prevent fall of objects inside the pit - the excavated earth, stones and tools dumped atleast one metre away from the pit edges.	Yes	
7	Check List / Instructions in the language understood by the workers available.	Yes	
8	All ladders used are of sound construction, free from any defect.	Yes	
9	All the workers inside the pit are provided with good quality Safety Helmets.	Yes	
10	All the workers engaged in steel work are provided with Leather Safety Gloves.	Yes	
11	The workers engaged in concreting work inside the pit are provided with gumboots.	Yes	
12	Appropriate safety posters / messages / warnings are displayed properly.	Yes	
13	Adequate site briefings to the workers being done by the Supervisor / Engineer of the Agency.	Yes	
14	(a) First aid box with adequate contents available. (b) Number of First Aid Trained persons and their names.	Yes	
15	Concreting completed within 48 hours of excavation, in water logged / collapsible locations, as the stability of the pit decreases with increase in time.	Yes	
16	Machines like concrete mixer, vibrator, etc, placed sufficiently away from the pit to avoid collapse of the pit due to vibrations produced by these machines.	Yes	
17	The steel plate (chute) used for pouring the concrete into the pit properly anchored to prevent the same from falling into the pit, endangering the persons inside the pit.	Yes	
18	Jacks used for supporting the template are properly positioned to avoid sliding down of the template from the jacks and endangering the workers.	Yes	

SIGNATURE / NAME / DESIGNATION OF POWERGRID REPRESENTATIVE: [Signature]
 SIGNATURE / NAME / DESIGNATION OF AGENCY'S REPRESENTATIVE: [Signature: Syed Heshamuddin Safety Officer]
 Copy To:
 (1) PROJECT MANAGER, M/s _____
 (2) AGM(CONST) _____
 (2) VP / GM, M/s _____
 (3) CM (SAFETY) / BANGALORE _____

POWER GRID CORPORATION OF INDIA LTD., SRFS-II
SITE SAFETY INSPECTION REPORT
TOWER ERECTION

1. DATE OF INSPECTION: 09.08.19. 2. LOCATION NO: 100/3.
 3. NAME OF THE LINE: MUMBAI TO HIRPUR - 400KV/33KV 4. NAME OF THE AGENCY: SIMPLIX INFRASTR
 5. SITE ENGINEER / SUPERVISOR OF THE AGENCY: NAGENDRA TSDR PVT. LTD.

S.NO.	CHECKLIST	YES / NO	REMARKS, IF ANY
1	Check List / Instructions in the language understood by the workers available.	YES.	
2	Appropriate Safety Posters are displayed properly.	YES.	
3	Appropriate safety posters / messages / warnings are displayed properly.	YES.	
4	All the workers are provided with good quality Safety Helmets.	YES.	(15/17) N/A.
5	The workers engaged in Tower Erection work at height are provided with good quality Safety Belts.	YES.	(04) N/A.
6	The workers engaged in Tower Erection work at height are tying the LIFE LINE of the Safety Belts to rigid support.	YES.	
7	Adequate site briefings to the workers being done by the Supervisor / Engineer of the Agency.	YES.	
8	(a) First aid box with adequate contents available. (b) Number of First Aid Trained persons and their names.	YES.	(7) YES - (2) N/A.
9	Back filling of soil completed before taking up tower erection.	YES.	
10	Shutdown of state EB Power Lines, wherever required, are taken, and no short cut methods used and chances taken.	N/A.	
11	All tie members / diagonal members and all bolts are fixed as the tower is erected progressively upwards to avoid uneven transmission of loads.	YES.	
12	Adequate guying arrangement provided at different levels to ensure proper stability of the tower being erected progressively.	YES.	
13	Atleast one vehicle is available for use in case of emergencies.	YES.	
14	(a) Condition of derricks, pulleys and other load bearing T & Ps are found to be sound and free from any defect. (b) Whether all lifting T&P have been tested for safe working load and valid test certificates available and checked?	YES. YES.	
15	The polypropylene / wire ropes are of adequate strength & free from any damage. The damaged / discarded ropes and steel wires are removed and not kept along with the other usable T&P, to prevent their use.	YES.	
16	The pulleys are of adequate strength / proper size (diameter). In open type pulleys, the locking arrangement and the safety pin are found to be healthy and fool proof.	YES.	
17	The derricks are provided with adequate guys and are properly tied to the tower main leg to prevent any slip.	YES.	
18	Adequate no. of fitters / ground helpers are deployed for the Tower Erection work.	YES.	
19	Whether the persons working in the ground are sufficiently away from the tower when erection is in progress?	YES.	
20	Whether adequate precautions are taken when working near Road / Rail / River / adjoining Power Line?	N/A.	

For
 Signature / Name / Designation
 of POWERGRID REPRESENTATIVE
 For D. Suman, General Supervisor
 Technician

For
 Signature / Name / Designation
 of AGENCY'S REPRESENTATIVE
 For M. Anand, Safety Officer
 Safety Officer

Copy To:
 (1) PROJECT MANAGER, M/s _____ (2) VP / GM, M/s _____
 (2) AGM(CONST) _____ (3) CM (SAFETY) / BANGALORE _____



**POWER GRID CORPORATION OF INDIA LTD.,
SOUTHERN REGION TRANSMISSION SYSTEM - II
SITE SAFETY INSPECTION REPORT**

STRINGING

1. DATE OF INSPECTION: 03.06.19. 2. LOCATION NO: (31/0-32/0)
3. NAME OF THE LINE: TOOKVA TO HARIYAR -
MYSORA T/L. 4. NAME OF THE AGENCY: SIMPLEX
INFRASTRUCTURE PVT. L
5. SITE ENGINEER / SUPERVISOR OF THE AGENCY: NAGESH T. PRADIP NAYAK.

S.NO:	CHECKLIST	YES / NO	REMARKS, IF ANY
1	Check List / Instructions in the language understood by the workers available.	YES.	
2	Appropriate safety posters / messages / warnings are displayed properly.	YES.	
3	Flag men are posted at all the intermediate Towers with proper signaling flags and communication gadgets and they are keeping watch over the movement of general public / children and warning them when they come close.	YES.	
4	Number of walkie Talkie available at Site?	YES.	(06 NOS)
5	Adequate warning through public address system to public moving nearby ensured.	YES.	
6	The workers are provided with good quality Safety Helmets.	YES.	(25/25) NOS.
7	The workers engaged in work at height are provided with good quality Safety Belts.	YES.	12 NOS.
8	Safety Belts are properly anchored / looped while the person is working at height / moving along the insulator string / conductor.	YES.	
9	Adequate site briefings to the workers being done by the Supervisor / Engineer of the Agency.	YES.	
10	(a) First aid box with adequate contents available. (b) Number of First Aid Trained persons and their names.	YES.	(b). HAYDAR ALI.
11	Before commencing stringing activity, it is ensured that all Tower Members and Bolt & Nuts are fixed and the Bolts properly tightened.	YES.	
12	Whether the Towers have been permanently earthed?	YES.	
13	Shutdown of state EB power lines, wherever required, are taken, and no short cut methods used and chances taken.	YES.	
14	(a) Adequate capacity local earths are used to prevent any electric shock due to induction, while working near charged EB Lines / Power Line crossings. These earths are properly fixed to ensure proper contact with the conductors. (b) Whether a person is stationed near EB Power Line Isolating points, especially in LT Lines, to prevent inadvertent charging before return of PTW. (c) Name of the Engineer / Supervisor available / responsible at Site for ensuring proper fixing of local earths and their removal during power line shut downs & normalising.	YES. YES. YES.	
15	Adequate number of back stays are provided for all the cross arms of the end Tower, and properly fixed to the deadman before taking up Tensioning.	YES.	
16	Atleast one vehicle is available for use in case of emergencies.	YES.	
17	(a) Condition of Load bearing links such as D-shackles, Come-along clamps, steel ropes, pulleys, etc., are found to be sound and free from any defect. (b) Whether all lifting T&P have been tested for safe working load and valid test certificates available and checked?	YES. YES.	
18	The polypropylene / wire ropes are of adequate strength & free from any damage. The damaged / discarded ropes and steel wires are removed and not kept along with the other usable T&P, to prevent their use.	YES.	

Continued...2.

19	The Stringing MC / Tensioner / Puller are properly anchored and also properly earthed to prevent any electric shock due to induction / lightning to the operators.	YES
20	Whether Braking arrangement of TSE Machines / conductor drum stand / E/W Turn table is proper?	YES
21	Proper scaffolding arrangements are made during stringing of conductor at Road crossings and Railway crossings.	N/A
22	Adequate no. of fitters / flagmen / ground helpers are deployed for the Stringing work.	YES
23	Proper fixing of split pins and their verification before hoisting the insulator String is being ensured.	YES
24	Whether final sag operation is being done by Winch Machine or Tractor is being used?	YES. (WINCH MACHINE)

SIGNATURE / NAME / DESIGNATION OF POWERGRID REPRESENTATIVE

Cont To:

(1) PROJECT MANAGER, M/s _____ (2) VF / GM, M/s _____

(3) AGM(CONST) _____ (3) CM (SAFETY) / BANGALORE _____


SIGNATURE / NAME / DESIGNATION OF AGENCY'S REPRESENTATIVE

Red

*for B.V.ZIL
Gen. Rep.
(Technician)*

*ADUL - (ARSHIT PAUL)
(Safety officer)*

Plate-1: Organizational Support Structure for ESPP Implementation & Monitoring



Attachment 1: Comments-Responses Matrix

India: Solar Transmission Sector Project Environmental Safeguard Monitoring Report (January-June 2019)

No.	Comments by ADB	Responses and/or Actions Taken by POWERGRID
1	Table 2 – EMP, No. 25 Water pollution, page 24: How about groundwater disturbance?	As already explained in IEAR, a very small quantity of water is required for construction which is usually met from nearby existing source or through tankers. Hence, no significant impact on water resources including ground water is anticipated due to the this project.
2	Table 2 – EMP, No. 29 Construction schedules, page 25: Were noise levels measured every two weeks? If so, please include the monitoring results.	The noise levels are being monitored in all active sites regularly and are well within the permissible levels. Moreover, no complaint has been received from local community/authority in this regard.
3	Table 2 – EMP, No. 39 Training schedules, page 29: Please include updates from the reporting period (Jan-Jun 2019)	No such training programme has been conducted during reporting period. Hence, reference deleted.
4	Annexure-1 – Status of Action Plan for Safeguards under CSS, page 39: Please confirm and include if there are any additional status updates in this section for the reporting period.	No further update except ii(d) is available during reporting period
5	Annexure-2 – Health & Safety Compliances, page 41: Please include the date/s when the photos were taken.	It is very difficult to retrieve the exact dates for each these photos as some of the photos are quite old and also some subproject have already been commissioned.