

A.R. & CO
Chartered Accountants

C-1, 2nd Floor, RDC
Raj Ngr, Ghaziabad,
PIN - 201002
(National Capital Region)
Ph.: 9810195084, 9312280248
9818433008, 9810444051

CERTIFICATE

We have verified the relevant records and other documents of Power Grid Corporation of India Ltd. having its Registered office at B-9, Qutab Institutional area, Katwaria Sarai, New Delhi -110016 and on the basis of our verification, we do hereby certify that the Capital cost of 80 MVAR Bus Reactor at Lucknow S/S under Northern Region System Strengthening Scheme-I, which is under commercial operation with effect from 01.05.2008 is detailed as under :-

Rs in Lacs					
SI No	Particulars	Capital Cost	IEDC	IDC	Total
1	Expenditure up to 30/04/2008 (DOCO)	522.83	23.16	53.60	599.59
2	Expenditure from 01/05/2008 to 31/03/2009	28.11			28.11
3	Balance Estimated Expenditure	66.17			66.17
	Total	617.11	23.16	53.60	693.87

The expenditure up to 31-03-2009 as referred above has been verified on the basis of the information drawn from audited statement of Accounts of Power Grid Corporation of India Ltd., NRTS-I, New Delhi for the year ended 31-03-2009. The balance estimated expenditure are on the basis of details furnished by the Management.

For A.R. & Co.
Chartered Accountants

PARTNER



Place : New Delhi
Date : July 15, 2009

ATTESTED TRUE COPY

(Handwritten signature)



A.R. & CO
Chartered Accountants

C-1, 2nd Floor, RDC
Raj Ngr, Ghaziabad,
PIN - 201002
(National Capital Region)
Ph.: 9810195084, 9312280248
9818433008, 9810444051

CERTIFICATE

We have verified the relevant records and other documents of Power Grid Corporation of India Ltd. having its Registered office at B-9, Qutab Institutional area, Katwaria Sarai, New Delhi -110016 and on the basis of our verification, we do hereby certify that the Capital cost of 80 MVAR Bus Reactor at Lucknow S/S under Northern Region System Strengthening Scheme-I, which is under commercial operation with effect from 01.05.2008 is detailed as under :-


Rs in Lacs

Sl No	Particulars	Land	Buildings & Civil Works	Transmission Lines	Substation	PLCC	Total
1	Expenditure up to 30/04/2008 (DOCO)				599.59		599.59
2	Expenditure from 01/05/2008 to 31/03/2009				28.11		28.11
3	Balance Estimated Expenditure				66.17		66.17
	Total				693.87		693.87
	Initial Spares included in above						8.16

The expenditure up to 31-03-2009 as referred above has been verified on the basis of the information drawn from audited statement of Accounts of Power Grid Corporation of India Ltd., NRTS-I, New Delhi for the year ended 31-03-2009. The balance estimated expenditure are on the basis of details furnished by the Management.

For A.R. & Co.
Chartered Accountants

PARTNER



Place : New Delhi
Date : July 15, 2009

Delhi Office: A-403, Gaytri Appartment, Airlines Group Housing Society, Plot No. 27, Sector-10, Dwarka, N Delhi-110075

ATTESTED TRUE COPY
22/2/2013
Authorized Signatory

A.R. & CO
Chartered Accountants

C-1, 2nd Floor, RDC
Raj Ngr, Ghaziabad,
PIN - 201002
(National Capital Region)
Ph.: 9810195084, 9312280248
9818433008, 9810444051

CERTIFICATE


We have verified the relevant records and other documents of Power Grid Corporation of India Ltd. having its Registered office at B-9, Qutab Institutional area, Katwaria Sarai, New Delhi -110016 and on the basis of our verification, we do hereby certify that the Capital cost of The Second 400 KV S/C Bareilly -Moradabad Transmission Line under Northern Region System Strengthening Scheme-I, which is under commercial operation with effect from 01.06.2008 is detailed as under :-

Rs in Lacs					
SI No	Particulars	Capital Cost	IEDC	IDC	Total
1	Expenditure up to 31/05/2008 (DOCO)	6051.34	274.86	612.74	6938.94
2	Expenditure from 01/06/2008 to 31/03/2009	195.77			195.77
3	Balance Estimated Expenditure	419.10			419.10
	Total	6666.21	274.86	612.74	7553.81

The expenditure up to 31-03-2009 as referred above has been verified on the basis of the information drawn from audited statement of Accounts of Power Grid Corporation of India Ltd., NRTS-I, New Delhi for the year ended 31-03-2009. The balance estimated expenditure are on the basis of details furnished by the Management.


For A.R. & Co.
Chartered Accountants

PARTNER



Place : New Delhi
Date : July 15, 2009

ATTESTED TRUE COPY



A.R. & CO
Chartered Accountants

C-1, 2nd Floor, RDC
Raj Ngr, Ghaziabad,
PIN - 201002
(National Capital Region)
Ph.: 9810195084, 9312280248
9818433008, 9810444051

CERTIFICATE

We have verified the relevant records and other documents of Power Grid Corporation of India Ltd. having its Registered office at B-9, Qutab Institutional area, Katwaria Sarai, New Delhi -110016 and on the basis of our verification, we do hereby certify that the Capital cost of The Second 400 KV S/C Bareilly -Moradabad Transmission Line under Northern Region System Strengthening Scheme-I, which is under commercial operation with effect from 01.06.2008 is detailed as under :-


Rs in Lacs

Sl No	Particulars	Land	Buildings & Civil Works	Transmission Lines	Substaion	PLCC	Total
1	Expenditure up to 31/05/2008 (DOCO)		125.89	5560.29	1168.83	83.93	6938.94
2	Expenditure from 01/06/2008 to 31/03/2009		19.92	108.00	67.85		195.77
3	Balance Estimated Expenditure		6.58	376.41	36.11		419.10
	Total		152.39	6044.70	1272.79	83.93	7553.81
	Initial Spares included in above						40.82

The expenditure up to 31-03-2009 as referred above has been verified on the basis of the information drawn from audited statement of Accounts of Power Grid Corporation of India Ltd., NRTS-I, New Delhi for the year ended 31-03-2009. The balance estimated expenditure are on the basis of details furnished by the Management.

For A.R. & Co.
Chartered Accountants

PARTNER



Place : New Delhi
Date : July 15, 2009

Delhi Office: A-403, Gaytri Appartment, Airlines Group Housing Society, Plot No. 27, Sector-10, Dwarka, N Delhi-110075

ATTESTED TRUE COPY

[Handwritten Signature]
Chartered Signatory

