



पावर ग्रिड कारपोरेशन ऑफ इंडिया लिमिटेड

(भारत सरकार का उद्यम)

POWER GRID CORPORATION OF INDIA LIMITED

(A Government of India Enterprise)



पावरग्रिड

दक्षिणी क्षेत्र पारिषण प्रणाली - II क्षेत्रीय मुख्यालय, आर.टी.ओ. ड्राइविंग टेस्ट ट्रैक के पास
सिंहनायकनहल्ली, येलहंका होब्ली, बेंगलूरु - 560 064.

Southern Region Transmission System - II RHQ., Near RTO Driving Test Track, Singanayakanahalli
Yelahanka Hobli, Bangalore - 560 064.

Registered Post- Acknowledgement Due

Ref: SR-II: RTI: F-347:2015/ 42920

3rd Sep. 2015.

To
Shri Alok Tripathi
Advocate
B-68, Lajpat Nagar-I
NEW DELHI - 110 024

Sub: Your RTI application dated 09.07.2015-reg

Sir,


This has reference to your RTI application received in this office on 10.08.2015 through CPIO, CC. The UGOF work has been executed in Southern Region Transmission System -II (SRTS-II) for two functions viz.

- (1) TELECOM and
- (2) UNIFIED LOAD DESPATCH CENTRE (ULDC).

The reply to your queries in respect of Telecom & ULDC works pertaining to SRTS-II are enclosed at Annexure-A & B respectively.

Thanking you,

Yours faithfully,


(Sunil.K.Thomas)
DGM & CPIO

Encl.: Annexure - A & B (2 sheets)

Copy to:

- 1) ED/SRTS-I & II, Appellate Authority, POWERGRID, SRTS-II -for kind information
- 2) GM(CP) and CPIO, POWERGRID, CC, Gurgaon - for kind information.

स्वहित एवं राष्ट्रहित मे ऊर्जा बचाएं Save Energy for the Benefit of Self and Nation

पंजीकृत कार्यालय : बी-9, कुतब इंस्टीट्यूशनल एरिया, कटवारिया सराय, नई दिल्ली - 110 016. दूरभाष : 26560112. फैक्स : 011-26601081

कारपोरेट कार्यालय : प्लॉट सं: 02, सेक्टर-29, इफको चौक के पास, गुड़गांव (हरियाणा)-122001. फैक्स : 0124-251760

Registered Office : B-9, Qutab Institutional Area, Katwaria Sarai, New Delhi - 110 016. Phone : 26560112. Fax : 011-26601081. Grams : NATGRID

Corporate Office : PLOT No. : 02, Sector-29, Near IFFCO CHOWK, GURGAON (HARYANA) - 122001 Fax : 0124-251760 EPABX : 0124-251700-719

CIN:L40101DL1989GOI038121

Reply against Information sought under RTI Act, 2005 by Shri. Alok Tripathi, B-68, Laipat Nagar-I, New Delhi-110024 in ---

Sl. No.	Contract No.	Contract Date	Package Name	Party Name	PARA-4 A reply		PARA-4 B reply			Action taken for delay
					Awarded Quantity (KM)	Installation Status	Contractual Completion Period	Actual Completion Period	Delay, if any (Yes/No)	
1	SRTCC/Tele-Contracts/NKN-UG/513-14/Pkg-1A/3246	07.04.2015	Laying of Underground OFC -Package-1A(Salem) (Qty-8KM)	M/s Iris Infra Services Ltd.	8	Under extended period. Delay due to ROW permission.	27.05.2015	work will commence after ROW	Yes	Applied for ROW Being followed up for permission
2	SRTCC/Tele-Contracts/NKN-UG/467-13/Pkg-1B/LOA/2804	08.04.2014	Laying of Underground OFC -Package-1B(Trehy) (Qty-11KM)	M/s Pranaav Tele-Ventures Pvt Ltd.	11	Under extended period. Delay due to ROW permissions.	07.08.2014	do	Yes	Demand Note from authorities received recently, in process
3	SRTCC/Tele-Contracts/UGOFC-AR/LOA/1166	14.12.2010	UGOFC works for connectivity to Arasur 400KV SS in SRTCC(Qty- 8.909KM)	M/s Pranaav Tele-Ventures Pvt Ltd.	8.909	Contract executed and closed		Completed	Yes	ROW permission issue
4	SRTCC/Tele-Contracts/NKN-UG/468-13/Pkg-2A/LOA/2833	29.04.2014	UGOFC laying upto NIC Trivandrum, LOA dated 29.04.2014 :20Km	M/s Kaliparambil Constructions Company	20	Delayed the laying work due to National games and permission from NH/PWD/private authority.	28.08.2014	In completion stage	Yes	Delayed the laying work due to National games and permission from NH/PWD/private authority.
5	SRTCC/Tele-Contracts/NKN-UG/468-13/Pkg-2B/LOA/2803	08.04.2014	Laying of Underground OFC for various NKN locations in Kerala -Package 2B(Kochi) (Qty- 9.5 KM)	M/s National Tele-Tech Corporation	9.5	Work not yet started as ROW permission/demand note for all sections are not yet received	07.08.2014	work will commence after ROW	Yes	Applied for ROW Being followed up for permission
6	SRTCC/Tele-Contracts/UGOFC-MYS/258-1/LOA	03.01.2012	UGOFC laying for Mysore SS Connectivity. LOA dated 03.01.2012, 9.6 Km	M/s B. Vishnu Vardhana Reddy	9.6	Total work was completed.	21.05.2012	Completed	Yes	ROW permission Issue

41811



Smile TV

Reply pertaining to ULDC:

Reply to Query No. 4 A

Only one contract was awarded under SR-ULDC for laying UGOFC in the last 5 years and contract is "Communication system package (in lieu of existing ULDC Microwave links in Southern Region)" awarded to M/s. BGR Energy Systems Ltd., Chennai vide NOA: CC-CS/149-CC/OFOC-1040/3/G4/NOA-I/3603 (ex-works supply) and CC-CS/149-CC/OFOC-1040/3/G4/NOA-II/3604 (Service contract) dated 28.02.2011.

UGOFC quantity in the above contract:

Quantity ordered : 120 Km

Quantity executed : 52 Km

Reply to Query No.4 B

Scheduled completion for entire scope of contract : 27.08.2012

Actual completion : 10.02.2015

The delays in execution of UGOFC links was due to delay in getting RoW permissions from different authorities and non-readiness of site fronts by the constituent (owner).

Reply to Query No. 4 C

No.

Smile This