



SPEED POST

Ref No: NESH/ PESM/ RTI/ 1117/ 68

Date: 25.09.2023

To,

Ruchika Joshi
A-229, Ground Floor,
Defence Colony, New Delhi - 110024
+91-7210670704

विषय : आपके आरटीआई आवेदन दिनांक 28.08.2023 जो की दिनांक 01.09.2023 को प्राप्त हुआ, उस का उत्तर ।

Sub : Reply to your RTI Application dated 28.08.2023 received on 01.09.2023

Sir,

- 1.0 This has reference to your RTI application dated 28.08.2023 under RTI Act, 2005 received on 01.09.2023.
2.0 As per inputs received from concerned department/site, the information pertaining to your RTI Application is given below:

Sl. No.	Query	Information
(i)	Original contract for supply bar chart/schedule entered into between SPML and Powergrid.	The information sought is available at Agartala NERPSIP Office. The applicant can visit POWERGRID NERPSIP Agartala Office, (C/o. Utpal Kumar Datta, Ramnagar-6, Agartala, West Tripura – 799002) on any working day between 10:00am to 4:00pm with prior intimation to: <i>Sh. A K Basumatary, CGM (NERPSIP), Agartala (Mobile no.: 9435591725)</i>
(ii)	Original contract for erection bar chart/schedule.	Documents identified by the applicant during inspection at our Agartala NERPSIP Office shall be made available on payment of charges through Indian postal order, demand draft or bankers' cheque payable to "Power Grid Corporation of India Limited, Shillong", being document charge as per RTI Act, 2005.
(iii)	Purchase Order (PO) copy for the above stated supply and erection contracts awarded to SPML.	
(iv)	Whether the due date of supply was extended during the term of the Contract. If yes, kindly provide information and documents with regard to the recent extension granted to this contract.	The contracts have been only provisionally extended to facilitate completion of the balance works. The provisional time extension copies for 3 packages are enclosed as Annexure-I & the extension request from SPML are enclosed as Annexure-II .
(v)	Whether SPML requested for extension of time for performance of Contract? If yes, please provide the documents submitted by SPML for the grant of time extension.	



(vi)	Kindly provide us proof of Liquidated Damages (LD) recovered so far in contract.	<p>SPML has supplied 10 transformers to Powergrid through its vendor Skipper Seil, details of which are as follows:- SPML Transformer Status:- 50MVA, 132/33kV</p> <table border="1"> <thead> <tr> <th>Transformer Sr. No.</th> <th>Date of Invoice</th> <th>Location</th> <th>Dispatched from factory</th> </tr> </thead> <tbody> <tr> <td>5190006554</td> <td>26.03.2021</td> <td>Udaipur</td> <td>23.03.2021</td> </tr> <tr> <td>5190006555</td> <td>26.03.2021</td> <td>Udaipur</td> <td>24.03.2021</td> </tr> <tr> <td>5190006615</td> <td>31.03.2021</td> <td>Suraj Maninagar</td> <td>02.04.2021</td> </tr> <tr> <td>5190006616</td> <td>31.03.2021</td> <td>Bagafa</td> <td>02.04.2021</td> </tr> <tr> <td>5190006637</td> <td>31.03.2021</td> <td>Rabindranagar</td> <td>30.03.2021</td> </tr> <tr> <td>5190006638</td> <td>30.06.2021</td> <td>Rabindranagar</td> <td>20.07.2021</td> </tr> <tr> <td>5190006668</td> <td>30.06.2021</td> <td>Belonia</td> <td>20.07.2021</td> </tr> <tr> <td>5190006669</td> <td>30.06.2021</td> <td>Bagafa</td> <td>27.07.2021</td> </tr> <tr> <td>5190006670</td> <td>30.08.2021</td> <td>Manu</td> <td>31.08.2021</td> </tr> <tr> <td>5190006671</td> <td>30.08.2021</td> <td>Manu</td> <td>31.08.2021</td> </tr> </tbody> </table>	Transformer Sr. No.	Date of Invoice	Location	Dispatched from factory	5190006554	26.03.2021	Udaipur	23.03.2021	5190006555	26.03.2021	Udaipur	24.03.2021	5190006615	31.03.2021	Suraj Maninagar	02.04.2021	5190006616	31.03.2021	Bagafa	02.04.2021	5190006637	31.03.2021	Rabindranagar	30.03.2021	5190006638	30.06.2021	Rabindranagar	20.07.2021	5190006668	30.06.2021	Belonia	20.07.2021	5190006669	30.06.2021	Bagafa	27.07.2021	5190006670	30.08.2021	Manu	31.08.2021	5190006671	30.08.2021	Manu	31.08.2021	<p>The works are still under progress and LD shall be ascertained after completion of the works.</p> <p>The applicant can visit site and verify the status of the Transformer on any working day between 10:00am to 4:00pm with prior intimation to:</p> <p><i>Sh. A K Basumatary, CGM (NERPSIP), Agartala (Mobile no.: 9435591725)</i></p>
Transformer Sr. No.	Date of Invoice	Location	Dispatched from factory																																												
5190006554	26.03.2021	Udaipur	23.03.2021																																												
5190006555	26.03.2021	Udaipur	24.03.2021																																												
5190006615	31.03.2021	Suraj Maninagar	02.04.2021																																												
5190006616	31.03.2021	Bagafa	02.04.2021																																												
5190006637	31.03.2021	Rabindranagar	30.03.2021																																												
5190006638	30.06.2021	Rabindranagar	20.07.2021																																												
5190006668	30.06.2021	Belonia	20.07.2021																																												
5190006669	30.06.2021	Bagafa	27.07.2021																																												
5190006670	30.08.2021	Manu	31.08.2021																																												
5190006671	30.08.2021	Manu	31.08.2021																																												
(vii)	Proof of transformer plinth readiness with dates for the above 10 transformers.	With regard to above 10 transformers, please provide document proof of the Erection and commissioning of above transformers?	<p>All the plinth of the said transformers are ready. Applicant can visit concerned sites for confirmation on any working day between 10:00am to 4:00pm with prior intimation to:</p> <p><i>Sh. A K Basumatary, CGM (NERPSIP), Agartala (Mobile no.: 9435591725)</i></p>																																												
(viii)	Documents related to Price variation claimed by SPML on the above supplied 10 transformers and the amount paid by Powergrid against each transformer.	With regard to above 10 transformers, please provide document proof of the Erection and commissioning of above transformers?	<p>The price variation bills against the mentioned 10 transformers have been raised by M/s SPML from time to time vide BTS nos.- 210006518003205, 210006518003145, 210006518003152, 210006518003146 and is available at Agartala NERPSIP Office.</p> <p>The applicant can visit POWERGRID NERPSIP Agartala office on any working day between 10:00am to 4:00pm with prior intimation to:</p> <p><i>Sh. A K Basumatary, CGM (NERPSIP), Agartala (Mobile no.: 9435591725)</i></p> <p>Documents identified by the applicant during inspection at our Agartala NERPSIP Office shall be made available on payment of charges through Indian postal order, demand draft or bankers' cheque payable to "Power Grid Corporation of India Limited, Shillong", being document charge as per RTI Act, 2005.</p>																																												



पावरग्रिड
POWERGRID

पावर ग्रिड कॉरपोरेशन ऑफ इंडिया लिमिटेड
(भारत सरकार का उद्यम)

POWER GRID CORPORATION OF INDIA LIMITED

(A Government of India Enterprise)

3.0 First Appeal, if any, against the reply of CPIO may be made to the first Appellate Authority within 30 days of the receipt of the reply of CPIO. Details of Appellate Authority of Power Grid Corporation of India Limited, NERTS, under RTI Act, 2005 is as below:

Sh. Upananda Kataki, ED (NERTS)
POWERGRID, Dongtieh, Lower Nongrah,
Lapalang, Shillong - 793006, Meghalaya.
0364-2536371, u.kataki@powergrid.in

आपको धन्यवाद,

भवदीय,


25/9/23

(A L SYNGKON)

GM & CPIO

0364-2536439,

nerts_rti@powergrid.in

उत्तर पूर्वी क्षेत्र पारेषण प्रणाली, डोंगतीय, लोवर नोग्राह, लापालांग, शिलांग - 793006 (मेघालय); दूरभाष: 0364-2536371, फ़ैक्स: 0364-2536607
RHQ: North Eastern Region Transmission System; Dongtieh, Lower Nongrah, Lapalang, Shillong - 793006 (Meghalaya) Tel: 0364-2536371, Fax: 0364-2536607

केन्द्रीय कार्यालय: सौदामिनी, प्लॉट संख्या २, सेक्टर २९, इफ्फको चौक के नजदीक, गुडगाँव (हरियाणा) - 122001, भारत
Corporate office: "Saudamini", Plot No. 2, Sector 29, Near IFFCO Chowk, Gurgaon (Haryana) - 122001, INDIA

Website: <https://www.powergrid.in>



**पावरग्रिड
POWERGRID**

पावर ग्रिड कॉर्पोरेशन ऑफ इंडिया लिमिटेड
(भारत सरकार का उद्यम)
POWER GRID CORPORATION OF INDIA LIMITED
(A Government of India Enterprise)

Ref: NEGW/C&M/2023-24/NERPSIP/TRI-SS-01/700-01/PTE/176

Dated: 27.06.2023

To
M/s SPML Infra Limited,
22, Camac Street, Block-A,
3rd Floor, Kolkata -700 016.
Kind Attn.: 1. Mr. Malay K Chakraborty, Vice President-Projects.
2. D.B. Dandapat, DGM-Projects

Sub: Provisional Time Extension against the Contracts for Supply of Goods and Services for Substation Package TRI-SS-01 associated with NER Power System Improvement Project.
- Provisional Time Extension- 12.

Dear Sir,

1.0 This has reference to the following:

- 1.1 CA No: CC-CS/86-NER/SS-2650/1/G1/CA-I/7068 dated 02.12.2016
1.2 CA No: CC-CS/86-NER/SS-2650/1/G1/CA-II/7069 dated 02.12.2016
1.3 Your Letter No:0220/PGCIL/OC - 242 to 247/A-01/2078 dated 14.06.2023

- 2.0 Provisional time extension for completion of work against the subject contract(s) has been granted up to 30.09.2023. This is however without prejudice to all the obligations of the contractor under the contract(s) and further without prejudice to POWERGRID's right to levy Liquidated Damages (LD) and other rights under the contract(s). Please note that LD for the delay attributable to the contractor shall be determined as per the rate/amount specified in the contract/as per provision of the contract while processing final time extension after completion of works.
- 3.0 The above time extension is being issued without any financial benefit against the contract(s).
- 4.0 Accordingly, you are requested to extend the validity of all Guarantees/Securities, etc. to cover the required period as per terms of the contract(s) within 30days of receipt of this letter.
- 5.0 Save and except above all the terms and conditions of the contract(s) and its subsequent amendments, if any, shall remain unchanged.
- 6.0 This letter is being issued to you in duplicate. All BGs and other securities are to be extended accordingly. Duplicate copy may please be returned duly signed and stamped as token of acknowledgement within 15 days.

Thanking you.

भवदीय/Yours faithfully,

(एच. स्वर्गीयरी)

मुख्य महाप्रबंधक (सं एवं सा), NERPSIP

Copy to (NIO) :CGM (Projects)/Sr.GM(PESM)/Sr.GM(F&A)/CGM(Agartala) -to ensure sufficient security retention money.

Sufficient retention shall be ensured by site to take care of recovery towards LD, which shall be decided at the time of final time extension as per the pre-estimated and pre-agreed rate/amount as per provisions of the contract without requirement of demonstrable loss.



**पावरग्रिड
POWERGRID**

पावर ग्रिड कॉर्पोरेशन ऑफ इंडिया लिमिटेड
(भारत सरकार का उद्यम)
POWER GRID CORPORATION OF INDIA LIMITED
(A Government of India Enterprise)

Ref: NEGWC&M/ 2023-24/NERPSIP/TRI-SS-02/700-05/PTE/195

Dated : 07.03.2023

To
M/s SPML Infra Limited,
22, Camac Street, Block-A,
3rd Floor, Kolkata -700 016.

08.07.2023

Kind Attn.: 1. Mr. Malay K Chakraborty, Vice President-Projects.
2. D.B. Dandapat, DGM-Projects

Sub: **Provisional Time Extension against the Contracts for Supply of Goods and Services for Substation Package TRI-SS-02 associated with NER Power System Improvement Project.**
- Provisional Time Extension- 12.

Dear Sir,

- 1.0 This has reference to the following:
 - 1.1 CA No: CC-CS/86-NER/SS-2651/1/G1/CA-I/7070 dated 02.12.2016
 - 1.2 CA No: CC-CS/86-NER/SS-2651/1/G1/CA-II/7071 dated 02.12.2016
 - 1.3 Your Letter No:220/PGCIL/OC – 242 to 247/A-01/2079 dated 14.06.2023
- 2.0 Provisional time extension for completion of work against the subject contract(s) has been granted up to **30.09.2023**. This is however without prejudice to all the obligations of the contractor under the contract(s) and further without prejudice to POWERGRID's right to levy Liquidated Damages (LD) and other rights under the contract(s). Please note that LD for the delay attributable to the contractor shall be determined as per the rate/amount specified in the contract/as per provision of the contract while processing final time extension after completion of works.
- 3.0 The above time extension is being issued without any financial benefit against the contract(s).
- 4.0 Accordingly, you are requested to extend the validity of all Guarantees/Securities, etc. to cover the required period as per terms of the contract(s) within 30days of receipt of this letter.
- 5.0 Save and except above all the terms and conditions of the contract(s) and its subsequent amendments, if any, shall remain unchanged.
- 6.0 This letter is being issued to you in duplicate. All BGs and other securities are to be extended accordingly. Duplicate copy may please be returned duly signed and stamped as token of acknowledgement within 15 days.

Thanking you.

भवदीय/Yours faithfully,

(H. Swargiary)

मुख्य महाप्रबंधक (संविदा और सामग्री), NERPSIP

Copy to (NIO) :CGM (Projects)/Sr.GM(PESM)/Sr.GM(F&A)/CGM(Agartala) –to ensure sufficient security retention money.

Sufficient retention shall be ensured by site to take care of recovery towards LD, which shall be decided at the time of final time extension as per the pre-estimated and pre-agreed rate/amount as per provisions of the contract without requirement of demonstrable loss.

North Eastern Region Power System Improvement Project, Odalbakra, Kahilipara, Guwahati, Assam 781034, Telephone: 0361- 2458846

केन्द्रीय कार्यालय: "सौदामिनी", प्लॉट नंबर 2, सेक्टर -29, गुरुग्राम -122001, (हरियाणा) दूरभाष: 0124-2571700-719

Corporate Office: "Saudamini", Plot No. 2, Sector-29, Gurugram-122001, (Haryana) Tel.: 0124-2571700-719

पंजीकृत कार्यालय: बी-9, कुतुब इन्स्टीट्यूशनल एरिया, कटवारिया सराय, नई दिल्ली-110 016. दूरभाष: 011-26560112, 26560121, 26564812, 26564892, CIN: L40101DL1989GOI038121

Registered Office: B-9, Qutab Institutional Area, Katwaria Sarai, New Delhi-110 016. Tel: 011-26560112, 26560121, 26564812, 26564892, CIN: L40101DL1989GOI038121

Website: www.powergridindia.com



**पावरग्रिड
POWERGRID**

पावर ग्रिड कॉर्पोरेशन ऑफ इंडिया लिमिटेड
(भारत सरकार का उद्यम)
POWER GRID CORPORATION OF INDIA LIMITED
(A Government of India Enterprise)

Dated: 03.07.2023

Ref: NEGW/C&M/ 2023-24/NERPSIP/700-06/TRI-SS-03/PTE/196

To
M/s SPML Infra Limited,
22, Camac Street, Block-A,
3rd Floor, Kolkata -700 016.
Kind Attn.: Mr. Malay K Chakraborty, Vice President-Projects.

Sub: Provisional Time Extension against the Contracts for Supply of Goods and Services for Substation Package TRI-SS-03 associated with NER Power System Improvement Project.
- Provisional Time Extension- 11.

Dear Sir,

- 1.0 This has reference to the following:
 - 1.1 CA No: CC-CS/86-NER/SS-2652/1/G1/CA-I/7072 dated 02.12.2016
 - 1.2 CA No: CC-CS/86-NER/SS-2652/1/G1/CA-II/7073 dated 02.12.2016
 - 1.3 Your Letter No:220/PGCIL/OC – 242 to 247/A-01/2080 dated 14.06.2023
- 2.0 Provisional time extension for completion of work against the subject contract(s) has been granted up to 30.09.2023. This is however without prejudice to all the obligations of the contractor under the contract(s) and further without prejudice to POWERGRID's right to levy Liquidated Damages (LD) and other rights under the contract(s). Please note that LD for the delay attributable to the contractor shall be determined as per the rate/amount specified in the contract/as per provision of the contract while processing final time extension after completion of works.
- 3.0 The above time extension is being issued without any financial benefit against the contract(s).
- 4.0 Accordingly, you are requested to extend the validity of all Guarantees/Securities, etc. to cover the required period as per terms of the contract(s) within 30days of receipt of this letter.
- 5.0 Save and except above all the terms and conditions of the contract(s) and its subsequent amendments, if any, shall remain unchanged.
- 6.0 This letter is being issued to you in duplicate. All BGs and other securities are to be extended accordingly. Duplicate copy may please be returned duly signed and stamped as token of acknowledgement within 15 days.

Thanking you.

भवदीय/Yours faithfully,

(H. Swargiary)
CGM (संविदा और सामग्री), NERPSIP

Copy to (NIO) : CGM (NERPSIP) / Sr. GM (PESM)/CM(F&A) / CGM (Agartala) –to ensure sufficient security/retention money.

Sufficient retention shall be ensured by site to take care of recovery towards LD, which shall be decided at the time of final time extension as per the pre-estimated and pre-agreed rate/amount as per provisions of the contract without requirement of demonstrable loss.

एन*ई*आर*पी*एस*आइ*पी* मोनातटावर, 6थमंजिल, जी*एस*रोड, दिसपुर, गुवाहाटी-781006 : दूरभाष 0361- 2458846
North Eastern Region Power System Improvement Project, Monal Tower, 6th Floor, G.S. Road, Dispur, Guwahati, Telephone: 0361- 2458846
केन्द्रीयकार्यालय: "सौदामिनी", प्लॉटनंबर 2, सेक्टर -29, गुरुग्राम -122001, (हरियाणा) दूरभाष: 0124-2571700-719
Corporate Office: "Saudamini", Plot No. 2, Sector-29, Gurugram-122001, (Haryana) Tel.: 0124-2571700-719
पंजीकृतकार्यालय: बी-9, कुतुबइस्टीट्यूशनलएरिया, कटवारियासराय, नईदिल्ली -110 016. दूरभाष: 011-26560112, 26560121, 26564812, 26564892, CIN: L40101DL1989GOI038121
Registered Office: B-9, Qutab Institutional Area, Katwaria Sarai, New Delhi-110 016. Tel: 011-26560112, 26560121, 26564812, 26564892. CIN: L40101DL1989GOI038121
Website: www.powergridindia.com

The Chief General Manager (NERPSIP)
M/s. Power Grid Corporation of India Ltd.
Ramnagar – 06 (Middle), 3rd Crossing
Agartala - 799002
WEST TRIPURA

Sub: *Supply and Erection of Plant and Equipment including Mandatory Spares required for the complete execution of the Sub-Station Packages for Tripura associated with NER System Improvement Project under Power Grid Corporation of India Ltd. Package No. – TRP-SS-01.*

- Letter of request for the grant of Extension of Time (EOT), under TRP – SS – 01, NERPSIP, Tripura Project.

Ref.:

NOA:-

1. CC-CS/86-NER/SS-2650/1/G1/NOA-I/7068, Dated: 04.11.2016
2. CC-CS/86-NER/SS-2650/1/G1/NOA-II/7069, Dated: 04.11.2016

LETTER REFERENCE NO: -

1. SPML Letter No. 0219/PGCIL/OC-242to247/A-01/ 1274, dated 31.10.2019
2. Powergrid Letter No NEGW/C & M/2019 – 20/NERPSIP/TRP-SS01/700-01/345, dated 04.12.2019
3. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1392, dated 23.04.2020
4. Powergrid Letter No NEGW/C & M/2019 – 20/NERPSIP/TRP-SS01/700-01/64, dated 02.06.2020.
5. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1497, dated 22.12.2020
6. Powergrid Letter No NEGW/C&M/2020 – 21/NERPSIP/700-01/TRP-SS-01/PTE/420, dated 01.01.2021.
7. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1639, dated 22.06.2021
8. Powergrid Letter No NEGW/C&M/2021 – 22/NERPSIP/TRP-SS-01/700-01/122, dated 07.07.2021.
9. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1686, dated 23.08.2021
10. Powergrid Letter No NEGW/C&M/2021 – 22/NERPSIP/TRI-SS-01/700-01/PTE/389, dated 08.11.2021.
11. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1777, dated 17.12.2021
12. Powergrid Letter No NEGW/C&M/2021 – 22/NERPSIP/TRI-SS-01/700-01/PTE/575, dated 10.01.2022.
13. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1848, dated 28.03.2022
14. Powergrid Letter No NEGW/C&M/2022 – 23/NERPSIP/TRI-SS-01/700-01/PTE/23, dated 07.04.2022.
15. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1913, dated 23.06.2022
16. Powergrid Letter No NEGW/C&M/2022 – 23/NERPSIP/TRI-SS-01/700-01/PTE/275, dated 18.07.2022.



SPML INFRA LIMITED

CIN: L40106DL1981PLC012228

22, Camac Street, Block-A, 3rd Floor, Kolkata- 700 016

Ph: +91 33 4009 1200 / 1247

E-mail: info@spml.co.in | Website: www.spml.co.in

Regd. Office: F-27/2, Okhla Industrial Area, Phase-II, New Delhi-110020



SPML

Engineering Life

17. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1964, dated 20.09.2022
18. Powergrid Letter No NEGW/C&M/2022 - 23/NERPSIP/TRI-SS-01/700-01/PTE/540, dated 22.10.2022.
19. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 2009, dated 19.12.2022
20. Powergrid Letter No NEGW/C&M/2022 - 23/NERPSIP/TRI-SS-01/700-01/PTE/725, dated 30.12.2022.
21. SPML Letter no 0220/PGCIL/OC-242 to 247/A-01/ 2046 dated 15.03.2023
22. Powergrid Letter No NEGW/C&M/2023 - 24/NERPSIP/TRI-SS-01/700-01/PTE/25, dated 17.04.2023

Dear Sir,

In continuation to the letters and documents under reference, we hereby formally request for grant for extension of time upto and including 31st March'2024 with revision of L2 Schedule, considering the hindrances and pending issues encountered during original Contract Period & thereafter hindrances and pending issues upto 30th June'2021. Such grant of extension of time cannot be our sole consideration for execution of the balance works in the extended period of completion.

Powergrid, Guwahati have issued Provisional Time Extension upto 30th June'2023 as per letter No NEGW / C & M / 2023 - 24 / NERPSIP / TRI-SS-01/700-01/PTE/25, dated 17.04.2023.

We shall earnestly endeavour to complete the work by the extended date as prayed for without considering the force majeure impacts & hindrances in the process of execution so far we have encountered after 30th June'2021 & further any hindrances in the process of execution for any reason, whatsoever, beyond all our effective controls. Such grant of extension of time cannot be our sole consideration for execution of the balance works in the extended period of completion.

Thanking you in anticipation of an early and favourable action.

Yours faithfully.

For SPML Infra Ltd.


(D. B. DANDAPAT)
DGM - PROJECTS

CC:

1. Sr. General Manager - PESM, PGCIL, Kahilipara, Guwahati.
2. CGM - C & M , PGCIL, Kahilipara, Guwahati.

SPML INFRA LIMITED

CIN: L40106DL1981PLC012228

22, Camac Street, Block-A, 3rd Floor, Kolkata- 700 016

Ph: +91 33 4009 1200 / 1247

E-mail: info@spml.co.in | Website: www.spml.co.in

Regd. Office: F-27/2, Okhla Industrial Area, Phase-II, New Delhi-110020



The Chief General Manager (NERPSIP)
M/s. Power Grid Corporation of India Ltd.
Ramnagar – 06 (Middle), 3rd Crossing
Agartala - 799002
WEST TRIPURA

Sub: *Supply and Erection of Plant and Equipment including Mandatory Spares required for the complete execution of the Sub-Station Packages for Tripura associated with NER System Improvement Project under Power Grid Corporation of India Ltd. Package No. – TRP-SS-02.*

- Letter of request for the grant of Extension of Time (EOT), under TRP – SS – 02, NERPSIP, Tripura Project.

Ref.:

NOA:-

1. CC-CS/86-NER/SS-2651/1/G1/NOA-I/7070, Dated: 04.11.2016
2. CC-CS/86-NER/SS-2651/1/G1/NOA-II/7071, Dated: 04.11.2016

LETTER REFERENCE NO:-

1. SPML Letter No. 0219/PGCIL/OC-242to247/A-01/ 1275, dated 31.10.2019
2. Powergrid Letter No NEGW/C & M/2019 – 20/NERPSIP/TRP-SS01/700-01/346, dated 04.12.2019
3. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1393, dated 23.04.2020
4. Powergrid Letter No NEGW/C & M/2019 – 20/NERPSIP/TRP-SS02/700-05/65, dated 02.06.2020
5. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1498, dated 22.12.2020
6. Powergrid Letter No NEGW/C&M/2020 – 21/NERPSIP/700-05/TRP-SS-02/PTE/421, dated 01.01.2021.
7. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1640, dated 22.06.2021
8. Powergrid Letter No NEGW/C&M/2021 – 22/NERPSIP/TRP-SS-02/700-05/148, dated 26.07.2021.
9. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1687, dated 23.08.2021
10. Powergrid Letter No NEGW/C&M/2021 – 22/NERPSIP/TRI-SS-02/700-05/387, dated 08.11.2021.
11. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1778, dated 17.12.2021
12. Powergrid Letter No NEGW/C&M/2021 – 22/NERPSIP/TRI-SS-02/700-05/PTE/578, dated 10.01.2022.
13. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1849, dated 28.03.2022
14. Powergrid Letter No NEGW/C&M/2022 – 23/NERPSIP/TRI-SS-02/700-05/PTE/22, dated 07.04.2022.
15. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1914, dated 23.06.2022
16. Powergrid Letter No NEGW/C&M/2022 – 23/NERPSIP/TRI-SS-02/700-05/PTE/250, dated 08.07.2022.
17. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1965, dated 20.09.2022

Dandekar

SPML INFRA LIMITED

CIN: L40106DL1981PLC012228

22, Camac Street, Block-A, 3rd Floor, Kolkata- 700 016

Ph: +91 33 4009 1200 / 1247

E-mail: info@spml.co.in | Website: www.spml.co.in

Regd. Office: F-27/2, Okhla Industrial Area, Phase-II, New Delhi-110020



18. Powergrid Letter No NEGW/C&M/2022 - 23/NERPSIP/TRI-SS-02/700-05/PTE/539, dated 22.10.2022.
19. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 2010, dated 19.12.2022
20. Powergrid Letter No NEGW/C&M/2022 - 23/NERPSIP/TRI-SS-02/700-05/PTE/726, dated 30.12.2022.
21. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 2047, dated 15.03.2023
22. Powergrid Letter No NEGW/C&M/2023 - 24/NERPSIP/TRI-SS-02/700-05/PTE/24, dated 17.04.2023.

Dear Sir,

In continuation to the letters and documents under reference, we hereby formally request for grant for extension of time upto and including 31st March'2023 with revision of L2 Schedule, considering the hindrances and pending issues encountered during original Contract Period & thereafter hindrances and pending issues upto 30th June'2021. Such grant of extension of time cannot be our sole consideration for execution of the balance works in the extended period of completion.

Powergrid, Guwahati have issued Provisional Time Extension upto 30th June'2023 as per letter No NEGW / C & M / 2023 - 24 / NERPSIP / TRI-SS-02/700-05/24, dated 17.04.2023.

We shall earnestly endeavour to complete the work by the extended date as prayed for without considering the force majeure impacts & hindrances in the process of execution so far we have encountered after 30th June'2021 & further any hindrances in the process of execution for any reason, whatsoever, beyond all our effective controls. Such grant of extension of time cannot be our sole consideration for execution of the balance works in the extended period of completion.

Thanking you in anticipation of an early and favourable action.

Yours faithfully.

For SPML Infra Ltd.



(D. B. DANDAPAT)
DGM - PROJECTS

CC:

1. Sr. General Manager - PESM, PGCIL, Kahilipara, Guwahati.
2. CGM - C&M, PGCIL, Kahilipara, Guwahati.

SPML INFRA LIMITED

CIN: L40106DL1981PLC012228

22, Camac Street, Block-A, 3rd Floor, Kolkata- 700 018

Ph: +91 33 4009 1200 / 1247

E-mail: info@spml.co.in | Website: www.spml.co.in

Regd. Office: F-27/2, Okhla Industrial Area, Phase-II, New Delhi-110020



The Sr. General Manager (NERPSIP)
M/s. Power Grid Corporation of India Ltd.
Ramnagar - 06 (Middle), 3rd Crossing
Agartala - 799002
WEST TRIPURA

Sub: *Supply and Erection of Plant and Equipment including Mandatory Spares required for the complete execution of the Sub-Station Packages for Tripura associated with NER System Improvement Project under Power Grid Corporation of India Ltd. Package No. - TRP-SS-03.*

- Letter of request for the grant of Extension of Time (EOT), under TRP - SS - 03, NERPSIP, Tripura Project.

Ref.:

NOA:-

1. CC-CS/86-NER/SS-2652/1/G1/NOA-I/7072, Dated: 04.11.2016
2. CC-CS/86-NER/SS-2652/1/G1/NOA-II/7073, Dated: 04.11.2016

LETTER REFERENCE NO: -

1. SPML Letter No. 0219/PGCIL/OC-242to247/A-01/ 1276, dated 31.10.2019
2. Powergrid Letter No NEGW/C & M/2019 - 20/NERPSIP/TRP-SS01/700-01/347, dated 04.12.2019
3. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1394, dated 23.04.2020
4. Powergrid Letter No NEGW/C & M/2019 - 20/NERPSIP/TRP-SS03/700-06/66, dated 02.06.2020.
5. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1499, dated 22.12.2020
6. Powergrid Letter No NEGW/C&M/2020 - 21/NERPSIP/700-06/TRP-SS-03/PTE/422, dated 01.01.2021.
7. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1641, dated 22.06.2021
8. Powergrid Letter No NEGW / C&M / 2021-2022 / NERPSIP / TRP-SS03 / 700-06 / 118, dated 06.07.2021.
9. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1744, dated 09.11.2021
10. Powergrid Letter No NEGW / C&M / 2021-2022 / NERPSIP / 700-06 /TRP-SS-03/ 464, dated 08.12.2021.
11. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1850, dated 28.03.2022
12. Powergrid Letter No NEGW / C&M / 2022-2023 / NERPSIP / 700-06 /TRP-SS-03/ 24, dated 07.04.2022.
13. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1915, dated 23.06.2022
14. Powergrid Letter No NEGW/C&M/2022 - 23/NERPSIP/TRI-SS-03/700-06/PTE/274, dated 18.07.2022.
15. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 1966, dated 20.09.2022
16. Powergrid Letter No NEGW/C&M/2022 - 23/NERPSIP/TRI-SS-03/700-06/PTE/544, dated 26.10.2022.
17. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 2011, dated 19.12.2022

Dandekar

SPML INFRA LIMITED

CIN: L40106DL1981PLC012228

22, Camac Street, Block-A, 3rd Floor, Kolkata- 700 016

Ph: +91 33 4009 1200 / 1247

E-mail: info@spml.co.in | Website: www.spml.co.in

Regd. Office: F-27/2, Okhla Industrial Area, Phase-II, New Delhi-110020



SPML

Engineering & Life

18. Powergrid Letter No NEGW/C&M/2022 - 23/NERPSIP/TRI-SS-03/700-06/PTE/727, dated 30.12.2022.
19. SPML Letter No. 0220/PGCIL/OC-242to247/A-01/ 2048, dated 15.03.2023.
20. Powergrid Letter No NEGW/C&M/2023 - 24/NERPSIP/TRI-SS-03/700-06/PTE/22, dated 13.04.2023.

Dear Sir,

In continuation to the letters and documents under reference, we hereby formally request for grant for extension of time upto and including 31st March'2024 with revision of L2 Schedule, considering the hindrances and pending issues encountered during original Contract Period & thereafter hindrances and pending issues upto 30th June'2021. Such grant of extension of time cannot be our sole consideration for execution of the balance works in the extended period of completion.


Powergrid, Guwahati have issued Provisional Time Extension upto 30th June'2023 as per letter No NEGW / C & M / 2023 - 24 / NERPSIP / 700-06/TRP-SS-03/22, dated 13.04.2023.

We shall earnestly endeavour to complete the work by the extended date as prayed for without considering the force majeure impacts & hindrances in the process of execution so far we have encountered after 30th June'2021 & further any hindrances in the process of execution for any reason, whatsoever, beyond all our effective controls. Such grant of extension of time cannot be our sole consideration for execution of the balance works in the extended period of completion.

Thanking you in anticipation of an early and favourable action.

Yours faithfully,

For SPML Infra Ltd.



(D. B. DANDAPAT)
DGM - PROJECTS

CC:

1. Sr. General Manager - PESM, PGCIL, Kahilipara, Guwahati.
2. CGM - C & M, PGCIL, Kahilipara, Guwahati.

SPML INFRA LIMITED

CIN: L40106DL1981PLC012228

22, Camac Street, Block-A, 3rd Floor, Kolkata- 700 016

Ph: +91 33 4009 1200 / 1247

E-mail: info@spml.co.in | Website: www.spml.co.in

Regd. Office: F-27/2, Okhla Industrial Area, Phase-II, New Delhi-110020

