

Standard of Performance data for the month of Feb-2024
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD. EASTERN REGION-II

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
BSR	125MVAR,BUS REACTOR-2 AT ALIPURDUAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-1 AT ALIPURDUAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-1 AT ANGUL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	330MVAR,BUS REACTOR-1 AT ANGUL	OSPT	20-02-2024	15:25:00	20-02-2024	19:21:00	0.16	3.93	0.00	0.00	0.00		
BSR	330MVAR,BUS REACTOR-1 AT ANGUL	SCSD	20-02-2024	09:25:00	20-02-2024	15:25:00	0.25	0.00	0.00	0.00	6.00		* AMP <-&-> SPARE ROTATION WORK ALONGWITH MECHANICAL PROTECTION MODIFICATION WORK
BSR	330MVAR,BUS REACTOR-1 AT ANGUL	SVRD	01-02-2024	00:00:01	07-02-2024	10:38:00	6.44	0.00	0.00	0.00	154.63		* Hand tripped for Voltage Regulation at 15:41 hrs on 22/12/2023.** Voltage change: 756 kV to 765 kV
BSR	125MVAR,BUS REACTOR-2 AT ANGUL			00:00:00		00:00:00	6.85	3.93	0.00	0.00	160.63	99.43	
BSR	330MVAR,BUS REACTOR-2 AT ANGUL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-3 AT ANGUL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-1 AT BOLANGIR	SVRD	01-02-2024	00:00:01	29-02-2024	23:59:59	29.00	0.00	0.00	0.00	696.00		* 400KV, 80MVAR BUS REACTOR31 AT BOLANGIR SS H/T FOR VOLTAGE REGULATION AT 09:18HRS ON 29.12.2023.
BSR	125MVAR,BUS REACTOR-2 AT BOLANGIR	SVRD	06-02-2024	18:43:00	09-02-2024	19:41:00	3.04	0.00	0.00	0.00	72.97		* H/T FOR VOLTAGE REGULATION
BSR	125MVAR,BUS REACTOR-1 AT BINAGURI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-2 AT BINAGURI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-1 AT BERHAMPORE			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-2 AT BERHAMPORE			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-1 AT BARIPADA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-2 AT BARIPADA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-1 AT DUBRI	OSPT	23-02-2024	18:42:00	23-02-2024	20:00:00	0.05	1.30	0.00	0.00	0.00		* SD taken to rectify misalignment of r Phase isolator of tie bayof 80MVar BR <-&-> Baripada line at New Duburi S/s at 18:42hrs and taken into service at 20:00hrs.
BSR	50MVAR,BUS REACTOR-1 AT DURGAPUR			00:00:00		00:00:00	0.05	1.30	0.00	0.00	0.00	99.81	
BSR	125MVAR,BUS REACTOR-2 AT DURGAPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-3 AT DURGAPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-4 AT DURGAPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-1 AT GOKARNA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR AT INDRAVATI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	50*2 MVAR,BUSREACTOR-1 AT JEERAT WBSETCL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	63MVAR,BUS REACTOR-1 AT JEYPORE			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-2 AT JEYPORE	SVRD	17-02-2024	10:29:00	29-02-2024	23:59:59	12.56	0.00	0.00	0.00	301.52		
BSR	80MVAR,BUS REACTOR-1 AT KEONJHAR			00:00:00		00:00:00	12.56	0.00	0.00	0.00	301.52	100.00	
BSR	125MVAR,BUS REACTOR-2 AT KEONJHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-1 AT MAITHON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-2 AT MAITHON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	31.5MVAR,BUS REACTOR-1 AT NEW MELLI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	

Standard of Performance data for the month of Feb-2024
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD. EASTERN REGION-II

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
BSR	31.5MVAR,BUS REACTOR-2 AT NEW MELLI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-1 AT PANDIABILI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-1 AT RANGPO			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-2 AT RANGPO			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-1 AT RENGALI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-2 AT RENGALI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-1 AT RAJARHAT	SVRD	23-02-2024	09:13:00	27-02-2024	22:35:00	4.56	0.00	0.00	0.00	109.37		* H/T ON V/R
BSR	125MVAR,BUS REACTOR-1 AT RAJARHAT	SVRD	01-02-2024	00:00:01	01-02-2024	00:18:00	0.01	0.00	0.00	0.00	0.30		* H/T ON V/R
BSR	125MVAR,BUS REACTOR-2 AT RAJARHAT	SVRD	12-02-2024	09:34:00	14-02-2024	03:05:00	1.73	0.00	0.00	0.00	41.52		* H/T FOR VR
BSR	125MVAR,BUS REACTOR-1 AT ROURKELA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-2 AT ROURKELA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-1 AT SUBHASHGRAM	SCSD	01-02-2024	00:00:01	29-02-2024	23:59:59	29.00	0.00	0.00	0.00	696.00		* S/D TO FACILITATE ERECTION ACTIVITIES OF 500MVA INTERIM ICT-VII
BSR	125MVAR,BUS REACTOR-1 AT SUNDERGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	240MVAR,BUS REACTOR-1 AT SUNDERGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-2 AT SUNDERGARH	OSFT	20-02-2024	11:20:00	20-02-2024	13:16:00	0.08	1.93	0.00	0.00	0.00		* ESD FOR RECHARGING OF AIRCELL
BSR	240MVAR,BUS REACTOR-2 AT SUNDERGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV MELLI(SIKKIM)-SILIGURI-1	OSPD	13-02-2024	05:34:00	13-02-2024	12:19:00	0.28	0.00	0.00	0.00	6.75		* S/D TAKEN BY SIKKIM FOR RENOVATION AND UPGRADATION OF THE PROTECTION SYSTEM AT MELLI
CKT	132KV MELLI(SIKKIM)-SILIGURI-1	OSPD	16-02-2024	15:57:00	16-02-2024	16:28:00	0.02	0.00	0.00	0.00	0.52		* ESD BY SIKKIM.
CKT	132KV RANGPO-CHUZHEN(GATI INFRA)-1	OSPD	08-02-2024	09:31:00	08-02-2024	16:29:00	0.29	0.00	0.00	0.00	6.97		* S/D TAKEN BY SIKKIM FOR MAINTENANCE ACTIVITIES.
CKT	132KV RANGPO-CHUZHEN(GATI INFRA)-1	OSPD	07-02-2024	10:17:00	07-02-2024	16:51:00	0.27	0.00	0.00	0.00	6.57		* SD TAKEN BY SIKKIM FOR MAINTENANCE ACTIVITIES
CKT	132KV RANGPO-CHUZHEN(GATI INFRA)-2	OSPD	08-02-2024	09:36:00	08-02-2024	16:30:00	0.29	0.00	0.00	0.00	6.90		* S/D TAKEN BY SIKKIM FOR MAINTENANCE ACTIVITIES.
CKT	132KV RANGPO-CHUZHEN(GATI INFRA)-2	OSPD	07-02-2024	10:19:00	07-02-2024	17:00:00	0.28	0.00	0.00	0.00	6.68		* SD TAKEN BY SIKKIM FOR MAINTENANCE ACTIVITIES
CKT	132KV-RANGPO-GANGTOK-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV-RANGPO-GANGTOK-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV RANGPO-MELLI(SIKKIM)-1	OSPD	13-02-2024	05:38:00	13-02-2024	12:28:00	0.29	0.00	0.00	0.00	6.83		* S/D BY SIKKIM FOR RENOVATION <-> UPGRADATION OF PROTECTION SYSTEM
CKT	132KV RANGPO-MELLI(SIKKIM)-1	OSPD	16-02-2024	15:58:00	16-02-2024	16:31:00	0.02	0.00	0.00	0.00	0.55		* ESD TAKEN BY SIKKIM.
CKT	132KV RANGIT(NHPC)-KERSEONG(WBSETCL)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV RANGIT(NHPC)-RAMMAM(WBSEDCL)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV RANGIT(NHPC)-RANGPO-1	OSPD	26-02-2024	09:14:00	26-02-2024	17:30:00	0.34	0.00	0.00	0.00	8.27		* S/D TAKEN BY RANGIT FOR CONDITIONING MONITORING TEST OF TRANSMISSION LINE BAY EQUIPMENT
CKT	132KV SILIGURI-KURSEONG(WBSETCL)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220KV ALIPURDUAR-SALAKATI-1	LCSD	19-02-2024	10:50:00	19-02-2024	18:09:00	0.31	0.00	0.00	0.00	7.32		* S/D TAKEN BY NER TO FACILITATE HTLS RECONDUCTORING OF 400 KV BINAGURI-BONGAIGOAN CKT-1 AT SPAN NO.06 TO 08
CKT	220KV ALIPURDUAR-SALAKATI-1	LCSD	21-02-2024	09:27:00	21-02-2024	19:13:00	0.41	0.00	0.00	0.00	9.77		* HTLS RECONDUCTORING OF 400KV BONGAIGOAN -BINAGURI CKT-I (SPAN 6-8) IN THE POWER LINE CROSSING OF 220KV D/C ALIPURDUAR -SALAKATI 1<-> 2 LINE
CKT	220KV ALIPURDUAR-SALAKATI-1	LCSD	22-02-2024	09:20:00	22-02-2024	19:43:00	0.43	0.00	0.00	0.00	10.38		* SD BY NERLDC FOR HTLS RECONDUCTORING OF 400KV BONGAIGOAN -BINAGURI CKT-I (SPAN 6-8) IN THE POWER LINE CROSSING OF 220KV D/C ALIPURDUAR -SALAKATI 1<-> 2 LINE

Standard of Performance data for the month of Feb-2024
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD. EASTERN REGION-II

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	220KV ALIPURDUAR-SALAKATI-2	LCSD	22-02-2024	09:20:00	22-02-2024	19:44:00	1.15 0.43	0.00 0.00	0.00 0.00	0.00 0.00	27.47 10.40	100.00	* SD BY NERLDC FOR HTLS RECONDUCTORING OF 400KV BONGAIGAON -BINAGURI CKT-1 (SPAN 6-8) IN THE POWER LINE CROSSING OF 220KV D/C ALIPURDUAR - SALAKATI 1<(>&<)> 2 LINE
CKT	220KV ALIPURDUAR-SALAKATI-2	LCSD	21-02-2024	09:28:00	21-02-2024	19:13:00	0.41	0.00	0.00	0.00	9.75		* HTLS RECONDUCTORING OF 400KV BONGAIGAON -BINAGURI CKT-1 (SPAN 6-8) IN THE POWER LINE CROSSING OF 220KV D/C ALIPURDUAR -SALAKATI 1<(>&<)> 2 LINE
CKT	220KV ALIPURDUAR-SALAKATI-2	LCSD	19-02-2024	10:51:00	19-02-2024	18:14:00	0.31	0.00	0.00	0.00	7.38		* S/D TAKEN BY NER TO FACILITATE HTLS RECONDUCTORING OF 400 KV BINAGURI-BONGAIGAON CKT-1 AT SPAN NO.06 TO 08
							1.15 0.00	0.00 0.00	0.00 0.00	0.00 0.00	27.53 0.00	100.00	
CKT	220KV BIRPARA-ALIPURDUAR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220KV BIRPARA-ALIPURDUAR-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220KV BIRPARA-BINAGURI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220KV BIRPARA-BINAGURI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220KV BIRPARA-CHUKHA(BHUTAN)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220KV BIRPARA-CHUKHA(BHUTAN)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220KV BINAGURI-SILIGURI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220KV BINAGURI-SILIGURI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220KV BIRPARA-MALBASE(BHUTAN)-3			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220KV DALKHOLA-GAZOLE(WBSETCL)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220KV DALKHOLA-GAZOLE(WBSETCL)-2	SCSD	12-02-2024	14:33:00	15-02-2024	12:43:00	2.92 2.92	0.00 0.00	0.00 0.00	0.00 0.00	70.17 70.17	100.00	* CRP UPGRADATION ACTIVITY AT DALKHOLA SS UNDER ADD-CAP.
CKT	220KV DALKHOLA-KISHANGANJ-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220KV DALKHOLA-KISHANGANJ-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220KV MALDA-GAZOLE(WBSETCL)-1	SCSD	01-02-2024	11:59:00	01-02-2024	18:12:00	0.26 0.26	0.00 0.00	0.00 0.00	0.00 0.00	6.22 6.22	100.00	* SD TAKEN FOR CHECKING OF NEWLY COMISSIONED SIEMENS MAKE CB IN 220KV MAIN BAY OF GAZOLE-1 AT MALDA S/S UNDER ADDCAP.
CKT	220KV MALDA-GAZOLE(WBSETCL)-2	SCSD	26-02-2024	06:28:00	26-02-2024	15:56:00	0.39 0.39	0.00 0.00	0.00 0.00	0.00 0.00	9.47 9.47	100.00	* SD FOR CB REPLACEMENT WORKS UNDER ADDCAP.
CKT	220KV RANGPO-NEW MELLI-1	OSPT	13-02-2024	13:07:00	13-02-2024	15:01:00	0.08	1.90	0.00	0.00	0.00		* SF6 GAS FILLING IN GD 6 B PHASE (205)AT RANGPO SS
CKT	220KV RANGPO-NEW MELLI-1	OMSU	27-02-2024	10:44:00	29-02-2024	23:59:59	2.55	0.00	61.27	0.00	0.00		* S/D DUE TO SF6 GAS LEAKAGE RECTIFICATION WORKS BY OEM HYOSUNG IN GIS CAUSED DUE TO SHRINKING OF STRUCTURE BASE OF GIB AT RANGPO SS* 27.02.2024 13:43:37 INDIA (60003686)* S/D TAKEN FOR SF6 GAS LEAKAGE RECTIFICATION AT VARIOUS LOCATIONS/SECTIONS AT RANGPO WHICH HAD DEVELOPED AS A RESULT OF EARTH SETTLEMENT.
CKT	220KV RANGPO-NEW MELLI-2			00:00:00		00:00:00	2.63 0.00	1.90 0.00	61.27 0.00	0.00 0.00	0.00 0.00	99.70	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220KV-SILIGURI-KISHANGANJ-1	OMSU	05-02-2024	08:45:00	05-02-2024	19:42:00	0.46	0.00	10.95	0.00	0.00		* INSTALLATION OF PENDING TLA AT SEVERE ROW LOCATIONS
CKT	220KV-SILIGURI-KISHANGANJ-1	OMSU	02-02-2024	09:16:00	02-02-2024	19:18:00	0.42	0.00	10.03	0.00	0.00		* S/D FOR INSTALLATION OF PENDING TLA AT SEVERE ROW LOCATION No. 189,190=,192 <(>&<)> LILO 04-09.
							0.88	0.00	20.98	0.00	0.00	100.00	
CKT	220KV-SILIGURI-KISHANGANJ-2	OMSU	01-02-2024	09:43:00	01-02-2024	19:53:00	0.42	0.00	10.17	0.00	0.00		* S/D FOR INSTALLATION OF PENDING TLA AT SEVERE ROW LOCATION
CKT	220KV-SILIGURI-KISHANGANJ-2	OMSU	03-02-2024	09:06:00	03-02-2024	18:56:00	0.41	0.00	9.83	0.00	0.00		* S/D BY ER-2 FOR INSTALLATION OF LA AT SEVERE ROW LOCATIONS.
CKT	220KV-SILIGURI-KISHANGANJ-2	OMSU	06-02-2024	09:12:00	06-02-2024	19:35:00	0.43	0.00	10.38	0.00	0.00		* S/D BY ER-II FOR INSTALLATION OF TLA AT SEVERE ROW LOCATIONS.
							1.26	0.00	30.38	0.00	0.00	100.00	
CKT	400KV ALIPURDUAR-JIGMELING(BHUTAN)-1	LVRD	19-02-2024	18:05:00	20-02-2024	08:29:00	0.60	0.00	0.00	0.00	14.40		* H/T FOR V/R AS PER ERLDC INSTRUCTION.
CKT	400KV ALIPURDUAR-JIGMELING(BHUTAN)-1	LVRD	01-02-2024	00:00:01	29-02-2024	23:59:59	29.00	0.00	0.00	0.00	696.00		* KEPT OPEN FOR VOLTAGE REGULATION AS PER ERLDC/NLDC INSTRUCTION.
CKT	400KV ALIPURDUAR-JIGMELING(BHUTAN)-1	LVRD	01-02-2024	00:00:01	29-02-2024	23:59:59	29.00	0.00	0.00	0.00	696.00		* HT FOR VR AS PER ERLDC/NLDC INSTRUCTION.
CKT	400KV ALIPURDUAR-JIGMELING(BHUTAN)-1	LVRD	29-02-2024	20:13:00	29-02-2024	23:59:59	0.16	0.00	0.00	0.00	3.78		* S/D RETURNED <(>&<)> LINE KEPT OPEN ON V/R AS PER ERLDC/NLDC INSTRUCTION
CKT	400KV ALIPURDUAR-JIGMELING(BHUTAN)-1	LCSD	29-02-2024	07:00:00	29-02-2024	20:13:00	0.55	0.00	0.00	0.00	13.22		* S/D BY ER-II TO FACILITATE RECONDUCTORING WORKS OF 400KV BINAGURI - BONGAIGAON CKT#1.

Standard of Performance data for the month of Feb-2024
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD. EASTERN REGION-II

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	400KV-BOLANGIR -JEYPORE-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BINAGURI-ALIPURDUAR-1(LILO)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BINAGURI-ALIPURDUAR-2(LILO)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BINAGURI-ALIPURDUAR-3(LILO)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BINAGURI-ALIPURDUAR-4(LILO)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BINAGURI-KISHANGANJ-1(LILO)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BINAGURI-KISHANGANJ-2(LILO)	SCSD	01-02-2024	00:00:01	29-02-2024	23:59:59	29.00	0.00	0.00	0.00	696.00		* S/D TAKEN BY ER2 FOR LBB RETROFITTING OF ITS TIE BAY(420) AT BINAGURI SS UNDER ADDCAP.
							29.00	0.00	0.00	0.00	696.00	100.00	
CKT	400KV BINAGURI-MALBASE(BHUTAN)-3			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BINAGURI-NEW PURNEA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BINAGURI-NEW PURNEA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BONGAIGAON-ALIPURDUAR-1(LILO)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BONGAIGAON-ALIPURDUAR-2(LILO)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV-BONGAIGAON -BINAGURI-1	LCSD	01-02-2024	00:00:01	29-02-2024	23:59:59	29.00	0.00	0.00	0.00	696.00		* S/D FOR RECONDUCTORING WORK WITH HTLS CONDUCTOR.
							29.00	0.00	0.00	0.00	696.00	100.00	
CKT	400KV-BONGAIGAON -BINAGURI-2	LCSD	02-02-2024	07:39:00	03-02-2024	23:58:00	1.68	0.00	0.00	0.00	40.32		* S/D FOR RE-CONDUCTORING WORK.
CKT	400KV-BONGAIGAON -BINAGURI-2	LCSD	23-02-2024	06:41:00	24-02-2024	20:21:00	1.57	0.00	0.00	0.00	37.67		* S/D FOR RECONDUCTORING OF 400KV BINAGURI-BONGAIGAON-CKT-1 <-&-> 400 KV BINAGURI-BONGAIGAON-CKT-2 TL IN RAIL CROSSING.
CKT	400KV-BONGAIGAON -BINAGURI-2	LCSD	16-02-2024	07:04:00	17-02-2024	22:41:00	1.65	0.00	0.00	0.00	39.62		* RE-CONDUCTORING WORK AT DHUPGURI-NEW MAYNAGURI (DOUBLE ELECTRIFIED) RAILWAY LINE CROSSING AT LOC-396
CKT	400KV-BONGAIGAON -BINAGURI-2	LCSD	09-02-2024	08:00:00	10-02-2024	23:52:00	1.66	0.00	0.00	0.00	39.87		* S/D FOR RECONDUCTORING WORK AT MATHABHANGA, RAILWAY LINE CROSSING AT TOWER LOC NO.467-467A.
CKT	400KV-BONGAIGAON -BINAGURI-2	LART	24-02-2024	20:40:00	24-02-2024	20:40:00	0.00	0.00	0.00	0.00	0.00		* AUTO RECLOSED SUCCESSFULLY FROM BOTH END ON R-N FAULT.* R/I AT BINAGURI: M1: R-N, FD-147.4 KM, Ir=2.309KA, M2: R-N,FD-147.95 KM, Ir=2.3KA* AS REPORTED BY VILLAGERS, HUGE SOUND AND ARCING WAS OBSERVED DURING A/R* IN THE SAID CKT AT LOC. 136. FURTHER R-PH PILOT STRING DECAPPED AT* LOC NO. 136 (UNDER NER JURISDICTION), AROUND 167 KM FROM BINAGURI AS REPORTED.
CKT	400KV-BONGAIGAON -BINAGURI-2	LNCC	25-02-2024	12:15:00	25-02-2024	17:10:00	0.21	0.00	0.00	4.92	0.00		* S/d by NER for replacemnet of decapped Pilot Insulaor (Top Phase Conductor) at Loc. 136 under NER Jurisdiction due to Lightning.
							6.77	0.00	0.00	4.92	157.48	100.00	
CKT	400KV BERHAMPORE-BHERAMARA(BANGLADESH)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BERHAMPORE-BHERAMARA(BANGLADESH)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BERHAMPORE-BHERAMARA(BANGLADESH)-3			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BERHAMPORE-BHERAMARA(BANGLADESH)-4	LNCC	01-02-2024	11:41:00	02-02-2024	02:02:00	0.60	0.00	0.00	14.35	0.00		* FOR RECTIFICATION OF BROKEN POLYMER INSULATOR AT LOC NO 192 DUE TO LIGHTENING.
							0.60	0.00	0.00	14.35	0.00	100.00	
CKT	400KV BERHAMPORE-FARAKKA(NTPC)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BERHAMPORE-FARAKKA(NTPC)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BEHRAMPORE-SAGARDIGHI(WBPDCL)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BEHRAMPORE-SAGARDIGHI(WBPDCL)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kv BARIPADA-DUBURI(OPTCL)-1	LCSD	27-02-2024	08:20:00	27-02-2024	18:47:00	0.44	0.00	0.00	0.00	10.45		* 400KV Baripada_ Dubari line SD for Insulator replacement <-&-> Line maint. work.
							0.44	0.00	0.00	0.00	10.45	100.00	
CKT	400KV BARIPADA-KHARAGPUR(WBSETCL)-1	OMSU	12-02-2024	19:40:00	13-02-2024	19:22:00	0.99	0.00	23.70	0.00	0.00		* 400KV Baripada-Kharagpur line taken in to Emergency SD by WBSETCL at 19:40Hrs on 12.02.2024.
							0.99	0.00	23.70	0.00	0.00	100.00	

Standard of Performance data for the month of Feb-2024
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD. EASTERN REGION-II

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	400KV-BARIPADA -KEONJHAR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV-BARIPADA PANDIABILI-I	OSPT	29-02-2024	08:10:00	29-02-2024	19:18:00	0.46	11.13	0.00	0.00	0.00	98.40	* Line Maintenace work
							0.46	11.13	0.00	0.00	0.00		
CKT	400kv DUBURI(OPTCL)-PANDIABILI-1	LCSD	26-02-2024	06:27:00	26-02-2024	18:31:00	0.50	0.00	0.00	0.00	12.07		* Sd for Insulator Replacement and for Rectification defects in Line and OPGW Work
							0.50	0.00	0.00	0.00	12.07	100.00	
CKT	400KV DURGAPUR-JAMSHEDPUR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV DURGAPUR-KHSTPP(NTPC)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV DURGAPUR-KHSTPP(NTPC)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV FARAKKA(NTPC)-NEW PURNEA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV FARAKKA(NTPC)-SAGARDIGHI(WBPDCL)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV FARAKKA(NTPC)-SAGARDIGHI(WBPDCL)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV JEERAT(WBSETCL)-RAJARHAT-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV JEERAT(WBSETC)-SAGARDIGHI(WBPDCL)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV JEERAT(WBSETC)-SAGARDIGHI(WBPDCL)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV JEERAT(WBSETCL)-SUBASHGRAM			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV-JEYPORE -INDRAVATI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV KISHANGANJ-NEW PURNEA-1(LILO)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV KISHANGANJ-NEW PURNEA-2(LILO)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV-MAITHON -DURGAPUR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV-MAITHON -DURGAPUR-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV MAITHON-JAMSHEDPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV MAITHON-MAITHON RB(MPL)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV MAITHON-MAITHON RB(MPL)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV MAITHON-MEJIA(DVC)-1	SCSD	29-02-2024	08:22:00	29-02-2024	21:07:00	0.53	0.00	0.00	0.00	12.75		* S/D TAKEN BY ER-II FOR TEED 1 RETROFITTING IN 400KV MAITHON - MEJIA # 1 LINE.
CKT	400KV MAITHON-MEJIA(DVC)-1	SCSD	28-02-2024	08:30:00	28-02-2024	20:43:00	0.51	0.00	0.00	0.00	12.22		* S/D TAKEN FOR TEED-1 RETROFITTING IN 400KV-MAITHON -MEJIA-1 AT MAITHON
CKT	400KV MAITHON-MEJIA(DVC)-1	SCSD	23-02-2024	08:24:00	23-02-2024	19:28:00	0.46	0.00	0.00	0.00	11.07		* S/D TAKEN BY ER-II FOR LBB RETROFITTING TIE BAY BETWEEN MEJIA-1 AND MEJIA-3 AT MAITHON SS.
CKT	400KV MAITHON-MEJIA(DVC)-1	SCSD	17-02-2024	09:37:00	17-02-2024	20:08:00	0.44	0.00	0.00	0.00	10.52		* S/D TAKEN FOR BUSBAR TRIP TEST TROUGH LBB RELAY UNDER ADD-CAP AT MAITHON S/S.
CKT	400KV MAITHON-MEJIA(DVC)-2			00:00:00		00:00:00	1.94	0.00	0.00	0.00	46.56	100.00	
							0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV MAITHON-MEJIA(DVC)-3	SCSD	13-02-2024	09:20:00	13-02-2024	17:58:00	0.36	0.00	0.00	0.00	8.63		* S/D TAKEN BY ER-II FOR SIMULATION OF NEWLY RETROFITTED LBB RELAY OF BUS-1.
CKT	400KV MAITHON-MEJIA(DVC)-3	SCSD	22-02-2024	08:26:00	22-02-2024	21:16:00	0.54	0.00	0.00	0.00	12.83		* S/D TAKEN BY ER-II FOR LBB RETROFITTING TIE BAY BETWEEN MEJIA-1 AND MEJIA-3 AT MAITHON SS.
							0.90	0.00	0.00	0.00	21.46	100.00	
CKT	400KV MALDA-FARAKKA(NTPC)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV MALDA-FARAKKA(NTPC)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV MALDA-NEW PURNEA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV MALDA-NEW PURNEA-2	OMSU	11-02-2024	09:08:00	11-02-2024	18:49:00	0.40	0.00	9.68	0.00	0.00		* FOR REPLACEMENT OF INSULATOR AT MAJOR CROSSING.

Standard of Performance data for the month of Feb-2024
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD. EASTERN REGION-II

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	400kV RAJARHAT-FARAKKA(NTPC)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV RAJARHAT-GOKARNA(WBSETCL)-1	OMSU	01-02-2024	06:54:00	01-02-2024	19:37:00	0.53	0.00	12.72	0.00	0.00		* REPAIRE OF DAMAGED OPGW IN BETWEEN T NO 63 TO 66.
							0.53	0.00	12.72	0.00	0.00	100.00	
CKT	400KV RAJARHAT-SUBHASGRAM-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV TALA(BHUTAN)-BINAGURI-1	OMSU	15-02-2024	19:36:00	27-02-2024	19:35:00	12.00	0.00	287.98	0.00	0.00		* LINE TRIPPED ON R-N FAULT UNDER BHUTAN JURISDICTION.* AR ATTEMPTED AT BINAGURI END BUT TRIPPED ON RECEIPT OF DT SIGNAL FROM REMOTE END.* R/I AT BINAGURI : F/C: 3.36 KA,FD-122.7 KM
							12.00	0.00	287.98	0.00	0.00	100.00	
CKT	400KV TALA(BHUTAN)-BINAGURI-2	OSPD	01-02-2024	00:00:01	29-02-2024	23:59:59	29.00	0.00	0.00	0.00	696.00		* SD BY BHUTAN FOR ANNUAL MAINTENANCE AT TALA END
							29.00	0.00	0.00	0.00	696.00	100.00	
CKT	400KV TALA(BHUTAN)-BINAGURI-4	LVRD	29-02-2024	20:53:00	29-02-2024	23:59:59	0.13	0.00	0.00	0.00	3.12		* S/D RETURNED <(>&<)> LINE KEPT OPEN ON V/R AS PER ERLDC/NLDC INSTRUCTION
CKT	400KV TALA(BHUTAN)-BINAGURI-4	OMSU	29-02-2024	08:19:00	29-02-2024	20:53:00	0.52	0.00	12.57	0.00	0.00		* S/D TAKEN FOR INSULATOR REPLACEMENT WORK AT MAJOR CROSSING.
CKT	400KV TALA(BHUTAN)-BINAGURI-4	LVRD	13-02-2024	15:32:00	15-02-2024	21:57:00	2.27	0.00	0.00	0.00	54.42		* HT FOR V/R
CKT	400KV TALA(BHUTAN)-BINAGURI-4	LVRD	27-02-2024	21:20:00	29-02-2024	08:19:00	1.46	0.00	0.00	0.00	34.98		* Line hand tripped for voltage regulation
CKT	400KV TALA(BHUTAN)-BINAGURI-4	LVRD	01-02-2024	00:00:01	12-02-2024	15:07:00	11.63	0.00	0.00	0.00	279.12		* H/T FOR V/R AS PER ERLDC INSTRUCTION
							16.01	0.00	12.57	0.00	371.64	100.00	
CKT	400KV-TALCHAR-ANGUL-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV TALCHER(NTPC)-MERAMUNDALI(OPTCL)-1	OSPD	28-02-2024	09:43:00	28-02-2024	18:25:00	0.36	0.00	0.00	0.00	8.70		* SD TAKEN BY OPTCL FOR LINE ISOLATOR JUMPER REPLACEMENT
CKT	400kV TALCHER(NTPC)-MERAMUNDALI(OPTCL)-1	LART	18-02-2024	03:42:00	18-02-2024	03:42:00	0.00	0.00	0.00	0.00	0.00		* 400 KV Talcher-Meramundali-1 Ckt Auto-Reclosure Operated 2 times,1st At 02:53 Hrs <(>&<)> 2nd Time at 03:42 Hrs.* AT Talcher End Y-Phase, Zone-2, Dist-47 Km,Fault Current 7.6 kA.* At Meramundali End Y-Phase, Zone-1,7.4 KA ,17.6 Km.* 01.03.2024 17:59:35 INDIA (60003546)** During post fault patrolling fault found at Loc No-121(DD+0), where flashover mark found between pilot insulator to CC-ring of Polymer insulator of Y-Phase.The Location is near cooling tower of GMR plant.* Distance-6.8KM from Meramundali <(>&<)> 45KM from Talcher end.
CKT	400kV TALCHER(NTPC)-MERAMUNDALI(OPTCL)-1	LCSD	13-02-2024	11:03:00	13-02-2024	15:10:00	0.17	0.00	0.00	0.00	4.12		* PILOT INSULATOR REPLACEMENT AT LOCATION 121
CKT	400kV TALCHER(NTPC)-MERAMUNDALI(OPTCL)-1	LCSD	18-02-2024	11:02:00	18-02-2024	16:43:00	0.24	0.00	0.00	0.00	5.68		* SD for Replacement of flashover insulator at Location 121 in Y <(>&<)> B phases.
CKT	400kV TALCHER(NTPC)-MERAMUNDALI(OPTCL)-1	LART	13-02-2024	06:15:00	13-02-2024	06:15:00	0.00	0.00	0.00	0.00	0.00		* A/R successful:- R-G fault,FL:45 kms from Talcher,Fault current 8.470kA.* R-G fault,FL:7.5 kms from meramundali,Fault current 17kA.** 01.03.2024 18:00:05 INDIA (60003546)*** During post fault patrolling fault found at Loc No-121(DD+0), where flashover mark found between pilot insulator to CC-ring of Polymer insulator of R-Phase.* Distance-6.8KM from Meramundali <(>&<)> 45KM from Talcher end.
CKT	400kV TALCHER(NTPC)-MERAMUNDALI(OPTCL)-1	LART	03-02-2024	04:00:00	03-02-2024	04:00:00	0.00	0.00	0.00	0.00	0.00		* AR OPERATED SUCCESSFULLY AT 04:00 HRS ON 03/02/24. Relay indication Details TSTPP end : Z1,R-N, F/C: 7.3kA, Fault location: 46.2km .Comes under HVDC TLM Jurisdiction* 01.03.2024 18:01:53 INDIA (60003546)*** During post fault patrolling fault found at Loc No-121(DD+0), where flashover mark found between pilot insulator to CC-ring of Polymer insulator of R-Phase.* Distance-6.8KM from Meramundali <(>&<)> 45KM from Talcher end.
CKT	400kV TALCHER(NTPC)-MERAMUNDALI(OPTCL)-1	LART	01-02-2024	05:11:00	01-02-2024	05:11:00	0.00	0.00	0.00	0.00	0.00		* Auto reclose successful. Meramundali : 6.8 Km, R -N , 17KA. Talcher: 47 KM, 7.4KA* 01.03.2024 18:03:55 INDIA (60003546)*** During post fault patrolling fault found at Loc No-121(DD+0), where flashover mark found between pilot insulator to CC-ring of Polymer insulator of R-Phase.Distance-6.8KM from Meramundali <(>&<)> 45KM from Talcher end.
							0.77	0.00	0.00	0.00	18.50	100.00	
CKT	400kV TALCHER(NTPC)-MERAMUNDALI(OPTCL)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV TALCHER(NTPC)-RENGALI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV TALCHER(NTPC)-RENGALI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV TALCHER(NTPC)-ROURKELA-1	OSPT	27-02-2024	12:26:00	27-02-2024	19:17:00	0.29	6.85	0.00	0.00	0.00		* 400KV Rourkela-Talcher # 1 Emergency SD for CT oil Leakage arresting at Rourkela ss.
CKT	400kV TALCHER(NTPC)-ROURKELA-1	OSPT	19-02-2024	20:41:00	19-02-2024	22:06:00	0.06	1.42	0.00	0.00	0.00		* 400kV Rourkela-Talcher #1 taken into emergency SD at 20:41 hrs for rectification line side Isolator (40689B) which struck midway during closing.406 Bay was already in SD
							0.35	8.27	0.00	0.00	0.00	98.81	
CKT	400kV TALCHER(NTPC)-ROURKELA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765 KV ANGUL-JHARSUGURA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765 KV ANGUL-JHARSUGURA-2	OSPD	24-02-2024	16:23:00	24-02-2024	19:19:00	0.12	0.00	0.00	0.00	2.93		* Emergency SD of 765KV Sundargarh-Angul #2 for OPGW restoration work at Loc. 80
							0.12	0.00	0.00	0.00	2.93	100.00	

Standard of Performance data for the month of Feb-2024
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD. EASTERN REGION-II

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	765 KV ANGUL-JHARSUGURA-3	LVRD	25-02-2024	18:39:00	26-02-2024	09:45:00	0.63	0.00	0.00	0.00	15.10	100.00	* 765KV Angul-Jharsuguda # 3 H/T as per instruction of ERLDC for voltage regulation.
							0.63	0.00	0.00	0.00	15.10		
CKT	765 KV ANGUL-JHARSUGURA-4	LVRD	27-02-2024	21:08:00	29-02-2024	23:59:59	2.12	0.00	0.00	0.00	50.87		
CKT	765 KV ANGUL-JHARSUGURA-4	LVRD	01-02-2024	00:00:01	07-02-2024	09:56:00	6.41	0.00	0.00	0.00	153.93		* LINE H/T FOR VOLTAGE REGULATION
							8.53	0.00	0.00	0.00	204.80	100.00	
CKT	765kV DARLIPALLI(NTPC)-JHARSUGURA-1	OSPT	02-02-2024	09:39:00	02-02-2024	18:32:00	0.37	8.88	0.00	0.00	0.00	98.72	* Switched off at 09:39 hrs on 02/02/2024 for line bay amp.
							0.37	8.88	0.00	0.00	0.00		
CKT	765kV DARLIPALLI(NTPC)-JHARSUGURA-2	OSPT	29-02-2024	10:21:00	29-02-2024	19:46:00	0.39	9.42	0.00	0.00	0.00	98.65	* Line Maintenance work
							0.39	9.42	0.00	0.00	0.00		
CKT	66KV MELLI(SIKKIM)-RABANGLA(SIKKIM)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	66KV RANGIT(NHPC)-RABANGLA(SIKKIM)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	240MVAR,SWLR OF SUNDERGARH-4 AT ANGUL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	240MVAR,SWLR OF SUNDERGARH-3 AT ANGUL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	240MVAR,SWLR OF SRIKAKULAM-2 AT ANGUL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	240MVAR,SWLR OF SRIKAKULAM-1 AT ANGUL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	240MVAR,SWLR OF SUNDERGARH-2 AT ANGUL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	240MVAR,SWLR OF SUNDERGARH-1 AT ANGUL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	50MVAR,SWLR OF ANGUL AT BOLANGIR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	50MVAR,SWLR OF JEYPORE AT BOLANGIR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	80MVAR,SWLR OF ALIPURDUAR-1 AT BINAGURI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	80MVAR,SWLR OF ALIPURDUAR-2 AT BINAGURI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	50MVAR,SWLR OF KEONJHAR AT BARIPADA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	63MVAR,SWLR OF DUBURI AT BARIPADA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	80MVAR,SWLR OF RAJARHAT AT FARAKKA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	50MVAR,SWLR OF MEJIA-1 AT MAITHON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	50MVAR,SWLR OF GAYA-1 AT MAITHON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	50MVAR,SWLR OF GAYA-2 AT MAITHON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	80MVAR SWLR OF BOLANGIR AT MERAMUNDALI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	63MVAR,SWLR OF BARIPADA AT PANDIABILI	OSPD	29-02-2024	08:10:00	29-02-2024	19:18:00	0.46	0.00	0.00	0.00	11.13	100.00	* Mechanical prctn mdfcn work
							0.46	0.00	0.00	0.00	11.13		
LNR	63MVAR,SWLR OF DUBRI AT PANDIABILI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	50MVAR,SWLR OF CHAIBASA-1 AT ROURKELA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	50MVAR,SWLR OF JEERAT AT SUBHASHGRAM	SVRD	01-02-2024	00:00:01	29-02-2024	23:59:59	29.00	0.00	0.00	0.00	696.00	100.00	* H/T FOR VOLTAGE REGULATION AS PER ERLDC INSTRUCTIONS.
							29.00	0.00	0.00	0.00	696.00		
LNR	240MVAR,SWLR OF RAIPUR-2 AT SUNDERGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
LNR	240MVAR,SWLR OF RAIPUR-1 AT SUNDERGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
STATCOM	-200/+200 MVAR STATCOM AT JEYPORE	SCSD	17-02-2024	11:55:00	17-02-2024	14:32:00	0.11	0.00	0.00	0.00	2.62	100.00	* SD TAKEN FOR SPARE ROTATION OF COUPLING TRANSFORMER
							0.11	0.00	0.00	0.00	2.62		
STATCOM	-300/+300 MVAR STATCOM AT ROURKELA	SCSD	21-02-2024	08:30:00	21-02-2024	17:07:00	0.36	0.00	0.00	0.00	8.62	100.00	* Y-PHASE WILL BE TAKEN INTO SERVICE;WHILE R-PHASE WILL BE TAKEN OUT
							0.36	0.00	0.00	0.00	8.62		
XMER	315MVA,400/220kV ICT-1 AT ALIPURDUAR	OSPT	07-02-2024	09:40:00	07-02-2024	13:57:00	0.18	4.28	0.00	0.00	0.00	100.00	* FOR INVESTIGATING THE DEFLATED AIR CELL

Standard of Performance data for the month of Feb-2024
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD. EASTERN REGION-II

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO IISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
XMER	315MVA,400/220kV ICT-2 AT ALIPURDUAR			00:00:00		00:00:00	0.18	4.28	0.00	0.00	0.00	99.38	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT ANGUL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-2 AT ANGUL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-3 AT ANGUL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-4 AT ANGUL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	160MVA,220/132kV ICT-1 AT BIRPARA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	160MVA,220/132kV ICT-2 AT BIRPARA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT BOLANGIR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT BOLANGIR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT BINAGURI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT BINAGURI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	160MVA,220/132kV ICT-1 AT BARIPADA	SCSD	10-02-2024	08:15:00	10-02-2024	11:48:00	0.15	0.00	0.00	0.00	3.55	100.00	
							0.15	0.00	0.00	0.00	3.55	100.00	
XMER	315MVA,400/220kV ICT-1 AT BARIPADA	SCSD	09-02-2024	09:11:00	09-02-2024	13:39:00	0.19	0.00	0.00	0.00	4.47	100.00	
							0.19	0.00	0.00	0.00	4.47	100.00	
XMER	160MVA,220/132kV ICT-2 AT BARIPADA	SCSD	10-02-2024	11:59:00	10-02-2024	18:13:00	0.26	0.00	0.00	0.00	6.23	100.00	* For Bus bar Protection checking
							0.26	0.00	0.00	0.00	6.23	100.00	
XMER	315MVA,400/220kV ICT-2 AT BARIPADA	SCSD	09-02-2024	15:12:00	09-02-2024	17:37:00	0.10	0.00	0.00	0.00	2.42	100.00	* Switched off at 15:13 hrs on 09/02/2024.
XMER	315MVA,400/220kV ICT-2 AT BARIPADA	SCSD	08-02-2024	13:56:00	08-02-2024	17:26:00	0.15	0.00	0.00	0.00	3.50	100.00	* 400/220K, 315MVA ICT#2 at Baripda taken into shutdown for 220KV Busbar relay commissioning.
							0.25	0.00	0.00	0.00	5.92	100.00	
XMER	500MVA, 400/220kV ICT-3 AT BARIPADA	SCSD	08-02-2024	08:27:00	08-02-2024	13:10:00	0.20	0.00	0.00	0.00	4.72	100.00	* SD taken for Bus Bar protection final Checking at 08:27hrs on 08022024.
							0.20	0.00	0.00	0.00	4.72	100.00	
XMER	315MVA,400/220kV ICT-1 AT DURGAPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT DURGAPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-3 AT DURGAPUR	OSPT	28-02-2024	13:32:00	28-02-2024	14:25:00	0.04	0.88	0.00	0.00	0.00	99.87	* S/D TAKEN TO ATTEND CT CURRENT DISCREPANCY IN R-PH OF ENERGY METER <(>&<> SCADA.
							0.04	0.88	0.00	0.00	0.00	99.87	
XMER	315MVA,400/220kV ICT-1 AT FARAKKA	SCSD	21-02-2024	10:31:00	29-02-2024	23:59:59	8.56	0.00	0.00	0.00	205.48	100.00	* SD FOR REPLACEMENT OF 220KV CB OF ICT-1 UNDER ADDCAP.
							8.56	0.00	0.00	0.00	205.48	100.00	
XMER	315MVA ICT-2 at Farakka(NTPC)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	50MVA,132/66KV ICT-1 AT GANGTOK			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	50MVA,132/66KV ICT-2 AT GANGTOK			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA, 400/220kV ICT-1&3 AT JEYPORE			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA, 400/220kV ICT-2&4 AT JEYPORE			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT KEONJHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT KEONJHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-1 AT MAITHON	SCSD	04-02-2024	08:33:00	04-02-2024	18:00:00	0.39	0.00	0.00	0.00	9.45	100.00	* S/D FOR SIMULATION OF LBBTESTING WITHBPPROTECTION SYSTEM
							0.39	0.00	0.00	0.00	9.45	100.00	
XMER	500MVA,400/220kV ICT-2 AT MAITHON	SCSD	04-02-2024	08:40:00	04-02-2024	17:19:00	0.36	0.00	0.00	0.00	8.65	100.00	* S/D FOR SIMULATION OF LBBTESTING WITHBPPROTECTION SYSTEM
							0.36	0.00	0.00	0.00	8.65	100.00	
XMER	500MVA,400/220kV ICT-3 AT MAITHON	SCSD	04-02-2024	08:36:00	04-02-2024	17:29:00	0.37	0.00	0.00	0.00	8.88	100.00	* S/D FOR SIMULATION OF LBBTESTING WITH BB PROTECTION SYSTEM UNDER ADDCAP
							0.37	0.00	0.00	0.00	8.88	100.00	

Standard of Performance data for the month of Feb-2024
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD. EASTERN REGION-II

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
XMER	160MVA,220/132kV ICT-1 AT MALDA	SCSD	25-02-2024	07:42:00	25-02-2024	18:01:00	0.43	0.00	0.00	0.00	10.32		* S/D TO FACILITATE GIS HV TESTING FOR COMMISSIONING OF 132KV ICT-II BAY UNDER ERSS XXII PACKAGE AT MALDA SS.
							0.43	0.00	0.00	0.00	10.32	100.00	
XMER	160MVA,220/132kV ICT-2 AT MALDA	SCSD	01-02-2024	00:00:01	29-02-2024	23:59:59	29.00	0.00	0.00	0.00	696.00		* S/D for Shifting of ICT-2 from AIS to GIS under ERSS XXII package.
							29.00	0.00	0.00	0.00	696.00	100.00	
XMER	500MVA,400/220kV ICT-3 AT MALDA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	160MVA,220/132kV ICT-4 AT MALDA	SCSD	25-02-2024	07:44:00	25-02-2024	16:20:00	0.36	0.00	0.00	0.00	8.60		* S/D TO FACILITATE GIS HV TESTING FOR COMMISSIONING OF 132KV ICT-II BAY UNDER ERSS XXII PACKAGE AT MALDA SS.
							0.36	0.00	0.00	0.00	8.60	100.00	
XMER	500MVA 400/220kV ICT-5 AT MALDA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-1 AT PANDIABILI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-2 AT PANDIABILI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	100MVA,220/132kV ICT-1 AT RANGPO	OMSU	01-02-2024	00:00:01	12-02-2024	19:09:00	11.80	0.00	283.15	0.00	0.00		* SD TAKEN FOR SF6 GAS LEAKAGE RECTIFICATION AT VARIOUS LOCATIONS/SECTIONSWHICH HAD DEVELOPED AS A RESULT OF EARTH SETTLEMENT.
							11.80	0.00	283.15	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT RANGPO			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	100MVA,220/132kV ICT-2 AT RANGPO			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT RANGPO	OMSU	14-02-2024	10:51:00	23-02-2024	13:03:00	9.09	0.00	218.20	0.00	0.00		* S/D FOR SF6 GAS LEAKAGE RECTIFICATION WORK CAUSED AT VARIOUS LOCATIONS/SECTIONSWHICH HAD DEVELOPED AS A RESULT OF EARTH SETTLEMENT.
							9.09	0.00	218.20	0.00	0.00	100.00	
XMER	100MVA,220/132kV ICT-3 AT RANGPO			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-3 AT RANGPO			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	100MVA 200/132kV ICT-4 AT RANGPO			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-4 AT RANGPO			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-5 AT RANGPO			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT RENGALI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT RENGALI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-1 AT RAJARHAT			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-2 AT RAJARHAT			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT ROURKELA	OSPD	01-02-2024	09:19:00	04-02-2024	08:39:00	2.97	0.00	0.00	0.00	71.33		* SD TAKEN TO ATTEND OIL LEAKAGE
							2.97	0.00	0.00	0.00	71.33	100.00	
XMER	ROURKELA_400KV_315MVA ICT-2_BHEL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	ROURKELA_400KV_315MVA ICT-3_TB EA	SCSD	01-02-2024	09:19:00	01-02-2024	10:00:00	0.03	0.00	0.00	0.00	0.68		* SD TAKEN TO FACILITATE SD OF ICT#1
							0.08	0.00	0.00	0.00	1.97		* SD TO FASCILITATE BUSHING REPLACEMENT OF 315 MVA ICT#1
XMER	ROURKELA_400KV_315MVA ICT-3_TB EA	SCSD	04-02-2024	07:44:00	04-02-2024	08:39:00	0.04	0.00	0.00	0.00	0.92		* for facilitating shutdown of ICT-1
XMER	ROURKELA_400KV_315MVA ICT-3_TB EA	SCSD	01-02-2024	13:42:00	01-02-2024	23:43:00	0.42	0.00	0.00	0.00	10.02		* Due to low clearance during bushing replacement of ICT #1, Shutdown of ICT #3 was availed.* At 13:42 hrs on 01/02/2024
							0.57	0.00	0.00	0.00	13.59	100.00	
XMER	ROURKELA_400KV_315MVA ICT-4_CGL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT SUBHASHGRAM			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT SUBHASHGRAM			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-5 AT SUBHASHGRAM			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	160MVA,220/132kV ICT-1 AT SILIGURI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	

Standard of Performance data for the month of Feb-2024

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD. EASTERN REGION-II

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
XMER	160MVA,220/132kV ICT-2 AT SILIGURI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT SUNDERGARH	OSPT	08-02-2024	09:36:00	08-02-2024	19:20:00	0.41	9.73	0.00	0.00	0.00	98.60	* SD taken for AMP and PRD tripping logic modification work at 09:36hrs on 080224
XMER	1500MVA,765/400kV ICT-2 AT SUNDERGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-3 AT SUNDERGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-4 AT SUNDERGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 INDRAVATI (OPTCL)	SPRD	01-02-2024	00:00:01	29-02-2024	23:59:59	29.00	0.00	0.00	0.00	696.00	100.00	* 315MVA ICT #2 KEPT IN OPEN CODITION AS PER INSTRUCTION OF ERLDC DUE TO VOLTAGE REGULATION AT 22:46 HRS ON 14.12.2023
							29.00	0.00	0.00	0.00	696.00	100.00	