

**Standard of Performance data for the month of Feb-2023**

**Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., NORTHERN EASTERN REGION**

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
BSR	20MVAR,BUS REACTOR-1 AT AIZAWL	SVRD	04-02-2023	17:40:00	06-02-2023	21:59:00	2.18	0.00	0.00	0.00	52.32		
BSR	20MVAR,BUS REACTOR-1 AT AIZAWL	SVRD	10-02-2023	10:27:00	10-02-2023	23:13:00	0.53	0.00	0.00	0.00	12.77		* 132KV 20MVAR BUS REACTOR AT AIZAWL BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE 669 AS PER INSTRUCTION OF NERLDC.
BSR	20MVAR,BUS REACTOR-1 AT AIZAWL	SVRD	11-02-2023	17:09:00	11-02-2023	21:51:00	0.20	0.00	0.00	0.00	4.70		* BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE 776 AS PER INSTRUCTION OF NERLDC.
BSR	20MVAR,BUS REACTOR-1 AT AIZAWL	SVRD	09-02-2023	16:09:00	09-02-2023	23:55:00	0.32	0.00	0.00	0.00	7.77		* H/T FOR VOLTAGE REGULATION
BSR	20MVAR,BUS REACTOR-1 AT AIZAWL	OSFT	21-02-2023	12:14:00	21-02-2023	13:50:00	0.07	1.60	0.00	0.00	0.00		* 132KV 20MVAR BUS REACTOR AT AIZAWL ESD TAKEN FOR ATTENDING OIL LEAKAGE IN CONSERVATOR TANK DRAIN VALVE IN REACTOR
BSR	20MVAR,BUS REACTOR-1 AT AIZAWL	SVRD	02-02-2023	17:37:00	02-02-2023	21:18:00	0.15	0.00	0.00	0.00	3.68		* HT for voltage regulation vide code 118
BSR	20MVAR,BUS REACTOR-1 AT AIZAWL	SVRD	13-02-2023	16:40:00	14-02-2023	00:08:00	0.31	0.00	0.00	0.00	7.47		* BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE 895 AS PER INSTRUCTION OF NERLDC.
BSR	20MVAR,BUS REACTOR-1 AT AIZAWL	SVRD	01-02-2023	17:35:00	01-02-2023	22:38:00	0.21	0.00	0.00	0.00	5.05		* H/T FOR VOLTAGE REGULATION vide code 050
BSR	20MVAR,BUS REACTOR-1 AT AIZAWL	SVRD	28-02-2023	18:39:00	28-02-2023	23:59:59	0.22	0.00	0.00	0.00	5.35		* 20 MVAR B/R-1 H/T FOR VOLTAGE REGULATION VIDE CODE - 1974 AS PER NERLDC INSTRUCTION
BSR	20MVAR,BUS REACTOR-1 AT AIZAWL	SVRD	18-02-2023	17:32:46	18-02-2023	22:11:00	0.19	0.00	0.00	0.00	4.64		* BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE 1294 AS PER INSTRUCTION OF NERLDC.
							4.38	1.60	0.00	0.00	103.75	99.76	
BSR	50MVAR,BUS REACTOR-1 AT BALIPARA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-2 AT BALIPARA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	

BSR	125MVAR,BUS REACTOR-3 AT BALIPARA	SVRD	14-02-2023	17:29:00	15-02-2023	00:10:00	0.28	0.00	0.00	0.00	6.68		* BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE 983 AS PER INSTRUCTION OF NERLDC.
BSR	125MVAR,BUS REACTOR-3 AT BALIPARA	SVRD	13-02-2023	17:41:00	13-02-2023	23:09:00	0.23	0.00	0.00	0.00	5.47		* BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE 906 AS PER INSTRUCTION OF NERLDC.
BSR	125MVAR,BUS REACTOR-3 AT BALIPARA	SVRD	17-02-2023	17:16:00	17-02-2023	22:23:00	0.21	0.00	0.00	0.00	5.12		* H/T FOR VOLTAGE REGULATION
BSR	125MVAR,BUS REACTOR-3 AT BALIPARA	SVRD	11-02-2023	17:18:00	11-02-2023	21:49:00	0.19	0.00	0.00	0.00	4.52		* 400KV 125MVAR BUS REACTOR - 3 AT BALIPARA BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE 777 AS PER INSTRUCTION OF NERLDC.
							0.91	0.00	0.00	0.00	21.79	100.00	
BSR	80MVAR,BUS REACTOR-1 AT B'CHARIALI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-2 AT B'CHARIALI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	50MVAR,BUS REACTOR-1 AT BONGAIGAON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	50MVAR,BUS REACTOR-2 AT BONGAIGAON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-3 AT BONGAIGAON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-4 AT BONGAIGAON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-5 AT BONGAIGAON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	20MVAR,BUS REACTOR-1 AT IMPHAL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-1 AT IMPHAL	SVRD	21-02-2023	05:52:00	21-02-2023	20:39:00	0.62	0.00	0.00	0.00	14.78		* H/T FOR VOLTAGE REGULATION
BSR	80MVAR,BUS REACTOR-1 AT IMPHAL	SVRD	20-02-2023	08:34:00	21-02-2023	00:02:00	0.64	0.00	0.00	0.00	15.47		* 400KV 80MVAR BUS REACTOR - 1 AT IMPHAL HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE 1393 AS PER INSTRUCTION OF NERLDC.
BSR	80MVAR,BUS REACTOR-1 AT IMPHAL	SVRD	19-02-2023	17:36:00	20-02-2023	00:12:00	0.28	0.00	0.00	0.00	6.60		* LINE REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE 1358 AS PER INSTRUCTION OF NERLDC.





CKT	132KV-BADARPUR-KARIMGANJ			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kv BADARPUR-KHLIEHRIAT-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kv BADARPUR-KOLASIB(MIZORAM)	OSFT	03-02-2023	11:58:00	03-02-2023	14:03:00	0.09	2.08	0.00	0.00	0.00		* S/D TAKEN FOR RECTIFICATION OF CARRIER FAIL
							0.09	2.08	0.00	0.00	0.00	99.69	
CKT	132kv DIMAPUR-DIMAPUR(NAGALAND)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kv DIMAPUR-KOHIMA(NAGALAND)-1	OMS U	07-02-2023	08:36:00	07-02-2023	14:37:00	0.25	0.00	6.02	0.00	0.00		* LINE TRIPPED ON B-G FAULT : DM= P- Z1, 35.19KMS, 1.919KA KOHIMA: Z1, 21.73KMS
CKT	132kv DIMAPUR-KOHIMA(NAGALAND)-1	OMS U	23-02-2023	00:57:00	23-02-2023	01:22:00	0.02	0.00	0.42	0.00	0.00		* DIMAPUR- B-N , Z1 , 35.05KM, IB-1.963KM <(>&<)> KOHIMA -B-N , Z1 FAULT BEOND JURIDITION
CKT	132kv DIMAPUR-KOHIMA(NAGALAND)-1	OMS U	27-02-2023	12:55:51	27-02-2023	13:10:00	0.01	0.00	0.24	0.00	0.00		* DIMAPUR- B-N , Z1 , 38.3KM, <(>&<)> KOHIMA-NA
							0.28	0.00	6.68	0.00	0.00	100.00	
CKT	132kv DOYANG(NEEPCO)-DIMAPUR-1	LCSD	14-02-2023	08:23:00	14-02-2023	16:02:00	0.32	0.00	0.00	0.00	7.65		* SHUTDOWN TAKEN FOR REMOVAL OF BALANCE ARCING HORN FROM LINE
CKT	132kv DOYANG(NEEPCO)-DIMAPUR-1	LCSD	06-02-2023	08:51:00	06-02-2023	15:49:00	0.29	0.00	0.00	0.00	6.97		* SD TAKEN REMOVAL OF ARCING HORN FROM LINE
CKT	132kv DOYANG(NEEPCO)-DIMAPUR-1	LCSD	08-02-2023	08:29:00	08-02-2023	16:38:00	0.34	0.00	0.00	0.00	8.15		* SD TAKEN FOR REMOVAL OF ARCING HORN FROM LINE
CKT	132kv DOYANG(NEEPCO)-DIMAPUR-1	LCSD	12-02-2023	08:57:00	12-02-2023	15:31:00	0.27	0.00	0.00	0.00	6.57		* 132 KV DIMAPUR - DOYANG - 1 SHUTDOWN TAKEN FOR REMOVAL OF BALANCE ARCING HORN FROM LINE
CKT	132kv DOYANG(NEEPCO)-DIMAPUR-1	LCSD	09-02-2023	08:25:00	09-02-2023	15:36:00	0.30	0.00	0.00	0.00	7.18		* SD TAKEN FOR REMOVAL OF ARCING HORN FROM LINE
CKT	132kv DOYANG(NEEPCO)-DIMAPUR-1	LCSD	15-02-2023	08:44:00	15-02-2023	15:48:00	0.29	0.00	0.00	0.00	7.07		* SHUTDOWN TAKEN FOR REMOVAL OF BALANCE ARCING HORN FROM LINE
CKT	132kv DOYANG(NEEPCO)-DIMAPUR-1	LCSD	13-02-2023	08:19:00	13-02-2023	15:33:00	0.30	0.00	0.00	0.00	7.23		* 132 KV DIMAPUR - DOYANG - 1 SHUTDOWN TAKEN FOR REMOVAL OF BALANCE ARCING HORN FROM LINE
CKT	132kv DOYANG(NEEPCO)-DIMAPUR-1	LCSD	07-02-2023	08:43:00	07-02-2023	15:40:00	0.29	0.00	0.00	0.00	6.95		* SD TAKEN FOR REMOVAL OF ARCING HORN FROM LINE
CKT	132kv DOYANG(NEEPCO)-DIMAPUR-1	LCSD	10-02-2023	08:18:00	10-02-2023	16:34:00	0.34	0.00	0.00	0.00	8.27		* H/T FOR REMOVAL OF ARCING HORN



CKT	132kV IMPHAL- IMPHAL(MANIPUR)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV IMPHAL- IMPHAL(MANIPUR)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV IMPHAL- NINGTHOUNGKONG(MANI PUR)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV JIRIBAM- TIPAIMUKH(MANIPUR)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV JIRIBAM- LOKTAK(NHPC)-2	LCSD	01-02-2023	00:00:01	28-02-2023	23:59:59	28.00	0.00	0.00	0.00	672.00		* 132KV JIRIBAM-LOKTAK line CSD TAKEN BY JIRIBAM TLM AND IMPHAL TLM FOR HTLS RECONDUCTORING UNDER NERSS PROJECT.
							28.00	0.00	0.00	0.00	672.00	100.00	
CKT	132kV KHLIEHRIAT- KHLIEHRIAT(MePTCL)-1	OSPT	15-02-2023	07:22:00	15-02-2023	17:23:00	0.42	10.02	0.00	0.00	0.00		* 132KV KHLIEHRIAT - KHLIEHRIAT - 1 SD SD TAKEN FOR REPLACEMENT OF OLD BPL PLCC WITH NEW HITACHI PLCC
							0.42	10.02	0.00	0.00	0.00	98.51	
CKT	132kV KHANDONG(NEPCO)- KHLIEHRIAT-1	LART	12-02-2023	15:51:00	12-02-2023	15:51:00	0.00	0.00	0.00	0.00	0.00		* AUTORECLUSER SUCCESSFULLY* KHL: AFAS- Y-G, 1.63 KA, 42.48 KM, Z-I SITE- R-Y-G, R-1.78 KA= ,Y-1.61KA, 56.05 KM, Z-II* UMRANSO SITE- N/A* 13.02.2023 16:13:36 INDIA PRANITK PHUKAN (60003156)* Patrolling report : Autoreclosed due to jhum fire b/w loc 26 - 27, Matter intimated to Umrangso Police Station.
CKT	132kV KHANDONG(NEPCO)- KHLIEHRIAT-1	GGD C	08-02-2023	22:41:00	09-02-2023	17:43:00	0.79	0.00	0.00	19.03	0.00		* KHL : Z1, 42.93KMS, 1.42 KA , SOTF* UMR : NOT TRIPPED* LINE TRIPPED DUE TO FAULT IN KHANDONG - UMRANGSO SECTION : IN SECTION 8 - 9, A TALL TREE IN OUTSIDE ROW FELL ON Y-PH AND CONDUCTOR SNAPPED.
							0.79	0.00	0.00	19.03	0.00	100.00	
CKT	132kV KHANDONG(NEPCO)- KHLIEHRIAT-2	GOM D	01-02-2023	00:00:01	28-02-2023	23:59:59	28.00	0.00	0.00	0.00	672.00		* 132 KV KHLEHRIAT - KHANDONG -2 LINE H/T AS PER THE INSTRUCTION OF NERLDC VIDE CODE NO 3711 DUE TO AN EMERGENCY SITUATION AT KHANDONG SUB-STATION.
							28.00	0.00	0.00	0.00	672.00	100.00	

CKT	132kV KHANDONG(NEEPCO)- KOPILI(NEEPCO)-1	SCSD	01-02-2023	00:00:01	28-02-2023	23:59:59	28.00	0.00	0.00	0.00	672.00		* 132KV KOPILI-KHANDONG-I S/D TAKEN FOR DISMANTLING OF EXISTING BAY EQUIPMENTS FOR INTIGRATE THROUGH GIS.* 06.03.2019 13:39:26 INDIA PRANITK PHUKAN (60003156)* Till 06/03/2019, All existing Bays in 132 KV side have been dismantled. Further, foundation works are currently in progress for GIS installation.
							28.00	0.00	0.00	0.00	672.00	100.00	
CKT	132kV KHANDONG(NEEPCO)- KOPILI(NEEPCO)-2	OMS U	01-02-2023	00:00:01	28-02-2023	23:59:59	28.00	0.00	672.00	0.00	0.00		* KHANDONG: O/C; KOPILI: AWAITED. TRIPPED DUE TO PROBLEM AT KOPILI END.
							28.00	0.00	672.00	0.00	0.00	100.00	
CKT	132kV Khandong-Umrangso			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV KUMARGHAT- AIZWAL	LART	10-02-2023	18:21:00	10-02-2023	18:21:00	0.00	0.00	0.00	0.00	0.00		* 132 KV AIZAWL - KUMARGHAT AUTO RECLOSED SUCCESSFULLY FROM BOTH ENDS.* AZL(SITE): B-R-PH, Z-1, 2.76KM, IR=3.3KA, IB=3.19KA* KGT(SITE): B-R-PH, Z-2, 129.66KM, IR=1.02KA, IB=1.125KA
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV-KUMARGHAT- KARIMGANJ-ACL-C1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV LEKHI(DOP-AP)- PARE(NEEPCO)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV LOKTAK(NHPC)- IMPHAL-2	LMAC	11-02-2023	14:19:00	11-02-2023	15:18:00	0.04	0.00	0.00	0.98	0.00		* 132 KV IMPHAL - LOKTAK* IMPHAL: R- PH, Z-2, 50.64KM, 925A; LOKTAK: NT* AT 14:19 HRS ALL 132KV LINES CONNECTED TO LOKTAK GOT TRIPPED FROM REMOTE END.* 15.02.2023 14:40:08 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : TRIPPED DUE TO JHUM FIRE IN LOC 13- 14, MATTER INFORMED TO LOKTAK POLICE STATION. CATEGORY CHANGED FROM OMSU TO LMAC.
							0.04	0.00	0.00	0.98	0.00	100.00	
CKT	132kV MELRIAT- SIHMUI(MIZORAM)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV MELRIAT- SIHMUI(MIZORAM)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV MELRIAT- ZEMABAWK(MIZORAM)-1	OSPT	03-02-2023	09:10:00	03-02-2023	14:37:00	0.23	5.45	0.00	0.00	0.00		* HT FOR SD FOR REMOVAL OF ARCING HORN





CKT	132kV SILCHAR-BADARPUR-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV SILCHAR-HAILAKANDI(ASSAM)-1	OSFT	27-02-2023	12:24:59	27-02-2023	17:10:00	0.20	4.75	0.00	0.00	0.00		* ATTENDING HEAVY SPARKING IN R-PHASE LINE ISOLATOR AT HAILAKANDI END.
CKT	132kV SILCHAR-HAILAKANDI(ASSAM)-1	OSPT	03-02-2023	09:22:00	03-02-2023	17:21:00	0.33	7.98	0.00	0.00	0.00		* HT FOR SD FOR REMOVAL OF ARCING HORN
							0.53	12.73	0.00	0.00	0.00	98.11	
CKT	132kV SILCHAR-HAILAKANDI(ASSAM)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV SILCHAR-SRIKONA(ASSAM)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV SILCHAR-SRIKONA(ASSAM)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV TEZU-NAMSAI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV RC NAGR(NEPCO)-AGARTLA(TRIPURA)-1	OMS U	04-02-2023	11:26:00	04-02-2023	12:20:00	0.04	0.00	0.90	0.00	0.00		* LINE HAND TRIPPED FOR BLACK START PROCESSUDURE AS PER INSTRUCTION OF NERLDC VIDE CODE : 251
CKT	132kV RC NAGR(NEPCO)-AGARTLA(TRIPURA)-1	OSFD	01-02-2023	00:00:01	28-02-2023	23:59:59	28.00	0.00	0.00	0.00	672.00		* E/S/D OF 132 KV R.C.NAGAR - AGARTALA - 1 AVAILED BY RC NAGAR(NEPCO) DUE TO HEAVY LEAGAKE OF SF6 GAS IN CB AT RC NAGAR END** NERLDC CODE # 1319
							28.04	0.00	0.90	0.00	672.00	100.00	
CKT	132kV RC NAGR(NEPCO)-AGARTLA(TRIPURA)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220KV-BALIPARA-SONABIL(ASSAM)	OSPD	20-02-2023	09:29:00	20-02-2023	12:43:00	0.14	0.00	0.00	0.00	3.23		* 220KV BALIPARA - SONABIL - 1 TAKEN BY STATE (SONABIL)
							0.14	0.00	0.00	0.00	3.23	100.00	
CKT	220kv BONGAIGAON-SALAKATI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kv BONGAIGAON-SALAKATI-2	LCSD	16-02-2023	08:33:00	16-02-2023	20:36:00	0.50	0.00	0.00	0.00	12.05		* 220 KV BONGAIGAON - SALAKATI - 2 S/D* S/D TAKEN FOR SAFE ELECTRICAL WORKING CLEARANCE WRT HTLS RECONDUCTORING IN 220KV SALAKATI - BTPS - 2(LOC 464 TO GANTRY TOWER)
CKT	220kv BONGAIGAON-SALAKATI-2	SCSD	01-02-2023	00:00:01	04-02-2023	21:59:00	3.92	0.00	0.00	0.00	93.98		* FOR UPGRADATION WORKS UNDER ADD CAP
							4.42	0.00	0.00	0.00	106.03	100.00	
CKT	220kv MISA-DIMAPUR-1	LCSD	27-02-2023	08:27:00	27-02-2023	15:23:00	0.29	0.00	0.00	0.00	6.93		* S/D TAKEN FOR REMOVAL OF ARCHING HORN FROM LINE
							0.29	0.00	0.00	0.00	6.93	100.00	



CKT	400kV BALIPARA-BISWANATH CHARIALI-4			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BALIPARA-BONGAIGAON-1	LCSD	21-02-2023	07:57:00	21-02-2023	18:48:00	0.45	0.00	0.00	0.00	10.85		* 400 KV BALIPARA - BONGAIGAON - 1 S/D FOR REPLACEMENT OF INSULATOR WITH CLR POLYMER AT MAJOR ROAD CROSSINGS.
CKT	400kV BALIPARA-BONGAIGAON-1	LCSD	09-02-2023	08:33:00	09-02-2023	18:33:00	0.42	0.00	0.00	0.00	10.00		* SD TAKEN FOR REPLACEMENT OF DISC INSULATOR WITH CLR POLYMER IN MAJOR CROSSINGS
CKT	400kV BALIPARA-BONGAIGAON-1	LCSD	12-02-2023	09:18:00	12-02-2023	18:40:00	0.39	0.00	0.00	0.00	9.37		* 400 KV BALIPARA - BONGAIGAON - 1 FOR REPLACEMENT OF DISC INSULATOR WITH CLR POLYMER IN MAJOR CROSSINGS
CKT	400kV BALIPARA-BONGAIGAON-1	LCSD	10-02-2023	09:07:00	10-02-2023	18:02:00	0.37	0.00	0.00	0.00	8.92		* H/T FOR INSULATOR REPAACEMENT
CKT	400kV BALIPARA-BONGAIGAON-1	LART	28-02-2023	17:09:00	28-02-2023	17:09:00	0.00	0.00	0.00	0.00	0.00		* LINE A/R SUCCESSFULLY AT BOTH END AS PER DETAILS BELOW :-* BLP (SITE): M1- B-G, Z1, 72.53KMS, 1.709KA* M2 - B-G, Z1, 91.70KMS, 1.69KA* BNG (SITE) : M1- B-G, Z1, 191.1KMS, 1.01KA* M2 - B-G, Z1, 196.8KMS, 1.95KA
CKT	400kV BALIPARA-BONGAIGAON-1	LCSD	11-02-2023	08:25:00	11-02-2023	18:10:00	0.41	0.00	0.00	0.00	9.75		* H/T FOR INSULATOR REPAACEMENT
CKT	400kV BALIPARA-BONGAIGAON-1	LCSD	07-02-2023	09:15:00	07-02-2023	16:50:00	0.32	0.00	0.00	0.00	7.58		* SD TAKEN FOR REPLACEMENT OF DISC INSULATOR WITH CLR POLYMER IN MAJOR CROSSINGS
CKT	400kV BALIPARA-BONGAIGAON-1	LCSD	13-02-2023	09:01:00	13-02-2023	19:06:00	0.42	0.00	0.00	0.00	10.08		* 400 KV BALIPARA - BONGAIGAON - 1SD TAKEN FOR REPLACEMENT OF DISC INSULATOR WITH CLR POLYMER IN MAJOR CROSSINGS
CKT	400kV BALIPARA-BONGAIGAON-1	LCSD	08-02-2023	08:43:00	08-02-2023	18:02:00	0.39	0.00	0.00	0.00	9.32		* SD TAKEN FOR REPLACEMENT OF DISC INSULATOR WITH CLR POLYMER IN MAJOR CROSSINGS
							3.17	0.00	0.00	0.00	75.87	100.00	
CKT	400kV BALIPARA-BONGAIGAON-2	LCSD	17-02-2023	07:47:00	17-02-2023	18:42:00	0.46	0.00	0.00	0.00	10.92		* 400 KV BALIPARA - BONGAIGAON - 2 S/D.* S/D FOR REPLACEMENT OF INSULATOR WITH CLR POLYMER AT MAJOR ROAD CROSSINGS.
CKT	400kV BALIPARA-BONGAIGAON-2	LCSD	19-02-2023	08:11:00	19-02-2023	18:03:00	0.41	0.00	0.00	0.00	9.87		* S/D FOR REPLACEMENT OF INSULATOR WITH CLR POLYMER AT MAJOR ROAD CROSSINGS.
CKT	400kV BALIPARA-BONGAIGAON-2	LCSD	18-02-2023	08:28:00	18-02-2023	18:05:00	0.40	0.00	0.00	0.00	9.62		* H/T FOR INSULATOR REPAACEMENT
CKT	400kV BALIPARA-BONGAIGAON-2	LCSD	16-02-2023	09:42:00	16-02-2023	19:07:00	0.39	0.00	0.00	0.00	9.42		* 400 KV BALIPARA - BONGAIGAON - 2 S/D.* S/D FOR REPLACEMENT OF INSULATOR WITH CLR POLYMER AT MAJOR ROAD CROSSINGS.
CKT	400kV BALIPARA-BONGAIGAON-2	LCSD	15-02-2023	08:35:00	15-02-2023	17:37:00	0.38	0.00	0.00	0.00	9.03		* FOR REPLACEMENT OF DISC INSULATOR WITH CLR POLYMER IN MAJOR CROSSINGS

CKT	400kV BALIPARA-BONGAIGAON-2	LCSD	14-02-2023	08:55:00	14-02-2023	18:59:00	0.42	0.00	0.00	0.00	10.07		* FOR REPLACEMENT OF DISC INSULATOR WITH CLR POLYMER IN MAJOR CROSSINGS
CKT	400kV BALIPARA-BONGAIGAON-2	LCSD	20-02-2023	09:02:00	20-02-2023	18:13:00	0.38	0.00	0.00	0.00	9.18		* 400 KV BALIPARA - BONGAIGAON - 2 S/D FOR REPLACEMENT OF INSULATOR WITH CLR POLYMER AT MAJOR ROAD CROSSINGS.
							2.84	0.00	0.00	0.00	68.11	100.00	
CKT	400kV BALIPARA-BONGAIGAON-3	GOMD	01-02-2023	00:00:01	28-02-2023	23:59:59	28.00	0.00	0.00	0.00	672.00		* 400 KV BALIPARA - BONGAIGAON - 3 H/T* LINE HAND TRIPPED TO FACILITATE CHARGING OF LINE REACTOR AT BALIPARA END.
							28.00	0.00	0.00	0.00	672.00	100.00	
CKT	400kV BALIPARA-BONGAIGAON-4			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BALIPARA-KAMENG(NEEPCO)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BALIPARA-KAMENG(NEEPCO)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BONGAIGAON-BTPS(NTPC)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BONGAIGAON-BTPS(NTPC)-2	OSFD	19-02-2023	07:41:00	19-02-2023	17:00:00	0.39	0.00	0.00	0.00	9.32		* TAKEN BY BTPS(NTPC) FOR ATTENDING HOTSPOT IN R-PH BUS SIDE ISOLATOR
							0.39	0.00	0.00	0.00	9.32	100.00	
CKT	220kV MARIANI-KATHALGURI(ASSAM)-1	OSPD	22-02-2023	11:16:00	25-02-2023	13:15:00	3.08	0.00	0.00	0.00	73.98		* C/S/D TAKEN BY KATHALGAURI NIEPCO
CKT	220kV MARIANI-KATHALGURI(ASSAM)-1	OSFD	03-02-2023	13:09:10	03-02-2023	15:21:00	0.09	0.00	0.00	0.00	2.20		* 220KV OLD MARIANI-KATHALGURI-LINE H.T. TO FACILITATE 220KV BUS EMERGENCY S/D AT MARIANI (AEGCL)
CKT	220kV MARIANI-KATHALGURI(ASSAM)-1	OSPD	13-02-2023	10:00:00	17-02-2023	14:09:00	4.17	0.00	0.00	0.00	100.15		* 220 KV KATHALGURI - NEW MARIANI SD TAKEN BY NEEPCO (KATHALGURI) END FOR CT RETROFITTING
							7.34	0.00	0.00	0.00	176.33	100.00	
CKT	400KV-KATHALGURI-MARIANI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV New Mariani - Misa 1	OSFT	20-02-2023	10:39:00	20-02-2023	16:44:00	0.25	6.08	0.00	0.00	0.00		* 400KV NEW MARIANI - MISA - 1 ESD TAKEN FOR ATTENDING R-PH CVT OIL LEAKAGE AT MARIANI END.
							0.25	6.08	0.00	0.00	0.00	99.09	
CKT	400kV New Mariani - Misa 2	OSPT	21-02-2023	08:44:00	21-02-2023	16:50:00	0.34	8.10	0.00	0.00	0.00		* 400KV NEW MARIANI - MISA - 2 S/D FOR REPLACEMENT OF INSULATOR WITH CLR POLYMER.
							0.34	8.10	0.00	0.00	0.00	98.79	
CKT	400kV MISA-BALIPARA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		

							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV MISA-BALIPARA-2	OSPT	26-02-2023	07:26:00	26-02-2023	15:32:00	0.34	8.10	0.00	0.00	0.00		* 400KV MISA - BALIPARA - 2 SD FOR REPLACEMENT OF DISC INSULATOR WITH CLR POLYMER IN MAJOR CROSSING
							0.34	8.10	0.00	0.00	0.00	98.79	
CKT	400kV PALATANA(TSECL)-SM.NAGAR(TSECL)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV PALATANA(TSECL)-SM.NAGAR(TSECL)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV RANGANADI(NEPCO)-B'CHARIALI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV RANGANADI(NEPCO)-B'CHARIALI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV-SILCHAR-IMPHAL-1	LCSD	19-02-2023	08:37:00	22-02-2023	14:28:00	3.24	0.00	0.00	0.00	77.85		* CROSS JUMFERING OF 400 KV THOUBAL-IMPHAL-1 TL
CKT	400KV-SILCHAR-IMPHAL-1	LCSD	16-02-2023	08:46:00	16-02-2023	18:00:00	0.39	0.00	0.00	0.00	9.23		* H/T FOR LILO WORK OF SILCHAR - IMPHAL 1
							3.63	0.00	0.00	0.00	87.08	100.00	
CKT	400kV SILCHAR-IMPHAL-2	SCSD	22-02-2023	15:48:00	28-02-2023	23:59:59	6.34	0.00	0.00	0.00	152.20		* C/S/D TAKEN FOR COMMISSIONING OF TWO NEW LINE REACTORS AT IMPHAL
							6.34	0.00	0.00	0.00	152.20	100.00	
CKT	132kV SILCHAR-MELRIAT-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV SILCHAR-MELRIAT-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV SILCHAR-P K BARI(STERLITE)-1	OMS U	06-02-2023	07:57:00	06-02-2023	08:58:00	0.04	0.00	1.02	0.00	0.00		* SILCHAR : NOT TRIPPED; PK BARI: TRIPPED WHILE AVAILING BUS -1 SHUTDOWN BY INDI GRID. TRIPPED DUE TO BACK UP IMPEDANCE PROTECTION OPERATED
CKT	400kV SILCHAR-P K BARI(STERLITE)-1	OMS U	06-02-2023	07:29:00	06-02-2023	07:42:00	0.01	0.00	0.22	0.00	0.00		* SILCHAR : NOT TRIPPED; PK BARI: TRIPPED WHILE AVAILING BUS -1 SHUTDOWN BY INDI GRID. TRIPPED DUE TO BACK UP IMPEDANCE PROTECTION OPERATED
							0.05	0.00	1.24	0.00	0.00	100.00	

CKT	400kV SILCHAR-P K BARI(STERLITE)-2	OMS U	06-02-2023	07:27:00	06-02-2023	07:40:00	0.01	0.00	0.22	0.00	0.00		* SILCHAR : NOT TRIPPED; PK BARI: TRIPPED WHILE AVAILING BUS -1 SHUTDOWN BY INDI GRID. TRIPPED DUE TO BACK UP IMPEDANCE PROTECTION OPERATED
CKT	400kV SILCHAR-P K BARI(STERLITE)-2	OMS U	06-02-2023	07:57:00	06-02-2023	08:14:00	0.01	0.00	0.28	0.00	0.00		* SILCHAR : NOT TRIPPED; PK BARI: TRIPPED WHILE AVAILING BUS -1 SHUTDOWN BY INDI GRID. TRIPPED DUE TO BACK UP IMPEDANCE PROTECTION OPERATED
							0.02	0.00	0.50	0.00	0.00	100.00	
CKT	400kV SM.NAGAR(TSECL)-COMILLA(BANGLAD)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV SM.NAGAR(TSECL)-COMILLA(BANGLAD)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63 MVAR SWLR OF B'CHARIALI-2 AT BALIPARA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR,SWLR OF B'CHARIALI-1 AT BALIPARA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63MVAR,LR OF BONGAIGAON-3 AT BALIPARA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63MVAR,LR OF SUBANSIRI-1 AT B CHARIALI	LCSD	06-02-2023	16:09:00	06-02-2023	21:03:00	0.20	0.00	0.00	0.00	4.90		* BUS REACTOR S/D TAKEN FOR CONSTRUCTION WORK OF LS-1 TRANSMISSION LINE.
							0.20	0.00	0.00	0.00	4.90	100.00	
LNR	63MVAR,SWLR OF SUBANSIRI-2 AT B'CHARIALI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63MVAR,SWLR OF SUBANSIRI-3 AT B'CHARIALI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63MVAR,SWLR OF HAZRA AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63MVAR,SWLR OF BYRNIHAT AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR,SWLR OF PALLATANA-2 AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		







XMER	15MVA,132/33kV ICT-2 AT ROING			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	5MVA ICT-SPARE			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	50MVA,220/132kV ICT-1 AT SALAKATI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	50MVA,220/132kV ICT-2 AT SALAKATI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	200MVA,400/132kV ICT-1 AT SILCHAR	SCSD	01-02-2023	09:17:00	01-02-2023	16:45:00	0.31	0.00	0.00	0.00	7.47		* SHUTDOWN TAKEN FOR MODIFICATION IN OTI/WTI WIRING SCHEME TO PREVENT MALOPERATION OF THE EQUIPMENTS
							0.31	0.00	0.00	0.00	7.47	100.00	
XMER	200MVA,400/132kV ICT-2 AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/200kV ICT-3 AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	SPARE ICT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	15MVA,132/33kV ICT-1 AT TEZU			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	15MVA,132/33kV ICT-2 AT TEZU			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	15MVA,132/33kV ICT-1 AT ZIRO			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
							367.90	125.90	2,701.96	24.78	5,976.48	17,981.24	