

Standard of Performance data for the month of Aug-2024

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., NORTHERN REGION-I

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-1 AT MEERUT			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	50MVAR,BUS REACTOR-1 AT MURADNAGAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-1 AT NEEMRANA	SVRD	09-08-2024	11:59:00	09-08-2024	16:26:00	0.19	0.00	0.00	0.00	4.45	100.00	* BR opened on voltage regulation. Voltage=400kV
BSR	125MVAR,BUS REACTOR-1 AT RATANGARH	OSPT	01-08-2024	00:00:01	19-08-2024	17:44:00	18.74	449.73	0.00	0.00	0.00	39.55	* SD to attend DGA violation <(>< replacement of BR with Spare reactor
BSR	125MVAR,BUS REACTOR-1 AT ROORKEE	SVRD	21-08-2024	09:50:00	31-08-2024	23:59:59	10.59	0.00	0.00	0.00	254.17	100.00	* BR opened on voltage regulation. Voltage 395 KV
BSR	50MVAR,BUS REACTOR-1 AT SAHARANPUR	SVRD	01-08-2024	00:00:01	31-08-2024	23:59:59	31.00	0.00	0.00	0.00	744.00	100.00	* BR opened on voltage regulation. Voltage 389 KV
BSR	50MVAR,BUS REACTOR-2 AT SAHARANPUR	SVRD	01-08-2024	00:00:01	31-08-2024	23:59:59	31.00	0.00	0.00	0.00	744.00	100.00	* BR opened on voltage regulation. Voltage 389 KV
BSR	80MVAR,BUS REACTOR-1 AT SIKAR	SVRD	20-08-2024	11:45:00	20-08-2024	18:05:00	0.26	0.00	0.00	0.00	6.33	100.00	* BR opened on voltage regulation. Voltage 395 KV
BSR	125MVAR,BUS REACTOR-2 AT SIKAR	SVRD	20-08-2024	11:53:00	20-08-2024	18:02:00	0.26	0.00	0.00	0.00	6.15	100.00	* BR opened on voltage regulation. Voltage 395 KV
BSR	125MVAR,BUS REACTOR-2 AT SIKAR	SVRD	26-08-2024	09:50:00	26-08-2024	21:57:00	0.51	0.00	0.00	0.00	12.12	100.00	* BR opened on voltage regulation. Voltage 393 KV
BSR	125MVAR,BUS REACTOR-1 AT SONIPAT	SVRD	01-08-2024	00:00:01	31-08-2024	23:59:59	31.00	0.00	0.00	0.00	744.00	100.00	* BR opened on voltage regulation. Voltage-390KV.
BSR	125MVAR,BUS REACTOR-2 AT SONIPAT	SVRD	01-08-2024	00:00:01	31-08-2024	23:59:59	31.00	0.00	0.00	0.00	744.00	100.00	* BR opened on voltage regulation. Voltage-393KV.
BSR	125MVAR,BUS REACTOR-1 AT TUGHLAKABAD			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV ANTA(NTPC)-BHILWARA(RRVPNL)-1	LART	10-08-2024	22:13:00	10-08-2024	22:13:00	0.00	0.00	0.00	0.00	0.00	100.00	* Autoreclosure successful during on R-N fault. Bhilwara(RS) FLR: 100.1km / 1.74kA. Anta(NTPC): 1.97kA / Distance not recorded in both M1 <(>< M2. Fault under Kota TL jurisdiction.
CKT	220kV ANTA(NTPC)-BHILWARA(RRVPNL)-1	LART	01-08-2024	05:31:00	01-08-2024	05:31:00	0.00	0.00	0.00	0.00	0.00	100.00	* Autoreclosed : Zone-1* Fault phase:- A, la 2188.82 A , Distance 116 KM from Anta* Fault under Kota TLM Jurisdiction
CKT	220kV ANTA(NTPC)-BHILWARA(RRVPNL)-2	OMSU	24-08-2024	19:45:00	24-08-2024	21:31:00	0.07	0.00	1.77	0.00	0.00	100.00	* Tripped only form Anta End <(>< A/R Successfully from Bhilwara end. Anta-B-N fault,19.33 KM/5.5 KA.Bhilwara-167.8 KM/1.02 KA.Bays at Anta belongs to NTPC.
CKT	220kV ANTA(NTPC)-LALSOT(RRVPNL)	OMSU	09-08-2024	10:38:00	09-08-2024	15:21:00	0.20	0.00	4.72	0.00	0.00	100.00	* CB auto tripped from Anta end only, and remain charged at Lalsote end. Line was healthy and charged from Lalsote end. As reported by site that the line tripped during fault in 132 KV Lalsot-Bagdi Line(RVPNL) line. Ownership of bays at Anta and lalsot
CKT	220kV ANTA(NTPC)-LALSOT(RRVPNL)	OMSU	23-08-2024	00:37:00	23-08-2024	03:13:00	0.11	0.00	2.60	0.00	0.00	100.00	* CB auto tripped only from Anta End due to A/R relay problem. A/R* Successful from lalsot end.FLR- lalsot -Zone-1,R-N fault, dist-146km* .Fault under Kota TLM jurisdiction.
CKT	220kV ANTA(NTPC)-RAPP(NPCIL)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV ANTA(NTPC)-SAWAI MADHOPUR(RRVPNL)	OMSU	25-08-2024	17:54:00	25-08-2024	19:13:00	0.06	0.00	1.32	0.00	0.00	100.00	* Line CB auto tripped only from sawaimadhopur (rs) end on Y-N fault due to problem in A/R relay . Line A/R from anta end. Anta-M-1-67.7km, M2-109.3km/2.379kA, M1-38.36km./1.71kA, M2-37.27km.Fault under Kota TL.
CKT	220kV BASSI-HG NAGAR(RRVPNL)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV BASSI-BAGRU(RRVPNL)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV DAUSA(RRVPNL)-BASSI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV DAUSA(RRVPNL)-BASSI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV FGPP(NTPC)-PALLA(HVPNL)-1	OSPD	20-08-2024	12:10:00	20-08-2024	18:10:00	0.25	0.00	0.00	0.00	6.00	100.00	* SD by HVPNL to attend the Hotpoint at their Palla end.
CKT	220KV-FGPP NTPC-SEC 58(HVPNL)-1	OMSU	11-08-2024	18:30:00	11-08-2024	20:34:00	0.09	0.00	2.07	0.00	0.00	100.00	* Tripped from Samaypur end only. FLR:Samaypur :-R-N Fault ,Zone-3, 4.569 KA , 36.0 KM
CKT	220KV-FGPP NTPC-SEC 58(HVPNL)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220KV-FGPP NTPC-SEC 78(HVPNL)-2	OSFD	01-08-2024	13:01:00	01-08-2024	15:56:00	0.12	0.00	0.00	0.00	2.92	100.00	* Forced shutdown by HVPNL to attend the hot point on B-ph Bus post insulator at their end.
CKT	220KV-FGPP NTPC-SEC 78(HVPNL)-2	OMSU	11-08-2024	18:30:00	11-08-2024	22:38:00	0.17	0.00	4.13	0.00	0.00	100.00	* Tripped only from FGPP NTPC end. FLR:FGPP- Earth fault in R phase.
CKT	220kV HISAR-HISAR(HVPNL)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV HISAR-HISAR(HVPNL)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV IG NAGAR(RRVPNL)-HIRAPURA(RRVPNL)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV LALSOT(RRVPNL)-DAUSA(RRVPNL)	OMSU	09-08-2024	10:38:00	09-08-2024	13:40:00	0.13	0.00	3.03	0.00	0.00	100.00	* Tripped from Lalsot end only, and remain charged from Dausa end(RVPNL) during fault in 132 KV Lalsot Bagdi Line RRVPNL line. Line was healthy and charged from Dausa end. Bays at Lalsote and Dausa belong to RVPN.
CKT	220kV MANSAROVAR(RRVPNL)-HIRAPURA(RRVPNL)	OSPD	30-08-2024	09:16:00	30-08-2024	14:37:00	0.22	0.00	0.00	0.00	5.35	100.00	* Forced Shutdown by RRVPNL for replacement of Precious Jumper* at terminal tower of 220KV Mansarovar Heerapura Line.
CKT	220kV MEERUT-MODIPURAM(UPPTCL)-1	OSFT	14-08-2024	10:27:00	14-08-2024	17:17:00	0.29	6.83	0.00	0.00	0.00	99.08	* forced shutdown to replace the flash over insulator at loc 8 by* Meerut TL

Standard of Performance data for the month of Aug-2024

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., NORTHERN REGION-I

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE TO Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifying	Detailed Reasons for Outage
CKT	400kV BHIWADI-KOTPUTLI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BHIWADI-NEEMRANA-1	OSPT	24-08-2024	09:55:00	24-08-2024	22:14:00	0.51	12.32	0.00	0.00	0.00	100.00	* Shutdown by Bhiwadi for Relay Testings and AMP works.
CKT	400kV BHIWADI-NEEMRANA-2	OSPT	27-08-2024	12:18:00	27-08-2024	22:00:00	0.40	9.70	0.00	0.00	0.00	98.34	* S/D for relay testings and AMP work at Bhiwadi end.
CKT	400kV BHIWANI(BBMB)-BHIWANI	OSFD	31-08-2024	10:21:00	31-08-2024	21:53:00	0.48	0.00	0.00	0.00	11.53	100.00	* Shutdown taken by BBMB for attending hot points.
CKT	400kV BHIWANI-JIND-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BHIWANI-JIND-2	OSFT	17-08-2024	10:15:00	17-08-2024	15:03:00	0.20	4.80	0.00	0.00	0.00	99.35	* Forced shutdown for replacement of damaged CLR Insulator at Loc. 131
CKT	400kV BHIWANI-KABULPUR(HVPNL)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV-BHIWN-MHNDGRH-CKT-3	OSFD	05-08-2024	15:22:00	05-08-2024	21:27:00	0.25	0.00	0.00	0.00	6.08	100.00	* 400KV Hissar-Bhiwani-Mahendergarh Line-3 forced shutdown by* Adani to attend hotspot in R-ph O9 Line Isolator at* Mahendergarh.
CKT	400KV-BHIWN-MHNDGRH-CKT-4			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BHINMAL-KANKROLI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV-BIKANER-BIKANR2-CKT-I			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV-BIKANER-BIKANR2-CKT-II	LART	10-08-2024	15:15:00	10-08-2024	15:15:00	0.00	0.00	0.00	0.00	0.00	100.00	* Autoreclosure successful on Y-N fault. Bikaner(AFAS): Y-N/ 8.97 KA/ 27.04KM. Fault under Bikaner TLM.
CKT	400kV BAMNOLI(DTL)-TUGHLAKABD-1	OSPD	01-08-2024	00:00:01	31-08-2024	23:59:59	31.00	0.00	0.00	0.00	744.00	100.00	* S/D by DTL for capacitance and other testing works of line CVT at their end.
CKT	400kV BAMNOLI(DTL)-TUGHLAKABD-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV-BAREILY-MEERUT-3(LILO PART MEERUT)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV-BAREILY-MEERUT-4(LILO PART MEERUT)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BAWANA(DTL)-BHIWANI	OSFT	27-08-2024	18:27:00	28-08-2024	00:10:00	0.24	5.72	0.00	0.00	0.00	99.23	* Forced SD to attend Snapping of Jumper at Loc no-33.
CKT	400kV CHITTORGARH-CHITTORGARH(RRVPNL)	OSPT	26-08-2024	16:17:00	27-08-2024	06:40:00	0.60	14.38	0.00	0.00	0.00	98.07	* S/D for AR relay retrofitment and AMP work
CKT	400kV CHITTORGARH-CHITTORGARH(RRVPNL)	OSPT	27-08-2024	16:42:00	28-08-2024	08:05:00	0.64	15.38	0.00	0.00	0.00	97.93	* S/D for AR relay Retrofitment work at CHITTORGARH(RS) end.
CKT	400kV DADRI(NTPC)-GREATER NOIDA(UPPTCL)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV DADRI(NTPC)-MANDOLA-1	OSPD	01-08-2024	10:45:00	05-08-2024	19:16:00	4.36	0.00	0.00	0.00	104.52	100.00	* Shutdown by NTPC for CT replacement (>&<) testing works at Bay no-15 at Dadri NTPC end. Bay ownership with NTPC. Shutdown till 04.08.2024.
CKT	400kV DADRI(NTPC)-MANDOLA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV DADRI(NTPC)-MAHRANIBAGH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV DADRI(NTPC)-MURADNAGAR(UPPTCL)	OSFD	30-08-2024	19:18:00	31-08-2024	17:15:00	0.92	0.00	0.00	0.00	21.95	98.63	* Forced SD by Dadri NTPC to attend isolator alignment issue of Bphase* line isolator-1089l of 400kV Dadri-Muradnagar ckt at Dadri* NTPC end. S/D till 31.08.2024.
CKT	400kV DADRI(NTPC)-MURADNAGAR(UPPTCL)	OSPT	30-08-2024	09:05:00	30-08-2024	19:17:00	0.43	10.20	0.00	0.00	0.00	98.63	* Shutdown for shut down nature defect rectification work.
CKT	400kV DADRI(NTPC)-PANIPAT(BBMB)-1	LART	31-08-2024	04:14:00	31-08-2024	04:14:00	0.00	0.00	0.00	0.00	0.00	100.00	* Line auto reclosed on B-N fault.Dadri-77.69km, Panipat- M-2-* 26.56km/5.9ka. Fault under Sonipat TL.
CKT	400kV DADRI(NTPC)-PANIPAT(BBMB)-1	LHWT	20-08-2024	10:51:00	21-08-2024	08:47:00	0.91	21.93	0.00	0.00	0.00	99.65	* Tripped : Dadri end detail :- R-N Fault, Distance 41.1 KM, Ia - 5.6 KA= ,Panipat-B-N ,55.13km.Charging attempt failed from Panipat end at 17:58 hrs. FLR-Panipat end-B-N fault, 52km.Damaged insulator found at loc no -90.
CKT	400kV DADRI(NTPC)-PANIPAT(BBMB)-1	OMSU	18-08-2024	03:24:00	18-08-2024	05:22:00	0.08	0.00	1.97	0.00	0.00	100.00	* Tripped from Dadri end and A/R successful from Panipat BBMB. Panipat:* Y-N Fault, 22.23km, 6.2kA. Bay at Dadri is owned by NTPC. Line was* healthy and remain charged from one end. Fault under Sonipat TL* Jurisdiction
CKT	400kV DADRI(NTPC)-PANIPAT(BBMB)-1	OMSU	02-08-2024	05:25:00	02-08-2024	08:48:00	0.14	0.00	3.38	0.00	0.00	100.00	* Tripped only from Dadri NTPC end. Line remain chargd from Panipat end. Dadri-B-N/Z1/3.55KA/74.63KM. Panipat-B-N/14.8KM/7.1KA. Fault under Sonepat TL. Bay at Dadri owned by NTPC.
CKT	400kV DADRI(NTPC)-PANIPAT(BBMB)-2			00:00:00		00:00:00	1.13	21.93	5.35	0.00	0.00	97.03	
CKT	400kV DEHRADUN-ABDULLAPUR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV DEHRADUN-ABDULLAPUR-2	LEFT	01-08-2024	18:25:00	01-08-2024	21:01:00	0.11	2.60	0.00	0.00	0.00	99.65	* Tripped on R-N fault. Dehradun End: R-N phase fault, 2.353KA, 86.476 kM. Abdullapur End: R-N phase fault, 12.876KA, 3.524 kM. Fault under Dehradun TLM Jurisdiction.
CKT	400KV-DWARKA-BAMNAULI-CKT1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV FATEHABAD-HISAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV GR.NOIDA(UPPTCL)-NAVADA(HVPNL)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	

Standard of Performance data for the month of Aug-2024

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., NORTHERN REGION-I

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	400kV GURGAON-BALLABHGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV GURGAON-BHIWADI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV GURGAON-SOHNA(STERLITE)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV GURGAON-SOHNA(STERLITE)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV HAPUR(UPPTCL)-MURADNAGAR(UPPTCL)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV HISAR-BHIWADI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV HISAR-BHIWADI-2	OSPT	31-08-2024	09:41:00	31-08-2024	21:46:00	0.50	12.08	0.00	0.00	0.00		* Shutdown for Relay Testing and AMP work at both the ends.
CKT	400kV HISAR-BHIWADI-2	LART	19-08-2024	19:38:00	19-08-2024	19:38:00	0.00	0.00	0.00	0.00	0.00		* Autoreclosed :R-N fault . Hisar-43.88KM/7.012KA, Bhiwadi-92.16KM/4.311KA.Fault under Bahadurgarh TLM jurisdiction.
CKT	400kV HISAR-BHIWADI-3	OSPT	30-08-2024	09:30:00	31-08-2024	00:29:00	0.62	14.98	0.00	0.00	0.00		* Shutdown for Relay Testings and AMP work at Bhiwadi.
CKT	400kV HISAR-BHIWANI(BBMB)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV-HISAR-BHIWANI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV-HISAR-BHIWANI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV-HISAR-BHIWANI-3			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV JAIPUR SOUTH-KOTA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV JAIPUR SOUTH-RAPPD(NPCIL)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV JHATIKARA-BAMNOLI(DTL)-2	OSFT	16-08-2024	05:12:00	16-08-2024	08:47:00	0.15	3.58	0.00	0.00	0.00		* FORCED SHUTDOWN taken BY JHATIKARA S/S FOR HOTSPOT RECTIFICATION WORKS IN 409 LINE BAY
CKT	400KV-JHATIKARA-DWARKA-CKT1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV JHATIKARA-MUNDKA(DTL)-1	OMSU	17-08-2024	12:31:00	17-08-2024	13:10:00	0.03	0.00	0.65	0.00	0.00		* Tripped only from Mundka(DTL) end and A/R successfully from Jhatikara end on B-N fault. Jhatikara(M1)-B-N/Z-1/11.54 km/11.7 KA, M2-B= -N/Z-1/10.6 km/11.4 KA. Mundka-4.36 KM/19 KA. Bay at Mundka owned by DTL. Fault is under DTL jurisdiction.
CKT	400kV JHATIKARA-MUNDKA(DTL)-2	OSFD	17-08-2024	18:25:00	17-08-2024	20:27:00	0.09	0.00	0.00	0.00	2.03		* Forced shutdown taken by DTL for removing kites and kite threads at tower no 135 to 136.
CKT	400kV JHATIKARA-MUNDKA(DTL)-2	OSFD	06-08-2024	06:25:00	06-08-2024	09:25:00	0.13	0.00	0.00	0.00	3.00		* Forced SD taken by DTL to attend hot-point of 385 °C on * isolator 404-89B at mundka end.
CKT	400kV KATHAL-HISAR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV KATHAL-HISAR-2	LEFT	15-08-2024	23:03:00	16-08-2024	17:22:00	0.76	18.32	0.00	0.00	0.00		* Tripped : R-N Fault , 4.84 KA , distance - 104 KM from Hissar* Fault under Hissar TLM Jurisdiction
CKT	400kV KANKROLI-JODHPUR(RRVPNL)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV KOTA-BEAWAR(SREE CEMENT)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV KOTA-MERTA(RRVPNL)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV KOTPUTLI-BASSI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV-KOTESHWAR(UK)-KOTESHWAR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV-KOTESHWAR(UK)-KOTESHWAR-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV KOTESHWAR-TEHRI(THDC)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV KOTESHWAR-TEHRI(THDC)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV KOTESHWAR-TEHRI(THDC)-3			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV MANESAR-SOHNA(STERLITE)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV MANESAR-SOHNA(STERLITE)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV MAHARANIBAGH-BALLABHGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV-MBAGH-BAWANA-AC-CKT1	OMSU	31-08-2024	16:40:00	31-08-2024	19:15:00	0.11	0.00	2.58	0.00	0.00		* Tripped: Maharaniabagh(AFAS M1)-R Phase to Y Phase Fault, 41.012KM/7.6KA. M2-R Phase to Y Phase Fault,40.886km,7.615. Fault under DTL jurisdiction of the line. Bawana-Z-1, 4.719KM. Powergrid looks 29.98KM of LLO portion from Maharaniabagh end.
CKT	400KV-MBAGH-BAWANA-AC-CKT1	OMSU	15-08-2024	11:19:00	15-08-2024	14:39:00	0.14	0.00	3.33	0.00	0.00		* Tripped on R-Y fault. Maharaniabagh- M1-10.6KM/12.7KA; M2-11.5KM/13.37KA/z-1. kite threads between 54-55 along with kite found and removed. R-phase CB pole at Bawana (DTL) end stuck.
CKT	400KV-MBAGH-BAWANA-AC-CKT1	LART	20-08-2024	07:12:00	20-08-2024	07:12:00	0.00	0.00	0.00	0.00	0.00		* Auto reclosed on Y-N Fault.FLR:Maharaniabagh-7.177km (15.240%)/16.277 kA. Bawana end details: M1: Y-N, 6.92kA, 48.7kM, Fault under Dadri TLM.

Standard of Performance data for the month of Aug-2024

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., NORTHERN REGION-I

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
LNR	240MVAR,SWLR OF BHADLA1-2 AT FATEHGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
LNR	240MVAR,SWLR OF BHADLA1-1 AT FATEHGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF BHIWANI-2 AT PHAGI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF BHIWANI-1 AT PHAGI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF AGRA AT JHATIKARA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	330MVAR_LR OF ALIGARH AT JHATIKARA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR,SWLR OF ZERDA AT KANKROLI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF GR.NOIDA AT MEERUT			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR,SWLR OF AGRA-2 AT SIKAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR,SWLR OF AGRA-1 AT SIKAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
STATCOM	Coupling Xmer 550MVA 400/34.5kV	OSPT	26-08-2024	19:24:00	27-08-2024	06:29:00	0.46	11.08	0.00	0.00	0.00		* S/D for RTV coating work
STATCOM	Coupling Xmer 550MVA 400/34.5kV	OMST	24-08-2024	08:25:00	24-08-2024	19:39:00	0.47	11.23	0.00	0.00	0.00	98.51	* VSC-1 and 2 branches of statcom-2 tripped due to excessive DC.
STATCOM	Coupling Xmer 550MVA 400/34.5kV	OSPT	23-08-2024	19:51:00	24-08-2024	07:13:00	0.47	11.37	0.00	0.00	0.00		* Shutdown for RTV coating work.
STATCOM	Coupling Xmer 550MVA 400/34.5kV	OSPT	28-08-2024	19:10:00	29-08-2024	07:42:00	0.52	12.53	0.00	0.00	0.00		* Shutdown for RTV Coating work.
STATCOM	Coupling Xmer 550MVA 400/34.5kV	OSPT	22-08-2024	20:25:00	23-08-2024	06:15:00	0.41	9.83	0.00	0.00	0.00		* Shutdown for AMP Works <(>&<)> RTV coating.
STATCOM	Coupling Xmer ST-1 550MVA 400/34.5kV			00:00:00		00:00:00	0.00	1.87	44.96	0.00	0.00	93.96	
STATCOM	Coupling Xmer ST-2 550MVA 400/34.5kV	OSFT	30-08-2024	15:42:00	30-08-2024	22:36:00	0.29	6.90	0.00	0.00	0.00		* Forced shutdown to attend the hotspot observed on MV bushing* of Y-ph coupling transformer of the STATCOM.
SVC	- 300/+ 400MVAR SVC AT KANKROLI	OSFT	02-08-2024	18:28:00	02-08-2024	20:24:00	0.08	1.93	0.00	0.00	0.00		* Forced shutdown to attend Sparking in Spare Coupling Transformer (Spare Transformer is currently converted in R Phase) BPI of SVC frequently.
SVC	400/33KV COUPLING XMER BAY TCR			00:00:00		00:00:00	0.08	1.93	0.00	0.00	0.00	99.74	
VALVE_HALL	800kV HVDC CHAMPA-KURUKSHETRA POLE-1	OSFT	07-08-2024	14:20:00	07-08-2024	16:26:00	0.09	2.10	0.00	0.00	0.00	100.00	* Shutdown to attend smoke detection alarm observed in Pole-1 Valve Hall
VALVE_HALL	800kV HVDC CHAMPA-KURUKSHETRA POLE-2	OMST	31-08-2024	12:26:00	31-08-2024	16:25:00	0.17	3.98	0.00	0.00	0.00	99.72	* Pole-2 blocked, External block received from VBE panel at Kurukshetra end
VALVE_HALL	800kV HVDC CHAMPA-KURUKSHETRA POLE-2	OMST	11-08-2024	23:08:00	12-08-2024	02:36:00	0.14	3.47	0.00	0.00	0.00		* Tripped due to fire Alarm at Kurukshetra end.* 12.08.2024 07:53:41 INDIA (60011877)* Tripped on VESDA(Very Early Smoke Detection and Alarm system)* Protection operated at Kurukshetra end.
VALVE_HALL	800kV HVDC CHAMPA-KURUKSHETRA POLE-3	OMST	13-08-2024	13:13:00	14-08-2024	02:53:00	0.57	13.67	0.00	0.00	0.00	99.00	* Tripped on converter differential protection due to DCCT* measurement error in Idc at Champa end
VALVE_HALL	800kV HVDC CHAMPA-KURUKSHETRA POLE-3	OMST	12-08-2024	14:11:00	12-08-2024	15:40:00	0.06	1.48	0.00	0.00	0.00		* Tripped on converter differential protection at Champa end.
VALVE_HALL	800kV HVDC CHAMPA-KURUKSHETRA POLE-4			00:00:00		00:00:00	0.63	15.15	0.00	0.00	0.00	97.96	
XMER	1500MVA,765/400kV ICT-1 AT AJMER			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-2 AT AJMER			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-1 AT BAGPAT			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-2 AT BAGPAT			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-1 AT BALLABGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-2 AT BALLABGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-3 AT BALLABGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-4 AT BALLABGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT BASSI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT BASSI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-3 AT BASSI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-1 AT BHADLA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT BHADLA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	

Standard of Performance data for the month of Aug-2024

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., NORTHERN REGION-I

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE TO Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
XMER	500MVA,400/220kV ICT-2 AT BIKANER	SCSD	24-08-2024	22:30:00	25-08-2024	01:49:00	0.14	0.00	0.00	0.00	3.32	100.00	* Emergency Shutdown due to heavy induction for jumper connection of 400kV BUS-II with extended Bus for ICT-3 (For Safety Purpose).
XMER	1500MVA,765/400kV ICT-2 AT BIKANER			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-3 AT BIKANER	SCSD	26-08-2024	01:20:00	26-08-2024	05:03:00	0.16	0.00	0.00	0.00	3.72	100.00	* Shutdown due to heavy induction for jumper connection of 400kV BUS-I with extended Bus for ICT-3 (For Safety Purpose).
XMER	400/220KV ICT3			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-3 AT BAWANA DTL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT CHITTORGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-2 AT CHITTORGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT DEHRADUN			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT DEHRADUN			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-1 AT DWARKA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-2 AT DWARKA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-3 AT DWARKA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-4 AT DWARKA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-1 AT FATEHGARH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT FATEHGARH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-2 AT FATEHGARH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-2 AT FATEHGARH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-3 AT FATEHGARH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-3 AT FATEHGARH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-4 AT FATEHGARH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-4 AT FATEHGARH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-5 AT FATEHGARH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA, 765/400kV ICT-5 AT FATEHGARH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA, 400/220kV ICT-6 AT FATEHGARH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA, 765/400kV ICT-6 AT FATEHGARH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA, 400/220kV ICT-7 AT FATEHGARH-2	SCSD	22-08-2024	19:32:00	23-08-2024	05:31:00	0.42	0.00	0.00	0.00	9.98	100.00	* Shutdown for testing with TBC bay in 220kV <(>&<> pending* construction related works.
XMER	500MVA,400/220kV ICT-8 AT FATEHGARH-2	SCSD	23-08-2024	19:45:00	24-08-2024	04:34:00	0.37	0.00	0.00	0.00	8.82	100.00	* S/D for testing with TBC bay in 220kV <(>&<> pending construction related works
XMER	500MVA,400/220kV ICT-9 AT FATEHGARH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT GURGAON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT GURGAON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-3 AT GURGAON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-4 AT GURGAON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT HISAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT HISAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-3 AT HISAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-1 AT JAIPUR SOUTH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	

