

Standard of Performance data for the month of May - 2020
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD.
Region: WESTERN REGION - II

ANNEXURE - A

SN	UNIQUE ID OF TRANSMISSION ELEMENT	NAME OF LINE/CT	Description (Length/Nos./MVA/MVar/M W/etc.)	REGION	Type of failure	OUTAGE		RESTORATION		Details of Outage						Duration of outage attributable to (in Hrs)				Restoration Time as per Regulation 5(b) (in days) (2)	Whether Restoration Time more than normative (Y/N)	Difference between Actual and Norm 1-2	Detailed Reason(s) for Outage	Outage Certifying Agency and Reference Document	% Availability as certified by certifying agency		
						TRIPPING DATE	TRIPPING TIME	RESTORATION DATE	RESTORATION TIME	no. of insulator failed	No. of towers damaged	Snapping of phase conductor	Failure of earth wire	Failure of Bushing	Total outage in days (1)	ISTS Licensee	OTHERS	System Constraints/ Natural calamity / Militancy	Deemed Available								
1	WR2L1	400KV SATPURA-ITARSI	79.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%	
		400KV SATPURA-ITARSI Total																									
2	WR2L2	400KV ITARSI-INDORE(MP) 1	207.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%	
		400KV ITARSI-INDORE(MP) 1 Total																									
3	WR2L3	400KV ITARSI-INDORE(MP) 2	214.00	WR-II	-	11/05/2020	15:29	11/05/2020	16:20	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%	
		400KV ITARSI-INDORE(MP) 2 Total																									
4	WR2L4	400KV INDORE(MP)-ASOJ 1	289.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%	
		400KV INDORE(MP)-ASOJ 1 Total																									
5	WR2L5	400KV INDORE(MP)-ASOJ 2	273.00	WR-II	-	09/05/2020	16:54	09/05/2020	19:54	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%	
		400KV INDORE(MP)-ASOJ 2 Total																									
6	WR2L6	400KV VINDHYACHAL-JABALPUR 1	360.00	WR-II	-	30/04/2020	16:43	18/05/2020	22:10	-	1	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	98.82%	
		400KV VINDHYACHAL-JABALPUR 1 Total																									
6	WR2L6	400KV VINDHYACHAL-JABALPUR 1	360.00	WR-II	-	24/05/2020	18:43	24/05/2020	20:08	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	98.82%	
6	WR2L6	400KV VINDHYACHAL-JABALPUR 1	360.00	WR-II	-	27/05/2020	09:13	27/05/2020	18:01	1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	98.82%	
		400KV VINDHYACHAL-JABALPUR 1 Total																									
7	WR2L7	400KV VINDHYACHAL-JABALPUR 2	360.00	WR-II	-	30/04/2020	16:43	18/05/2020	22:17	-	1	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%	
		400KV VINDHYACHAL-JABALPUR 2 Total																									
7	WR2L7	400KV VINDHYACHAL-JABALPUR 2	360.00	WR-II	-	31/05/2020	14:28	31/05/2020	17:58	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	99.85%	
		400KV VINDHYACHAL-JABALPUR 2 Total																									
8	WR2L8	400KV JABALPUR-ITARSI 1	232.00	WR-II	-	23/05/2020	21:13	24/05/2020	01:03	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	98.14%	
8	WR2L8	400KV JABALPUR-ITARSI 1	232.00	WR-II	-	26/05/2020	08:42	26/05/2020	18:42	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	98.14%	
		400KV JABALPUR-ITARSI 1 Total																									
9	WR2L9	400KV JABALPUR-ITARSI 2	232.00	WR-II	-	02/05/2020	12:45	02/05/2020	13:54	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	99.85%	
		400KV JABALPUR-ITARSI 2 Total																									
10	WR2L10	400KV GANDHAR-DEHGAM 1	157.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%	
		400KV GANDHAR-DEHGAM 1 Total																									
11	WR2L11	400KV GANDHAR-DEHGAM 2	157.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%	
		400KV GANDHAR-DEHGAM 2 Total																									
12	WR2L12	400KV VINDHYACHAL-SASAN	21.00	WR-II	-	28/05/2020	10:45	29/05/2020	11:12	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	99.88%	
		400KV VINDHYACHAL-SASAN Total																									
12	WR2L12	400KV VINDHYACHAL-SASAN	21.00	WR-II	-	30/05/2020	16:51	30/05/2020	17:45	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	99.88%	
		400KV VINDHYACHAL-SASAN Total																									
13	WR2L13	400KV SASAN-REWA(POOLING)	206.50	WR-II	-	04/05/2020	22:23	04/05/2020	22:23	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%	
13	WR2L13	400KV SASAN-REWA(POOLING)	206.50	WR-II	-	28/05/2020	17:26	28/05/2020	17:48	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%	
13	WR2L13	400KV SASAN-REWA(POOLING)	206.50	WR-II	-	28/05/2020	17:48	29/05/2020	09:55	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%	
13	WR2L13	400KV SASAN-REWA(POOLING)	206.50	WR-II	-	30/05/2020	16:51	30/05/2020	16:51	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%	
		400KV SASAN-REWA(POOLING) Total																									

SN	UNIQUE ID OF TRANSMISSION ELEMENT	NAME OF LINE/CT	Description (Length/Nos./MVA/MVAr/M Wtrc.)	REGION	Type of failure	OUTAGE		RESTORATION		Details of Outage						Duration of outage attributable to (in Hrs)					Detailed Reason(s) for Outage	Outage Certifying Agency and Reference Document	% Availability as certified by certifying agency		
						TRIPPING DATE	TRIPPING TIME	RESTORATION DATE	RESTORATION TIME	no. of insulator failed	No. of towers damaged	Snapping of phase conductor	Failure of earth wire	Failure of Bushing	Total outage in days (1)	ISTS Licensee	OTHERS	System Constraints/ Natural calamity / Millitancy	Deemed Available	Restoration Time as per Regulation 5(b) (in days) (2)				Whether Restoration Time more than normative (Y/N)	Difference between Actual and Norm 1-2
111	WRZL111	400KV VINDHYACHAL(NTPC)-VINDHYACHAL(PPOOLING) 1 Total	28.55	WR-II	-	28/05/2020	17:26	28/05/2020	19:00	-	-	-	-	-	-	0.00	0.00	1.33	0.00	-	-	-	LINE A/T ON OVERVOLTAGE OPTD AT NTPC END AND DT RECEIVED AT VINDHYACHAL PS END	WRPC	100.00%
112	WRZL112	400KV VINDHYACHAL(NTPC)-VINDHYACHAL(PPOOLING) 2 Total	5.44	WR-II	-	15/05/2020	10:50	15/05/2020	18:27	-	-	-	-	-	-	7.62	0.00	0.00	0.00	-	-	-	LINE H/T FOR REPLACEMENT OF GRADING RING IN SUSPENSION INSULATOR INSTALLED IN 400KV SASAN#1 MAIN AND TIE BAY T POINT	WRPC	98.98%
112	WRZL112	400KV VINDHYACHAL(PPOOLING)-SASAN 1	5.44	WR-II	-	28/05/2020	17:26	28/05/2020	19:08	-	-	-	-	-	-	0.00	0.00	1.70	0.00	-	-	-	LINE A/T ON OVERVOLTAGE OPTD AT VINDHYACHAL PS END	WRPC	100.00%
113	WRZL113	400KV VINDHYACHAL(PPOOLING)-SASAN 2 Total	5.44	WR-II	-	28/05/2020	17:26	28/05/2020	19:23	-	-	-	-	-	-	0.00	0.00	1.95	0.00	-	-	-	LINE A/T ON DT RECEIVED AT VINDHYACHAL PS END	WRPC	100.00%
114	WRZL114	765KV SASAN-SATNA 1	245.70	WR-II	-	10/05/2020	21:03	10/05/2020	21:03	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	LINE A/R SUCCESSFUL ON R PHASE TO E/F: SATNA END: F/L=115.6KM, F/C=4.983KA & SASAN END: F/L=107KM, F/C=5.45KA	WRPC	100.00%
114	WRZL114	765KV SASAN-SATNA 2	245.70	WR-II	-	28/05/2020	15:16	28/05/2020	15:16	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	LINE A/R SUCCESSFUL ON B PHASE TO E/F: SATNA END: F/L=51.78KM, F/C=8.39KA & SASAN END: F/L=170.9KM, F/C=3.47KA DURING A/R HEAVY CYCLONIC WIND STORM IN THE AREA	WRPC	100.00%
114	WRZL114	765KV SASAN-SATNA 3	245.70	WR-II	-	28/05/2020	15:50	31/05/2020	00:00	-	1	-	-	-	3.34	0.00	0.00	80.17	0.00	30	N	-26.66	LINE A/T ON R PHASE TO E/F: SASAN END: F/L=136KM, F/C=5.3KA & SATNA END: F/L= 85.54KM, F/C=6.4KA TEST CHARGE ATTEMPT TAKEN AT 16:39HRS BUT LINE DID NOT HOLD. ON PATROLLING FOUND TOWER BENT AT LOC NO.-430	WRPC	100.00%
115	WRZL115	765KV SASAN-SATNA 4 Total	0.62	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	80.17	0.00	-	-	-	-	WRPC	100.00%
116	WRZL116	765KV SASAN-SATNA 1	242.23	WR-II	-	14/05/2020	10:41	14/05/2020	18:21	-	-	-	-	-	-	7.67	0.00	0.00	0.00	-	-	-	LINE H/T ON EMERGENCY BASIS TO ATTEND JUMPER RECTIFICATION WORK AT LOC NO:381	WRPC	100.00%
116	WRZL116	765KV SASAN-SATNA 2	242.23	WR-II	-	21/05/2020	10:07	21/05/2020	20:04	-	-	-	-	-	-	9.95	0.00	0.00	0.00	-	-	-	LINE A/T ON R PHASE TO E/F: SASAN END: F/L=145KM, F/C=4.29KA & SATNA END: F/L=95.59KM, F/C=5.89KA DURING TRIPPING HEAVY CYCLONIC WIND STORM OBSERVED	WRPC	97.63%
116	WRZL116	765KV SASAN-SATNA 3	242.23	WR-II	-	28/05/2020	17:09	31/05/2020	00:00	-	1	-	-	-	3.29	0.00	0.00	78.85	0.00	30	N	-26.71	LINE A/T ON Y-B PH TO PH FAULT: SATNA END: F/L= 38.1KM, F/C=IB-18KA, IY-17KA. DURING TRIPPING, HEAVY CYCLONIC WIND STORM OBSERVED. ON PATROLLING FOUND TOWER BENT AT LOC NO.-673	WRPC	100.00%
117	WRZL117	765KV SASAN-SATNA 4 Total	0.62	WR-II	-	-	-	-	-	-	-	-	-	-	-	17.62	0.00	80.00	0.00	-	-	-	-	WRPC	100.00%
118	WRZL118	400KV INDORE(MPH)-INDORE(PPOOLING) 1	49.73	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	-	WRPC	100.00%
119	WRZL119	400KV INDORE(MPH)-INDORE(PPOOLING) 2	49.73	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	-	WRPC	100.00%
120	WRZL120	400KV JABALPUR(JABALPUR(PPOOLING) 1	15.46	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	-	WRPC	100.00%
121	WRZL121	400KV JABALPUR(JABALPUR(PPOOLING) 2	15.46	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	-	WRPC	100.00%
122	WRZL122	765KV JABALPUR(PPOOLING)-BINA 1	229.74	WR-II	-	30/04/2020	21:50	01/05/2020	08:57	-	-	-	-	-	-	8.95	0.00	0.00	0.00	-	-	-	LINE A/T ON B PHASE TO E/F: BINA END: F/L=0.173KM, F/C=21.9KA JABALPUR PS END: F/L=229.7KM, F/C=3.78KA. TRIPPING OCCUR DUE TO FAILURE OF B PHASE LA AT BINA END	WRPC	98.11%
122	WRZL122	765KV JABALPUR(PPOOLING)-BINA 2	229.74	WR-II	-	08/05/2020	15:15	08/05/2020	20:22	-	-	-	-	-	-	5.12	0.00	0.00	0.00	-	-	-	LINE H/T ON EMERGENCY BASIS TO ATTEND OIL LEAKAGE OF Y PHASE BUCHOLZ RELAY OF LR AT BINA END	WRPC	100.00%
123	WRZL123	765KV JABALPUR(PPOOLING)-BINA 3	229.74	WR-II	-	-	-	-	-	-	-	-	-	-	-	14.07	0.00	0.00	0.00	-	-	-	-	WRPC	100.00%
124	WRZL124	400KV VADODARA(GIS)-PIRANA 1	132.50	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	-	WRPC	100.00%
125	WRZL125	400KV VADODARA(GIS)-ASOJ 1	13.82	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	-	WRPC	100.00%
126	WRZL126	400KV VADODARA(GIS)-PIRANA 2	132.50	WR-II	-	27/05/2020	01:01	27/05/2020	01:01	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	LINE A/R SUCCESSFUL AT BOTH ENDS ON Y PHASE TO E/F: VADODARA END: F/L=78.9KM, F/C=4.4KA PIRANA END: F/L=31.17KM, F/C=8.9KA	WRPC	100.00%
127	WRZL127	400KV VADODARA(GIS)-ASOJ 2	13.82	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	-	WRPC	100.00%
128	WRZL128	400KV KALA(GIS)-VAPI 1	52.95	WR-II	-	28/05/2020	14:24	28/05/2020	14:24	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	LINE A/R SUCCESSFUL ON R PHASE TO E/F: VAPI END: F/L=22.54KM, F/C=8.05KA & KALA END: F/L=37.8KM, F/C=6.73KA	WRPC	100.00%
129	WRZL129	400KV NAVSARI(GIS)-MAGARWADA(GIS) 1	125.80	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	-	WRPC	100.00%

SN	UNIQUE ID OF TRANSMISSION ELEMENT	NAME OF LINE/CT	Description (Length/Nos./MVA/MVAr/M W/etc.)	REGION	Type of failure	OUTAGE		RESTORATION		Details of Outage						Duration of outage attributable to (in Hrs)				Whether Restoration Time more than normative (Y/N)	Difference between Actual and Norm 1-2	Detailed Reason(s) for Outage	Outage Certifying Agency and Reference Document	% Availability as certified by agency	
						TRIPPING DATE	TRIPPING TIME	RESTORATION DATE	RESTORATION TIME	no. of insulator failed	No. of towers damaged	Snapping of phase conductor	Failure of earth wire	Failure of Bushing	Total outage in days (1)	ISTS Licensee	OTHERS	System Constraints/ Natural calamity / Militancy	Deemed Available						Restoration Time as per Regulation 5(b) (in days) (2)
165	WRZL165	400KV AURANGABAD-BOISAR 2	344.87	WR-II	-	14/05/2020	18:16	14/05/2020	18:16	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	LINE A/R SUCCESSFUL ON R PHASE TO E/F: BOISAR END: F/L=110.76KM, F/C=3.4KA AND AURANGABAD END: F/L=238.7KM, F/C=1.89KA	WRPC	100.00%
		400KV AURANGABAD-BOISAR 2 Total														0.00	0.00	0.00	0.00					WRPC	100.00%
166	WRZL166	400KV KALA-KUDUS 1	83.14	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-		WRPC	100.00%
		400KV KALA-KUDUS 1 Total														0.00	0.00	0.00	0.00					WRPC	100.00%
167	WRZL167	400KV KALA-KUDUS 2	83.14	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-		WRPC	100.00%
		400KV KALA-KUDUS 2 Total														0.00	0.00	0.00	0.00					WRPC	100.00%
168	WRZL168	765KV JABALPUR(POOLING)-ORAI 1	359.50	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-		WRPC	100.00%
		765KV JABALPUR(POOLING)-ORAI 1 Total														0.00	0.00	0.00	0.00					WRPC	100.00%
169	WRZL169	765KV JABALPUR(POOLING)-ORAI 2	359.50	WR-II	-	04/05/2020	17:24	04/05/2020	17:24	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	LINE A/R SUCCESSFUL ON B PHASE TO E/F: JABALPUR END: F/L=43.9KM, F/C=1.34KA & ORAI END: F/L=348.3KM, F/C=1.84KA	WRPC	100.00%
		765KV JABALPUR(POOLING)-ORAI 2 Total														0.00	0.00	0.00	0.00					WRPC	100.00%
170	WRZL170	765KV GWALIOR-JAIPUR 2	306.15	WR-II	-	03/05/2020	17:43	03/05/2020	20:15	-	-	-	-	-	-	0.00	0.00	2.53	0.00	-	-	-	LINE A/T ON B PHASE TO E/F: GWALIOR END: F/L=144.3KM, F/C=4.9KA, JAIPUR END: F/L=141.49KM/15.9KA AT THE TIME OF TRIPPING THERE WAS HEAVY THUNDER STORM AND CIRCULATING WIND. FAULT UNDER NR#1 JURISDICTION	WRPC	100.00%
		765KV GWALIOR-JAIPUR 2 Total														0.00	0.00	2.53	0.00					WRPC	100.00%
171	WRZL171	765KV GWALIOR-JAIPUR 1	311.33	WR-II	-	03/05/2020	17:29	03/05/2020	22:32	-	-	-	-	-	-	0.00	0.00	5.05	0.00	-	-	-	LINE A/T ON Y PHASE E/F: GWALIOR END: F/L=156.17KM/F/C=5.15KA, JAIPUR END: F/L=139.6KM AT THE TIME TRIPPING OF THERE WAS HEAVY THUNDER STORM AND CIRCULATING WIND. FAULT UNDER NR#1 JURISDICTION	WRPC	100.00%
		765KV GWALIOR-JAIPUR 1 Total														0.00	0.00	5.05	0.00					WRPC	100.00%
172	WRZL172	765KV AGRA-GWALIOR 1	129.44	WR-II	-	03/05/2020	19:34	04/05/2020	08:00	-	-	-	-	-	-	0.00	0.00	12.43	0.00	-	-	-	LINE A/T ON R PHASE TO E/F: GWALIOR END: F/L=58.3KM, F/C=8.13KA AGRA END: F/L=64.9KM/7.6KA AT THE TIME OF TRIPPING, THERE WAS HEAVY THUNDER STORM AND CIRCULATING WIND.		
172	WRZL172	765KV AGRA-GWALIOR 1	129.44	WR-II	-	04/05/2020	08:00	04/05/2020	15:58	-	-	-	-	-	-	7.97	0.00	0.00	0.00	-	-	-	LINE TRIPPED AS PER INDICATIONS IN EVENT NO 905011. AT THE TIME TRIPPING HEAVY THUNDER STORM AND CIRCULATING WIND. ON PATROLLING FOUND DTD 04.05.2020 FOUND EARTHWIRE SUSPENSION CLAMP BROKEN AT LOC. NO. 174 AND COUNTERWEIGHT OF PILOT STRING AT LOC NO. 153 ALSO DETACHED DUE TO HEAVY RAINS AND STORM. PHOTOGRAPHS ATTACHED. THE SAME WAS REPAIRED ON 04/05/2020		
172	WRZL172	765KV AGRA-GWALIOR 1	129.44	WR-II	-	28/05/2020	18:38	29/05/2020	08:00	-	-	-	-	-	-	0.00	0.00	13.37	0.00	-	-	-	LINE A/T ON B PHASE TO E/F: GWALIOR END: F/L= 30KM, F/C=9.6KA TEST CHARGE ATTEMPT TAKEN AT 20:26HRS VIDE CODE LD05/2452, NL/1389, NR/2896 BUT TRIPPED ON SOTF WORK PERMIT CODE LD05/2459, NL/1444, NR/2893 TAKEN AT 08:52HRS/ 29.05.2020 FOR ATTENDING OPEN E/W AT LOC NO 114	WRPC	95.71%
172	WRZL172	765KV AGRA-GWALIOR 1	129.44	WR-II	-	29/05/2020	08:00	29/05/2020	16:09	-	-	-	-	-	-	8.15	0.00	0.00	0.00	-	-	-	LINE A/T ON B PHASE TO E/F: GWALIOR END: F/L= 30KM, F/C=9.6KA TEST CHARGE ATTEMPT TAKEN AT 20:26HRS VIDE CODE LD05/2452, NL/1389, NR/2896 BUT TRIPPED ON SOTF WORK PERMIT CODE LD05/2459, NL/1444, NR/2893 TAKEN AT 08:52HRS/ 29.05.2020 FOR ATTENDING OPEN E/W AT LOC NO 114		
172	WRZL172	765KV AGRA-GWALIOR 1	129.44	WR-II	-	29/05/2020	19:10	30/05/2020	08:00	-	-	-	-	-	-	0.00	0.00	12.83	0.00	-	-	-	LINE A/T ON B PHASE TO E/F: GWALIOR END: F/L=34.5KM, F/C=11.73KA AND AGRA END: F/L=92.3KM, F/C=6.0KA. DURING TRIPPING, HEAVY CYCLONIC WIND STORMS IN GWALIOR AREA OBSERVED. TEST CHARGED ATTEMPT TAKEN AT 22:06HRS, BUT TRIPPED ON Y-B PHASE TO PHASE FAULT		
172	WRZL172	765KV AGRA-GWALIOR 1	129.44	WR-II	-	30/05/2020	08:00	30/05/2020	11:47	-	-	-	-	-	-	15.78	0.00	0.00	0.00	-	-	-	LINE A/T ON B PHASE TO E/F: GWALIOR END: F/L=34.5KM, F/C=11.73KA AND AGRA END: F/L=92.3KM, F/C=6.0KA DURING TRIPPING, HEAVY CYCLONIC WIND STORMS IN GWALIOR AREA TEST CHARGED ATTEMPT TAKEN AT 22:06HRS BUT TRIPPED ON Y-B PHASE TO PHASE FAULT		
		765KV AGRA-GWALIOR 1 Total														31.90	0.00	38.63	0.00						
173	WRZL173	765KV AGRA-GWALIOR 2	127.93	WR-II	-	29/05/2020	19:03	29/05/2020	19:03	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	LINE A/R SUCCESSFUL ON B PHASE TO E/F: GWALIOR END: F/L=25.2KM, F/C=13.74KA		
173	WRZL173	765KV AGRA-GWALIOR 2	127.93	WR-II	-	29/05/2020	19:11	29/05/2020	22:12	-	-	-	-	-	-	0.00	0.00	3.02	0.00	-	-	-	LINE A/T ON R PHASE TO E/F: GWALIOR END: F/L=36.5KM, F/C=10.8KA AND AGRA END: F/L=86.4KM, F/C=6.51KA DURING TRIPPING, HEAVY CYCLONIC WIND STORMS IN GWALIOR AREA	WRPC	100.00%
		765KV AGRA-GWALIOR 2 Total														0.00	0.00	3.02	0.00						
174	WRZL174	765KV SATNA-ORAI	271.90	WR-II	-	10/05/2020	15:40	10/05/2020	16:48	-	-	-	-	-	-	0.00	0.00	1.13	0.00	-	-	-	LINE A/T ON B PHASE TO E/F: SATNA END: F/L=207.5KM, F/C=3.9KA & ORAI END: F/L=56.22KM, F/C=9.1KA. SEVERE WINDSTORMS AND LIGHTNING IN SURROUNDING AREAS OF ORAI		
174	WRZL174	765KV SATNA-ORAI	271.90	WR-II	-	27/05/2020	13:41	27/05/2020	15:07	-	-	-	-	-	-	0.00	0.00	1.43	0.00	-	-	-	LINE A/T ON R PHASE TO E/F: SATNA END: F/L=147.4KM, F/C=4.15KA AND ORAI END: F/L=106.9KM, F/C=5.6KA DURING PATROLLING, BURNING OF CROP WASTE FOUND BETWEEN LOC 304-305	WRPC	100.00%

SN	UNIQUE ID OF TRANSMISSION ELEMENT	NAME OF LINE/CT	Description (Length/Nos./MVA/MVAr/M Wtrc.)	REGION	Type of failure	OUTAGE		RESTORATION		Details of Outage						Duration of outage attributable to (in Hrs)				Detailed Reason(s) for Outage	Outage Certifying Agency and Reference Document	% Availability as certified by certifying agency		
						TRIPPING DATE	TRIPPING TIME	RESTORATION DATE	RESTORATION TIME	no. of insulator failed	No. of towers damaged	Snapping of phase conductor	Failure of earth wire	Failure of Bushing	Total outage in days (1)	ISTS Licensee	OTHERS	System Constraints/ Natural calamity / Militancy	Deemed Available				Restoration Time as per Regulation 5(b) (in days) (2)	Whether Restoration Time more than normative (Y/N)
210	WR2T25	ICT2 SHUJALPUR 400/220kV ICT2 SHUJALPUR 400/220kV Total	315.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
211	WR2T26	ICT1 SATNA 765/400kV ICT1 SATNA 765/400kV Total	1000.00	WR-II	-	19/05/2020	09:17	19/05/2020	18:14	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	98.80%
212	WR2T27	ICT2 NAVSARI(GIS) 400/220kV ICT2 NAVSARI(GIS) 400/220kV Total	315.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
213	WR2T28	ICT1 NAVSARI(GIS) 400/220kV ICT1 NAVSARI(GIS) 400/220kV Total	315.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
214	WR2T29	ICT2 SATNA 765/400kV ICT2 SATNA 765/400kV Total	1000.00	WR-II	-	28/05/2020	17:20	28/05/2020	20:53	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
215	WR2T30	ICT1 BINA 765/400kV ICT1 BINA 765/400kV Total	1000.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
216	WR2T31	ICT3 VAPI 400/220kV ICT3 VAPI 400/220kV Total	315.00	WR-II	-	15/05/2020	18:34	15/05/2020	19:47	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	99.67%
217	WR2T32	ICT2 BINA 765/400kV ICT2 BINA 765/400kV Total	1000.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
218	WR2T33	ICT1 GWALIOR 765/400kV ICT1 GWALIOR 765/400kV Total	1500.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
219	WR2T34	ICT2 GWALIOR 765/400kV ICT2 GWALIOR 765/400kV Total	1500.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
220	WR2T35	ICT2 INDORE(Pooling) 765/400kV ICT2 INDORE(Pooling) 765/400kV Total	1500.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
221	WR2T36	ICT1 INDORE(Pooling) 765/400kV ICT1 INDORE(Pooling) 765/400kV Total	1500.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
222	WR2T37	ICT1 JABALPUR(Pooling) 765/400kV ICT1 JABALPUR(Pooling) 765/400kV Total	1500.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
223	WR2T38	ICT2 JABALPUR(Pooling) 765/400kV ICT2 JABALPUR(Pooling) 765/400kV Total	1500.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
224	WR2T39	ICT1 KALA(GIS) 400/220kV ICT1 KALA(GIS) 400/220kV Total	315.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
225	WR2T40	ICT2 KALA(GIS) 400/220kV ICT2 KALA(GIS) 400/220kV Total	315.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
226	WR2T41	ICT3 NAVSARI(GIS) 400/220kV ICT3 NAVSARI(GIS) 400/220kV Total	500.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
227	WR2T42	ICT1 MAGARWADA(GIS) 400/220kV ICT1 MAGARWADA(GIS) 400/220kV Total	315.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
228	WR2T43	ICT2 MAGARWADA(GIS) 400/220kV ICT2 MAGARWADA(GIS) 400/220kV Total	315.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
229	WR2T44	ICT1 BOISAR 400/220kV ICT1 BOISAR 400/220kV Total	315.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
230	WR2T45	ICT2 BOISAR 400/220kV ICT2 BOISAR 400/220kV Total	315.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
231	WR2T46	ICT3 BOISAR 400/220kV ICT3 BOISAR 400/220kV Total	500.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
232	WR2T47	ICT2 VINDHYACHAL(Pooling) 765/400kV ICT2 VINDHYACHAL(Pooling) 765/400kV Total	1500.00	WR-II	-	28/05/2020	17:26	28/05/2020	19:25	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
233	WR2T48	ICT1 VADODARA(GIS) 765/400kV ICT1 VADODARA(GIS) 765/400kV Total	1500.00	WR-II	-	29/05/2020	10:24	29/05/2020	18:19	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	98.94%
234	WR2T49	ICT2 VADODARA(GIS) 765/400kV ICT2 VADODARA(GIS) 765/400kV Total	1500.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
235	WR2T50	ICT1 VINDHYACHAL(Pooling) 765/400kV ICT1 VINDHYACHAL(Pooling) 765/400kV Total	1500.00	WR-II	-	28/05/2020	17:26	28/05/2020	19:04	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
236	WR2T51	ICT3 DAMOH 400/220kV ICT3 DAMOH 400/220kV Total	500.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
237	WR2T52	ICT1 VADODARA(GIS) 400/220kV ICT1 VADODARA(GIS) 400/220kV Total	500.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
238	WR2T53	ICT2 VADODARA(GIS) 400/220kV ICT2 VADODARA(GIS) 400/220kV Total	500.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%

SN	UNIQUE ID OF TRANSMISSION ELEMENT	NAME OF LINE/CT	Description (Length/Nos./MVA/MVAR/M Wetc.)	REGION	Type of failure	OUTAGE		RESTORATION		Details of Outage						Duration of outage attributable to (in Hrs)				Detailed Reason(s) for Outage	Outage Certifying Agency and Reference Document	% Availability as certified by certifying agency		
						TRIPPING DATE	TRIPPING TIME	RESTORATION DATE	RESTORATION TIME	no. of insulator failed	No. of towers damaged	Snapping of phase conductor	Failure of earth wire	Failure of Bushing	Total outage in days (1)	ISTS Licensee	OTHERS	System Constraints/ Natural calamity / Millicancy	Deemed Available				Restoration Time as per Regulation 5(b) (in days) (2)	Whether Restoration Time more than normative (Y/N)
290	WR2R30	SWITCHABLE LR BINA 1 765KV 240MVAR AT SATNA SWITCHABLE LR BINA 1 765KV 240MVAR AT SATNA Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
291	WR2R31	SWITCHABLE LR BINA 2 765KV 240MVAR AT SATNA SWITCHABLE LR BINA 2 765KV 240MVAR AT SATNA Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
292	WR2R32	BUS REACTOR 1 INDORE(PPOOLING) 765KV 240MVAR	240.00	WR-II	-	01/05/2020	06:52	01/05/2020	10:51	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
292	WR2R32	BUS REACTOR 1 INDORE(PPOOLING) 765KV 240MVAR	240.00	WR-II	-	07/05/2020	06:23	07/05/2020	18:32	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
292	WR2R32	BUS REACTOR 1 INDORE(PPOOLING) 765KV 240MVAR	240.00	WR-II	-	08/05/2020	05:48	10/05/2020	17:10	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
292	WR2R32	BUS REACTOR 1 INDORE(PPOOLING) 765KV 240MVAR	240.00	WR-II	-	11/05/2020	05:19	14/05/2020	18:22	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
292	WR2R32	BUS REACTOR 1 INDORE(PPOOLING) 765KV 240MVAR	240.00	WR-II	-	21/05/2020	10:03	21/05/2020	18:39	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
292	WR2R32	BUS REACTOR 1 INDORE(PPOOLING) 765KV 240MVAR	240.00	WR-II	-	25/05/2020	04:51	26/05/2020	19:16	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
292	WR2R32	BUS REACTOR 1 INDORE(PPOOLING) 765KV 240MVAR BUS REACTOR 1 INDORE(PPOOLING) 765KV 240MVAR Total	240.00	WR-II	-	31/05/2020	06:28	31/05/2020	18:12	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
293	WR2R33	SWITCHABLE LR BINA 1 765KV 240MVAR AT GWALIOR SWITCHABLE LR BINA 1 765KV 240MVAR AT GWALIOR Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
294	WR2R34	SWITCHABLE LR BINA 2 765KV 240MVAR AT GWALIOR SWITCHABLE LR BINA 2 765KV 240MVAR AT GWALIOR Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
295	WR2R35	SWITCHABLE LR INDORE(PPOOLING) 1 765KV 240MVAR AT BINA SWITCHABLE LR INDORE(PPOOLING) 1 765KV 240MVAR AT BINA Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
296	WR2R36	SWITCHABLE LR BINA 1 765KV 240MVAR AT JABALPUR(PPOOLING) SWITCHABLE LR BINA 1 765KV 240MVAR AT JABALPUR(PPOOLING) Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
297	WR2R37	BUS REACTOR 1 BINA 765KV 240MVAR BUS REACTOR 1 BINA 765KV 240MVAR Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
298	WR2R38	SWITCHABLE LR BINA 2 765KV 240MVAR AT JABALPUR(PPOOLING) SWITCHABLE LR BINA 2 765KV 240MVAR AT JABALPUR(PPOOLING) Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
299	WR2R39	BUS REACTOR 2 JABALPUR(PPOOLING) 765KV 240MVAR BUS REACTOR 2 JABALPUR(PPOOLING) 765KV 240MVAR Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
300	WR2R40	SWITCHABLE LR GWALIOR 3 765KV 240MVAR AT BINA SWITCHABLE LR GWALIOR 3 765KV 240MVAR AT BINA Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
301	WR2R41	SWITCHABLE LR ORAI 1 765KV 240MVAR AT SATNA SWITCHABLE LR ORAI 1 765KV 240MVAR AT SATNA Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
302	WR2R42	BUS REACTOR 1 KALA(GIS) 400KV 80MVAR BUS REACTOR 1 KALA(GIS) 400KV 80MVAR Total	80.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
303	WR2R43	BUS REACTOR 1 INDORE(PPOOLING) 400KV 63MVAR BUS REACTOR 1 INDORE(PPOOLING) 400KV 63MVAR Total	63.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
304	WR2R44	BUS REACTOR 2 INDORE(PPOOLING) 765KV 240MVAR BUS REACTOR 2 INDORE(PPOOLING) 765KV 240MVAR	240.00	WR-II	-	29/04/2020	06:41	06/05/2020	18:15	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
304	WR2R44	BUS REACTOR 2 INDORE(PPOOLING) 765KV 240MVAR BUS REACTOR 2 INDORE(PPOOLING) 765KV 240MVAR	240.00	WR-II	-	14/05/2020	21:11	23/05/2020	18:31	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
304	WR2R44	BUS REACTOR 2 INDORE(PPOOLING) 765KV 240MVAR BUS REACTOR 2 INDORE(PPOOLING) 765KV 240MVAR Total	240.00	WR-II	-	27/05/2020	13:45	30/05/2020	20:50	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
305	WR2R45	BUS REACTOR 2 SHUJALPUR 400KV 125MVAR BUS REACTOR 2 SHUJALPUR 400KV 125MVAR Total	125.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
306	WR2R46	SWITCHABLE LR GWALIOR 2 765KV 240MVAR AT SATNA SWITCHABLE LR GWALIOR 2 765KV 240MVAR AT SATNA Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
307	WR2R47	BUS REACTOR 1 GWALIOR 765KV 240MVAR BUS REACTOR 1 GWALIOR 765KV 240MVAR Total	240.00	WR-II	-	28/04/2020	22:14	01/05/2020	17:51	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
308	WR2R48	BUS REACTOR 2 DAMOH 400KV 125MVAR BUS REACTOR 2 DAMOH 400KV 125MVAR Total	125.00	WR-II	-	15/05/2020	09:31	15/05/2020	16:58	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	99.00%

SN	UNIQUE ID OF TRANSMISSION ELEMENT	NAME OF LINE/CT	Description (Length/Nos./MVA/MVAr/MW etc.)	REGION	Type of failure	OUTAGE		RESTORATION		Details of Outage						Duration of outage attributable to (in Hrs)				Detailed Reason(s) for Outage	Outage Certifying Agency and Reference Document	% Availability as certified by certifying agency		
						TRIPPING DATE	TRIPPING TIME	RESTORATION DATE	RESTORATION TIME	no. of insulator failed	No. of towers damaged	Snapping of phase conductor	Failure of earth wire	Failure of Bushing	Total outage in days (1)	ISTS License	OTHERS	System Constraints/ Natural calamity / Millicancy	Deemed Available				Restoration Time as per Regulation 5(b) (in days) (2)	Whether Restoration Time more than normative (Y/N)
309	WR2R49	BUS REACTOR 1 PIRANA 400kV 125MVAR BUS REACTOR 1 PIRANA 400kV 125MVAR Total	125.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
310	WR2R50	SWITCHABLE LR BINA 3 (PTC) 765kV 240MVAR AT JABALPUR (POOLING) SWITCHABLE LR BINA 3 (PTC) 765kV 240MVAR AT JABALPUR (POOLING) Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
311	WR2R51	SWITCHABLE LR BHOPAL 1 765kV 240MVAR AT JABALPUR (POOLING) SWITCHABLE LR BHOPAL 1 765kV 240MVAR AT JABALPUR (POOLING) Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
312	WR2R52	BUS REACTOR 2 BHACHAU 400kV 125MVAR BUS REACTOR 2 BHACHAU 400kV 125MVAR Total	125.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
313	WR2R53	BUS REACTOR 2 JABALPUR (POOLING) 400kV 125MVAR BUS REACTOR 2 JABALPUR (POOLING) 400kV 125MVAR Total	125.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
314	WR2R54	BUS REACTOR 1 MAGARWADA 400kV 80MVAR BUS REACTOR 1 MAGARWADA 400kV 80MVAR Total	80.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
315	WR2R55	BUS REACTOR 2 BINA 765kV 240MVAR	240.00	WR-II	-	04/05/2020	10:42	04/05/2020	18:24	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	98.97%
315	WR2R55	BUS REACTOR 2 BINA 765kV 240MVAR BUS REACTOR 2 BINA 765kV 240MVAR Total	240.00	WR-II	-	23/05/2020	09:26	23/05/2020	18:18	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	98.97%
316	WR2R56	SWITCHABLE LR SATNA 1 765kV 240MVAR AT VINDHYACHAL (POOLING) SWITCHABLE LR SATNA 1 765kV 240MVAR AT VINDHYACHAL (POOLING) Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
317	WR2R57	BUS REACTOR 1 JABALPUR (POOLING) 765kV 240MVAR BUS REACTOR 1 JABALPUR (POOLING) 765kV 240MVAR Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
318	WR2R58	BUS REACTOR 2 SATNA 765kV 240MVAR BUS REACTOR 2 SATNA 765kV 240MVAR Total	240.00	WR-II	-	28/05/2020	17:18	28/05/2020	19:39	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
319	WR2R59	SWITCHABLE LR SATNA 2 765kV 240MVAR AT VINDHYACHAL (POOLING) SWITCHABLE LR SATNA 2 765kV 240MVAR AT VINDHYACHAL (POOLING) Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
320	WR2R60	BUS REACTOR 1 VINDHYACHAL (POOLING) 765kV 240MVAR BUS REACTOR 1 VINDHYACHAL (POOLING) 765kV 240MVAR Total	240.00	WR-II	-	28/05/2020	17:26	28/05/2020	18:53	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
321	WR2R61	BUS REACTOR 1 VADODARA (GIS) 765kV 240MVAR BUS REACTOR 1 VADODARA (GIS) 765kV 240MVAR Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
322	WR2R62	BUS REACTOR 1 VINDHYACHAL (POOLING) 400kV 63MVAR	63.00	WR-II	-	11/05/2020	13:25	27/05/2020	18:24	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
322	WR2R62	BUS REACTOR 1 VINDHYACHAL (POOLING) 400kV 63MVAR BUS REACTOR 1 VINDHYACHAL (POOLING) 400kV 63MVAR Total	63.00	WR-II	-	28/05/2020	17:26	28/05/2020	18:47	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
323	WR2R63	SWITCHABLE LR SSP 1 400kV 63MVAR AT RAJGARH SWITCHABLE LR SSP 1 400kV 63MVAR AT RAJGARH Total	63.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
324	WR2R64	SWITCHABLE LR SSP 2 400kV 63MVAR AT RAJGARH	63.00	WR-II	-	07/05/2020	11:24	07/05/2020	12:30	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
324	WR2R64	SWITCHABLE LR SSP 2 400kV 63MVAR AT RAJGARH SWITCHABLE LR SSP 2 400kV 63MVAR AT RAJGARH Total	63.00	WR-II	-	19/05/2020	02:42	19/05/2020	03:08	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
325	WR2R65	SWITCHABLE LR KHNDWA 1 400kV 80MVAR AT INDORE (POOLING) SWITCHABLE LR KHNDWA 1 400kV 80MVAR AT INDORE (POOLING) Total	80.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%
326	WR2R66	SWITCHABLE LR KHNDWA 2 400kV 80MVAR AT INDORE (POOLING)	80.00	WR-II	-	18/05/2020	10:04	18/05/2020	16:03	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	99.20%

SN	UNIQUE ID OF TRANSMISSION ELEMENT	NAME OF LINE/CT	Description (Length/Nos./MVA/MVar/M W/etc.)	REGION	Type of failure	OUTAGE		RESTORATION		Details of Outage						Total outage in days (1)	Duration of outage attributable to (in Hrs)				Restoration Time as per Regulation 5(b) (in days) (2)	Whether Restoration Time more than normative (Y/N)	Difference between Actual and Norm 1-2	Detailed Reason(s) for Outage	Outage Certifying Agency and Reference Document	% Availability as certified by certifying agency		
						TRIPPING DATE	TRIPPING TIME	RESTORATION DATE	RESTORATION TIME	no. of insulator failed	No. of towers damaged	Snapping of phase conductor	Failure of earth wire	Failure of Bushing	ISTS Licensee		OTHERS	System Constraints/ Natural calamity / Militancy	Deemed Available									
		SWITCHABLE LR KHANDWA 2 400kV 80MVAR AT INDORE(POOLING) Total														5.98	0.00	0.00	0.00									
327	WR2R67	SWITCHABLE LR ORAI 1 765KV 240MVAR AT GWALIOR SWITCHABLE LR ORAI 1 765KV 240MVAR AT GWALIOR Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	-	-	-		WRPC	100.00%
328	WR2R68	BUS REACTOR 1 BETUL(GIS) 400KV 125MVAR BUS REACTOR 1 BETUL(GIS) 400KV 125MVAR Total	125.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	-	-	-		WRPC	100.00%
329	WR2R69	SWITCHABLE LR KHANDWA 1 400KV 50MVAR AT BETUL(GIS) SWITCHABLE LR KHANDWA 1 400KV 50MVAR AT BETUL(GIS) Total	50.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	-	-	-		WRPC	100.00%
330	WR2R70	SWITCHABLE LR KHANDWA 2 400KV 50MVAR AT BETUL(GIS) SWITCHABLE LR KHANDWA 2 400KV 50MVAR AT BETUL(GIS) Total	50.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	-	-	-		WRPC	100.00%
331	WR2R71	SWITCHABLE LR VADODARA(GIS) 1 765KV 240MVAR AT INDORE(POOLING) SWITCHABLE LR VADODARA(GIS) 1 765KV 240MVAR AT INDORE(POOLING) Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	-	-	-		WRPC	100.00%
332	WR2R72	SWITCHABLE LR KHARGONE(NTPC) 1 400KV 63MVAR AT RAJGARH SWITCHABLE LR KHARGONE(NTPC) 1 400KV 63MVAR AT RAJGARH Total	63.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	-	-	-		WRPC	100.00%
333	WR2R73	SWITCHABLE LR JAIPUR 1 765KV 240MVAR AT GWALIOR SWITCHABLE LR JAIPUR 1 765KV 240MVAR AT GWALIOR Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	0.00	-	-	-	-	-	-		WRPC	100.00%

SN	UNIQUE ID OF TRANSMISSION ELEMENT	NAME OF LINE/CT	Description (Length/Nos./MVA/MVAR/M Wtrc.)	REGION	Type of failure	OUTAGE		RESTORATION		Details of Outage						Duration of outage attributable to (in Hrs)				Detailed Reason(s) for Outage	Outage Certifying Agency and Reference Document	% Availability as certified by certifying agency						
						TRIPPING DATE	TRIPPING TIME	RESTORATION DATE	RESTORATION TIME	no. of insulator failed	No. of towers damaged	Snapping of phase conductor	Failure of earth wire	Failure of Bushing	Total outage in days (1)	ISTS Licensee	OTHERS	System Constraints/ Natural calamity / Millicancy	Deemed Available				Restoration Time as per Regulation 5(b) (in days) (2)	Whether Restoration Time more than normative (Y/N)	Difference between Actual and Norm 1-2			
334	WR2R74	SWITCHABLE LR JAIPUR 2 765KV 240MVAR AT GWALIOR SWITCHABLE LR JAIPUR 2 765KV 240MVAR AT GWALIOR Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
335	WR2R75	SWITCHABLE LR BINA 1 400KV 50MVAR AT SHUJALPUR SWITCHABLE LR BINA 1 400KV 50MVAR AT SHUJALPUR Total	50.00	WR-II	-	19/05/2020	10:40	19/05/2020	19:41	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	98.79%				
336	WR2R76	SWITCHABLE LR BINA 2 400KV 50MVAR AT SHUJALPUR SWITCHABLE LR BINA 2 400KV 50MVAR AT SHUJALPUR Total	50.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
337	WR2R77	BUS REACTOR 1 REWA(Pooling) 400KV 125MVAR BUS REACTOR 1 REWA(Pooling) 400KV 125MVAR Total	125.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
338	WR2R78	BUS REACTOR 1 VADODARA(GIS) 400KV 125MVAR BUS REACTOR 1 VADODARA(GIS) 400KV 125MVAR Total	125.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
339	WR2R79	SWITCHABLE LR ITARSI 1 400KV 50MVAR AT INDORE(MPPTCL) SWITCHABLE LR ITARSI 1 400KV 50MVAR AT INDORE(MPPTCL) Total	50.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
340	WR2R80	SWITCHABLE LR ITARSI 2 400KV 50MVAR AT INDORE(MPPTCL) SWITCHABLE LR ITARSI 2 400KV 50MVAR AT INDORE(MPPTCL) Total	50.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
341	WR2R81	BUS REACTOR 1 BANASKANTHA 400KV 125MVAR BUS REACTOR 1 BANASKANTHA 400KV 125MVAR Total	125.00	WR-II	-	29/05/2020	11:55	29/05/2020	18:18	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
342	WR2R82	BUS REACTOR 1 BANASKANTHA 765KV 330MVAR BUS REACTOR 1 BANASKANTHA 765KV 330MVAR Total	330.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
343	WR2R83	SWITCHABLE LR CHITTORGARH 1 765KV 330MVAR AT BANASKANTHA SWITCHABLE LR CHITTORGARH 1 765KV 330MVAR AT BANASKANTHA Total	330.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
344	WR2R84	SWITCHABLE LR CHITTORGARH 2 765KV 330MVAR AT BANASKANTHA SWITCHABLE LR CHITTORGARH 2 765KV 330MVAR AT BANASKANTHA Total	330.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
345	WR2R85	SWITCHABLE LR BANASKANTHA 1 765KV 240MVAR AT CHITTORGARH SWITCHABLE LR BANASKANTHA 1 765KV 240MVAR AT CHITTORGARH Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
346	WR2R86	SWITCHABLE LR BANASKANTHA 2 765KV 240MVAR AT CHITTORGARH SWITCHABLE LR BANASKANTHA 2 765KV 240MVAR AT CHITTORGARH Total	240.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
347	WR2R87	BUS REACTOR 1 BHUJ 400KV 125MVAR BUS REACTOR 1 BHUJ 400KV 125MVAR Total	125.00	WR-II	-	21/05/2020	10:04	21/05/2020	18:54	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
348	WR2R88	BUS REACTOR 1 BHUJ 765KV 330MVAR BUS REACTOR 1 BHUJ 765KV 330MVAR Total	330.00	WR-II	-	01/05/2020	09:47	01/05/2020	16:33	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
349	WR2R89	SWITCHABLE LR BHUJ 1 765KV 330MVAR AT BANASKANTHA SWITCHABLE LR BHUJ 1 765KV 330MVAR AT BANASKANTHA Total	330.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
350	WR2R90	SWITCHABLE LR BHUJ 2 765KV 330MVAR AT BANASKANTHA SWITCHABLE LR BHUJ 2 765KV 330MVAR AT BANASKANTHA Total	330.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
351	WR2R91	SWITCHABLE LR BANASKANTHA 1 765KV 330MVAR AT BHUJ SWITCHABLE LR BANASKANTHA 1 765KV 330MVAR AT BHUJ Total	330.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
352	WR2R92	SWITCHABLE LR BANASKANTHA 2 765KV 330MVAR AT BHUJ SWITCHABLE LR BANASKANTHA 2 765KV 330MVAR AT BHUJ Total	330.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
353	WR2S1	STATCOM AT SATNA STATCOM AT SATNA Total	975.00	WR-II	-	28/05/2020	17:18	28/05/2020	20:28	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
354	WR2S2	STATCOM AT GWALIOR STATCOM AT GWALIOR Total	775.00	WR-II	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	WRPC	100.00%				
Grand Total																427.11	120.52	1202.90	9674.31									