

**Standard of Performance data for the month of Aug-2023
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-2**

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
BSR	25MVAR,33kV BUS REACTOR-2 AT JABALPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-1 AT KALA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-1 AT KHANDWA	OSPT	12-08-2023	09:41:00	12-08-2023	20:39:00	0.46	10.97	0.00	0.00	0.00	98.53	* H/T 400kV BusReactor # 1 at Khandwa SS at 09:41Hrs/12.08.2023 for AMP and REF relay retrofitting works.
							0.46	10.97	0.00	0.00	0.00	98.53	
BSR	125MVAR,BUS REACTOR-2 AT KHANDWA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-3 AT KHANDWA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-1 AT MAGARWADA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	63MVAR,BUS REACTOR-1 AT NAVSARI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-1 AT PIRANA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-1 AT RAJGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-2 AT RAJGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-1 AT REWA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	240MVAR,BUS REACTOR-1 AT SATNA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	240MVAR,BUS REACTOR-2 AT SATNA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	50MVAR,BUS REACTOR-1 AT SATNA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	63MVAR,BUS REACTOR-2 AT SATNA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	63MVAR,BUS REACTOR-1 AT SHUJALPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-2 AT SHUJALPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-1 AT VADODARA	OSPT	16-08-2023	10:30:00	16-08-2023	17:41:00	0.30	7.18	0.00	0.00	0.00	99.03	* H/T 400kV B/R-1 at Vadodara SS for yearly AMP work at 10:30 Hrs/16.08.2023.
							0.30	7.18	0.00	0.00	0.00	99.03	
BSR	240MVAR,BUS REACTOR-1 AT VADODARA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-1 AT VAV GIS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	63MVAR,BUS REACTOR-1 AT VINDHYACHAL PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	240MVAR,BUS REACTOR-1 AT VINDHYACHAL PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV BHILOSA(DNH)-KHARADPARA(DNH)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV GANDHAR(NTPC)-HALDARWA(GETCO)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV GANDHAR(NTPC)-HALDARWA(GETCO)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV KAKRAPAR(NPCIL)-HALDARWA(GETCO)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV KAKRAPAR(NPCIL)-HALDARWA(GETCO)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV KAKRAPAR(NPCIL)-VAPI(GETCO)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV KAKRAPAR(NPCIL)-VAPI(GETCO)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV KAKRAPAR(NPCIL)-VAV(GETCO)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV KAKRAPAR(NPCIL)-VAV(GETCO)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV KAWAS(NTPC)-HALDARWA(GETCO)-1	OMS U	02-08-2023	00:16:00	02-08-2023	22:28:00	0.93	0.00	22.20	0.00	0.00	4.68	*** H/T 220kV KAWAS-HALDARWA 1 at 00:16 hrs/02.08.2023 due to hotspot in R-phase lightning arrester jumper Kawas(NTPC) end.S/d taken by Kawas NTPC.
							1.13	0.00	22.20	0.00	4.68	100.00	* Line H/T on Voltage Regulation as per WRLDC code in view of system constraints
CKT	220kV KAWAS(NTPC)-HALDARWA(GETCO)-1	LVRD	26-08-2023	10:45:00	26-08-2023	15:26:00	0.20	0.00	0.00	0.00	0.00	4.68	* H/T UNDER P/R* 22.10.2023 19:33:40 INDIA GAURAV KUMAR RATHOD (60002898)* Line H/T on Voltage Regulation as per WRLDC code in view of system constraints
							0.17	0.00	0.00	0.00	4.05	4.05	* H/T 220kV Kawas-Haldarwa-2 11:02 hrs./24.08.2023 for attending SF6 Gas leakage in R ph CB at Haldarwa end.
CKT	220kV KAWAS(NTPC)-HALDARWA(GETCO)-2	OSPT	24-08-2023	11:02:00	24-08-2023	18:36:00	0.32	7.57	0.00	0.00	0.00	4.05	* H/T UNDER P/R* 22.10.2023 19:33:40 INDIA GAURAV KUMAR RATHOD (60002898)* Line H/T on Voltage Regulation as per WRLDC code in view of system constraints
							0.17	0.00	0.00	0.00	4.05	4.05	* H/T 220kV KAWAS-HALDARWA 2 at 16:23 Hrs./14.08.2023 on emergency basis for SF6 Gas Topping in R phase CB at GETCO Haldarwa end.* <-&<-> 220kV KAWAS-HALDARWA 2 taken into service at 17:55 Hrs./14.08.2023.
CKT	220kV KAWAS(NTPC)-HALDARWA(GETCO)-2	OSFT	14-08-2023	16:23:00	14-08-2023	17:55:00	0.06	1.53	0.00	0.00	0.00	98.78	
							0.55	9.10	0.00	0.00	4.05	98.78	
CKT	220kV KAWAS(NTPC)-NAVSARI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV KAWAS(NTPC)-NAVSARI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV KAWAS(NTPC)-VAV(GETCO)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	

Standard of Performance data for the month of Aug-2023
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-2

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	220kV KAWAS(NTPC)-VAV(GETCO)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV KHADOLI(DNH)-VAGCHIPA(DNH)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV NAVSARI GIS-BHESTAN#1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV NAVSARI GIS-BHESTAN#2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV NAVSARI-NAVSARI (GETCO)-1	OSPT	12-08-2023	10:12:00	12-08-2023	17:27:00	0.30	7.25	0.00	0.00	0.00	99.03	* H/T 220KV Navsari - Navsari # 1 at 10:12Hrs/12.08.2023 for AMP works.
CKT	220kV NAVSARI-NAVSARI (GETCO)-2	LPRD	09-08-2023	19:08:00	10-08-2023	02:56:00	0.33	0.00	0.00	0.00	7.80		* A/T AT BHESTAN END ONLY* 01.09.2023 04:33:35 INDIA GAURAV KUMAR RATHOD (60002898)* Line H/T on Power Regulation as per WRLDC code in view of system constraints
CKT	220kV NAVSARI-NAVSARI (GETCO)-2	OSPT	11-08-2023	11:00:00	11-08-2023	19:25:00	0.35	8.42	0.00	0.00	0.00	98.87	* H/T 220KV Navsari - Navsari # 2 at 11:00Hrs/11.08.2023 for AMP works.
CKT	220kV SAYALI(DNH)-KHADOLI(DNH)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV SAYALI(DNH)-VAGCHIPA(DNH)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV TARAPUR(NPCIL)-BOISAR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV VAPI-BHILOSA(DNH)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV VAPI-KHARADPADA(DNH)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV VAPI-MAGARWADA(DAMAN)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV VAPI-MAGARWADA(DAMAN)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV VAPI -VAGCHIPA(DNH)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV VAPI -VAGCHIPA(DNH)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV ANUPPUR(MB POWER)-JABALPUR PS-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV ANUPPUR(MB POWER)-JABALPUR PS-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BANASKANTHA-SANKHARI(GETCO)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BANASKANTHA-SANKHARI(GETCO)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BANASKANTHA-VAV(RADHANESDA)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BANASKANTHA-VAV(RADHANESDA)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BETUL-KHANDWA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BETUL-KHANDWA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BHACHAU-HALVAD(GETCO)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BHACHAU-LIMBDI(GETCO)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BHACHAU(PG)-LAKADIA(ADANI)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV BHACHAU(PG)-LAKADIA(ADANI)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BHACHAU-RANCHHODPURA(GETCO)-1	LVRD	01-08-2023	03:35:00	01-08-2023	08:21:00	0.20	0.00	0.00	0.00	4.77		* H/T ON VOLTAGE REGULATION AS PER WRLDC INSTRUCTION
CKT	400kV BHACHAU-RANCHHODPURA(GETCO)-2	OMS U	28-08-2023	10:08:00	28-08-2023	20:50:00	0.45	0.00	10.70	0.00	0.00	100.00	* H/T of 400KV Bhachau - Ranchodpura # 2 at 10:08Hrs/28.08.2023 For attending Jumper and spacers opened due to the impact of BIPARJOY cyclone.* 22.10.2023 19:35:01 INDIA GAURAV KUMAR RATHOD (60002898)* *Line H/T for attending Jumpers/ spacers opened at the time of Biparjoy cyclone.* It is to mention here that extremely severe cyclonic Storm "Biparjoy" crossed the Saurashtra and Kutch" region and had severely impacted Bhachau SS.* Various elements connected to Bhachau SS were severely affected, outage details and related proofs for which have been submitted in June 2023 outage sheet itself.* Similar type of issue has been faced by Adani and GETCO for which they have raised Agenda in OCC 569 Item 8.1(a) and 8.2. Copy of agenda is attached for reference.* Considering above, it is requested to consider the outage in OMSU category* Line test charge attempt taken at 20:50Hrs/28.08.2023 but line tripped on O/V protection operated.* Thereafter line kept out of service on V/R as per WRLDC code 2438 due to system constraints *
CKT	400kV BHACHAU-RANCHHODPURA(GETCO)-2	OSFT	17-08-2023	16:06:00	17-08-2023	17:44:00	0.07	1.63	0.00	0.00	0.00		* H/T 400KV Bhachau - Ranchodpura # 2 at 16:06Hrs/17.08.2023 on emergency basis to attend hotspot in Bus side isolator at Ranchodpura end and the same line taken into service at 17:44Hrs/17.08.2023.
CKT	400kV BHACHAU-RANCHHODPURA(GETCO)-2	LVRD	28-08-2023	20:50:00	29-08-2023	09:03:00	0.51	0.00	0.00	0.00	12.22		* Line kept out on V/R as per WRLDC code on system constraints
CKT	400kV BHACHAU-VARSANA(GETCO)-1			00:00:00		00:00:00	1.03	1.63	10.70	0.00	12.22	99.78	
CKT	400kV BHACHAU-VARSANA(GETCO)-2	OSFT	05-08-2023	12:32:00	05-08-2023	18:39:00	0.26	6.12	0.00	0.00	0.00		* H/T ON EMERGENCY BASIS TO ATTEND DAMAGED CONDUCTOR AND HOT SPOT IN Y-PH WAVE TRAP DROPPER AT VARSANA END
CKT	400kV BINA-BINA(MPPTCL)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BINA-BINA(MPPTCL)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BINA-BINA(MPPTCL)-3			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BINA-BINA(MPPTCL)-4			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	

Standard of Performance data for the month of Aug-2023
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-2

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	400kV BINA-SAGAR(MPPTCL)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BINA-SHUJALPUR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BINA-SHUJALPUR-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BOISAR- AURANGABAD-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BOISAR- AURANGABAD-2	LEFT	31-08-2023	12:35:00	31-08-2023	20:56:00	0.35	8.35	0.00	0.00	0.00		* A/T of 400kV AURANGABAD-BOISAR # 2 at 12:35 hrs/31.08.2023 on R-ph- E/Fault.** Indications:* At Boisar end:(AFAS)* M1: 259.98KM/1.88 KA* M2: 259.28KM/1.887 KA* (Fault in WR-1 jurisdiction)
CKT	400kV BOISAR- AURANGABAD-2	LEFT	31-08-2023	11:31:00	31-08-2023	12:27:00	0.04	0.93	0.00	0.00	0.00		* A/T of 400kV AURANGABAD-BOISAR # 2 at 11:31 hrs/31.08.2023 on R-ph- E/Fault.** Indications:* At Boisar end:(AFAS)* M1: 237.80KM/2.254 KA* M2: 237.82 KM/2.5 KA* (Fault in WR-1 jurisdiction).
CKT	400kV BOISAR-PADGE(MSETCL)	OSPT	29-08-2023	09:44:00	29-08-2023	21:09:00	0.39	9.28	0.00	0.00	0.00	98.75	* Line H/T for changing OPGW span of approx 330m from padghe gantry tower at Loc T792 TO T793
CKT	400kV BIRSINGHPUR(MPPTCL)-DAMOH-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BIRSINGHPUR(MPPTCL)-DAMOH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV MAGARWADA-BOISAR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV MAGARWADA-BOISAR-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV MAGARWADA-NAVSARI-1	LVRD	16-08-2023	01:24:00	23-08-2023	12:07:00	7.45	0.00	0.00	0.00	178.72	100.00	* Line H/T on Voltage Regulation as per WRDLC code in view of system constraints
CKT	400kV MAGARWADA-NAVSARI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV DAMOH-BHOPAL(MPPTCL)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV DAMOH-BHOPAL(MPPTCL)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV MANSAR(GETCO)-LIMBDI(GETCO)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV INDORE(MPPTCL)-ASOJ(GETCO)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV INDORE(MPPTCL)-ASOJ(GETCO)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV INDORE -INDORE(MPPTCL)-1	LART	13-08-2023	03:32:00	13-08-2023	03:32:00	0.00	0.00	0.00	0.00	0.00		* A/R SUCCESSFUL ON R-PH. 16.75KMS/12KAMPS FROM INDORE MP -(>&-<) 25.3KMS/10.69KAMPS FROM INDORE PG* 01.09.2023 03:09:47 INDIA GAURAV KUMAR RATHOD (60002898)* Porcelain discs insulator string fail at location no 84 (Middle phase) R-Ph. Insulator string replaced. Insulator string replaced.
CKT	400kV INDORE -INDORE(MPPTCL)-1	OSFT	06-08-2023	12:51:00	06-08-2023	19:20:00	0.27	6.48	0.00	0.00	0.00		* H/T ON EMERGENCY BASIS TO REPLACE FAULTY RPH -(>&-<) YPH CVTs AT INDORE POWERGRID END
CKT	400kV INDORE -INDORE(MPPTCL)-1	OSFT	13-08-2023	15:45:00	13-08-2023	18:46:00	0.13	3.02	0.00	0.00	0.00		* H/T 400kV Indore-indore (MPPTCL) Ckt-1 at 15:45 Hrs/13.08.2023 on emergency basis to attend broken insulator string at loc. 84 in R-Phase.
CKT	400kV INDORE -INDORE(MPPTCL)-2	LHW T	21-08-2023	07:15:00	21-08-2023	16:23:00	0.38	9.13	0.00	0.00	0.00	98.72	* A/T 400kV Indore-Indore(MPPTCL) # 2 at 07:15hrs/21.08.2023 on Yph-E/Fault.** Indications:* At Indore PG end:** M1: 8.56KA/41.4KA* M2: 7.55KA/40.4km* AFAS M1: 12.12KA/37.28km* AFAS M2: 13.8KA/37.89km** At Indore MPPTCL end:** M1: 18.8KA/6.04km* M2: 18.52KA/5.8km* 01.09.2023 03:32:23 INDIA GAURAV KUMAR RATHOD (60002898)** Porcelain discs insulator string fail at location no 118 (Middle phase) Y-Ph. Insulator string replaced
CKT	400kV INDORE -INDORE(MPPTCL)-2	LART	21-08-2023	05:43:00	21-08-2023	05:43:00	0.00	0.00	0.00	0.00	0.00		* A/R SUCCESSFUL ON Y-PH. INDORE MP- 06KMS/18.8KAMPS -(>&-<) INDORE PG- 41.4KMS/8.225KAMPS* 01.09.2023 03:30:52 INDIA GAURAV KUMAR RATHOD (60002898)** Porcelain discs insulator string fail at location no 118 (Middle phase) Y-Ph. Insulator string replaced. Photos attached.
CKT	400kV ITARSH-INDORE(MPPTCL)-1	LCSO	28-08-2023	12:15:00	28-08-2023	15:19:00	0.13	0.00	0.00	0.00	3.07		* H/T of 400kV Itarsi - Indore (MPPTCL) # 1 at 12:15Hrs/28.08.2023 for CT oil sample collection after one month of charging.
CKT	400kV ITARSH-INDORE(MPPTCL)-1	LART	22-08-2023	03:34:00	22-08-2023	03:34:00	0.00	0.00	0.00	0.00	0.00		* A/R successful of 400kV Itarsi - Indore (MPPTCL) # 1 at 03:34hrs/22.08.2023 on Y ph-E/F.** Itarsi:** M1: 204.52KM/1.4KA* M2: 204.4KM/1.613KA** Indore(MPPTCL)** M1: 0KM/30.767KA* M2: 0KM/31.564KA
CKT	400kV ITARSH-INDORE(MPPTCL)-1	OSFT	22-08-2023	09:01:00	22-08-2023	14:40:00	0.24	5.65	0.00	0.00	0.00	99.24	* Line H/T emergency basis for attending detached gantry insulator string near wave trap at Indore (MPPTCL) end
CKT	400kV ITARSH-INDORE(MPPTCL)-2	LEFT	31-08-2023	13:32:00	31-08-2023	14:47:00	0.05	1.25	0.00	0.00	0.00		* A/T of 400kV ITARSH-INDORE(MP) 2 at 13:32 hrs/31.08.2023 on Y-ph- E/Fault.** Indications:** At Itarsi end:** M1: 177.50KM/1.95 KA* M2: 172.7KM/1.26 KA** At Indore End:** M1: 20.10KM/6.71 KA
CKT	400kV ITARSH-INDORE(MPPTCL)-2	OSPT	26-08-2023	09:58:00	26-08-2023	21:04:00	0.46	11.10	0.00	0.00	0.00	98.34	* For AMP of terminal equipment and line AMP works and A/R OFF of ckt # 1 is required and Dia to be kept open at both ends.
CKT	400kV ITARSH-KHANDWA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV ITARSH-KHANDWA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV JABALPUR PS-JABALPUR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV JABALPUR PS-JABALPUR-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV JABALPUR-ITARSI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV JABALPUR-ITARSI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV JABALPUR-ITARSI-3	SCSD	16-08-2023	09:50:00	19-08-2023	01:21:00	2.65	0.00	0.00	0.00	63.52		* H/T 400kV Jabalpur-Itarsi-3 at 09:50 Hrs/16.08.2023 for replacement of CVT under Add-cap.
CKT	400kV JABALPUR-ITARSI-4	LHW T	31-08-2023	01:59:00	31-08-2023	16:06:00	0.59	14.12	0.00	0.00	0.00		* A/T of 400kV Itarsi - Jabalpur # 4 at 01:59 hrs/31.08.2023 on B-ph- E/Fault.** Indications:** At Jabalpur end:** M1: 274.7KM/2.24KA* M2: 188.8KM/2.318KA** At Itarsi End:** M1:1KM/21.2KA* M2:1.193KM/24.06KA
CKT	400kV JABALPUR-ITARSI-4	OSFT	30-08-2023	21:08:00	30-08-2023	22:07:00	0.04	0.98	0.00	0.00	0.00		* H/T 400kV JABALPUR-ITARSI #4 at 21:08 Hrs/30.08.2023 on emergency basis to take L/R out of service at Itarsi end due to oil leakage in R-Phase tan delta point.
CKT	400kV JABALPUR-ITARSI-4	OSPT	09-08-2023	13:25:00	09-08-2023	15:30:00	0.09	2.08	0.00	0.00	0.00	97.69	* H/T FOR TAKE IN L/R INTO SERVICE AT ITARSI END .
CKT	400kV JABALPUR-REWA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV JABALPUR-REWA-2	LCSO	07-08-2023	12:20:00	08-08-2023	21:44:00	1.39	0.00	0.00	0.00	33.40		* H/T 400KV-JABALPUR-REWA-2 at 12:20 hrs./07.08.2023 For Erection of bushing for commissioning of 400kV Jabalpur-Rewa#2 Line reactor UNDER ADD CAP AT JABALPUR.
							1.39	0.00	0.00	0.00	33.40	100.00	

Standard of Performance data for the month of Aug-2023
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-2

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	400kV GANDHAR(NTPC)-DEHGAM-1	OSPT	23-08-2023	15:36:00	23-08-2023	23:38:00	0.34	8.03	0.00	0.00	0.00	98.92	* H/T FOR TEED RELAY RETROFITTING WORK AT DEHGAM END .
							0.34	8.03	0.00	0.00	0.00		
CKT	400kV GANDHAR(NTPC)-DEHGAM-2	OMS U	19-08-2023	16:37:00	19-08-2023	17:39:00	0.04	0.00	1.03	0.00	0.00		* A/T 400kV GANDHAR-DEHGAM 2 DUE TO D/T RECIEVED AT DEHGAM END* 22.10.2023 19:27:48 INDIA GAURAV KUMAR RATHOD (60002898)* "LINE A/T ON RECEIPT OF DT FROM GANDHAR NTPC END.** Bay at Gandhar end is owned and maintained by NTPC"
CKT	400kV GANDHAR(NTPC)-DEHGAM-2	OSPT	24-08-2023	14:45:00	24-08-2023	22:00:00	0.30	7.25	0.00	0.00	0.00	99.02	* H/T 400kV DEHGAM-GANDHAR-2 at 14:45hrs/24.08.2023 For TEED relay retrofitting works at Dehgam end
							0.34	7.25	1.03	0.00	0.00		
CKT	400kV GANDHAR(NTPC)-GANDHAR(GTEC)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400kV GANDHAR(NTPC)-NAVSARI-2	OSFT	08-08-2023	14:37:00	08-08-2023	21:28:00	0.29	6.85	0.00	0.00	0.00	99.08	* H/T 400 kV Gandhar-Navsari line at 14:37 Hrs /08.08.2023 for replacement of flashover insulator at Loc 19 on emergency basis.
CKT	400kV GANDHAR(NTPC)-NAVSARI-2	LART	06-08-2023	05:51:00	06-08-2023	05:51:00	0.00	0.00	0.00	0.00	0.00		* *AVR SUCCESSFUL ON Rph - E FAULT.* NAVSARI: 94.89KM/3.764KA** 01.09.2023 03:02:38 INDIA GAURAV KUMAR RATHOD (60002898)* Flashover marks on R-phase pilot insulator and CC ring were identified at LOC19. .The insulator and hardware were replaced on 08.08.2023 by taking emergency hutdown.
							0.29	6.85	0.00	0.00	0.00		
CKT	400kV GANDHAR(NTPC)-SUGEN(TORRENT)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400kV GANDHAR(NTPC)-VAV(GETCO)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400kV KAKRAPAR(NPCIL)-NAVSARI-1	LMAC	25-08-2023	14:21:00	25-08-2023	15:32:00	0.05	0.00	0.00	1.18	0.00	100.00	* A/T 400kV Navsari - Kakrapar # 1 at 14:21 hrs/25.08.2023 on B-ph- E/Fault.** Indications:* At Navsari end:* M1: 38.75KM/9.279KA*** At Kakrapar End : * M1:3.7KM/NIL* 01.09.2023 03:38:35 INDIA GAURAV KUMAR RATHOD (60002898)** Flashover marks found on jumper of B phase at location no 06 inside NICPL plant. Tripping suspected due to bird movement as informed by workers inside (Photos could not be taken due to location in Nuclear Plant)
							0.05	0.00	0.00	1.18	0.00		
CKT	400kV KAKRAPAR(NPCIL)-NAVSARI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400kV KAKRAPAR(NPCIL)-VAPI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400kV KAKRAPAR(NPCIL)-VAPI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400kV KALA-KUDUS(MSETCL)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400kV KALA-KUDUS(MSETCL)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400kV KALA- VAPI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400kV KALA- VAPI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400KV_KHANDWA(PG)-CHHEGAON(MPPTCL) LINE			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400kV KHANDWA-DHULE(MSETCL)-1	OSPT	28-08-2023	10:13:00	28-08-2023	19:57:00	0.41	9.73	0.00	0.00	0.00	98.27	* H/T of 400KV Khandwa - Dhule # 1 for Reactor AMP works at Dhule end. S/D Availed by WR1.
CKT	400kV KHANDWA-DHULE(MSETCL)-1	OSPT	07-08-2023	21:33:00	07-08-2023	23:26:00	0.08	1.88	0.00	0.00	0.00		* H/T 400KV-KHANDWA-DHULE-MS-1 For Taking L/R in service at Khandwa end after REF relay retrofitting works.
CKT	400kV KHANDWA-DHULE(MSETCL)-1	OSPT	07-08-2023	10:35:00	07-08-2023	11:51:00	0.05	1.27	0.00	0.00	0.00		* H/T 400KV-KHANDWA-DHULE-MS-1 at 10:35 hrs./07.08.2023 For Taking L/R out of service at Khandwa end for REF relay retrofitting works.
							0.54	12.88	0.00	0.00	0.00		
CKT	400kV KHANDWA-DHULE(MSETCL)-2	OSPT	29-08-2023	09:23:00	29-08-2023	19:57:00	0.44	10.57	0.00	0.00	0.00		* Line H/T for S/D availed by WR1 for LTE AMP works at Dhule MSETCL end
CKT	400kV KHANDWA-DHULE(MSETCL)-2	OSPT	09-08-2023	09:45:00	09-08-2023	11:09:00	0.06	1.40	0.00	0.00	0.00		* For Taking L/R out of service at Khandwa end for REF relay retrofitting works and Line will be charged without L/R at Khandwa.
CKT	400kV KHANDWA-DHULE(MSETCL)-2	OSPT	09-08-2023	18:28:00	09-08-2023	21:07:00	0.11	2.65	0.00	0.00	0.00		* H/T 400KV-KHANDWA-DHULE-MS-2 at 18:28 hrs./09.08.2023 For Taking L/R into service at Khandwa end.
							0.61	14.62	0.00	0.00	0.00		
CKT	400kV KHANDWA-INDORE-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400kV KHANDWA-INDORE-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400kV KHANDWA-KHARGONE(NTPC)	OMS U	08-08-2023	13:08:00	08-08-2023	18:09:00	0.21	0.00	5.02	0.00	0.00	100.00	* H/T TO FACILITATE THE OUTAGE OF 400KV RAJGARH-KHARGONE LINE
							0.21	0.00	5.02	0.00	0.00		
CKT	400KV_LAKADIA(ADANI)-JAMKHALIYA-1	OSPT	04-08-2023	08:56:00	04-08-2023	19:01:00	0.42	10.08	0.00	0.00	0.00	98.64	* H/T of 400KV Lakadiya - Jamkhalia # 1 at 08:56Hrs/04.08.202 for attending S/D nature defects in line.
							0.42	10.08	0.00	0.00	0.00		
CKT	400KV_LAKADIA(ADANI)-JAMKHALIYA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400kV MAUDA(NTPC)-BETUL-1	OSPD	08-08-2023	10:47:00	12-08-2023	14:38:00	4.16	0.00	0.00	0.00	0.00	99.85	* H/T, S/D AVAILED BY MAUDA NTPC
							4.16	0.00	0.00	0.00	0.00		
CKT	400kV MAUDA(NTPC)-BETUL-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400kV BHACHAU-MUNDRA(CGPL)-1	OMS U	24-08-2023	12:07:00	24-08-2023	17:52:00	0.24	0.00	5.75	0.00	0.00	100.00	* H/T 400kV MUNDRA-BHACHAU 1 at 12:07 hrs./24.08.2023 taken by CGPL on emergency basis for insulator cleaning work at Mundra end.
							0.24	0.00	5.75	0.00	0.00		
CKT	400kV BHACHAU-MUNDRA(CGPL)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400kV MUNDRA(CGPL)-BHACHAU-3	OSFD	29-08-2023	12:06:00	29-08-2023	18:12:00	0.25	0.00	0.00	0.00	6.10	6.10	* Line H/T for S/D availed by CGPL on emergency basis for cleaning of wavetrap/CVT post insulators at CGPL end
							0.25	0.00	0.00	0.00	6.10		
CKT	400kV MUNDRA(CGPL)-BHACHAU-4	OSFD	25-08-2023	11:04:00	25-08-2023	17:57:00	0.29	0.00	0.00	0.00	6.88	6.88	* ESD TAKEN BY CGPL FOR INSULATOR CLEANING
CKT	400kV MUNDRA(CGPL)-BHACHAU-4	OSFD	01-08-2023	15:16:00	01-08-2023	17:27:00	0.09	0.00	0.00	0.00	2.18	2.18	* H/T of 400KV CGPL - Bhachau # 4 at 15:16Hrs/01.08.203 on emergency to attend hotspot in 413/41489 Dropper clamp bolt at CGPL end. (S/D Availed by CGPL)
							0.38	0.00	0.00	0.00	9.06	9.06	
CKT	400kV BHUJ-MUNDRA(CGPL)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00		
CKT	400kV BHUJ-MUNDRA(CGPL)-2	OSFD	17-08-2023	10:29:00	17-08-2023	18:16:00	0.32	0.00	0.00	0.00	7.78	7.78	* E S/D TAKEN BY CGPL FOR TAKING CARE OF THEIR GENERATOR WHILE TAKING BUS OUTAGE AT THEIR END .
CKT	400kV BHUJ-MUNDRA(CGPL)-2	OSFD	22-08-2023	10:19:00	22-08-2023	17:26:00	0.30	0.00	0.00	0.00	7.12	7.12	* H/T for S/D availed by CGPL on emergency basis for 400KV Bus-1 bus post insulator cleaning work at CGPL end.
							0.62	0.00	0.00	0.00	14.90	14.90	
CKT	400kV MUNDRA(CGPL)-JETPUR(GETCO)-1	OSPT	18-08-2023	19:12:00	18-08-2023	20:38:00	0.06	1.43	0.00	0.00	0.00	100.00	* H/T 400KV CGPL-JETPUR-1 at 19:12Hrs/18.08.2023 for taking L/R into service at Jetpur end and line taken into service at 20:38 Hrs/= 18.08.2023 along with L/R at Jetpur end.
CKT	400kV MUNDRA(CGPL)-JETPUR(GETCO)-1	OSPT	18-08-2023	09:09:00	18-08-2023	09:50:00	0.03	0.68	0.00	0.00	0.00		* H/T FOR TAKE OUT L/R FOR AMP WORK AT JET

Standard of Performance data for the month of Aug-2023
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-2

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV VADODARA-PIRANA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV VAPI-BOISAR	LART	01-08-2023	13:55:00	01-08-2023	13:55:00	0.00	0.00	0.00	0.00	0.00	100.00	* A/R successfully from both the ends of 400kV Vapi-Boisar line at 13:55hrs/01.08.2023 due to B Ph-E fault.* Vapi end details:* M1- 57.95km, 4.7KA* M2- 58.87km, 4.817KA* Boisar end details:* M1- 27.58km, 8.79KA* M2- 27.5km, 8.04KA* AFAS Double end:* Boisar-36.478km, 9.021KA* Vapi- 54.52km, 4.85KA
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV VINDHYACHAL(NTPC)-JABALPUR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV VINDHYACHAL(NTPC)-JABALPUR-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV VINDHYACHAL(NTPC)-REWA	OMS U	17-08-2023	13:59:00	17-08-2023	17:39:00	0.15	0.00	3.67	0.00	0.00	100.00	* A/R successful of 400kV Rewa-V'chal(NTPC) line at Rewa end and Unsuccessful at V'Chal(NTPC) end at 13:59hrs/17.08.2023 on B ph-E/F.** Rewa:* M1: 107.2km/2.42kA* M2: 112km/2.43kA* V'chal(NTPC) : 41.33km/4.518kA.** (Bays at Vindhyachal end belongs to NTPC) * 01.09.2023 03:24:55 INDIA GAURAV KUMAR RATHOD (60002898)** Rain <-> Lightning reported at the toime of tripping . Flashover marks found on arcing horn and CC rings at loc 217. (Bay at vindhyachal end belongs to NTPC).
							0.15	0.00	3.67	0.00	0.00	100.00	
CKT	400kV VINDHYACHAL(NTPC)-SASAN(RELIANCE)	OSPT	30-08-2023	10:16:00	30-08-2023	20:02:00	0.41	9.77	0.00	0.00	0.00	98.69	* H/T 400kV Vindhyachal(NTPC)-Sasan line at 10:16Hrs/30.08.2023 to remove 2 nos. vibration dampers in mid span between loc. 20 <-> 21 found during pre installation survey for OPGW works.
							0.41	9.77	0.00	0.00	0.00	98.69	
CKT	400kV VINDHYACHAL(NTPC)-SATNA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV VINDHYACHAL(NTPC)-SATNA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV VINDHYACHAL(NTPC)-SATNA-3			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV VINDHYACHAL(NTPC)-SATNA-4			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV VINDHYACHAL(NTPC)-VINDHYACHAL PS-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV VINDHYACHAL(NTPC)-VINDHYACHAL PS-2	OSPT	17-08-2023	09:36:00	17-08-2023	19:04:00	0.39	9.47	0.00	0.00	0.00	98.73	* LINE AMP WORK
							0.39	9.47	0.00	0.00	0.00	98.73	
CKT	400kV VINDHYACHAL PS-SASAN(RELIANCE)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV VINDHYACHAL PS-SASAN(RELIANCE)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV ZERDA(GETCO)-BHINMAL	LCSD	24-08-2023	16:40:00	24-08-2023	22:28:00	0.24	0.00	0.00	0.00	5.80	98.59	* Line H/T for S/D availed by NR-1 for bypass WR-NR Inter-Regional Corridor / 400 KV Zerda- Bhinmal and 400 KV Bhinmal Kankroli line t= hrough jumper arrangement (temporary) at Loc. No. 02 of 400 KV D/C Zerda-Bhinmal- Kankroli LILO line
CKT	400kV ZERDA(GETCO)-BHINMAL	OSPT	17-08-2023	13:20:00	17-08-2023	23:49:00	0.44	10.48	0.00	0.00	0.00	98.59	* Line H/T for REF Relay Retrofitting work at Zerda GETCO end
CKT	400kV ZERDA(GETCO)-KANKROLI	OSPT	19-08-2023	10:42:00	19-08-2023	20:25:00	0.41	9.72	0.00	0.00	0.00	98.69	* Line H/T for REF Relay Retrofitting work at Zerda GETCO end
CKT	765kV BANASKANTHA-BHUJ-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV BANASKANTHA-BHUJ-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV BANASKANTHA-CHITTORGARH-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV BANASKANTHA-CHITTORGARH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV BINA-GWALIOR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV BINA-GWALIOR-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV BINA-GWALIOR-3			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV BINA-INDORE			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV GWALIOR-AGRA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV GWALIOR-AGRA-2	OSFT	23-08-2023	14:21:00	23-08-2023	18:54:00	0.19	4.55	0.00	0.00	0.00	99.39	* ES/D FOR ATTENDING BROKEN INSULATOR AT LOC-25
							0.19	4.55	0.00	0.00	0.00	99.39	
CKT	765kV GWALIOR-ORAI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV INDORE-VADODARA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV JAIPUR(RRVPNL)-GWALIOR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV JAIPUR(RRVPNL)-GWALIOR-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV JABALPUR PS-BINA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV JABALPUR PS-BINA-2	LVRD	01-08-2023	00:00:01	31-08-2023	23:59:59	31.00	0.00	0.00	0.00	744.00	100.00	* H/T ON VOLTAGE REGULATION AS PER WRLDC INSTRUCTION
							31.00	0.00	0.00	0.00	744.00	100.00	
CKT	765kV JABALPUR PS-DHARAMJAYGARH-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV JABALPUR PS-DHARAMJAYGARH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV JABALPUR-ORAI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV JABALPUR-ORAI-2	OSFT	22-08-2023	10:10:00	22-08-2023	12:05:00	0.08	1.92	0.00	0.00	0.00	99.74	* Line H/T on emergency basis for replacement of faulty Back up Impedance Relay (P442) of L/R at Jabalpur PS end
							0.08	1.92	0.00	0.00	0.00	99.74	
CKT	765kV SASAN(RELIANCE)-SATNA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	

Standard of Performance data for the month of Aug-2023
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-2

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	765kV SASAN(RELIANCE)-SATNA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV VINDHYACHAL PS-SASAN(RELIANCE)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV SATNA-BINA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV SATNA-BINA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV SATNA-GWALIOR-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV SATNA-ORAI	LNCC	15-08-2023	13:33:00	15-08-2023	14:26:00	0.04	0.00	0.00	0.88	0.00		* A/T 765KV SATNA-ORAI line at 13:33 hrs/15.08.2023 on B-ph- E/Fault.** Indications:* At Satna end:* M1: 2.951kA, 112.8km* M2: 5.47kA, 112.40km** At Oral End * M1: 3.97kA, 144.8km* M2: 3.80kA, 147.90km* 01.09.2023 03:22:05 INDIA GAURAV KUMAR RATHOD (60002898)** Flashover marks found over of arcing horn hardware fittings <-> insulators at loc no 320. Dead birds are also found below tower.
CKT	765kV SATNA-VINDHYACHAL PS-1	LCSD	20-08-2023	10:03:00	20-08-2023	13:03:00	0.13	0.00	0.00	0.00	3.00		* H/T of 765KV Satna - VindhyaChal # 1 at 10:03Hrs/20.08.2023 for Switching of Y-ph with Spare L/R at Satna end.* 16.09.2023 17:11:05 INDIA GAURAV KUMAR RATHOD (60002898) ** "Line H/T for Routine spare Changeover in Line reactor at Satna end.** Spare Unit at Satna end was out of service since 01.03.2023 as Routine changeover. Spare unit taken in service in place of Y Phase unit"
CKT	765kV SATNA-VINDHYACHAL PS-1	OSPT	20-08-2023	13:03:00	20-08-2023	16:27:00	0.14	3.40	0.00	0.00	0.00		* "Line H/T for Routine spare Changeover in Line reactor at Satna end.** Spare Unit at Satna end was out of service since 01.03.2023 as Routine changeover. Spare unit taken in service in place of Y Phase unit"
CKT	765kV SATNA-VINDHYACHAL PS-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	3.00	99.54	
CKT	765kV SEONI-BINA-1	LART	18-08-2023	01:13:00	18-08-2023	01:13:00	0.00	0.00	0.00	0.00	0.00		* A/R successful at both the ends of 765kV SEONI-BINA at 01:13 hrs/18.08.2023 on Bph-E/Fault.** Indications:* At Bina end:* M1: 12.59kA/31.96km* M2: 12.50kA/32.10km* Double end :37.871km/12.627 kA** At Seoni end:* AFAS :2.85kA/232.65km* 01.09.2023 03:27:14 INDIA GAURAV KUMAR RATHOD (60002898)** " Flashover mark found on CC ring of Bph (middle phase in delta configuration tower) at loc 703. At the time of tripping there was very heavy raining and countinus lightening as said by villagers.lightening may cause for the tripping of line..* "
LNR	80MVAR,SWLR OF AURANGABAD-1@ BOISAR	SVRD	19-08-2023	11:34:00	31-08-2023	23:59:59	12.52	0.00	0.00	0.00	300.43		* H/T on V/R vid WRLDC code n system const
LNR	330MVAR, SWLR OF CHITORGARH2 AT BANSKANTA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	330MVAR, SWLR OF CHITORGARH1 AT BANSKANTA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	330MVAR, SWLR OF BHUJ-1 AT BANASKANTHA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	330MVAR, SWLR OF BHUJ-2 AT BANASKANTHA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR,SWLR OF KHNADWA-1 AT BETUL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR,SWLR OF KHNADWA-2 AT BETUL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63MVAR,SWLR OF LAKADIA(ADANI)-1@ BHACHAU			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63MVAR,SWLR OF LAKADIA(ADANI)-2@ BHACHAU			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	330MVAR, SWLR OF BANASKANTHA-2 AT BHUJ			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	330MVAR, SWLR OF BANASKANTHA-1 AT BHUJ			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR,SWLR OF SAGAR AT BINA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63MVAR,SWLR OF SHUJALPUR-1 AT BINA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63MVAR,SWLR OF SHUJALPUR-2 AT BINA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR, SWLR OF INDORE AT BINA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR, SWLR OF GWALIOR-3 AT BINA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR, SWLR OF JAIPUR-2 AT GWALIOR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR, SWLR OF JAIPUR-1 AT GWALIOR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR, SWLR OF BINA-1 AT GWALIOR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR, SWLR OF ORAI-1 AT GWALIOR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR, SWLR OF BINA-2 AT GWALIOR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR,SWLR OF ITARSI-1 AT INDORE(MP)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR,SWLR OF ITARSI-2 AT INDORE(MP)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	80MVAR,SWLR OF KHANDWA-1 AT INDORE			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	

Standard of Performance data for the month of Aug-2023
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-2

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
LNR	80MVAR,SWLR OF KHANDWA-2 AT INDORE			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF VADODARA AT INDORE			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF BINA-1 AT JABALPUR PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF BINA-2 AT JABALPUR PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF BINA-3 AT JABALPUR PS	OMS U	02-08-2023	17:12:00	02-08-2023	18:38:00	0.06	0.00	1.43	0.00	0.00	100.00	* A/T as per ferroresonance scheme during A/R operation
LNR	240MVAR,SWLR OF BHOPAL AT JABALPUR PS			00:00:00		00:00:00	0.06	0.00	1.43	0.00	0.00	100.00	
LNR	63MVAR,SWLR OF SHUJALPUR-2 AT NAGDA	OSPT	03-08-2023	10:32:00	03-08-2023	19:25:00	0.37	8.88	0.00	0.00	0.00	98.81	* H/T L/R of 400KV Nagda - Shujalpur # 2 at 10:32Hrs/03.08.203 for REF relay retrofitting works at Nagda end.
LNR	63MVAR,SWLR OF SHUJALPUR-1 AT NAGDA	OSPT	04-08-2023	09:59:00	04-08-2023	18:52:00	0.37	8.88	0.00	0.00	0.00	98.81	* H/T L/R of 400KV Nagda - Shujalpur # 1 at 09:59Hrs/04.08.203 for REF relay retrofitting works at Nagda end.
LNR	63MVAR,SWLR OF SR. SAROVAR-1 AT RAJGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63MVAR,SWLR OF KHARGONE AT RAJGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63MVAR,SWLR OF SR. SAROVAR-2 AT RAJGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF BINA-1 AT SATNA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF BINA-2 AT SATNA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF ORAI-1 AT SATNA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,LR OF GWALIOR AT SATNA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR,SWLR OF BINA-1 AT SHUJALPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR,SWLR OF BINA-2 AT SHUJALPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF SATNA-1 AT VINDHYACHAL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF SATNA-2 AT VINDHYACHAL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
STATCOM	423MVA, 400/32KV, COUPLING TRANSFORMER			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
STATCOM	-200/+200 MVAR STATCOM AT GWALIOR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
STATCOM	COUPLING_TRANSFORMER			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
STATCOM	-300/+300 MVAR STATCOM AT SATNA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT BOISAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT BOISAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-3 AT BOISAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-4 AT BOISAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT BANASKANTHA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-2 AT BANASKANTHA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT BETUL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT BETUL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT BHACHAU			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT BHACHAU			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-1 AT BHUJ			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT BHUJ			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-2 AT BHUJ			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-2 AT BHUJ			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	

Standard of Performance data for the month of Aug-2023
Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-2

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
XMER	500MVA,400/220kV ICT-3 AT BHUJ			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-3 AT BHUJ			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-4 AT BHUJ			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-4 AT BHUJ			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-5 AT BHUJ			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-6 AT BHUJ			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-7 AT BHUJ			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-8 AT BHUJ			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT BINA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1000MVA,765/400kV ICT-1 AT BINA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1000MVA,765/400kV ICT-2 AT BINA	SCSD	21-08-2023	11:11:00	21-08-2023	16:11:00	0.21	0.00	0.00	0.00	5.00		* H/T FOR AMP WORKS* 16.09.2023 17:15:59 INDIA GAURAV KUMAR RATHOD (60002898)* "ICT H/T for Routine spare Changeover works.** Spare ICT Unit was in service in place of Y Phase ICT unit since 23.02.2023 as Routine changeover. Spare unit taken out of service and Y Phase unit taken in service."
XMER	1000MVA,765/400kV ICT-2 AT BINA	OSPT	21-08-2023	16:11:00	21-08-2023	17:25:00	0.05	1.23	0.00	0.00	0.00		** "ICT H/T for Routine spare Changeover works.** Spare ICT Unit was in service in place of Y Phase ICT unit since 23.02.2023 as Routine changeover. Spare unit taken out of service and Y Phase unit taken in service."
							0.26	1.23	0.00	0.00	5.00	99.83	
XMER	315MVA,400/220kV ICT-1 AT DAMOH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT DAMOH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-3 AT DAMOH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT DEHGAM	OSPT	25-08-2023	10:31:00	25-08-2023	17:56:00	0.31	7.42	0.00	0.00	0.00		* For TEED relay retrofitting works. Dia to be kept open at both sides
							0.31	7.42	0.00	0.00	0.00	99.00	
XMER	315MVA,400/220kV ICT-2 AT DEHGAM	SPRD	09-08-2023	19:32:00	10-08-2023	01:40:00	0.26	0.00	0.00	0.00	6.13		* H.T UNDER P/R
XMER	315MVA,400/220kV ICT-2 AT DEHGAM	OSPT	26-08-2023	10:12:00	26-08-2023	19:22:00	0.38	9.17	0.00	0.00	0.00		* For TEED relay retrofitting works. Dia to be kept open
							0.64	9.17	0.00	0.00	6.13	98.77	
XMER	500MVA,400/220kV ICT-3 AT DEHGAM			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT GWALIOR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT GWALIOR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT GWALIOR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-2 AT GWALIOR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-3 AT GWALIOR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-1 AT INDORE			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT INDORE	SCSD	07-08-2023	10:11:00	07-08-2023	15:11:00	0.21	0.00	0.00	0.00	5.00		* H/T of 765 / 400 kV ICT -1 at 10:11 Hrs / 07.08.2023 for rotation of spare ICT . * 01.09.2023 04:30:07 INDIA GAURAV KUMAR RATHOD (60002898)* "ICT H/T for Routine spare Changeover works.** Spare ICT Unit was out of service since 20.02.2023 as Routine changeover. Spare unit taken in service in place of R Phase unit"
XMER	1500MVA,765/400kV ICT-1 AT INDORE	OSPT	07-08-2023	15:11:00	07-08-2023	15:18:00	0.01	0.12	0.00	0.00	0.00		* A/T as per ferroresonance scheme during A/R operation* 01.09.2023 04:31:33 INDIA GAURAV KUMAR RATHOD (60002898)* "ICT H/T for Routine spare Changeover works.** Spare ICT Unit was out of service since 20.02.2023 as Routine changeover. Spare unit taken in service in place of R Phase unit"
							0.22	0.12	0.00	0.00	5.00	99.98	
XMER	500MVA,400/220kV ICT-2 AT INDORE	OSPT	08-08-2023	10:10:00	08-08-2023	18:39:00	0.35	8.48	0.00	0.00	0.00		* H/T FOR AMP WORK
							0.35	8.48	0.00	0.00	0.00	98.86	
XMER	1500MVA,765/400kV ICT-2 AT INDORE			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-3 AT INDORE PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT ITARSI	OSFT	14-08-2023	13:12:00	15-08-2023	00:38:00	0.48	11.43	0.00	0.00	0.00		* H/T on emergency basis for attending hotspot in 20489C isolator.
XMER	315MVA,400/220kV ICT-1 AT ITARSI	OSPT	22-08-2023	12:47:00	22-08-2023	16:26:00	0.15	3.65	0.00	0.00	0.00		* ICT H/T on emergency basis to attend hotspot (312 degree C) in 204 Bay B Phase CT
							0.63	15.08	0.00	0.00	0.00	97.97	
XMER	500MVA,400/220kV ICT-2 AT ITARSI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-3 AT ITARSI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT JABALPUR PS	SCSD	19-08-2023	10:22:00	19-08-2023	15:22:00	0.21	0.00	0.00	0.00	5.00		* H/T of 765/400KV ICT # 1 at Jabalpur PS at 10:22Hrs/19.08.2023 for AMP and spare change over works.
XMER	1500MVA,765/400kV ICT-1 AT JABALPUR PS	OSPT	19-08-2023	15:22:00	19-08-2023	19:20:00	0.17	3.97	0.00	0.00	0.00		* H/T of 765/400KV ICT # 1 at Jabalpur PS at 10:22Hrs/19.08.2023 for AMP and spare change over works.
							0.38	3.97	0.00	0.00	5.00	99.47	
XMER	1500MVA,765/400kV ICT-2 AT JABALPUR PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT JABALPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT JABALPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-3 AT JABALPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT KALA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT KALA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	

