

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE TO Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
BSR	80 MVAR BUS REACTOR 2 431	SVRD	22/08/22	18:23:00	23/08/22	09:41:00	0.64	0.00	0.00	0.00	15.30		* 400KV 80MVAR BUS REACTOR - 2 AT MISA HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 5829 AS PER INSTRUCTION OF NERLDC.
BSR	80 MVAR BUS REACTOR 2 431	SVRD	24/08/22	18:48:00	27/08/22	05:11:00	2.43	0.00	0.00	0.00	58.38		* 400KV 80MVAR BUS REACTOR - 2 AT MISA BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 5947 AS PER INSTRUCTION OF NERLDC.
BSR	80 MVAR BUS REACTOR 2 431	SVRD	12/08/22	19:19:00	14/08/22	04:28:00	1.38	0.00	0.00	0.00	33.15		* 400KV 80MVAR BUS REACTOR - 2 AT MISA* BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 5409 AS PER INSTRUCTION OF NERLDC.
BSR	80 MVAR BUS REACTOR 2 431	SVRD	20/08/22	18:35:00	21/08/22	01:11:00	0.28	0.00	0.00	0.00	6.60		* 400KV 80MVAR BUS REACTOR - 2 AT MISA HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 5747 AS PER INSTRUCTION OF NERLDC.
BSR	80 MVAR BUS REACTOR 2 431	SVRD	17/08/22	19:19:00	19/08/22	00:52:00	1.23	0.00	0.00	0.00	29.55		* 400KV 80MVAR BUS REACTOR - 2 AT MISA* BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 5409 AS PER INSTRUCTION OF NERLDC.* 17.08.2022 18:44:09 INDIA Rahul Gupta (60051464)* Correction: CODE NO. 5594
BSR	80 MVAR BUS REACTOR 2 431	SVRD	04/08/22	18:49:00	06/08/22	02:51:00	1.34	0.00	0.00	0.00	32.03		* 400KV 80 MVAR BUS REACTOR-2 AT MISA H/T* BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 5071 AS PER INSTRUCTION OF NERLDC.
BSR	80 MVAR BUS REACTOR 2 431	SVRD	30/08/22	18:40:00	31/08/22	23:59:59	1.22	0.00	0.00	0.00	29.33		* 400KV 80MVAR BUS REACTOR-2 AT MISA BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 6265 AS PER INSTRUCTION OF NERLDC.
BSR	80 MVAR BUS REACTOR 2 431	SVRD	07/08/22	20:39:00	07/08/22	23:58:06	0.14	0.00	0.00	0.00	3.32		* 400KV 80 MVAR BUS REACTOR-2 AT MISA H/T FOR VOLTAGE REGULATION VIDE CODE NO. 5037 AS PER INSTRUCTION OF NERLDC.* 08.08.2022 00:09:55 INDIA Subrata Das (60051465)* 400KV 80 MVAR BUS REACTOR-2 AT MISA CHARGED FOR VOLTAGE REGULATION VIDE CODE NO. 5190 AS PER INSTRUCTION OF NERLDC.
							8.66	0.00	0.00	0.00	207.66	100.00	
BSR	50MVAR,BUS REACTOR-1 AT MISA	SVRD	17/08/22	18:55:00	27/08/22	05:37:00	9.45	0.00	0.00	0.00	226.70		* 400KV 50MVAR BUS REACTOR - 1 AT MISA HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 5596 AS PER INSTRUCTION OF NERLDC.
							9.45	0.00	0.00	0.00	226.70	100.00	
BSR	31MVAR,BUS REACTOR-1 AT MOKUKCHONG			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	20MVAR,BUS REACTOR-1 AT MARIANI	GOMD	25/08/22	16:26:00	27/08/22	01:28:00	1.38	0.00	0.00	0.00	33.03		* REACTOR KEPT OPEN DUE TO SYSTEM CONSTRAINT AS PER INSTRUCTION OF NERLDC
BSR	20MVAR,BUS REACTOR-1 AT MARIANI	OSPT	25/08/22	08:23:00	25/08/22	16:26:00	0.34	8.05	0.00	0.00	0.00		* SHUTDOWN TAKEN FOR OVERHAULING OF CB DRIVE MECHANISM IN PRESENCE OF SERVICE ENGINEER
							1.72	8.05	0.00	0.00	33.03	98.92	
BSR	420KV,125MVAR_BR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	20MVAR,BUS REACTOR-1 AT NAMSAI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	20MVAR,BUS REACTOR-1 AT ROING	SVRD	17/08/22	18:54:00	17/08/22	22:34:00	0.15	0.00	0.00	0.00	3.67		* 132KV 20 MVAR BUS REACTOR AT ROING HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 5595 AS PER INSTRUCTION OF NERLDC.
BSR	20MVAR,BUS REACTOR-1 AT ROING	SVRD	27/08/22	18:19:00	27/08/22	19:13:00	0.04	0.00	0.00	0.00	0.90		* 132KV 20MVAR BUS REACTOR AT ROING H/T* BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 6117 AS PER INSTRUCTION OF NERLDC.
BSR	20MVAR,BUS REACTOR-1 AT ROING	SVRD	11/08/22	12:40:00	11/08/22	12:54:00	0.01	0.00	0.00	0.00	0.23		* 132KV 20 MVAR BUS REACTOR AT ROING HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 5350 AS PER INSTRUCTION OF NERLDC.
BSR	20MVAR,BUS REACTOR-1 AT ROING	SVRD	19/08/22	17:58:00	20/08/22	01:40:00	0.32	0.00	0.00	0.00	7.70		* 132KV 20MVAR BUS REACTOR AT ROING H/T* BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 5680 AS PER INSTRUCTION OF NERLDC.
BSR	20MVAR,BUS REACTOR-1 AT ROING	SVRD	20/08/22	15:19:00	20/08/22	15:45:00	0.02	0.00	0.00	0.00	0.43		* 132KV 20 MVAR BUS REACTOR AT ROING BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 5730 AS PER INSTRUCTION OF NERLDC.
BSR	20MVAR,BUS REACTOR-1 AT ROING	SVRD	24/08/22	13:35:00	24/08/22	20:00:00	0.27	0.00	0.00	0.00	6.42		* BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 5922 AS PER INSTRUCTION OF NERLDC.
BSR	20MVAR,BUS REACTOR-1 AT ROING	SVRD	25/08/22	17:42:00	25/08/22	21:54:00	0.18	0.00	0.00	0.00	4.20		* 132KV 20MVAR BUS REACTOR AT ROING BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 5996 AS PER INSTRUCTION OF NERLDC.
BSR	20MVAR,BUS REACTOR-1 AT ROING	SVRD	20/08/22	20:21:00	21/08/22	04:19:00	0.33	0.00	0.00	0.00	7.97		* 132KV 20 MVAR BUS REACTOR AT ROING HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 5750 AS PER INSTRUCTION OF NERLDC.
BSR	20MVAR,BUS REACTOR-1 AT ROING	SVRD	20/08/22	17:43:00	20/08/22	19:44:00	0.08	0.00	0.00	0.00	2.02		* 132KV 20 MVAR BUS REACTOR AT ROING HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 5743 AS PER INSTRUCTION OF NERLDC.
BSR	20MVAR,BUS REACTOR-1 AT ROING	SVRD	31/08/22	18:06:00	31/08/22	19:57:00	0.08	0.00	0.00	0.00	1.85		* BUS REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 6310 AS PER INSTRUCTION OF NERLDC.
							1.48	0.00	0.00	0.00	35.39	100.00	
BSR	63MVAR,BUS REACTOR-1 AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	63MVAR,BUS REACTOR-2 AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-3 AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	20MVAR,BUS REACTOR-1 AT TEZU			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	20MVAR,BUS REACTOR-1 AT ZIRO			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kv AIZWAL-KOLASIB(MIZORAM)	OSFT	03/08/22	14:14:00	03/08/22	15:45:00	0.06	1.52	0.00	0.00	0.00		* ESD TAKEN BY AIZAWL SS TO RECTIFY THE HANGING BIRD BARRIER IN R-PH WAVE TRAP OF KOLASIB BAY AT AIZAWL END
							0.06	1.52	0.00	0.00	0.00	99.80	
CKT	132kv AIZWAL-TIPAIMUKH(MANIPUR)	LNCC	22/08/22	12:58:00	22/08/22	16:43:00	0.16	0.00	0.00	3.75	0.00		* 132 KV AIZAWL - TIPAIMUKH EMERGENCY SHUTDOWN TAKEN FOR CLEARING OF BAMBOO INFRINGEMENTS INCLINED FROM OUTSIDE LINE CORRIDOR BETWEEN SPAN NO. 253-254 DUE TO STORMY WIND OCCURED IN THE LAST FEW DAYS
CKT	132kv AIZWAL-TIPAIMUKH(MANIPUR)	LMAC	12/08/22	13:54:00	12/08/22	14:48:00	0.04	0.00	0.00	0.90	0.00		* 132KV AIZAWL-TIPAIMUKH TRIPPED. AZL: R-Y, Z-1, 34.68 KM.* TPM: NOT TRIPPED. REASON OF TRIPPING UNDER PATROLLING.* 16.08.2022 15:38:09 INDIA PRANITK PHUKAN (60003156)* Patrolling Report : A tall tree fell on R-Y ph conductors in b/w loc 380-381. Tree was cut by miscreants, FIR lodged at Darlawn Police Station
CKT	132kv AIZWAL-TIPAIMUKH(MANIPUR)	LNCC	23/08/22	11:20:00	23/08/22	12:02:00	0.03	0.00	0.00	0.70	0.00		* AIZAWL: E/F: TIPAIMUKH: NOT TRIPPED
CKT	132kv AIZWAL-TIPAIMUKH(MANIPUR)	LEFT	19/08/22	10:31:00	19/08/22	11:09:00	0.03	0.63	0.00	0.00	0.00		* 132KV AIZAWL - TIPAIMUKH TRIPPED* AZL (AFAS): O/C; (SITE): BACKUP E/F, B-PH* TPM: BACKUP E/F, B-PH
CKT	132kv AIZWAL-TIPAIMUKH(MANIPUR)	LART	20/08/22	17:37:00	20/08/22	17:37:00	0.00	0.00	0.00	0.00	0.00		* 132KV AIZAWL - TIPAIMUKH AR SUCCESSFUL AT BOTH END. AIZAWL: RB-PH, Z1, 1.8KA; TIPAIMUKH: RB-PH, Z1, 61.1KM. INCREMENT WEATHER CONDITION AT THE TIME OF AR OF THE LINE.

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE TO Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
							0.26	0.63	0.00	5.35	0.00	99.91	
CKT	132kV AIZWAL-MELRIAT	OSPT	12/08/22	08:34:34	12/08/22	15:58:00	0.31	7.39	0.00	0.00	0.00	99.91	* 132 KV AIZWAL-MELRIAT TL S/D TAKEN BY MELRIAT SS FOR AMP OF BAY EQUIPMENTS.
							0.31	7.39	0.00	0.00	0.00	99.91	
CKT	132kV BADARPUR-BADARPUR(ASSAM)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV BADARPUR-JIRIBAM-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV BADARPUR-KHLIEHRIAT-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV BADARPUR-KOLASIB(MIZORAM)	LART	14/08/22	13:33:00	14/08/22	13:33:00	0.00	0.00	0.00	0.00	0.00	100.00	* 132 KV BADARPUR - KOLASIB CB RECLOSED AT BADARPUR END. BADARPUR: (CB RECLOSED) RB-PH, Z1, 53.33KM; KOLASIB: NOT TRIPPED
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV DIMAPUR-DIMAPUR(NAGALAND)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV DIMAPUR-KOHIMA(NAGALAND)-1	OMSU	14/08/22	18:05:00	15/08/22	19:16:00	1.05	0.00	25.18	0.00	0.00	100.00	* 132 KV DIMAPUR - KOHIMA TRIPPED* DIMAPUR: B-N,Z-1, 16KM, 2.9KA; KOHIMA: NA* TRIPPED BEYOND POWERGRID LINE JURISDICTION.
CKT	132kV DIMAPUR-KOHIMA(NAGALAND)-1	OMSU	04/08/22	17:01:00	04/08/22	20:40:14	0.15	0.00	3.65	0.00	0.00	100.00	* AT 17:01 HRS, 132KV DIMAPUR-KOHIMA TL TRIPPED* FAULT BEYOND POWERGRID JURISDICTION* DMP: SITE: B-N, Z-1,36.12KM, IF-1.8KA* KOHIMA : B-N, Z-1, 23.39 KM* 04.08.2022 20:49:24 INDIA Subrata Das (60051465)** LINE RESTORATION DELAYED DUE TO MECHANICAL PROBLEM IN CB AT KOHIMA END.* LINE RESTORED AT 20:40 HRS.
							1.20	0.00	28.83	0.00	0.00	100.00	
CKT	132kV DOYANG(NEEPCO)-DIMAPUR-1	LART	30/08/22	17:20:00	30/08/22	17:35:00	0.01	0.25	0.00	0.00	0.00	99.97	* 132KV DIMAPUR - DOYANG -1 A/R SUCESSFUL AT DIMAPUR END;* DIM: CB: RE-CLOSED; (SITE) : R-Y PH, Z-1 27.29KM;* DOYANG(STATE): NA;* DURING TRIPPING OF THE ABOVE LINES HEAVY LIGHTENING WAS PREVEAILING AN AROUND THE AREA.* 07.09.2022 15:27:40 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : Flashover mark found near Y-ph cross arm and tower legs at loc 106.
							0.01	0.25	0.00	0.00	0.00	99.97	
CKT	132kV DOYANG(NEEPCO)-DIMAPUR-2	LNCC	30/08/22	17:20:00	30/08/22	18:44:00	0.06	0.00	0.00	1.40	0.00	100.00	* 132KV DIMAPUR - DOYANG -2 TRIPPED;* DIM: (SITE) : R-B PH, Z-1 57.17KM;* DOYANG(STATE): NA;* DURING TRIPPING OF THE ABOVE LINES HEAVY LIGHTENING WAS PREVEAILING AN AROUND THE AREA.* 07.09.2022 15:29:15 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : * Flashover mark observed: - 1. Tower Leg near cross arm of R-phase ,Ckt-11, Loc. 106.* 2. R phase arcing horn ,Ckt-II at Loc. 103* 3. 04nos insulator disc of R-phase,Ckt-1, Loc.108
							0.06	0.00	0.00	1.40	0.00	100.00	
CKT	132kV GOHPUR(ASSAM)-NIRJULI	LPRD	30/08/22	10:21:00	30/08/22	10:36:00	0.01	0.00	0.00	0.00	0.25	100.00	* 132kV GOHPUR(ASSAM)-NIRJULI H/T LINE HAND TRIP AT NIRJULI END VIDE CODE-6241 FOR POWER REGULATION AS PER NERLDC INSTRUCTION
CKT	132kV GOHPUR(ASSAM)-NIRJULI	OSPD	24/08/22	05:05:00	25/08/22	09:46:00	1.20	0.00	0.00	0.00	28.68	100.00	* 132KV NIRJULI-GOHPUR TL PLANNED S/D TAKEN BY ASSAM
CKT	132kV GOHPUR(ASSAM)-NIRJULI	OMSU	27/08/22	10:51:00	27/08/22	11:56:00	0.05	0.00	1.08	0.00	0.00	100.00	* 132KV NIRJULI - GOHPUR Tripped* TRIPPED ON E/F. TRIPPED DUE TO FIRE IN 33KV Y-PH CT OF AP-1 LINE
CKT	132kV GOHPUR(ASSAM)-NIRJULI	GGDC	29/08/22	10:47:00	30/08/22	05:55:00	0.80	0.00	0.00	19.13	0.00	100.00	* 132KV NIRJULI-GOHPUR LINE H/T AT NIRJULI* LINE HAND TRIP AT NIRJULI END VIDE CODE-6130 FOR POWER REGULATION AS PER NERLDC INSTRUCTION
CKT	132kV GOHPUR(ASSAM)-NIRJULI	SCSD	20/08/22	11:02:00	20/08/22	12:03:00	0.04	0.00	0.00	0.00	1.02	100.00	* 132KV NIRJULI-GOHPUR TL SD BY NIRJULI SHUTDOWN TAKEN FOR RTU REPLACEMENT WORKS UNDER ULDC PROJECT.
							2.10	0.00	1.08	19.13	29.95	100.00	
CKT	132kV JIRIBAM-HAFLONG	LCSO	01/08/22	00:00:01	31/08/22	23:59:59	31.00	0.00	0.00	0.00	744.00	100.00	* 132 KV HAFLONG - JIRIBAM S/D* S/D FOR SHIFTING OF TOWER NO.138 AFFECTED FOLLOWING LANDSLIDE
							31.00	0.00	0.00	0.00	744.00	100.00	
CKT	132kV IMPHAL-DIMAPUR-1	LCSO	01/08/22	00:00:01	31/08/22	23:59:59	31.00	0.00	0.00	0.00	744.00	100.00	* 132 KV DIMAPUR - IMPHAL C/S/D* C/S/D FOR RECONDUCTING WITH HTLS CONDUCTOR
							31.00	0.00	0.00	0.00	744.00	100.00	
CKT	132kV IMPHAL-IMPHAL(MANIPUR)-1	OSPD	26/08/22	07:35:00	26/08/22	13:08:00	0.23	0.00	0.00	0.00	5.55	100.00	* 132 KV IMPHAL (PG) - IMPHAL (STATE)-1 SHUTDWN TAKEN BY STATE.
							0.23	0.00	0.00	0.00	5.55	100.00	
CKT	132kV IMPHAL-IMPHAL(MANIPUR)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV IMPHAL-NINGTHOUNGKONG(MANIPUR)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV JIRIBAM-TIPAIMUKH(MANIPUR)	OMSU	14/08/22	12:30:00	14/08/22	13:12:00	0.03	0.00	0.70	0.00	0.00	100.00	* 132 KV SALAKATI - GELEPHU TRIPPED. SLAKATI: NOT TRIPPED; GELEPHU: RYB-PH. FAULT IN 132KV GELEPHU-JIGMELING BHUTAN FEEDER. TRIPPED DUE TO DOWN STREAM FAULT.
CKT	132kV JIRIBAM-TIPAIMUKH(MANIPUR)	OMSU	14/08/22	13:11:00	14/08/22	13:30:00	0.01	0.00	0.32	0.00	0.00	100.00	* JIRIBAM: B-PH, Z2, 69.2KM;* TIPAIMUKH: B-PH.* CARRIER SIGNAL WAS NOT SEND FROM TIPAIMUKH END FOR SUCCESSFUL AUTO RECLOSE.
CKT	132kV JIRIBAM-TIPAIMUKH(MANIPUR)	OMSU	12/08/22	13:54:00	12/08/22	14:58:00	0.04	0.00	1.07	0.00	0.00	100.00	* 132KV JIRIBAM-TIPAIMUKH TRIPPED AT TIPAIMUKH END ONLY. AZL:NOT TRIPPED* TPM: BACK UP E/F
CKT	132kV JIRIBAM-TIPAIMUKH(MANIPUR)	SCSD	16/08/22	09:17:00	16/08/22	19:29:00	0.43	0.00	0.00	0.00	10.20	100.00	* 132 KV JIRIBAM - TIPAIMUKH TL SHUTDOWN TAKEN FOR PRODUCT WARRANTY CONFIRMATORY TEST OF GIS ASSETS AT JIRIBAM SS BEFORE COMPLETION OF ONE YEAR.
							0.51	0.00	2.09	0.00	10.20	100.00	
CKT	132kV JIRIBAM-LOKTAK(NHPC)-2	LART	14/08/22	16:33:00	14/08/22	16:33:00	0.00	0.00	0.00	0.00	0.00	100.00	* 132 KV JIRIBAM - LOKTAK A/R SUCESSFUL* JBM: (CB RECLOSED); B-N, Z-2 AIDED, 72.86KM;* LOKTAK: NA
CKT	132kV JIRIBAM-LOKTAK(NHPC)-2	SCSD	30/08/22	09:06:00	30/08/22	16:33:00	0.31	0.00	0.00	0.00	7.45	100.00	* 132kV JIRIBAM-LOKTAK(NHPC)-2 SD FOR PRODUCT WARRENTY CONFIRMATORY TEST OF GIS ASSETS AT JIRIBAM SS BEFORE COMPLETION OF ONE YEAR.
CKT	132kV JIRIBAM-LOKTAK(NHPC)-2	OSFD	03/08/22	15:33:00	03/08/22	18:24:00	0.12	0.00	0.00	0.00	2.85	100.00	* 132 KV JIRIBAM-LOKTAK ESD BY LOKTAK.* LINE H/T AS PER INSTRUCTION OF NERLDC SINCE LINE WAS IDLE CHARGED CONDITION FROM JBM END.DUE TO INCIDENT AT LOKTAK END,132/11 KV 132/11 KV 5MVA TRANSFORMER CAUGHT FIRE.
							0.43	0.00	0.00	0.00	10.30	100.00	
CKT	132kV KHLIEHRIAT-KHLIEHRIAT(MePTCL)-1	OSPD	05/08/22	12:25:59	05/08/22	13:45:23	0.06	0.00	0.00	0.00	1.32	100.00	* 132KV S/C KHLIEHRIAT-KHLIEHRIAT-1 LINE* SHUTDOWN TAKEN BY MEGHALAYA (MePTCL) TO FACILITATE 132KV KHLIEHRIAT (MePTCL) BUS SHUTDOWN* 06.09.2022 11:20:48 INDIA PRANITK PHUKAN (60003156)* PLANNED SHUTDOWN BY MePTCL
							0.06	0.00	0.00	0.00	1.32	100.00	

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE TO Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	132kV KHANDONG(NEEPCO)-HAFLONG	LNCC	20/08/22	12:58:00	20/08/22	13:15:00	0.01	0.00	0.00	0.28	0.00		* 132KV HAFLONG -UMRANGSO TRIPPED. HFL: N/T USHO: RB-Ph, Z-1, 9.8 KM , ARLO. INCREMENT WEATHER CONDITION AT THE TIME OF TRIPPING OF THE LINE.* 20.08.2022 21:23:06 INDIA B Marangar (60051134)* TRIPPED DUE TO PROBLEM AT UMRANGSO END. ARLO* 22.08.2022 10:31:35 INDIA PRANITK PHUKAN (60003156)* Patrolling Report : Flashover mark found CC Ring of R<(>&<)-B-PH insulator at loc 46
							0.01	0.00	0.00	0.28	0.00	100.00	
CKT	132kV KHANDONG(NEEPCO)-KHLIEHRIAT-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV KHANDONG(NEEPCO)-KHLIEHRIAT-2	GOMD	01/08/22	00:00:01	31/08/22	23:59:59	31.00	0.00	0.00	0.00	744.00		* 132 KV KHLIEHRIAT - KHANDONG -2 LINE H/T AS PER THE INSTRUCTION OF NERLDC VIDE CODE NO 3711 DUE TO AN EMERGENCY SITUATION AT KHANDONG SUB-STATION.
							31.00	0.00	0.00	0.00	744.00	100.00	
CKT	132kV KHANDONG(NEEPCO)-KOPILI(NEEPCO)-1	SCSD	01/08/22	00:00:01	31/08/22	23:59:59	31.00	0.00	0.00	0.00	744.00		* 132KV KOPILI-KHANDONG-I S/D TAKEN FOR DISMANTLING OF EXISTING BAY EQUIPMENTS FOR INTIGRATE THROUGH GIS.* 06.03.2019 13:39:26 INDIA PRANITK PHUKAN (60003156)* Till 06/03/2019, All existing Bays in 132 KV side have been dismantled. Further, foundation works are currently in progress for GIS installation.
							31.00	0.00	0.00	0.00	744.00	100.00	
CKT	132kV KHANDONG(NEEPCO)-KOPILI(NEEPCO)-2	OMSU	01/08/22	00:00:01	31/08/22	23:59:59	31.00	0.00	744.00	0.00	0.00		* KHANDONG: O/C; KOPILI: AWAITED. TRIPPED DUE TO PROBLEM AT KOPILI END.
							31.00	0.00	744.00	0.00	0.00	100.00	
CKT	132kV KUMARGHAT-AIZWAL	LNCC	23/08/22	01:13:16	23/08/22	11:43:00	0.44	0.00	0.00	10.50	0.00		* At 01:13Hrs 132KV Aizwal-Kumarghat line tripped. * AZL: R-B Ph, Z-1, 45.98KM.ARLO Fc=1.80 KA* KGT: R-B Ph, Z-1,87.02KM. ARLO Fc=1.54 KA* At 01:30 Hrs ,Charging attempt made from Aizwal end but tripped instantaneously* AZL: R-B Ph, Z-1,46.14KM. Fc=2.04 KA* Patrolling is under progress.* 23.08.2022 12:48:32 INDIA B Marangar (60051134)* BAMBOO FROM OUTSITE LINE CORRIDOR INCLINED TOWARDS CONDUCTOR AND LAY ON JUMPER AT LOC NO. 121 CAUSING TRIPPING OF THE LINE.
							0.45	0.27	0.00	10.50	0.00	99.96	
CKT	132kV KUMARGHAT-AIZWAL	LEFT	30/08/22	12:14:00	30/08/22	12:30:00	0.01	0.27	0.00	0.00	0.00		* 132KV AIZWAL-KUMARGHAT LINE TRIPPED;* AZL: R PHASE, B/U , DIR. E/F* KGT: DT RECEIVED
CKT	132kV KUMARGHAT-AIZWAL	LART	11/08/22	13:33:00	11/08/22	13:33:00	0.00	0.00	0.00	0.00	0.00		* 132 KV AIZAWL - KUMARGHAT AUTORECLOSED SUCCESSFULLY AT BOTH ENDS.* AZL (SITE): Y-N, Z-1, 16.09KM, 1.39KA; (AFAS): Y-N, Z-1, 16.09KM, 1.39KA* KGT (SITE):Y-N, Z-1, 112.8KM, 1.96KA; (AFAS): Y-N, Z-1, 112.8KM, 1.96KA
							0.45	0.27	0.00	10.50	0.00	99.96	
CKT	132kV KUMARGHAT-KARIMGANJ(ASSAM)	LART	06/08/22	00:19:00	06/08/22	00:56:00	0.03	0.62	0.00	0.00	0.00		* 132 KV KUMARGHAT - KARIMGANJ AR* KUMARGHAT CB RECLOSED* KMG (SITE): Y-PH, Z-1, 9.3 KM* KMJ (SITE): Y-PH
							0.03	0.62	0.00	0.00	0.00	99.92	
CKT	132kV LEKHI(DOP-AP)-PARE(NEEPCO)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV LOKTAK(NHPC)-IMPHAL-2	OSFD	03/08/22	18:38:00	03/08/22	20:44:24	0.09	0.00	0.00	0.00	2.11		* 132KV IMPHAL-LOKTAK ESD TAKEN BY LOKTAK DUE TO SPARKING IN R-PH CB TERMINAL AT LOKTAK END.
CKT	132kV LOKTAK(NHPC)-IMPHAL-2	OMSU	03/08/22	12:29:00	03/08/22	17:47:00	0.22	0.00	5.30	0.00	0.00		* IMPHAL: BACKUP OVER CURRENT, YB-PH, 3.0 KA* AT LOKTAK END 132/11 KV 5MVA TRANSFORMER CAUGHT FIRE.
							0.31	0.00	5.30	0.00	2.11	100.00	
CKT	132kV MELRIAT-SIHMUI(MIZORAM)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV MELRIAT-SIHMUI(MIZORAM)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV MELRIAT-ZEMABAWK(MIZORAM)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV MOKOKCHUNG-MOKOKCHUNG(NAGALAN)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV MOKOKCHUNG-MOKOKCHUNG(NAGALAN)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV NIRJULI-LEKHI(DOP-AP)	SCSD	20/08/22	09:17:00	20/08/22	10:57:00	0.07	0.00	0.00	0.00	1.67		* 132KV NIRJULI-LEKHI TL SHUT DOWN TAKEN BY NIRJULI FOR SHUTDOWN TAKEN FOR RTU REPLACEMENT WORKS UNDER ULDC PROJECT.
CKT	132kV NIRJULI-LEKHI(DOP-AP)	OMSU	27/08/22	10:51:00	27/08/22	11:39:00	0.03	0.00	0.80	0.00	0.00		* 132KV NIRJULI - LEKHI Tripped* TRIPPED ON E/F. TRIPPED DUE TO FIRE IN 33KV Y-PH CT OF AP-1 LINE
CKT	132kV NIRJULI-LEKHI(DOP-AP)	OSFT	29/08/22	12:25:00	29/08/22	15:19:00	0.12	2.90	0.00	0.00	0.00		* 132KV NIRJULI - LEKHI LINE H/T AT NIRJULI END* ESD OF 132KV BUS SHUTDOWN TAKEN BY NIRJULI SS TO ATTEND HOTSPOT IN R-PH BUS ISOLATOR OF GOHPUR BAY AT NIRJULI SS
							0.22	2.90	0.80	0.00	1.67	99.61	
CKT	132kV PARE(NEEPCO)-RANGANADI(NEEPCO)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV PAVOI(ASSAM)-BISWANATH CHARIALI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV PAVOI(ASSAM)-BISWANATH CHARIALI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV ROING-PASIGHAT(DOP-AP)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV RANGANADI(NEEPCO)-ZIRO	SCSD	18/08/22	10:07:00	18/08/22	11:56:00	0.08	0.00	0.00	0.00	1.82		* 132KV RANGANADI - ZIRO TL SHUTDOWN TAKEN FOR CT CONNECTION, RTU REPLACEMENT WORKS UNDER ULDC PROJECT.
CKT	132kV RANGANADI(NEEPCO)-ZIRO	OMSU	06/08/22	11:43:00	06/08/22	12:15:00	0.02	0.00	0.53	0.00	0.00		* TRIPPED DUE TO FAULT IN 132KV ZIRO-DAPORIZO STATE FEEDER.
CKT	132kV RANGANADI(NEEPCO)-ZIRO	LNCC	08/08/22	04:37:00	08/08/22	04:51:00	0.01	0.00	0.00	0.23	0.00		* At 04:37 Hrs. 132KV Ranganadi-Ziro line tripped* R.Nadi: R-Y-B, Z-1, 22.09KM* Ziro: NOT TRIPPED.* Restored at 04:51 Hrs.* WEATHER: HEAVY LIGHTNING AND THUNDERSTROM
CKT	132kV RANGANADI(NEEPCO)-ZIRO	LMAC	03/08/22	13:18:00	03/08/22	13:35:00	0.01	0.00	0.00	0.28	0.00		* 132 KV RANGANADI - ZIRO TRIPPED* RND: RY-PH, Z-1, 8.23 KM* ZIRO: NOT TRIPPED* 03.08.2022 21:59:28 INDIA Pradeep Kumar Basuri (60041598)* LINE TRIPPED DUE TO NON OPERATION OF AUTO RECLOUSER AT RANGANADI END IN ZIRO BAY.* 23.08.2022 11:07:57 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : Big tree from outside corridor fell and touched RY-ph conductor in loc 24 - 25, suspected act by miscreants/timber thieves.
							0.12	0.00	0.53	0.51	1.82	100.00	

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE TO Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	132kV KUMARGHAT-R C NAGAR (TRIPURA)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV ROING-TEZU-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV SALAKATI-GELEPHU(BHUTAN)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV SILCHAR-BADARPUR-1	OSPT	23/08/22	09:29:00	23/08/22	15:07:00	0.24	5.63	0.00	0.00	0.00	99.24	* 132 KV BADARPUR - SILCHAR - 1 SHUTDOWN TAKEN FOR AMP OF BAY EQUIPMENTS AT SILCHAR END AS WELL AS AT BADARPUR END.
CKT	132kV SILCHAR-BADARPUR-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV SILCHAR-HAILAKANDI(ASSAM)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV SILCHAR-HAILAKANDI(ASSAM)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV SILCHAR-SRIKONA(ASSAM)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV SILCHAR-SRIKONA(ASSAM)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV TEZU-NAMSAI-1	SCSD	27/08/22	11:27:00	27/08/22	17:03:00	0.23	0.00	0.00	0.00	5.60	100.00	* 132 KV TEZU - NAMSAI LINE H/T TO FACILITATE BUS SHUTDOWN AT 132KV NAMSAI SS FOR LBB PROTECTION SCHEME CHECKING <-&-> RELAY TESTING FOR THE INTEGRATION OF MIAO BAY
CKT	132kV RC NAGR(NEEPCO)-AGARTLA(TRIPURA)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV RC NAGR(NEEPCO)-AGARTLA(TRIPURA)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV-BALIPARA-SONABIL(ASSAM)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV BALIPARA-SONABIL(ASSAM)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV BONGAIGON-SALAKATI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV BONGAIGON-SALAKATI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV MISA-DIMAPUR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV MISA-DIMAPUR-2	OSFT	24/08/22	11:42:00	24/08/22	15:10:00	0.14	3.47	0.00	0.00	0.00	99.53	* EMERGENCY SHUTDOWN TAKEN FOR ATTEND HOTSPOT IN B-PHASE CB TO ISOLATOR CLAMP AND R-PHASE WAVETRIP JUMPER AT MISA SS.
CKT	220kV MISA-KOPILI(NEEPCO)-1	OMSU	01/08/22	00:00:01	31/08/22	23:59:59	31.00	0.00	744.00	0.00	0.00	100.00	* MISA: B/U DIRECTIONAL O/C; KOPILI: AWAITED. TRIPPED DUE TO PROBLEM AT KOPILI END.
CKT	220kV MISA-KOPILI(NEEPCO)-2	OMSU	01/08/22	00:00:01	31/08/22	23:59:59	31.00	0.00	744.00	0.00	0.00	100.00	* LINE H/T VIDE CODE 3783 AS PER INSTRUCTION OF NERLDC DUE TO PROBLEM AT KOPILI END.
CKT	220kV MISA-KOPILI(NEEPCO)-3	OMSU	01/08/22	00:00:01	31/08/22	23:59:59	31.00	0.00	744.00	0.00	0.00	100.00	* LINE H/T VIDE CODE 3784 AS PER INSTRUCTION OF NERLDC DUE TO PROBLEM AT KOPILI END.
CKT	220kV MARIANI-MOKOKCHUNG-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV MARIANI-MOKOKCHUNG-2	LART	30/08/22	19:34:00	30/08/22	19:34:00	0.00	0.00	0.00	0.00	0.00	100.00	* 220KV MARIANI -MOKOKCHUNG -2 LINE* AUTO RECLOUSE SUCESSFUL AT BOTH END; MARIANI= I: (AFAS) : R-G, Z-1 23.51KM, 4.69KA; (AFAS) R-G, Z-1 18.18KM, 2.01KA. DURING TRIPPING OF THE ABOVE LINES HEAVY LIGHTENING WAS PREVEAILING AN AROUND THE AREA.* 07.09.2022 15:31:16 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : FLASHVOER MARKS FOUND IN Y-PH POLYMER INSULATOR AT LOC 80.
CKT	220kV SALAKATI-BTPS(NTPC)-1	LHWT	25/08/22	17:44:00	25/08/22	21:39:00	0.16	3.92	0.00	0.00	0.00	99.47	* 220 KV SALAKATI - BTPS - 1 TRIPPED* SLKT: (SITE) M1: Y-N, Z-2, 4.22KM, 6.27KA; M2: Y-N, Z-2, 4.7KM, 6.48KA* (AFAS) M1: Y-N, Z-1, 3.48KM, 15.55KA; M2: Y-N, Z-1, 3.7KM, 14.68KA* AS INFORMED BY SITE, Y-PH JUMPER SNAPPED NEAR BTPS END* 25.08.2022 22:03:08 INDIA B Marangar (60051134)* AS INFORMED BY SITE, Y-PH JUMPER SNAPPED AT LOC.NO. 477. EARTH WIRE ALSO SNAPPED IN BETWEEN SPAN NO. 477-478
CKT	220kV SALAKATI-BTPS(NTPC)-2	OSFT	27/08/22	07:21:00	27/08/22	13:06:00	0.24	5.75	0.00	0.00	0.00	99.23	* 220KV Salakati - BTPS -2 EMERGENCY SHUTDOWN TAKEN FOR ATTENDING HOT SPOT OBSERVED IN JUMPER CONNECTION IN TOWER DURING THERMOVISION SCANNING
CKT	220kV SAMAGURI(ASSAM)-MISA-1	LART	22/08/22	06:53:00	22/08/22	07:26:00	0.02	0.55	0.00	0.00	0.00	99.93	* 220 KV MISA - SAMAGURI - 1 TRIPPED* MISA CB RECLOSE, (SITE) M1: R-N, Z-1, 18.16 KM, 5.3 KA;* M2: R-N, Z-1, 18.16 KM, 5.3 KA* SAMAGURI: M1: R-N,Z-1, 18.2 KM
CKT	220kV SAMAGURI(ASSAM)-MISA-2	LNCC	22/08/22	06:53:00	22/08/22	07:56:00	0.04	0.00	0.00	1.05	0.00	100.00	* 220 KV MISA - SAMAGURI - 2 tripped* MISA (SITE): M1: R-N, Z-1, 16.9 KM, 3.8 KA; M2: R-N, Z-1, 17.2 KM, 3.69 KA. ARLO* SAMAGURI: M1: R-N, Z-1, 31.5 KM; M2: R-N, Z-1
CKT	220kV SAMAGURI(ASSAM)-MISA-2	OSFD	24/08/22	07:17:13	24/08/22	10:22:00	0.13	0.00	0.00	0.00	3.08	100.00	* 220KV MISA-SAMAGURI CKT-2 LINE ESD TAKEN BY ASSAM* EMERGENCY SHUTDOWN TAKEN BY ASSAM FOR JOINT INSPECTION AND CHECKING ALONG WITH TESTING OF SCHEME AT SAMAGURI END.
CKT	400kV BALIPARA-BISWANATH CHARIALI-1			00:00:00		00:00:00	0.00	0.00	0.00	1.05	3.08	100.00	

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE TO Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	400kV BALIPARA-BISWANATH CHARIALI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BALIPARA-BISWANATH CHARIALI-3	LART	08/08/22	03:58:55	08/08/22	03:58:55	0.00	0.00	0.00	0.00	0.00	100.00	* AUTORECLOSED SUCCESSFULLY AT BOTH END.* BLP:* M1: B-N, Z-1, 13.73 KM, If-9.18 KA;* M1: B-N, Z-1, 13.59 KM, If-9.1 KA;* BNC: B-N, Z-1, 46.77 KM
CKT	400kV BALIPARA-BISWANATH CHARIALI-3	LNCC	23/08/22	14:20:00	24/08/22	03:21:00	0.54	0.00	0.00	13.02	0.00		* EMERGENCY SHUTDOWN TAKEN FOR REPLACEMENT OF BROKEN LA AT BALIPARA END DUE TO LIGHTNING AT 07:24HRS.
CKT	400kV BALIPARA-BISWANATH CHARIALI-3	LART	23/08/22	07:24:00	23/08/22	07:24:00	0.00	0.00	0.00	0.00	0.00	100.00	* 400KV BALIPARA -BCHARIALI-3 BALIPARA: (AFAS): (M1) Y-N, Z2, 47.04KM, 5.14KA (SITE): (M1): Y-N, Z1, 46.69KM, 3.94KA (M2) Y-N, Z1, 45.52KM, 2.81; BNC: (M1) Y-N, Z1, 11.0KM, 7.648KA INCREMENT WEATHER (HEAVY LIGHTNING AND THUNDERSTROM) CONDITION AT THE TIME OF AUTO RECLOSE OF THE LINE.
CKT	400kV BALIPARA-BISWANATH CHARIALI-4			00:00:00		00:00:00	0.54	0.00	0.00	13.02	0.00	100.00	
CKT	400kV BALIPARA-BONGAIGAON-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BALIPARA-BONGAIGAON-2	LNCC	23/08/22	10:52:00	23/08/22	11:14:00	0.02	0.00	0.00	0.37	0.00	100.00	* 400KV BALIPARA - BONGAIGAON - 2 TRIPPED. BALIPARA: (AFAS): (M1) RB-PH, Z1, 182.039KM, 2.444KA, (M2): RB-PH, Z1, 182.705KM (SITE): (M1): RB-PH, Z1, 181.7KM (M2): RB-PH, Z1, 181.89KM, 2.4KA; BONGAIGAON: (AFAS): (M1) RB-N, Z1, 104.132KM, 4.75KA; (M2) RB-PH, Z1, 104.958KM, 4.725KA, (SITE) (M1) RB-PH, Z1, 31.46KM, 4.4KA, (M2) RB-PH, Z1, 105.2KM, 4.4KA. INCREMENT WEATHER (HEAVY LIGHTNING AND THUNDERSTROM) CONDITION AT THE TIME OF AUTO RECLOSE OF THE LINE.* 23.08.2022 18:26:17 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : DURING CYCLONIC STORM IN HATIRTARI AREA, A BHALUKA BAMBOO(FAST GROWING) CAME IN PROXIMITY TO R<(>8<)>B-PH IN B/W LOC 484-485.
CKT	400kV BALIPARA-BONGAIGAON-2	LNCC	26/08/22	14:41:00	26/08/22	16:12:00	0.06	0.00	0.00	1.52	0.00	100.00	* 400KV BALIPARA-BONGAIGAON-2 TL ESD TAKEN ESD TAKEN BY RANGIA TLM FOR CLEARING OF BAMBOOS FROM OUTSIDE CORRIDOR LEANING TOWARDS BOTTOM CONDUCTOR(LOC NO. 473-474 <(>8<)> 484-485.)
CKT	400kV BALIPARA-BONGAIGAON-3	LART	06/08/22	06:35:00	06/08/22	06:35:00	0.00	0.00	0.00	0.00	0.00	100.00	* 400 KV BALIPARA - BONGAIGAON - 3 AUTORECLOSED SUCCESSFULLY AT BOTH ENDS.* BLP: AFAS: M1:B-N, Z-2, 1.74KA, 281.67KM;* BNG: AFAS: M1: B-N, 6.23KA,51.35KM ; M2: B-N, 7.39KA, 56.301KM
CKT	400kV BALIPARA-BONGAIGAON-3	GOMD	01/08/22	00:00:01	31/08/22	23:59:59	31.00	0.00	0.00	0.00	744.00	100.00	* 400 KV BALIPARA - BONGAIGAON - 3 H/T* LINE HAND TRIPPED TO FACILITATE CHARGING OF LINE REACTOR AT BALIPARA END.
CKT	400kV BALIPARA-BONGAIGAON-4			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BALIPARA-KAMENG(NEEPCO)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BALIPARA-KAMENG(NEEPCO)-2	LART	23/08/22	09:03:00	23/08/22	09:03:00	0.00	0.00	0.00	0.00	0.00	100.00	* 400KV BALIPARA - KAMENG - 2 AR. BALIPARA: (AFAS): (M1) R-N, Z2, 47. 213KM, 7.2KA, (M2): R-N, Z1, 39.9KM (SITE): (M1): R-N, Z1, (M2): R-N, Z1, 44.6KM, 4.8KA; KAMENG: R-N, Z1, 13.47KM. INCREMENT WEATHER (HEAVY LIGHTNING AND THUNDERSTROM) CONDITION AT THE TIME OF AUTO RECLOSE OF
CKT	400kV BONGAIGAON-BTPS(NTPC)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BONGAIGAON-BTPS(NTPC)-2	OSPD	01/08/22	09:21:00	01/08/22	16:57:00	0.32	0.00	0.00	0.00	7.60	100.00	* 400KV BONGAIGAON - BTPS(NTPC) - 2 S/D TAKEN BY BTPS (NTPC).
CKT	400kV BONGAIGAON-BTPS(NTPC)-2	OSPD	04/08/22	11:39:52	04/08/22	17:48:00	0.26	0.00	0.00	0.00	6.14	100.00	* 400KV BONGAIGAON - BTPS - 2 TL SHUTDOWN TAKEN BY BTPS NTPC BONGAIGAON
CKT	400kV BONGAIGAON-BTPS(NTPC)-2	OSPD	02/08/22	08:57:00	02/08/22	18:06:54	0.38	0.00	0.00	0.00	9.17	100.00	* SD TAKEN BY BTPS (NTPC)
CKT	400kV BONGAIGAON-BTPS(NTPC)-2	OSPD	03/08/22	08:48:00	03/08/22	18:55:00	0.42	0.00	0.00	0.00	10.12	100.00	* SD TAKEN BY BTPS (NTPC)
CKT	220kV MARIANI-KATHALGURI(ASSAM)-1	LART	10/08/22	00:36:00	10/08/22	00:45:00	0.01	0.15	0.00	0.00	0.00	99.84	* 220 KV NEW MARIANI - KATHALGURI LINE TRIPPED. NEW MARIANI: (CB RECLOSED) M1: Y-N, Z1, 4.3KA; M2: Y-N, Z1, 36.0KM, 4.2KA ; KATHALGURI: Y-N, Z1. INCREMENT WEATHER CONDITION AT THE TIME OF TRIPPING
CKT	220kV MARIANI-KATHALGURI(ASSAM)-1	LART	30/08/22	23:40:00	31/08/22	00:44:00	0.04	1.07	0.00	0.00	0.00	100.00	* NEW MARIANI: CB RECLOSED,* (AFAS): R-G, Z-1, 124.01KM.* (SITE): R-G, Z-1, 131.7 KM* KATHALGURI : R-PH, Z-1* (CHARGING DELAYED DUE TO RELAY RESETTING ISSUE AT KATHALGURI END)* 220 KV MARIANI-KATHALGURI-1 LINE TRIPPED AT KHATHAGURI END ONLY.
CKT	400KV-KATHALGURI-MARIANI-2	LNCC	19/08/22	09:30:00	19/08/22	13:13:00	0.05	1.22	0.00	0.00	0.00	100.00	* 220KV NEW MARIANI - KATHALGURI SD TAKEN FOR REPLACEMENT OF INSULATOR DISC IN Y-PHASE (TOP) AT LOC NO.321* 31.08.2022 10:43:50 INDIA PRANITK PHUKAN (60003156)* INSULATOR DAMAGED DUE TO LIGHTNING STRIKE ON 10TH AUGUST 2022
CKT	400kV New Mariani - Misa 1	SCSD	17/08/22	08:46:00	17/08/22	16:28:00	0.32	0.00	0.00	0.00	7.70	100.00	* 400 KV MISA - NEW MARIANI -1 SHUTDOWN TAKEN FOR UPGRADATION OF OTI/WTI PROTECTION SCHEME OF REACTOR.
CKT	400kV New Mariani - Misa 2	SCSD	20/08/22	08:58:00	20/08/22	16:58:00	0.33	0.00	0.00	0.00	8.00	100.00	* 400KV MISA-N.MARIANI-2 ALONG WITH LR SHUTDOWN TAKEN BY MISA SS SHUTDOWN TAKEN FOR UPGRADATION OF OTI/WTI PROTECTION SCHEME.
CKT	400kV MISA-BALIPARA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV MISA-BALIPARA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV PALATANA(TSECL)-SM.NAGAR(TSECL)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV PALATANA(TSECL)-SM.NAGAR(TSECL)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV RANGANADI(NEEPCO)-BCHARIALI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV RANGANADI(NEEPCO)-BCHARIALI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE TO Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV-SILCHAR-IMPHAL-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV SILCHAR-IMPHAL-2	LART	23/08/22	12:56:00	23/08/22	12:56:00	0.00	0.00	0.00	0.00	0.00	100.00	* SILCHAR: (SITE): (M1) Y-N, Z1, 82.1KM, 2.4KA (M2) Y-N, Z1, 89.8KM; (AFAS): (M1) Y-N, Z1, 91.42KM, 3.0KA (M2) Y-N, Z1, 90.6KM; IMPHAL: (AFAS) (M) Y-N, Z1, 82.27KM, 2.03KA (M2) Y-N, Z1, 83.14KM, 2.03KA (SITE) Y-N, Z1, 75.79KM, 1.95KA (M2) Y-N, Z1, 77.6KM, 1.959KA. INCREMENT WEATHER (HEAVY LIGHTNING AND THUNDERSTROM) CONDITION AT THE TIME OF AUTO RECLOSE OF THE LINE.
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV SILCHAR-MELRIAT-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV SILCHAR-MELRIAT-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV SILCHAR-P K BARI(STERLITE)-1	LMAC	10/08/22	11:33:00	10/08/22	14:20:00	0.12	0.00	0.00	2.78	0.00	100.00	* 400 KV SILCHAR - P K BARI - 1 ESD TAKEN FOR INFRINGEMENT CLEARING AT LOC. 64 <-(>&<-> 65.* 23.08.2022 12:25:54 INDIA PRANITK PHUKAN (60003156)* CATEGORY CHANGED FROM OSFT TO LMAC FOLLOWING REASON FOR E/S/D : LOC 64-65 SEVERELY AFFECTED BY ROW ISSUES WITH LONG PENDING MATTERS.
							0.12	0.00	0.00	2.78	0.00	100.00	
CKT	400kV SILCHAR-P K BARI(STERLITE)-2	LART	23/08/22	18:59:00	23/08/22	18:59:00	0.00	0.00	0.00	0.00	0.00	100.00	* CB RECLOSED AT BOTH END. SILCHAR: (B-PHASE, Z-1, 73.22KM P.K.BARI - Y-PHASE, Z-1, 81.23KM
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV SILCHAR-P K BARI(STERLITE)-2	LMAC	10/08/22	11:46:00	10/08/22	14:48:00	0.13	0.00	0.00	3.03	0.00	100.00	* 400 KV SILCHAR - P K BARI - 2 ESD TAKEN FOR INFRINGEMENT CLEARING AT LOC. 64 <-(>&<-> 65* 23.08.2022 12:26:45 INDIA PRANITK PHUKAN (60003156)* CATEGORY CHANGED FROM OSFT TO LMAC FOLLOWING REASON FOR E/S/D : LOC 64-65 SEVERELY AFFECTED BY ROW ISSUES WITH LONG PENDING MATTERS.
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV SILCHAR-P K BARI(STERLITE)-2	LART	11/08/22	09:40:00	11/08/22	09:40:00	0.00	0.00	0.00	0.00	0.00	100.00	* 400 KV SILCHAR - P. K. BARI - 2 AUTORECLOSE SUCCESSFUL AT BOTH ENDS.* SIL:(SITE) M1: B-N, Z-1, 57.23KM, 3.8KA M2: B-N, Z-1, 56.8KM, 3.6KA* PKB: (SITE): M1: B-N, 87.12KM, 1.96KA M2: B-N,<(>&<-> 87.2KM, 1.9KA
							0.13	0.00	0.00	3.03	0.00	100.00	
CKT	400KV SM.NAGAR(TSECL)-COMILLA(BANGLAD)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV SM.NAGAR(TSECL)-COMILLA(BANGLAD)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63 MVAR SWLR OF B'CHARIALI-2 AT BALIPARA	SCSD	01/08/22	00:00:01	31/08/22	23:59:59	31.00	0.00	0.00	0.00	744.00	100.00	* 63 MVAR 400 KV B'CHARIALI - 2 LINE REACTOR AT BALIPARA SHUTDOWN TAKEN FOR DRYING OUT AND OIL FILTRATION DUE TO VIOLATION OF DGA.* 16.07.2022 00:36:01 INDIA B Marangar (60051134)* SHUTDOWN TAKEN FOR DRYING OUT AND OIL FILTRATION DUE TO VIOLATION OF DGA.
							31.00	0.00	0.00	0.00	744.00	100.00	
LNR	50MVAR.SWLR OF B'CHARIALI-1 AT BALIPARA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63MVAR.LR OF SUBANSIRI-1 AT B CHARIALI	SVRD	25/08/22	15:27:00	30/08/22	00:58:00	4.40	0.00	0.00	0.00	105.52	100.00	* 400KV 63MVAR L SUBANSIRI-1 LR AT BNC LINE REACTOR HAND TRIPPED FOR VOLTAGE REGULATION VIDE CODE NO. 5985 AS PER INSTRUCTION OF NERLDC.
							4.40	0.00	0.00	0.00	105.52	100.00	
LNR	63MVAR.SWLR OF SUBANSIRI-2 AT B'CHARIALI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63MVAR.SWLR OF SUBANSIRI-3 AT B'CHARIALI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63MVAR.SWLR OF HAZRA AT SILCHAR	GOMD	04/08/22	18:31:00	06/08/22	01:21:00	1.29	0.00	0.00	0.00	30.83	100.00	* 63MVAR AZARA LR AT SILCHAR KEPT OPEN* UNABLE TO RESTORE AFTER OUTAGE DUE TO SYSTEM CONSTRAINTS AS PER NERLDC INSTRUCTION
							0.36	0.00	0.00	0.00	8.59	100.00	
LNR	63MVAR.SWLR OF HAZRA AT SILCHAR	SCSD	04/08/22	09:55:52	04/08/22	18:31:00	0.36	0.00	0.00	0.00	8.59	100.00	* 400KV 63MVAR AZARA SWITCHABLE LINE REACTOR AT SILCHAR SHUTDOWN TAKEN BY SILCHAR SS FOR UPGRADATION OF OLD P633 RELAY WITH MICOM P643 DIFFERENTIAL RELAY.
							1.65	0.00	0.00	0.00	39.42	100.00	
LNR	63MVAR.SWLR OF BYRNIHAT AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR.SWLR OF PALLATANA-2 AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR.SWLR OF PALLATANA-1 AT SILCHAR	SCSD	02/08/22	09:29:00	02/08/22	17:18:34	0.33	0.00	0.00	0.00	7.83	100.00	* S/D FOR UPGRADATION OF OLD P633 RELAY WITH MICOM P643 DIFFERENTIAL RELAY
							0.33	0.00	0.00	0.00	7.83	100.00	
XMER	160MVA,220/132KV ICT-1 AT BALIPARA	SCSD	19/08/22	09:43:00	19/08/22	20:33:11	0.45	0.00	0.00	0.00	10.84	100.00	* 220/132KV 160MVA ICT-1 AT BALIPARA SD TAKEN FOR UPGRADATION OF OLD EASUN RAYROLLE HV SIDE O/C AND E/F RELAY WITH NUMERICAL MICOM P141 RELAY
							0.40	0.00	0.00	0.00	9.57	100.00	
XMER	160MVA,220/132KV ICT-1 AT BALIPARA	SCSD	20/08/22	09:47:00	20/08/22	19:21:00	0.40	0.00	0.00	0.00	9.57	100.00	* 220/132KV 160MVA ICT-1 AT BALIPARA SD SD TAKEN FOR UPGRADATION OF OLD EASUN RAYROLLE HV SIDE O/C AND E/F RELAY WITH NUMERICAL MICOM P141 RELAY
							0.85	0.00	0.00	0.00	20.41	100.00	
XMER	315MVA,400/220KV ICT-2 AT BALIPARA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220KV ICT-1 AT BALIPARA	SCSD	01/08/22	10:21:00	06/08/22	14:19:00	5.17	0.00	0.00	0.00	123.97	100.00	* 400/220KV 315MVA ICT-1 AT BALIPARA C/S/D TAKEN FOR INSTALLATION OF 33KV TERTIARY SLEEVES.
							5.17	0.00	0.00	0.00	123.97	100.00	
XMER	160MVA,220/132KV ICT-2 AT BALIPARA	SCSD	23/08/22	10:33:00	23/08/22	20:14:00	0.40	0.00	0.00	0.00	9.68	100.00	* 220/132 KV 160MVA ICT - 2 AT BALIPARA SHUTDOWN TAKEN FOR UPGRADATION OF OLD EASUN REYROLLE HV SIDE O/C AND E/F RELAY WITH NUMERICAL MICOM P141 RELAY.
							0.42	0.00	0.00	0.00	10.08	100.00	
XMER	160MVA,220/132KV ICT-2 AT BALIPARA	SCSD	22/08/22	09:50:00	22/08/22	19:55:00	0.42	0.00	0.00	0.00	10.08	100.00	* 220/132KV 160 MVA ICT - 2 AT BALIPARA SHUTDOWN TAKEN FOR UPGRADATION OF OLD EASUN REYROLLE HV SIDE O/C AND E/F RELAY WITH NUMERICAL MICOM P141 RELAY.
							0.82	0.00	0.00	0.00	19.76	100.00	
XMER	200MVA,400/132KV ICT-1 AT B'CHARIALI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE TO Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
XMER	200MVA,400/132kV ICT-2 AT B'CHARIALI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT BONGAIGAON	SICT	25/08/22	17:44:00	25/08/22	22:06:00	0.18	4.37	0.00	0.00	0.00	100.00	* 400/220 KV 315MVA ICT - 1 AT BONGAIGAON.R-PH BUCHHOLZ OPTD
XMER	315MVA,400/220kV ICT-1 AT BONGAIGAON	OSFT	16/08/22	22:50:00	17/08/22	00:09:00	0.06	1.32	0.00	0.00	0.00	100.00	* 400/220 KV 315MVA ICT - 1 AT BONGAIGAON EMERGENCY SHUTDOWN TAKEN FOR RETIFICATION WORK OF HOT SPOT IN ISOLATOR MALE - FEMALE JAW OF 489L1R.
XMER	315MVA,400/220kV ICT-2 AT BONGAIGAON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	50MVA,132/33kV ICT-1 AT IMPHAL	OSPT	25/08/22	09:34:00	25/08/22	11:30:00	0.08	1.93	0.00	0.00	0.00	99.74	* SHUTDOWN TAKEN FOR AMP OF ICT
XMER	315MVA,400/132kV ICT-1 AT IMPHAL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	50MVA,132/33kV ICT-2 AT IMPHAL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/132kV ICT-2 AT IMPHAL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	160MVA,220/132kV ICT-1 AT KOPILI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA ICT-3 429			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-1 AT MISA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT MISA	SCSD	27/08/22	09:23:00	27/08/22	17:00:00	0.32	0.00	0.00	0.00	7.62	100.00	* 400/220KV 315MVA ICT - 2 AT MISA SHUTDOWN TAKEN BY MISA SS FOR UPGRADATION OF OTI/WTI PROTECTION SCHEME.
XMER	30MVA,220/132kV ICT-1 AT MOKOKCHUNG			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	30MVA,220/132kV ICT-2 AT MOKOKCHUNG			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	30MVA,220/132kV ICT-3 MOKOKCHUNG			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	50MVA,132/33kV ICT-1 AT NIRJULI	OMSU	27/08/22	10:51:00	27/08/22	11:51:00	0.04	0.00	1.00	0.00	0.00	100.00	* 132/33KV 50MVA ICT - 1 AT NIRJULI TRIP* TRIPPED ON E/F. TRIPPED DURING FIRE IN 33KV CT OF AP-1 LINE.
XMER	50MVA,132/33kV ICT-1 AT NIRJULI	OSFT	29/08/22	12:22:00	29/08/22	15:23:00	0.13	3.02	0.00	0.00	0.00	100.00	* 132/33KV 50MVA ICT - 1 HANDTRIP AT NIRJULI SS* ESD OF 132KV BUS SHUTDOWN TAKEN BY NIRJULI SS TO ATTEND HOTSPOT IN R-PH BUS ISOLATOR OF GOHPUR BAY AT NIRJULI SS
XMER	50MVA,132/33kV ICT-1 AT NIRJULI	OSFT	28/08/22	18:01:00	28/08/22	19:11:00	0.05	1.17	0.00	0.00	0.00	100.00	* ESD TO ATTEND HOTSPOT IN TRANSFORMER ISOLATOR
XMER	50MVA,132/33kV ICT-1 AT NIRJULI	SCSD	20/08/22	12:05:00	20/08/22	13:24:00	0.06	0.00	0.00	0.00	1.32	99.44	* 132/33 KV 50 MVA ICT-1 AT NIRJULI SHUTDOWN TAKEN FOR RTU REPLACEMENT WORKS UNDER ULDC PROJECT.
XMER	50MVA,132/33kV ICT-2 AT NIRJULI	OMSU	27/08/22	10:51:00	27/08/22	11:53:00	0.04	0.00	1.03	0.00	0.00	100.00	* 132/33KV 50MVA ICT - 2 AT NIRJULI TRIP* TRIPPED ON E/F. TRIPPED DUE TO FIRE IN 33KV Y-PH CT OF AP-1 LINE
XMER	50MVA,132/33kV ICT-2 AT NIRJULI	OSFT	29/08/22	12:23:00	29/08/22	15:22:00	0.12	2.98	0.00	0.00	0.00	100.00	* 132/33KV 50MVA ICT - 2 AT NIRJULI H/T* ESD OF 132KV BUS SHUTDOWN TAKEN BY NIRJULI SS TO ATTEND HOTSPOT IN R-PH BUS ISOLATOR OF GOHPUR BAY AT NIRJULI SS
XMER	50MVA,132/33kV ICT-2 AT NIRJULI	SCSD	20/08/22	13:31:00	20/08/22	14:43:00	0.05	0.00	0.00	0.00	1.20	99.60	* 132/33 KV 50 MVA ICT-2 AT NIRJULI SHUTDOWN TAKEN FOR RTU REPLACEMENT WORKS UNDER ULDC PROJECT.
XMER	15MVA,132/33kV ICT-1 AT NAMSAI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	15MVA,132/33kV ICT-2 AT NAMSAI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	15MVA,132/33kV ICT-1 AT ROING			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	15MVA,132/33kV ICT-2 AT ROING			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	50MVA,220/132kV ICT-2 AT SALAKATI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	200MVA,400/132kV ICT-1 AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	200MVA,400/132kV ICT-2 AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/200kV ICT-3 AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	15MVA,132/33kV ICT-1 AT TEZU			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	15MVA,132/33kV ICT-2 AT TEZU			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	15MVA,132/33kV ICT-1 AT ZIRO	OSFT	31/08/22	16:02:00	31/08/22	18:22:00	0.10	2.33	0.00	0.00	0.00	99.69	* ESD TAKEN FOR REPLACEMENT OF Y-PH CT IN 33KV OLD ZIRO FEEDER.
							378.57	59.29	3,016.66	91.63	5,916.25		