

Standard of Performance data for the month of May-2022

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., NORTHEASTERN REGION

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE TO Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
BSR	20MVAR,BUS REACTOR-1 AT AIZAWL	SCSD	10/05/22	10:00:00	24/05/22	15:59:00	14.25	0.00	0.00	0.00	341.98		* 132 KV 20MVAR BUS REACTOR AT AIZAWL S/D* S/D AVAILED FOR OIL FILTRATION OF REACTOR* 01.06.2022 11:18:15 INDIA PRANITK PHUKAN (60003156)* CATEGORY CHAGNEDF FROM OSPT TO SCSD ON BASIS OF CLAIM - PREVENTIVE MAINTENANCE OF REACTOR NEARING COMPLETION OF SERVICE LIFE OF 25YEARS TO ENHANCE ITS RESIDUAL LIFE. DOCO ON YEAR 2000.
BSR	20MVAR,BUS REACTOR-1 AT AIZAWL	SVRD	01/05/22	00:00:01	01/05/22	03:47:00	0.16	0.00	0.00	0.00	3.78		* 132 KV 20 MVAR BUS REACTOR AT AIZAWL HT* BUS REACTOR H/T VIDE CODE 1579 FOR VOLTAGE REGULATION
BSR	20MVAR,BUS REACTOR-1 AT AIZAWL	SVRD	07/05/22	19:55:00	10/05/22	10:00:00	2.59	0.00	0.00	0.00	62.08		* 132 KV 20MVAR BUS REACTOR AT AIZAWL HAND TRIPPED VIDE CODE 1917 FOR VOLTAGE REGULATION AS PER INSTRUCTION OF NERLDC
BSR	20MVAR,BUS REACTOR-1 AT AIZAWL	GOMD	24/05/22	15:59:00	24/05/22	22:04:00	0.25	0.00	0.00	0.00	6.08		* 132 KV 20MVAR BUS REACTOR AT AIZAWL KEPT OPENED DUE TO SYSTEM CONSTRAINT AS PER INSTRUCTION OF NERLDC
							17.25	0.00	0.00	0.00	413.92	100.00	
BSR	50MVAR,BUS REACTOR-1 AT BALIPARA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
BSR	80MVAR,BUS REACTOR-2 AT BALIPARA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-3 AT BALIPARA	SVRD	24/05/22	18:52:00	24/05/22	22:38:00	0.16	0.00	0.00	0.00	3.77		* 125 MVAR 400 KV BUS REACTOR - 3 AT BALIPARA HAND TRIPPED VIDE CODE 2571 FOR VOLTAGE REGULATION AS PER INSTRUCTION OF NERLDC
BSR	125MVAR,BUS REACTOR-3 AT BALIPARA	SVRD	09/05/22	12:55:00	09/05/22	22:08:00	0.38	0.00	0.00	0.00	9.22		* 400 KV 125MVAR BUS REACTOR - 3 AT BALIPARA HAND TRIPPED VIDE CODE 1995 FOR VOLTAGE REGULATION AS PER INSTRUCTION OF NERLDC
BSR	125MVAR,BUS REACTOR-3 AT BALIPARA	SVRD	06/05/22	18:30:00	08/05/22	23:24:00	2.20	0.00	0.00	0.00	52.90		* BUS REACTOR HAND TRIPPED VIDE CODE 1855 FOR VOLTAGE REGULATION AS PER INSTRUCTION OF NERLDC
BSR	125MVAR,BUS REACTOR-3 AT BALIPARA	SVRD	31/05/22	19:18:00	31/05/22	23:59:59	0.20	0.00	0.00	0.00	4.70		* 125 MVAR, 400KV BUS REACTOR#3 HAND TRIPPED AT BALIPARA SUB-STATION VIDE CODE 2892 FOR VOLTAGE REGULATION AS PER INSTRUCTION OF NERLDC
							2.94	0.00	0.00	0.00	70.59	100.00	
BSR	80MVAR,BUS REACTOR-1 AT B'CHARIALI	SVRD	11/05/22	22:50:00	12/05/22	06:22:00	0.31	0.00	0.00	0.00	7.53		* 400 KV 80 MVAR BUS REACTOR - 1 AT BNC HAND TRIPPED VIDE CODE 2159 FOR VOLTAGE REGULATION AS PER INSTRUCTION OF NERLDC
							0.31	0.00	0.00	0.00	7.53	100.00	
BSR	80MVAR,BUS REACTOR-2 AT B'CHARIALI	SVRD	25/05/22	17:11:00	26/05/22	00:05:00	0.29	0.00	0.00	0.00	6.90		* 400 KV 80 MVAR BUS REACTOR - 2 AT B' CHARIALI HAND TRIPPED VIDE CODE 2609 FOR VOLTAGE REGULATION AS PER INSTRUCTION OF NERLDC
							0.29	0.00	0.00	0.00	6.90	100.00	
BSR	50MVAR,BUS REACTOR-1 AT BONGAIGAON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
BSR	50MVAR,BUS REACTOR-2 AT BONGAIGAON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-3 AT BONGAIGAON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-4 AT BONGAIGAON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-5 AT BONGAIGAON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	20MVAR,BUS REACTOR-1 AT IMPHAL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR,BUS REACTOR-1 AT IMPHAL	GOMD	24/05/22	15:05:00	24/05/22	22:19:00	0.30	0.00	0.00	0.00	7.23		* 400 KV 80 MVAR BUS REACTOR - 1 AT IMPHAL KEPT OPENED DUE TO SYSTEM CONSTRAINT AS PER INSTRUCTION OF NERLDC
BSR	80MVAR,BUS REACTOR-1 AT IMPHAL	OSPT	24/05/22	08:23:00	24/05/22	15:05:00	0.28	6.70	0.00	0.00	0.00		* SHUT DOWN TAKEN FOR AMP WORK OF 80 MVAR BUS REACTOR 1 AT IMPHAL SS
							0.58	6.70	0.00	0.00	7.23	99.10	
BSR	125MVAR,BUS REACTOR-2 AT IMPHAL	SVRD	12/05/22	11:40:00	12/05/22	21:42:00	0.42	0.00	0.00	0.00	10.03		* 400 KV 125 MVAR BUS REACTOR -2 KEPT OPEN AFTER SD WITHDRAWL DUE TO SYSTEM CONSTRAINTS.* 12.05.2022 12:51:04 INDIA Pradeep Kumar Basuri (60041598)* BUS REACTOR HAND TRIPPED VIDE CODE 2182 FOR VOLTAGE REGULATION AS PER INSTRUCTION OF NERLDC
							0.42	0.00	0.00	0.00	10.03	100.00	
BSR	20MVAR,BUS REACTOR-1 AT KUMARGHAT			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
BSR	15MVAR,BUS REACTOR-1 AT MELRIAT			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
BSR	5MVAR ,BUS-REACTOR ,SPARE			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80 MVAR BUS REACTOR 2 431	SVRD	09/05/22	18:46:00	09/05/22	23:21:00	0.19	0.00	0.00	0.00	4.58		* 400 KV 80 MVAR BUS REACTOR - 2 AT MISA HT* BUS REACTOR HAND TRIPPED VIDE CODE 2017 FOR VOLTAGE REGULATION AS PER INSTRUCTION OF NERLDC
BSR	80 MVAR BUS REACTOR 2 431	SVRD	10/05/22	11:03:00	12/05/22	21:43:00	2.44	0.00	0.00	0.00	58.67		* 400 KV 80 MVAR BUS REACTOR - 2 AT MISA H/T* BUS REACTOR HAND TRIPPED VIDE CODE 2061 FOR VOLTAGE REGULATION AS PER INSTRUCTION OF NERLDC
BSR	80 MVAR BUS REACTOR 2 431	SVRD	27/05/22	19:22:00	28/05/22	21:59:00	1.11	0.00	0.00	0.00	26.62		* 400 KV 80 MVAR BUS REACTOR - 2 AT MISA HAND TRIPPED VIDE CODE 2714 FOR VOLTAGE REGULATION AS PER INSTRUCTION OF NERLDC
BSR	80 MVAR BUS REACTOR 2 431	SVRD	24/05/22	19:41:00	25/05/22	00:19:00	0.19	0.00	0.00	0.00	4.63		* 80 MVAR 400 KV BUS REACTOR - 2 AT MISA HAND TRIPPED VIDE CODE 2575 FOR VOLTAGE REGULATION AS PER INSTRUCTION OF NERLDC
BSR	80 MVAR BUS REACTOR 2 431	SVRD	25/05/22	17:16:00	25/05/22	22:14:00	0.21	0.00	0.00	0.00	4.97		* 400 KV 80 MVAR BUS REACTOR - 2 AT MISA HAND TRIPPED VIDE CODE 2610 FOR VOLTAGE REGULATION AS PER INSTRUCTION OF NERLDC
							4.14	0.00	0.00	0.00	99.47	100.00	
BSR	50MVAR,BUS REACTOR-1 AT MISA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
BSR	31MVAR,BUS REACTOR-1 AT MOKUKCHONG			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	20MVAR,BUS REACTOR-1 AT MARIANI	SVRD	19/05/22	13:08:00	20/05/22	23:26:00	1.43	0.00	0.00	0.00	34.30		* 20 MVAR 220KV BUS REACTOR AT NEW MARIANI H/T* BUS REACTOR H/T FOR VOLTAGE REGULATION VIDE CODE 2413
							1.43	0.00	0.00	0.00	34.30	100.00	
BSR	420KV,125MVAR_BR-1	OSPT	11/05/22	10:10:00	11/05/22	14:25:00	0.18	4.25	0.00	0.00	0.00		* 125 MVAR 400 KV BUS REACTOR - 1 AT NEW MARIANI S/D* S/D FOR REPLACEMENT OF FAULTY CABLE BETWEEN REACTOR MB TO RELAY KIOSK AND TESTING OF PROTECTION
BSR	420KV,125MVAR_BR-1	GOMD	11/05/22	14:25:00	12/05/22	06:25:00	0.67	0.00	0.00	0.00	16.00		* 125 MVAR 400 KV BUS REACTOR - 1 AT NEW MARIANI KEPT OPEN AFTER SD WITHDRAWAL DUE TO SYSTEM CONSTRAINTS.
							0.85	4.25	0.00	0.00	16.00	99.43	
BSR	20MVAR,BUS REACTOR-1 AT NAMSAI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	20MVAR,BUS REACTOR-1 AT ROING	SVRD	29/05/22	18:09:00	29/05/22	20:51:00	0.11	0.00	0.00	0.00	2.70		* BUS REACTOR HAND TRIPPED VIDE CODE 2793 FOR VOLTAGE REGULATION AS PER INSTRUCTION OF NERLDC
							0.11	0.00	0.00	0.00	2.70	100.00	
BSR	63MVAR,BUS REACTOR-1 AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	63MVAR,BUS REACTOR-2 AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR,BUS REACTOR-3 AT SILCHAR	GOMD	27/05/22	13:59:00	28/05/22	10:00:00	0.83	0.00	0.00	0.00	20.02		* 400 KV 125MVAR BUS REACTOR - 3 AT SILCHAR SS KEPT OPENED DUE TO SYSTEM CONSTRAINT AS PER INSTRUCTION OF NERLDC.
BSR	125MVAR,BUS REACTOR-3 AT SILCHAR	OSFT	27/05/22	11:02:00	27/05/22	13:59:00	0.12	2.95	0.00	0.00	0.00		* 400 KV 125MVAR BUS REACTOR - 3 AT SILCHAR EMERGENCY SHUTDOWN TAKEN FOR RECTIFICATION OF CT RATIO MISMATCH FOUND IN BOTH MAIN AND TIE BAY.
							0.95	2.95	0.00	0.00	20.02	99.60	
BSR	20MVAR,BUS REACTOR-1 AT TEZU			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	20MVAR,BUS REACTOR-1 AT ZIRO			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV AIZWAL-KOLASIB(MIZORAM)	OMSU	09/05/22	00:14:00	09/05/22	00:39:00	0.02	0.00	0.42	0.00	0.00		* AZL(SITE): R-N, Z-3, 115.6 KM KLSB: NO TRIP. TRIPPED DUE TO DELAYED CLEARANCE OF FAULT IN 132KV KOLASIB-TURIAL FEEDER AT KOLASIB END
CKT	132KV AIZWAL-KOLASIB(MIZORAM)	OMSU	08/05/22	21:02:00	08/05/22	21:41:00	0.03	0.00	0.65	0.00	0.00		* AZL(SITE): R-N, Z-3, 115.4 KM KLSB: NO TRIP. P. TRIPPED DUE TO DELAYED CLEARANCE OF FAULT IN 132KV KOLASIB-TURIAL FEEDER AT KOLASIB END
CKT	132KV AIZWAL-KOLASIB(MIZORAM)	LART	17/05/22	08:53:00	17/05/22	08:53:00	0.00	0.00	0.00	0.00	0.00		* 132 KV AIZAWL - KOLASIB LINE AR. AIZAWL: (SITE): B-N, Z1, 49.53 (AFAS): B-N, Z1, 49.197KM; KOLASIB: B-N,Z1, 18.63KM. INCLEMNT WEATHER CONDITION IN AN AROUND AREA AT THE TIME OF AR.* 03.06.2022 13:31:28 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : FLASHVOER MARK IN B-PH ARCHING HORN AT LOC 108.
							0.05	0.00	1.07	0.00	0.00	100.00	
CKT	132KV AIZWAL-TIPAIMUKH(MANIPUR)	OMSU	15/05/22	14:53:00	15/05/22	15:36:00	0.03	0.00	0.72	0.00	0.00		* 132 KV AIZAWL - TIPAIMUKH TRIPPED. AIZAWL: B-N, Z2, 95.6KM; TIPAIMUKH: NOT TRIPPED. LINE TRIPPED AT THE TIME OF CHARGING ATTEMPT O F132KV JIRIBAM-TIPAIMUKH MADE FROM TIPAIMUKH END . LINE TRIPPED DUE TO FAULT IN 132KV JIRIBAM-TIPAIMUKH LINE (132KV TIPAIMUKH SS WAS RADIALLY FEED FROM AIZAWL)* 01.06.2022 12:55:58 INDIA PRANITK PHUKAN (60003156)* TRIPPING OF 132 KV JIRIBAM TIPAIMUKH WAS DUE TO FAILURE OF PORCELAIN INSULATOR AT LOC 35 AND 82.
							0.03	0.00	0.72	0.00	0.00	100.00	
CKT	132KV AIZWAL-MELRIAT			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV BADARPUR-BADARPUR(ASSAM)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV BADARPUR-JIRIBAM-1	LART	02/05/22	04:32:00	02/05/22	04:32:00	0.00	0.00	0.00	0.00	0.00		* BDP: R-N, Z-1 , 39.63KM(SITE) R-N, Z-1, 32.92KM(AFAS); JBM: R-N, Z-1, 25.41 KM* 31.05.2022 16:58:22 INDIA PRANITK PHUKAN (60003156)* Patrolling report : Burnt spot found in R-ph arching horn at loc 134.
CKT	132KV BADARPUR-JIRIBAM-1	OSFT	06/05/22	15:40:00	06/05/22	17:25:00	0.07	1.75	0.00	0.00	0.00		* 132 BADARPUR - JIRIBAM EMEGENCY S/D TAKEN FOR RETENSIONING OF OPGW IN BETWEEN LOC.NO.201-202 DUE TO LESS CLEARANCE FROM CONDUCTOR.
							0.07	1.75	0.00	0.00	0.00	99.76	
CKT	132KV BADARPUR-KHLIEHRIAT-1	LNCC	18/05/22	06:47:00	18/05/22	07:08:00	0.02	0.00	0.00	0.35	0.00		* KHLT: CB RECLOSED (AFAS); BR-N, 8.94KM,* BDRP: (AFAS): BR-N, 67.59KM,* 03.06.2022 13:33:19 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : FLASHVOER MARK IN R-PH AND B-PH INSULATOR AT LOC 194.
CKT	132KV BADARPUR-KHLIEHRIAT-1	LNCC	13/05/22	14:06:00	13/05/22	14:20:00	0.01	0.00	0.00	0.23	0.00		* 132 KV BADARPUR - KHLIEHRIAT TRIPPED* "KHLT: (AFAS): Y-PH, 44.16KM, Z-1, 1.6KA, (SITE): Y-PH, 47.91KM, 1.53KA" BDRP: (AFAS): Y-PH, 28.095KM, Z-1, 3.11KA, (SITE): Y-PH, 28KM, 2.8KA" 01.06.2022 12:40:21 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : FLASHOVER MARK OBSERVED IN Y-PH JUMPER AND TOWER BODY AT LOC 90. TRIPPED DUE TO LIGHTNING STRIKE
							0.03	0.00	0.00	0.58	0.00	100.00	
CKT	132KV BADARPUR-KOLASIB(MIZORAM)	OMSU	08/05/22	21:02:00	08/05/22	21:36:00	0.02	0.00	0.57	0.00	0.00		* BDP: (SITE) : R-N, Z-3, 162.8KM , KLSB: NO TRIP. TRIPPED DUE TO DELAYED CLEARANCE OF FAULT IN 132KV KOLASIB-TURIAL FEEDER AT KOLASIB END
CKT	132KV BADARPUR-KOLASIB(MIZORAM)	OMSU	09/05/22	00:14:00	09/05/22	00:34:00	0.01	0.00	0.33	0.00	0.00		* 132KV BADARPUR-KOLASIB TRIPPED. BDP: (SITE) : R-N, Z-3, 163 KM , KLSB: NO TRIP. TRIPPED DUE TO DELAYED CLEARANCE OF FAULT IN 132KV KOLASIB-TURIAL FEEDER AT KOLASIB END
							0.03	0.00	0.90	0.00	0.00	100.00	
CKT	132KV DIMAPUR-DIMAPUR(NAGALAND)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV DIMAPUR-KOHIMA(NAGALAND)-1	OMSU	19/05/22	06:17:00	19/05/22	12:33:00	0.26	0.00	6.27	0.00	0.00		* 132 KV DIMAPUR - KOHIMA TRIPPED* DMP: B-N, Z-1, 35.24KM, 1.915KA; KOH: B-N, Z-1, 21.16KM; TRIPPED DUE TO FAULT BEYOND POWERGRID JURISDICTION
CKT	132KV DIMAPUR-KOHIMA(NAGALAND)-1	OMSU	08/05/22	18:23:00	08/05/22	19:01:00	0.03	0.00	0.63	0.00	0.00		* 132 KV DIMAPUR - KOHIMA TRIPPED* DMP(SITE): R-N, Z-1, 6.39KM, 5.19KA. TRIPPED DUE TO FAULT BEYOND POWERGRID JURISDICTION

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE TO Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	132KV KHANDONG(NEEPCCO)-KHLIEHRIAT-2	GOMD	01/05/22	00:00:01	31/05/22	23:59:59	31.00	0.00	0.00		744.00		* 132 KV KHLIEHRIAT - KHANDONG -2 LINE H/T AS PER THE INSTRUCTION OF NERLDC VIDE CODE NO 3711 DUE TO AN EMERGENCY SITUATION AT KHANDONG SUB-STATION.
							31.00	0.00	0.00		744.00	100.00	
CKT	132KV KHANDONG(NEEPCCO)-KOPILI(NEEPCCO)-1	SCSD	01/05/22	00:00:01	31/05/22	23:59:59	31.00	0.00	0.00		744.00		* 132KV KOPILI-KHANDONG-I S/D TAKEN FOR DISMANTLING OF EXISTING BAY EQUIPMENTS FOR INTEGRATE THROUGH GIS. * 06.03.2019 13:39:26 INDIA PRANITK PHUKAN (60003156)* Till 06/03/2019, All existing Bays in 132 KV side have been dismantled. Further, foundation works are currently in progress for GIS installation.
							31.00	0.00	0.00		744.00	100.00	
CKT	132KV KHANDONG(NEEPCCO)-KOPILI(NEEPCCO)-2	OMSU	01/05/22	00:00:01	31/05/22	23:59:59	31.00	0.00	744.00		0.00		* KHANDONG: O/C: KOPILI: AWAITED. TRIPPED DUE TO PROBLEM AT KOPILI END.
							31.00	0.00	744.00		0.00	100.00	
CKT	132KV KUMARGHAT-AIZWAL	LART	02/05/22	06:28:00	02/05/22	06:28:00	0.00	0.00	0.00		0.00		* AZL: (SITE) - B-N, Z-1, 43.08KM, 1.26KA, (AFAS) - B-N, Z-1, 62.0KM* K'GHT: (AFAS) - B-N, Z-1, 62KM, 1.4KA* 03.06.2022 13:24:58 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : ONE BAMBOO FOUND BURNT IN SPAN 123 - 124, SUSPECTED TO HAVE INFRINGED INTO LINE CORRIDOR DURING STORMY WEATHER.
CKT	132KV KUMARGHAT-AIZWAL	LART	01/05/22	18:42:00	01/05/22	18:42:00	0.00	0.00	0.00		0.00		* 132KV KUMARGHAT-AIZWAL A/R* AZL- CB RECLOSED, RB, Z1, 45.74KMS, I-1.703KA, Ib-1.62KA* KGT- B RECLOSED, RB, Z1, 86.76I-1.45KA Ib-1.55KA* 03.06.2022 13:23:10 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : CLUSTER OF BAMBOO IN SPAN 125-126 FOUND LEANING TOWARDS LINE FROM UPHILL SIDE, OUTSIDE LINE CORRIDOR. DURING STORMY WEATHER
CKT	132KV KUMARGHAT-AIZWAL	LNCC	06/05/22	10:52:00	06/05/22	15:35:00	0.20	0.00	0.00	4.72	0.00		* EMERGENCY S/D TAKRN FOR CLEARING INFRINGMENT BETWEEN LOC. 154-155 CAME NEAR LINE FROM OUT SIDE CORRIDOR
							0.20	0.00	0.00	4.72	0.00	100.00	
CKT	132KV KUMARGHAT-KARIMGANJ(ASSAM)	OSPT	12/05/22	10:12:00	12/05/22	16:51:49	0.28	6.66	0.00	0.00	0.00		* 132 KV KUMARGHAT - KARIMGANJ S/D TAKEN FOR INFRINGEMENT CLEARING IN SPAN LOC.244-245
CKT	132KV KUMARGHAT-KARIMGANJ(ASSAM)	OSFT	21/05/22	16:55:00	21/05/22	18:07:00	0.05	1.20	0.00	0.00	0.00		* E/S/D TAKEN FOR REPLACEMENT OF DAMAGED R-PH JUMPER AT LOC. 302
							0.33	7.86	0.00	0.00	0.00	98.94	
CKT	132KV LEKHI(DOP-AP)-PARE(NEEPCCO)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
CKT	132KV LOKTAK(NHPC)-IMPHAL-2	OSPT	26/05/22	09:51:00	26/05/22	13:33:00	0.15	3.70	0.00	0.00	0.00		* 132 KV IMPHAL - LOKTAK SHUTDOWN TAKEN FOR AMP OF BAY EQUIPMENTS
							0.15	3.70	0.00	0.00	0.00	99.50	
CKT	132KV MELRIAT-SIHMUI(MIZORAM)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV MELRIAT-SIHMUI(MIZORAM)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV MELRIAT-ZEMABAWK(MIZORAM)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV MOKOKCHUNG-MOKOKCHUNG(NAGALAM)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV MOKOKCHUNG-MOKOKCHUNG(NAGALAM)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV NIRJULI-LEKHI(DOP-AP)	OSFD	25/05/22	11:44:00	25/05/22	13:13:00	0.06	0.00	0.00	0.00	1.48		* Emergency Bus S/D taken by Lekhi
CKT	132KV NIRJULI-LEKHI(DOP-AP)	OSFD	18/05/22	19:34:00	18/05/22	21:01:00	0.06	0.00	0.00	0.00	1.45		* 132 KV NIRJULI - LEKHI E/S/D TAKEN BY STATE FOR CT HOTSPOT RECTIFICATION AT LEKHI SS.
							0.12	0.00	0.00	0.00	2.93	100.00	
CKT	132KV PARE(NEEPCCO)-RANGANADI(NEEPCCO)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV PAVOI(ASSAM)-BISWANATH CHARIALI-1	OSFT	20/05/22	15:51:00	20/05/22	16:24:00	0.02	0.55	0.00	0.00	0.00		* E/S/D TAKEN FOR ATTENDING OIL LEAKAGE IN R-PHASE CT
							0.02	0.55	0.00	0.00	0.00	99.93	
CKT	132KV PAVOI(ASSAM)-BISWANATH CHARIALI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV ROING-PASIGHAT(DOP-AP)	LCSD	08/05/22	07:43:00	08/05/22	16:50:00	0.38	0.00	0.00	0.00	9.12		* 132 KV PASIGHAT - ROING S/D TAKEN FOR STRENGHTENING OF GUY WIRES OF ERS TOWER NEAR LOC. 214
CKT	132KV ROING-PASIGHAT(DOP-AP)	LCSD	07/05/22	09:47:00	07/05/22	17:24:00	0.32	0.00	0.00	0.00	7.62		* S/D TAKEN FOR STRENGHTENING OF GUY WIRES OF ERS TOWER NEAR LOC. 214
							0.70	0.00	0.00	0.00	16.74	100.00	
CKT	132KV RANGANADI(NEEPCCO)-ZIRO	OSFD	02/05/22	11:40:00	02/05/22	13:08:00	0.06	0.00	0.00	0.00	1.47		* 132 KV ZIRO - RANGANADI E/S/D* EMERGENCY SHUTDOWN AVAILED BY NEEPCCO FOR ATTENDING HYDRAULIC PROBLEM IN CB
							0.06	0.00	0.00	0.00	1.47	100.00	
CKT	132KV KUMARGHAT-R C NAGAR(TRIPURA)-1	LNCC	21/05/22	15:59:00	21/05/22	16:35:00	0.03	0.00	0.00	0.60	0.00		* E/S/D TAKEN FOR CLEARING BAMBOO INFRINGEMENT WHICH HAS COME TO THE PROXIMITY OF CONDUCTOR BETWEEN LOC. 109 - 110 FROM OUTSIDE CORRIDOR DUE TO STORM
CKT	132KV KUMARGHAT-R C NAGAR(TRIPURA)-1	LNCC	13/05/22	19:54:00	13/05/22	20:20:00	0.02	0.00	0.00	0.43	0.00		* 132 KV KUMARGHAT - R.C.NAGAR TRIPPED* KMGT: (AFAS): R-PH, 83.96KM, 1.2KA, (SITE) DIRECTIONAL E/F, R-PH, Z-2, 82.78KM* RC NAGAR: R-PH, Z-1, 16.72KM** 01.06.2022 12:46:17 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : Flashover mark observed in R-ph disc insulator and grading ring at loc 64.
							0.05	0.00	0.00	1.03	0.00	100.00	
CKT	132KV ROING-TEZU-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV SALAKATI-GELEPHU(BHUTAN)	OSPD	22/05/22	13:23:00	22/05/22	16:15:00	0.12	0.00	0.00	0.00	2.87		* S/D TAKEN BY BHUTAN
							0.12	0.00	0.00	0.00	2.87	100.00	
CKT	132KV SILCHAR-BADARPUR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV SILCHAR-BADARPUR-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV SILCHAR-HAILAKANDI(ASSAM)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV SILCHAR-HAILAKANDI(ASSAM)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV SILCHAR-SRIKONA(ASSAM)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132KV SILCHAR-SRIKONA(ASSAM)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	132kV TEZU-NAMSAI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV RC NAGR(NEEPSCO)-AGARTLA(TRIPURA)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	132kV RC NAGR(NEEPSCO)-AGARTLA(TRIPURA)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV-BALIPARA-SONABIL(ASSAM)	OSPD	28/05/22	06:53:00	28/05/22	21:28:00	0.61	0.00	0.00	0.00	14.58		* TO FACILITATE 220 KV BUS 1 <-&-> 2 S/D TAKEN BY ASSAM FOR JACK BUS STRINGING WORK OF 220 KV SONABIL-BALIPARA CKT-2 BAY
CKT	220kV BALIPARA-SONABIL(ASSAM)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	14.58	100.00	
CKT	220kV BONGAIGAON-SALAKATI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV BONGAIGAON-SALAKATI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV MISA-DIMAPUR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV MISA-DIMAPUR-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV MISA-KOPILI(NEEPSCO)-1	OMSU	01/05/22	00:00:01	31/05/22	23:59:59	31.00	0.00	744.00	0.00	0.00		* MISA: B/U DIRECTIONAL O/C; KOPILI: AWAITED, TRIPPED DUE TO PROBLEM AT KOPILI END.
CKT	220kV MISA-KOPILI(NEEPSCO)-2	OMSU	01/05/22	00:00:01	31/05/22	23:59:59	31.00	0.00	744.00	0.00	0.00	100.00	* LINE H/T VIDE CODE 3783 AS PER INSTRUCTION OF NERLDC DUE TO PROBLEM AT KOPILI END.
CKT	220kV MISA-KOPILI(NEEPSCO)-3	OMSU	01/05/22	00:00:01	31/05/22	23:59:59	31.00	0.00	744.00	0.00	0.00	100.00	* LINE H/T VIDE CODE 3784 AS PER INSTRUCTION OF NERLDC DUE TO PROBLEM AT KOPILI END.
CKT	220kV MARIANI-MOKOKCHUNG-1	SCSD	14/05/22	10:02:00	14/05/22	12:34:00	0.11	0.00	0.00	0.00	2.53		* 132KV SILCHAR - HAILKANDI - 2 S/D TAKEN FOR REPLACEMENT OF INSULATOR STRING IN LINE ON RIVER CROSSING FROM PORCELEAN TO POLYMER.* 14.05.2022 12:06:20 INDIA LB Prasad (60051000)* S/D TAKEN FOR SCHEME IMPLEMENTATION OF LBB RETRIP OF PU TO 86A AND 86B RELAY AT MARIANI
CKT	220kV MARIANI-MOKOKCHUNG-2	LCSD	10/05/22	10:44:00	10/05/22	15:20:00	0.19	0.00	0.00	0.00	4.60	100.00	* 220 KV NEW MARIANI - MOKOKCHUNG - 2 S/D* S/D FOR SCHEME IMPLEMENTATION OF LBB RETRIP OF PU TO 86A AND 86B RELAY
CKT	220kV SALAKATI-BTPS(INTPC)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV SALAKATI-BTPS(INTPC)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	220kV SAMAGURI(ASSAM)-MISA-1	LCSD	04/05/22	10:19:00	04/05/22	15:58:00	0.24	0.00	0.00	0.00	5.65		* 220 KV MISA -SAMAGURI - 1 SHUTDOWN TAKEN FOR DT SCHEME IMPLEMENTATION.
CKT	220kV SAMAGURI(ASSAM)-MISA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BALIPARA-BISWANATH CHARIALI-1	LNCC	27/05/22	09:33:00	27/05/22	16:33:00	0.29	0.00	0.00	0.00	7.00	0.00	* 400 KV BALIPARA - B' CHARIALI - 1 EMERGENCY SHUTDOWN TAKEN FOR REPLACEMENT OF 02NOS. PUNCTURED INSULATOR IN Y-PH AT LOC NO. 307.* 02.06.2022 18:13:13 INDIA PRANITK PHUKAN (60003156)* CATEGORY CHANGED FROM OSFT TO LNCC FOLLOWING NEED FOR ESD - INSULATOR WAS PUNCTURED DURING LIGHTNING STRIKE ON 19/05/22, 00:37HRS.
CKT	400kV BALIPARA-BISWANATH CHARIALI-1	SCSD	17/05/22	10:23:00	17/05/22	19:40:00	0.39	0.00	0.00	0.00	9.28		* 400 KV BALIPARA - B' CHARIALI - 1 SHUTDOWN TAKEN FOR AUTO RECLOSE SCHEME CHECKING AND RECTIFICATION OF CARRIER SCHEME
CKT	400kV BALIPARA-BISWANATH CHARIALI-1	SCSD	16/05/22	09:43:00	16/05/22	20:53:00	0.47	0.00	0.00	0.00	11.17		* 400 KV BALIPARA - BISWANATH CHARIALI - 1 S/D TAKEN FOR AUTO RECLOSE SCHEME CHECKING AND RECTIFICATION OF CARRIER SCHEME
CKT	400kV BALIPARA-BISWANATH CHARIALI-1	LART	19/05/22	00:37:00	19/05/22	00:37:00	0.00	0.00	0.00	0.00	0.00		* BLP : (AFAS) Y-N,Z-1,39.5KM,* BNC: (SITE)Y-N,Z-1,17.0KM,* 02.06.2022 13:42:54 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : FLASHOVER MARK IN Y-PH(top) INSULATOR AT LOC 307 AND 315
CKT	400kV BALIPARA-BISWANATH CHARIALI-2	OSFT	05/05/22	12:32:00	05/05/22	15:06:00	1.15	0.00	0.00	7.00	20.45	100.00	* 400 KV BALIPARA - BNC -2 EMERGENCY SHUTDOWN TAKEN FOR CHECK B-PHASE CVT JB TO FIND OUT REASON AT BALIPARA END.* 31.05.2022 17:59:02 INDIA PRANITK PHUKAN (60003156)* E/S/D FOLLOWING ABNORMAL B-PH CVT voltage of 400KV B'CHARIALI-2 Line AT BALIPARA END
CKT	400kV BALIPARA-BISWANATH CHARIALI-2	OMST	10/05/22	09:20:00	10/05/22	15:36:00	0.26	6.27	0.00	0.00	0.00		* 400 KV BALIPARA - B' CHARIALI - 2 TRIPPED. BLP: NO INDICATION* BNC: NOT TRIP* 01.06.2022 11:48:42 INDIA PRANITK PHUKAN (60003156)* TRIPPED DUE TO FAULTY WIRING IN RELAY PANEL
CKT	400kV BALIPARA-BISWANATH CHARIALI-2	OSFT	24/05/22	10:17:00	24/05/22	17:58:00	0.32	7.68	0.00	0.00	0.00		* E S/D TAKEN IN 400KV BALIPARA-BNC CKT 2 TL FOR REPLACEMENT OF R-PH CVT AT BNC END
CKT	400kV BALIPARA-BISWANATH CHARIALI-2	SCSD	19/05/22	08:42:00	19/05/22	17:00:00	0.35	0.00	0.00	0.00	8.30		* 400 KV BALIPARA - B' CHARIALI - 2 S/D* SHUTDOWN TAKEN FOR AUTO RECLOSE SCHEME CHECKING AND RECTIFICATION OF CARRIER SCHEME
CKT	400kV BALIPARA-BISWANATH CHARIALI-2	SCSD	18/05/22	08:49:00	18/05/22	18:36:00	0.41	0.00	0.00	0.00	9.78		* 400 KV BALIPARA - B' CHARIALI - 2 S/D* SHUTDOWN TAKEN FOR AUTO RECLOSE SCHEME CHECKING AND RECTIFICATION OF CARRIER SCHEME
CKT	400kV BALIPARA-BISWANATH CHARIALI-3			00:00:00		00:00:00	0.00	16.52	0.00	0.00	18.08	97.78	
CKT	400kV BALIPARA-BISWANATH CHARIALI-4			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BALIPARA-BONGAIGAON-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BALIPARA-BONGAIGAON-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE TO Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	400kV BALIPARA-BONGAIGAON-3	GOMD	01/05/22	00:00:01	31/05/22	23:59:59	31.00	0.00	0.00	0.00	744.00		* 400 KV BALIPARA - BONGAIGAON - 3 H/T* LINE HAND TRIPPED TO FACILITATE CHARGING OF LINE REACTOR AT BALIPARA END.
CKT	400kV BALIPARA-BONGAIGAON-3	LCSD	11/05/22	08:06:00	11/05/22	17:22:00	0.39	0.00	0.00	0.00	9.27		* 400 KV BONGAIGAON - BALIPARA - 3 S/D* S/D AVAILED FOR LINE IMPEDANCE MEASUREMENT OF BALIPARA CKT-3 <(> 4 TO IMPROVE IMPEDANCE CALCULATION BY PROTECTION SYSTEM OF THE LINE.
CKT	400kV BALIPARA-BONGAIGAON-3	LNCC	15/05/22	23:25:00	15/05/22	23:46:00	0.02	0.00	0.00	0.35	0.00		* 400 KV BONGAIGAON - BALIPARA - 3 TRIPPED;* DOUBLE ENDED;* BONG. (CB RECLOSED); B-N, Z1, 23.395KM, 9.87KA;* BLP: B-N, Z2, 232.034KM, 2.03KA;* 30.05.2022 15:58:07 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : Reason of Outage - FLASHOVER MARK FOUND IN B-PH(TOP) JUMPER CONDUCTOR AT LOC 776. TRIPPED DUE TO LIGHTNING STRIKE.
CKT	400kV BALIPARA-BONGAIGAON-3	SCSD	30/05/22	10:16:00	30/05/22	18:23:00	0.34	0.00	0.00	0.00	8.12		* S/D FOR PROTECTION CHECKING AND CHARGING OF FSC AT BALIPARA SS
							31.75	0.00	0.00	0.35	761.39	100.00	
CKT	400kV BALIPARA-BONGAIGAON-4	LCSD	11/05/22	08:07:00	11/05/22	17:24:00	0.39	0.00	0.00	0.00	9.28		* 400 KV BONGAIGAON - BALIPARA - 4 S/D* S/D AVAILED FOR LINE IMPEDANCE MEASUREMENT OF BALIPARA CKT-3 <(> 4 TO IMPROVE IMPEDANCE CALCULATION BY PROTECTION SYSTEM OF THE LINE.
							0.39	0.00	0.00	0.00	9.28	100.00	
CKT	400kV BALIPARA-KAMENG(NEPCO)-1	LPPT	10/05/22	21:34:00	10/05/22	23:24:00	0.08	1.83	0.00	0.00	0.00		* 400 KV BALIPARA - KAMENG - 1 TRIPPED, BALIPARA: M1: YB-PH, Z2, 50.82KM; M2: YB-PH, Z2, 50.70KM; KAMENG: YB-PH, Z1, 2.02KM. REASON OF TRIPPING UNDER PATROLLING.* 01.06.2022 11:52:04 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : Tripped during strong winds blowing over the region/. Maximum Y-ph jumper drop is 5.3meter, and Y-ph jumper to bottom cross-arm is 2.6meter
CKT	400kV BALIPARA-KAMENG(NEPCO)-1	LNCC	16/05/22	11:39:00	16/05/22	14:29:00	0.12	0.00	0.00	2.83	0.00		* 400 KV BALIPARA - KAMENG - 1 E S/D TAKEN FOR CLEARING OF BAMBOO INFRINGEMENTS IN BETWEEN SPAN NO. 5-6 INCLINED FROM OUTSIDE LINE C= ORRIDOR DUE TO STORM OCCURRED IN THE LAST FEW DAYS.
							0.20	1.83	0.00	2.83	0.00	99.75	
CKT	400kV BALIPARA-KAMENG(NEPCO)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BONGAIGAON-BTPS(NTPC)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BONGAIGAON-BTPS(NTPC)-2	OSPD	09/05/22	08:13:00	09/05/22	18:00:00	0.41	0.00	0.00	0.00	9.78		* 400 KV BONGAIGAON - BTPS - 2 LINE HAND TRIPPED TO FACILITATE BUS SHUTDOWN TAKEN BY BTPS.
CKT	400kV BONGAIGAON-BTPS(NTPC)-2	OSPD	11/05/22	09:53:00	11/05/22	18:01:00	0.34	0.00	0.00	0.00	8.13		* 400 KV BONGAIGAON - BTPS - 2 S/D* S/D AVAILED BY BTPS
CKT	400kV BONGAIGAON-BTPS(NTPC)-2	OSPD	12/05/22	08:14:00	12/05/22	18:09:00	0.41	0.00	0.00	0.00	9.92		* 400 KV BONGAIGAON - BTPS - 2 S/D AVAILED BY BTPS
CKT	400kV BONGAIGAON-BTPS(NTPC)-2	OSPD	10/05/22	08:17:00	10/05/22	19:18:00	0.46	0.00	0.00	0.00	11.02		* 400 KV BONGAIGAON - BTPS - 2 S/D* LINE HAND TRIPPED TO FACILITATE BUS SHUTDOWN TAKEN BY BTPS.
CKT	400kV BONGAIGAON-BTPS(NTPC)-2	OSFT	09/05/22	18:00:00	09/05/22	22:26:00	0.19	4.43	0.00	0.00	0.00		* 400 KV BONGAIGAON - BTPS - 2 E/S/D* EMERGENCY S/D AVAILED FOR ATTENDING LEAKAGE IN R-PH CVT AT BONGAIGAON END
CKT	400kV BONGAIGAON-BTPS(NTPC)-2	OSPD	15/05/22	10:24:00	15/05/22	19:52:00	0.39	0.00	0.00	0.00	9.47		* S/D TAKEN BY NTPC
							2.20	4.43	0.00	0.00	48.32	99.40	
CKT	220kV MARIANI-KATHALGURI(ASSAM)-1	SCSD	12/05/22	09:50:00	12/05/22	14:48:00	0.21	0.00	0.00	0.00	4.97		* 220 KV OLD MARIANI - KATHALGURI - 1 S/D TAKEN FOR DISMANTLING OF OLD BU OC AND EF RELAY FROM PANEL AND CONNECTING INDEPENDENT CT INPUT TO MAIN -1 AND MAIN-2 RELAY.
CKT	220kV MARIANI-KATHALGURI(ASSAM)-1	GOMD	19/05/22	11:54:00	19/05/22	13:28:00	0.07	0.00	0.00	0.00	1.57		* 220 KV NEW MARIANI - KATHALGURI OPEN* DELAY IN RESTORATION DUE TO PROBLEM IN SYNCHRONISATION AT KATHALGURI END
CKT	220kV MARIANI-KATHALGURI(ASSAM)-1	SCSD	19/05/22	10:05:00	19/05/22	11:54:00	0.08	0.00	0.00	0.00	1.82		* 220 KV NEW MARIANI - KATHALGURI S/D* SCHEME IMPLEMENTATION OF LBB RETRI OF PU TO 86A AND 86B RELAY
							0.36	0.00	0.00	0.00	8.36	100.00	
CKT	400KV-KATHALGURI-MARIANI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV New Mariani - Misa 1	LNCC	23/05/22	11:58:00	23/05/22	14:11:00	0.09	0.00	0.00	2.22	0.00		* E/S/D TAKEN FOR REPLACEMENT OF DAMAGED R- PHASE INSULATOR AT LOC. 440* 02.06.2022 17:39:52 INDIA PRANITK PHUKAN (60003156)* CATEGORY CHANGED FROM OSPT TO LNCC BASED ON ESD WORK : Y-PH INSULATOR WAS DAMAGED FROM LIGHTNING STRIKE ON 22/05/2022, 14:39HRS.
CKT	400kV New Mariani - Misa 1	LCSD	05/05/22	11:16:00	05/05/22	16:32:00	0.22	0.00	0.00	0.00	5.27		* 400 KV MISA - MARIANI - 1 SHUTDOWN TAKEN FOR RECTIFICATION OF PHASE TO PHASE CLEARANCE AT LOC NO 585 -586 DUE TO ENVIRONMENTAL ISSUES.
							0.31	0.00	0.00	2.22	5.27	100.00	
CKT	400kV New Mariani - Misa 2	LNCC	30/05/22	13:43:00	30/05/22	19:09:00	0.23	0.00	0.00	5.43	0.00		* MARIANI:* AFAS: R-N, 222.80KM (100%), 1.95KA;* SITE: R- N, 211.3KM, 1.85KA* MISA: SITE: M-1: B-N, Z-1, 5.27KM;* M-2: B-N, Z-1, 5.8KM* TOP PHASE CONDUCTOR FELL ON MIDDLE PHASE CONDUCTOR DUE TO FLASHOVER AND DECAPPING OF INSULATOR STRING AT LOC. 1025.
							0.23	0.00	0.00	5.43	0.00	100.00	
CKT	400kV MISA-BALIPARA-1	OSFT	27/05/22	13:16:00	27/05/22	16:38:00	0.14	3.37	0.00	0.00	0.00		* 400 KV BALIPARA - MISA - 1 ESD TAKEN FOR RECTIFICATION OF RELAY PANEL WIRING CHECKING AT BALIPARA END.
CKT	400kV MISA-BALIPARA-1	OMSU	10/05/22	09:20:00	10/05/22	10:08:00	0.03	0.00	0.80	0.00	0.00		* 400kV MISA-BALIPARA-1* BLP: SITE M1 - Y-N, Z-1, 12.58KM, 7.519KA, M2 - Y-N, Z-1, 5.128KA* MISA : "Availed" 11.05.2022 12:13:00 INDIA Kedamath Patil (60020570)* Not recorded* 01.06.2022 11:27:58 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : Line tripped during OPGW stringing of 132 kV sonabil - Tezpur(AEGCL TL, loc 11 - 13) which crosses 400 kV Balipara - Misa D/C. As per localities, heavy spark and sound were noticed after OPGW came in induction zone/ touched bottom conductors of 400 kV Balipara - Misa D/C
							0.17	3.37	0.80	0.00	0.00	99.55	
CKT	400kV MISA-BALIPARA-2	OMSU	10/05/22	09:20:00	10/05/22	10:14:00	0.04	0.00	0.90	0.00	0.00		*** BLP: SITE M1 - R-N, Z-1, 10.85KM, 9.62KA, M2 - R-N, Z-1, 15.54KM, 9.37KA* MISA : SITE M1 - RY-N, 59.7KM, IR=4.287KA, IY=1.220KA, SITE M2 - R-N, 76.4KM, 1.63KA** 01.06.2022 11:31:02 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : Line tripped during PGW stringing o f132 kV sonabil - Tezpur(AEGCL TL, loc 11 - 13) which crosses 400 kV Balipara - Misa D/C. As per localities, heavy spark and sound were noticed after OPGW came in induction zone/ touched bottom conductors of 400 kV Balipara - Misa D/C

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE TO Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	400kV MISA-BALIPARA-2	OSPT	06/05/22	11:32:00	06/05/22	13:34:00	0.09	2.03	0.00	0.00	0.00		* S/D TAKEN FOR CLEARING INFRINGEMENT AT LOC. 247-248
							0.13	2.03	0.90	0.00	0.00	99.73	
CKT	400kV PALATANA(TSECL)-SM.NAGAR(TSECL)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV PALATANA(TSECL)-SM.NAGAR(TSECL)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV RANGANADI(NEEPCO)-B'CHARIALI-1	OSFT	23/05/22	15:19:00	23/05/22	18:14:00	0.12	2.92	0.00	0.00	0.00		* E/S/D TAKEN IN 400 KV BNC-RANGANDI 1 TL FOR CHECKING AND TIGHTENING OF LINE ISOLATOR* 02.06.2022 18:06:46 INDIA PRANITK PHUKAN (60003156)* E/S/D AVAILED FOLLOWING OBSERVATION OF HIGH CURRENT IMBALANCE AT BNC END.
							0.12	2.92	0.00	0.00	0.00	99.61	
CKT	400kV RANGANADI(NEEPCO)-B'CHARIALI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400KV-SILCHAR-IMPHAL-1	LCSD	12/05/22	11:41:00	12/05/22	15:25:00	0.16	0.00	0.00	0.00	0.00	3.73	* 400 KV SILCHAR - IMPHAL - 1 S/D TAKEN FOR ATTENDING SHUTDOWN NATURE DEFECTS IN THE LINE.
							0.16	0.00	0.00	0.00	0.00	3.73	100.00
CKT	400kV SILCHAR-IMPHAL-2	LNCC	19/05/22	04:50:00	19/05/22	05:14:00	0.02	0.00	0.00	0.00	0.40	0.00	
							0.02	0.00	0.00	0.00	0.00	0.00	100.00
CKT	132kV SILCHAR-MELRIAT-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00		100.00
CKT	132kV SILCHAR-MELRIAT-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00		100.00
CKT	400kV SILCHAR-P K BARI(STERLITE)-1	LART	02/05/22	05:33:00	02/05/22	05:33:00	0.00	0.00	0.00	0.00	0.00		* SILCHAR: (AFAS) M1: Y-N, Z1, 35.3KM; SILCHAR(SITE): M1:Y-N, 33.9KM, M2: Y-N, Z1, 36.2KM P.K. BARI: M1: R-N, Z1, 97.83KM, M2: R-N, Z1, 86.9KM. AUTO-RECLOSED SUCCESSFULLY AT BOTH END. INCLEMENT WEATHER CONDITION IN AN AROUND THE AREA AT THE TIME OF TRIPPING
CKT	400kV SILCHAR-P K BARI(STERLITE)-1	LART	03/05/22	12:19:00	03/05/22	12:19:00	0.00	0.00	0.00	0.00	0.00		* 400 KV SILCHAR - P.K. BARI - 1 A/R* "SIL: AFAS M1 - Y-N, 104.627KM, 2.554KM SITE M1 - Y-N, Z-1, 104.7KM, 2.4KA, M2 - Y-N, Z-1, 102.1KM, 1.4KM* PKB: M1 - R-N, Z-1, 29.78KM, 3.5KA; M2 - R-N, Z-1, 33.3KM, 3.5KA* CB RECLOSED AT BOTH ENDS.** 31.05.2022 17:17:06 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : Flash over marks with melted spot on Y-phase jumper of ckt 1 at loc 306.
							0.00	0.00	0.00	0.00	0.00		100.00
CKT	400kV SILCHAR-P K BARI(STERLITE)-2	LNCC	21/05/22	12:30:00	21/05/22	16:07:00	0.15	0.00	0.00	0.00	3.62	0.00	* 400 KV SILCHAR - PK BARI - 2 E/S/D TAKEN FOR BALANCE BACKSTAY ARRANGEMENT WORK AT LOC.327 TO PREVENT TOWER COLLAPSE DUE TO LANDSLIDE RESULTING IN LOSS OF SOIL NEAR TOWER FOOTING.
CKT	400kV SILCHAR-P K BARI(STERLITE)-2	LNCC	20/05/22	14:47:00	20/05/22	18:57:00	0.17	0.00	0.00	0.00	4.17	0.00	* E/S/D TAKEN FOR BACKSTAY ARRANGEMENT AT LOC.327 TO PREVENT TOWER COLLAPSE DUE TO LANDSLIDE AT SAID LOCATION RESULTING IN LOSS OF SOIL NEAR TOWER FOOTING
CKT	400kV SILCHAR-P K BARI(STERLITE)-2	LART	01/05/22	11:49:00	01/05/22	11:49:00	0.00	0.00	0.00	0.00	0.00		* 400 KV SILCHAR - P.K. BARI - 2 AUTO RECLOSED AT BOTH END. SILCHAR: (AFAS) M1: Y-N, Z1, 33.366KM; P.K. BARI: M1: R-N, Z1, 120.71KM, M2: R-N, Z1, 105.5KM. AUTO-RECLOSED SUCCESSFULLY AT BOTH END. INCLEMENT WEATHER CONDITION IN AN AROUND THE AREA AT THE TIME OF TRIPPING
CKT	400kV SILCHAR-P K BARI(STERLITE)-2	LART	02/05/22	07:13:00	02/05/22	07:13:00	0.00	0.00	0.00	0.00	0.00		* SILCHAR: (AFAS) M1: Y-N, Z1, 65.264KM; P.K. BARI: M1: R-N, Z1, 61.91.71KM, M2: R-N, Z1, 67.8.5KM. AUTO-RECLOSED SUCCESSFULLY AT BOTH END. INCLEMENT WEATHER CONDITION IN AN AROUND THE AREA AT THE TIME OF TRIPPING* 31.05.2022 17:08:42 INDIA PRANITK PHUKAN (60003156)* PATROLLING REPORT : BACK FLASHOVER ON TOWER PEAK AT LOC 217.
							0.32	0.00	0.00	0.00	7.79	0.00	100.00
CKT	400kV SM.NAGAR(TSECL)-COMILLA(BANGLAD)-	LCSD	07/05/22	06:10:00	07/05/22	17:21:00	0.47	0.00	0.00	0.00	0.00	11.18	* 132KV S.M.NAGAR - COMILLA - 1 S/D FOR LILO CONSTRUCTION WORK OF 400KV PALATANA-S.M. NAGAR
CKT	400kV SM.NAGAR(TSECL)-COMILLA(BANGLAD)-	LCSD	06/05/22	06:15:00	06/05/22	17:36:00	0.47	0.00	0.00	0.00	0.00	11.35	* 132KV S.M.NAGAR - COMILLA - I SD TAKEN FOR LILO CONSTRUCTION WORK OF 400KV PALATANA-S.M. NAGAR
							0.94	0.00	0.00	0.00	0.00	22.53	100.00
CKT	400kV SM.NAGAR(TSECL)-COMILLA(BANGLAD)-	LCSD	06/05/22	06:17:00	06/05/22	17:38:00	0.47	0.00	0.00	0.00	0.00	11.35	* 132KV S.M.NAGAR - COMILLA - II SD TAKEN FOR LILO CONSTRUCTION WORKOF 400KV PALATANA-S.M. NAGAR
CKT	400kV SM.NAGAR(TSECL)-COMILLA(BANGLAD)-	LCSD	07/05/22	06:10:00	07/05/22	17:21:00	0.47	0.00	0.00	0.00	0.00	11.18	* 132KV S.M.NAGAR - COMILLA - II S/D FOR LILO CONSTRUCTION WORK OF 400KV PALATANA-S.M. NAGAR.
CKT	400kV SM.NAGAR(TSECL)-COMILLA(BANGLAD)-	OSPD	23/05/22	11:10:00	23/05/22	13:55:00	0.12	0.00	0.00	0.00	0.00	2.75	* S/D TAKEN BY BANGLADESH
							1.06	0.00	0.00	0.00	0.00	25.28	100.00
LNR	63 MVAR SWLR OF B'CHARIALI-2 AT BALIPARA	SCSD	24/05/22	17:58:00	31/05/22	23:59:59	7.25	0.00	0.00	0.00	0.00	174.03	* 63 MVAR 400 KV B'CHARIALI - 2 LINE REACTOR AT BALIPARA SHUTDOWN TAKEN FOR DRYING OUT AND OIL FILTRATION DUE TO VIOLATION OF DGA.
LNR	63 MVAR SWLR OF B'CHARIALI-2 AT BALIPARA	SCSD	01/05/22	09:45:00	23/05/22	22:03:00	22.51	0.00	0.00	0.00	0.00	540.30	* 50 MVAR 400 KV B'CHARIALI - 2 LINE REACTOR AT BALIPARA SHUTDOWN TAKEN FOR CHECKING OF HIGH PPM OBSERVED DURING ONLINE DGA AND BDV TESTING
LNR	63 MVAR SWLR OF B'CHARIALI-2 AT BALIPARA	SRET	01/05/22	00:00:01	01/05/22	09:45:00	0.41	9.75	0.00	0.00	0.00	0.00	* 50 MVAR 400 KV B'CHARIALI - 2 LINE REACTOR AT BALIPARA TRIPPED ON BUCHHOLZ TRIP RELAY.
							30.17	9.75	0.00	0.00	0.00	714.33	98.68
LNR	50MVAR.SWLR OF B'CHARIALI-1 AT BALIPARA	SCSD	16/05/22	09:43:00	16/05/22	20:53:00	0.47	0.00	0.00	0.00	0.00	11.17	* 50MVAR 400 KV B'CHARIALI - 1 LR AT BALIPARA H/T* OUTAGE FOLLOWING SHUTDOWN OF 400 KV BALIPARA - B'CHARIALI - 1 TL
LNR	50MVAR.SWLR OF B'CHARIALI-1 AT BALIPARA	SCSD	17/05/22	10:23:00	17/05/22	19:40:00	0.39	0.00	0.00	0.00	0.00	9.28	* OUTAGE TO ENABLE SD OF LINE
							0.86	0.00	0.00	0.00	0.00	20.45	100.00
LNR	63MVAR.LR OF SUBANSIRI-1 AT B CHARIALI	SVRD	05/05/22	18:19:00	05/05/22	23:52:00	0.23	0.00	0.00	0.00	0.00	5.55	* LINE REACTOR HAND TRIPPED VIDE CODE-1794 FOR VOLTAGE REGULATION AS PER THE INSTRUCTION OF NERLDC.
LNR	63MVAR.LR OF SUBANSIRI-1 AT B CHARIALI	SVRD	27/05/22	19:25:00	28/05/22	23:23:00	1.17	0.00	0.00	0.00	0.00	27.97	* 63MVAR.LR OF SUBANSIRI-1 AT B CHARIALI H/T* LINE REACTOR HAND TRIPPED VIDE CODE 2716 FOR VOLTAGE REGULATION AS PER INSTRUCTION OF NERLDC

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE TO Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
							1.40	0.00	0.00	0.00	33.52	100.00	
LNR	63MVAR_SWLRF OF SUBANSIRI-2 AT B'CHARIALI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63MVAR_SWLRF OF SUBANSIRI-3 AT B'CHARIALI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63MVAR_SWLRF OF HAZRA AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	63MVAR_SWLRF OF BYRNIHAT AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR_SWLRF OF PALLATANA-2 AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR_SWLRF OF PALLATANA-1 AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	160MVA,220/132kV ICT-1 AT BALIPARA	OSPD	28/05/22	06:53:00	28/05/22	21:09:00	0.59	0.00	0.00	0.00	14.27	100.00	* 220/132KV 160 MVA ICT -1 AT BALIPARA SD TO FACILITATE 220 KV BUS 1 <(>=< < > 2 S/D TAKEN BY ASSAM.
XMER	315MVA,400/220kV ICT-2 AT BALIPARA	OSPD	28/05/22	09:08:00	28/05/22	20:59:00	0.49	0.00	0.00	0.00	11.85	100.00	* 400/220KV 315 MVA ICT -2 AT BALIPARA S/D TO FACILITATE 220 KV BUS 1 <(>=< < > 2 S/D TAKEN BY ASSAM
XMER	315MVA,400/220kV ICT-1 AT BALIPARA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	160MVA,220/132kV ICT-2 AT BALIPARA	OSPD	28/05/22	06:53:00	28/05/22	21:06:00	0.59	0.00	0.00	0.00	14.22	100.00	* 220/132KV 160 MVA ICT -2 AT BALIPARA SD TO FACILITATE 220 KV BUS 1 <(>=< < > 2 S/D TAKEN BY ASSAM
XMER	200MVA,400/132kV ICT-1 AT B'CHARIALI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	200MVA,400/132kV ICT-2 AT B'CHARIALI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT BONGAIGAON	SCSD	04/05/22	10:11:00	07/05/22	16:08:00	3.25	0.00	0.00	0.00	77.95	100.00	* 400/220 KV 315MVA ICT - 1 AT BONGAIGAON CONTINUOUS SHUTDOWN OF ICT TAKEN FOR ISOLATOR AND E/S UPGRADATION.
XMER	315MVA,400/220kV ICT-2 AT BONGAIGAON			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	50MVA,132/33kV ICT-1 AT IMPHAL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/132kV ICT-1 AT IMPHAL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	50MVA,132/33kV ICT-2 AT IMPHAL	SCSD	05/05/22	09:36:00	05/05/22	14:11:00	0.19	0.00	0.00	0.00	4.58	100.00	* 132/33 KV 50MVA ICT - 2 AT IMPHAL SHUTDOWN TAKEN FOR UPGRADATION ISOLATOR AND EARTH SWITCH MOM BOX.
XMER	315MVA,400/132kV ICT-2 AT IMPHAL			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	160MVA,220/132kV ICT-1 AT KOPILI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA ICT-3 429			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-1 AT MISA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT MISA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	30MVA,220/132kV ICT-1 AT MOKOKCHUNG	SCSD	01/05/22	17:40:00	07/05/22	00:00:16	5.26	0.00	0.00	0.00	126.34	97.63	* EMERGENCY SHUTDOWN OF ICT TAKEN FOR REPLACEMENT OF B-PHASE LV SIDE BUSHING TO PREVENT OIL LEAKAGE
XMER	30MVA,220/132kV ICT-1 AT MOKOKCHUNG	OSFT	01/05/22	00:00:01	01/05/22	17:40:00	0.74	17.67	0.00	0.00	0.00	100.00	* 220/132 KV 30MVA ICT - 1 AT MOKOKCHUNG EMERGENCY SHUTDOWN OF ICT TAKEN FOR RECTIFICATION OF OIL LEAKAGE IN B-PH.
XMER	30MVA,220/132kV ICT-2 AT MOKOKCHUNG			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	30MVA,220/132kV ICT-3 MOKOKCHUNG	SCSD	11/05/22	10:10:00	13/05/22	21:29:00	2.47	0.00	0.00	0.00	59.32	100.00	* 30 MVA 220/132 KV ICT- 3 AT MOKOKCHUNG S/D
XMER	50MVA,132/33kV ICT-1 AT NIRJULI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	50MVA,132/33kV ICT-2 AT NIRJULI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	15MVA,132/33kV ICT-1 AT NAMSAI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	15MVA,132/33kV ICT-2 AT NAMSAI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	15MVA,132/33kV ICT-1 AT ROING			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	15MVA,132/33kV ICT-2 AT ROING			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	50MVA,220/132kV ICT-2 AT SALAKATI	SCSD	30/05/22	10:26:00	30/05/22	16:41:00	0.26	0.00	0.00	0.00	6.25	100.00	* S/D FOR 50MVA, 220/132KV ICT-2, FOR BUS STRINGING WORK UNDER NERSS-xii
XMER	200MVA,400/132kV ICT-1 AT SILCHAR	OMST	25/05/22	04:43:00	25/05/22	07:38:00	0.12	2.92	0.00	0.00	0.00	99.61	* CABLE CONNECTED TO MASTER TRIP RELAY FOUND FAULTY
XMER	200MVA,400/132kV ICT-2 AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/200kV ICT-3 AT SILCHAR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	15MVA,132/33kV ICT-1 AT TEZU			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	15MVA,132/33kV ICT-2 AT TEZU			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
XMER	15MVA,132/33kV ICT-1 AT ZIRO			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
							373.22	149.90	2,989.23	58.10	5,758.30		