

Standard of Performance data for the month of Mar-2025

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-1

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
BSR	125MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	12-03-2025	14:58:00	14-03-2025	08:43:00	1.74	0.00	0.00	0.00	41.75		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	125MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	17-03-2025	10:39:00	29-03-2025	22:36:00	12.50	0.00	0.00	0.00	299.95		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	125MVAR, BUS REACTOR-1 AT AURANGABAD	OSPT	10-03-2025	10:01:00	10-03-2025	18:02:00	0.33	8.02	0.00	0.00	0.00		* FOR AMP of BUS REACTOR at Aurangabad S/s.
							14.57	8.02	0.00	0.00	341.70	98.92	
BSR	240MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	19-03-2025	10:00:00	19-03-2025	20:24:00	0.43	0.00	0.00	0.00	10.40		* BR H/T as per WRLDC instructions for Vo
BSR	240MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	18-03-2025	08:33:00	18-03-2025	20:47:00	0.51	0.00	0.00	0.00	12.23		* BR H/T as per WRLDC instructions for Vo
BSR	240MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	11-03-2025	09:35:00	12-03-2025	16:33:00	1.29	0.00	0.00	0.00	30.97		* BR H/T as per WRLDC instructions for VR
BSR	240MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	10-03-2025	10:34:00	10-03-2025	20:53:00	0.43	0.00	0.00	0.00	10.32		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	13-03-2025	10:08:00	14-03-2025	08:37:00	0.94	0.00	0.00	0.00	22.48		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	31-03-2025	09:15:00	31-03-2025	23:59:59	0.62	0.00	0.00	0.00	14.75		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	05-03-2025	10:51:00	05-03-2025	18:40:00	0.33	0.00	0.00	0.00	7.82		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	06-03-2025	08:33:00	07-03-2025	19:02:00	1.44	0.00	0.00	0.00	34.48		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	09-03-2025	10:35:00	09-03-2025	19:49:00	0.39	0.00	0.00	0.00	9.23		* BR H/T as per WRLDC instructions for Vo
BSR	240MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	04-03-2025	06:58:00	04-03-2025	18:32:00	0.48	0.00	0.00	0.00	11.57		* BR H/T as per WRLDC instructions for VR
BSR	240MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	22-03-2025	06:24:00	26-03-2025	18:39:00	4.51	0.00	0.00	0.00	108.25		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	15-03-2025	07:42:00	17-03-2025	18:14:00	2.44	0.00	0.00	0.00	58.53		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	02-03-2025	10:12:00	02-03-2025	14:02:00	0.16	0.00	0.00	0.00	3.83		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT AURANGABAD	SVRD	03-03-2025	09:38:00	03-03-2025	18:16:00	0.36	0.00	0.00	0.00	8.63		* BR H/T as per WRLDC instructions for Voltage Regulation.
							76.33	0.00	0.00	0.00	1,831.49	100.00	
BSR	240MVAR, BUS REACTOR-2 AT AURANGABAD	SVRD	08-03-2025	08:24:00	08-03-2025	20:39:00	0.51	0.00	0.00	0.00	12.25		* BR H/T as per WRLDC instructions for Vo
BSR	240MVAR, BUS REACTOR-2 AT AURANGABAD	SVRD	04-03-2025	09:20:00	05-03-2025	20:48:00	1.48	0.00	0.00	0.00	35.47		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-2 AT AURANGABAD	SVRD	11-03-2025	10:44:00	13-03-2025	18:43:00	2.33	0.00	0.00	0.00	55.98		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-2 AT AURANGABAD	SVRD	10-03-2025	09:28:00	10-03-2025	21:07:00	0.49	0.00	0.00	0.00	11.65		* BR H/T as per WRLDC instructions for VR
BSR	240MVAR, BUS REACTOR-2 AT AURANGABAD	SVRD	03-03-2025	10:31:00	03-03-2025	19:59:00	0.39	0.00	0.00	0.00	9.47		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-2 AT AURANGABAD	SVRD	24-03-2025	09:55:00	25-03-2025	21:33:00	1.49	0.00	0.00	0.00	35.63		* BR H/T as per WRLDC instructions for VR
BSR	240MVAR, BUS REACTOR-2 AT AURANGABAD	SVRD	18-03-2025	09:46:00	18-03-2025	21:02:00	0.47	0.00	0.00	0.00	11.27		* BR H/T as per WRLDC instructions for Vo
BSR	240MVAR, BUS REACTOR-2 AT AURANGABAD	SVRD	17-03-2025	08:43:00	17-03-2025	21:35:00	0.54	0.00	0.00	0.00	12.87		* BR H/T as per WRLDC instructions for VR
BSR	240MVAR, BUS REACTOR-2 AT AURANGABAD	SVRD	19-03-2025	07:31:00	19-03-2025	13:24:00	0.25	0.00	0.00	0.00	5.88		* BR H/T as per WRLDC instructions for Vo
BSR	240MVAR, BUS REACTOR-2 AT AURANGABAD	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-2 AT AURANGABAD	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-2 AT AURANGABAD	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-2 AT AURANGABAD	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-2 AT AURANGABAD	SVRD	01-03-2025	09:22:00	01-03-2025	19:58:00	0.44	0.00	0.00	0.00	10.60		* BR H/T as per WRLDC instructions for VR
							132.39	0.00	0.00	0.00	3,177.07	100.00	
BSR	50MVAR, BUS REACTOR-1 AT BHADRAWATI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	63MVAR, BUS REACTOR-2 AT BHADRAWATI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR, BUS REACTOR-1 AT BHATAPARA	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for VR
BSR	240MVAR, BUS REACTOR-1 AT BILASPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	80MVAR, BUS REACTOR-1 AT CHAMPA	OSPT	07-03-2025	11:19:00	07-03-2025	18:47:00	0.31	7.47	0.00	0.00	0.00		* For BR AMP works
BSR	240MVAR, BUS REACTOR-1 AT CHAMPA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR, BUS REACTOR-2 AT CHAMPA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	240MVAR, BUS REACTOR-2 AT CHAMPA	OSPT	20-03-2025	10:45:00	20-03-2025	18:23:00	0.32	7.63	0.00	0.00	0.00		* To attend minor oil seepage from Radiator of Yph unit. Dia to be kept open.
							0.32	7.63	0.00	0.00	0.00	98.97	
BSR	80MVAR, BUS REACTOR-1 AT DHULE	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	80MVAR, BUS REACTOR-1 AT DHULE	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
							62.00	0.00	0.00	0.00	1,488.00	100.00	
BSR	125MVAR, BUS REACTOR-1 AT DHARAMJAYGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	330MVAR, BUS REACTOR-1 AT DHARAMJAYGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	330MVAR, BUS REACTOR-2 AT DHARAMJAYGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	330MVAR, BUS REACTOR-3 AT DHARAMJAYGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
BSR	125MVAR, BUS REACTOR-2 AT KOLHAPUR	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	125MVAR, BUS REACTOR-2 AT KOLHAPUR	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	125MVAR, BUS REACTOR-2 AT KOLHAPUR	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	125MVAR, BUS REACTOR-2 AT KOLHAPUR	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for VR
BSR	125MVAR, BUS REACTOR-2 AT KOLHAPUR	SVRD	15-03-2025	11:34:00	24-03-2025	21:27:00	9.41	0.00	0.00	0.00	225.88		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	125MVAR, BUS REACTOR-2 AT KOLHAPUR	SVRD	04-03-2025	10:36:00	14-03-2025	21:32:00	10.46	0.00	0.00	0.00	250.93		* BR H/T as per WRLDC instructions for Voltage Regulation.
							143.87	0.00	0.00	0.00	3,452.81	100.00	
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	15-03-2025	08:48:00	31-03-2025	23:59:59	16.63	0.00	0.00	0.00	399.20		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	04-03-2025	08:22:00	31-03-2025	23:59:59	27.65	0.00	0.00	0.00	663.63		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Vo
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-1

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTA BLE To ISTS Licensee	OUTAGE ATTRIBUTA BLE To Others	OUTAGE ATTRIBUTA BLE To System Constraint	OUTAGE ATTRIBUTA BLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for VR
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for VR
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for VR
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation
BSR	80MVAR, BUS REACTOR-1 AT KOLHAPUR MSETCL	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00</		

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-1

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTA BLE TO ISTS Licensee	OUTAGE ATTRIBUTA BLE To Others	OUTAGE ATTRIBUTA BLE To System Constraint	OUTAGE ATTRIBUTA BLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
BSR	240MVAR, BUS REACTOR-1 AT PADGHE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT PADGHE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
							324.94	0.00	0.00	0.00	7,798.09	100.00	
BSR	63MVAR, BUS REACTOR-1 AT PARLI	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
							31.00	0.00	0.00	0.00	744.00	100.00	
BSR	125MVAR, BUS REACTOR-2 AT PARLI	SVRD	18-03-2025	10:59:00	29-03-2025	22:23:00	11.48	0.00	0.00	0.00	275.40		* BR H/T as per WRLDC instructions for Vo
BSR	125MVAR, BUS REACTOR-2 AT PARLI	SVRD	01-03-2025	00:00:01	14-03-2025	22:03:00	13.92	0.00	0.00	0.00	334.05		* BR H/T as per WRLDC instructions for Voltage Regulation.
							25.40	0.00	0.00	0.00	609.45	100.00	
BSR	50MVAR, BUS REACTOR-1 AT PUNE	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
							31.00	0.00	0.00	0.00	744.00	100.00	
BSR	240MVAR, BUS REACTOR-1 AT PUNE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT PUNE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT PUNE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT PUNE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT PUNE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT PUNE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT PUNE GIS	SVRD	04-03-2025	09:15:00	04-03-2025	18:10:00	0.37	0.00	0.00	0.00	8.92		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT PUNE GIS	SVRD	08-03-2025	09:19:00	08-03-2025	20:28:00	0.46	0.00	0.00	0.00	11.12		* BR H/T as per WRLDC instructions for Vo
BSR	240MVAR, BUS REACTOR-1 AT PUNE GIS	SVRD	07-03-2025	09:39:00	07-03-2025	19:05:00	0.39	0.00	0.00	0.00	9.43		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT PUNE GIS	SVRD	05-03-2025	10:22:00	05-03-2025	18:12:00	0.33	0.00	0.00	0.00	7.83		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT PUNE GIS	SVRD	06-03-2025	10:27:00	06-03-2025	18:11:00	0.32	0.00	0.00	0.00	7.73		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT PUNE GIS	SVRD	03-03-2025	10:36:00	03-03-2025	19:48:00	0.38	0.00	0.00	0.00	9.20		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT PUNE GIS	SVRD	10-03-2025	08:51:00	10-03-2025	20:04:00	0.47	0.00	0.00	0.00	11.22		* BR H/T as per WRLDC instructions for VR
BSR	240MVAR, BUS REACTOR-1 AT PUNE GIS	SVRD	11-03-2025	09:27:00	11-03-2025	19:30:00	0.42	0.00	0.00	0.00	10.05		* BR H/T as per WRLDC instructions for Voltage Regulation.
BSR	240MVAR, BUS REACTOR-1 AT PUNE GIS	SVRD	01-03-2025	10:27:00	01-03-2025	19:18:00	0.37	0.00	0.00	0.00	8.85		* BR H/T as per WRLDC instructions for VR
BSR	240MVAR, BUS REACTOR-1 AT PUNE GIS	SVRD	12-03-2025	08:44:00	12-03-2025	15:45:00	0.29	0.00	0.00	0.00	7.02		* BR H/T as per WRLDC instructions

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-1

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE To ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	220kV KORBA(CSEB)-BUDDHIPADAR(OPTCL)-3	SCSD	26-03-2025	10:16:00	31-03-2025	23:05:00	5.53	0.00	0.00	0.00	132.82		* For CB/Isolator retrofitting works under ADD-CAP
CKT	400kV AKOLA(MSETCL)-AURANGABAD-1			00:00:00		00:00:00	5.53	0.00	0.00	0.00	132.82	100.00	
CKT	400kV AKOLA(MSETCL)-AURANGABAD-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV AURANGABAD-AURANGABAD(MSETCL)-1	OSFT	19-03-2025	14:20:00	19-03-2025	17:21:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV AURANGABAD-AURANGABAD(MSETCL)-1	OMSU	17-03-2025	23:56:00	18-03-2025	02:04:00	0.13	3.02	0.00	0.00	0.00		* Emergency shutdown availed on 400kV Aurangabad (PG) - Aurangabad (WALUJ) ckt - 1 for attending Hot spot
CKT	400kV AURANGABAD-AURANGABAD(MSETCL)-2	LPRD	01-03-2025	00:00:01	31-03-2025	23:59:59	0.09	0.00	2.13	0.00	0.00	99.59	* Line tripped on Y-G fault. Fault details at Aurangabad end: M1: Y-G, 10.267KA, 46.469km, M2: Y-G, 10.279KA, 37.328km. Faulty phase position: Middle, Fault is in Aurangabad TLM jurisdiction.* 18.03.2025 10:19:46 INDIA (60020591)* As informed by site , heavy fire observed in between 113-114.
CKT	400kV AURANGABAD-AURANGABAD(MSETCL)-2	OMSU	18-03-2025	00:41:00	18-03-2025	04:54:00	0.22	0.00	4.22	0.00	0.00		* Line H/T as per WRLCD instructions for Power Regulation.
CKT	400kV BHADRAWATI-CHANDRAPUR(MSEB)-1			00:00:00		00:00:00	0.18	0.00	0.00	0.00	744.00		* Line tripped on R-G fault. Fault details at Aurangabad end: M1: R-G, 8.42KA, 41.24km, M2: R-G, 9.81KA, 42.45km. Faulty phase position: Top. Fault is in Aurangabad TLM jurisdiction.* 18.03.2025 10:20:38 INDIA (60020591)* As informed by site , heavy fire observed in between 113-114.
CKT	400kV BHADRAWATI-CHANDRAPUR(MSEB)-2			00:00:00		00:00:00	31.18	0.00	4.22	0.00	744.00	100.00	
CKT	400kV BHADRAWATI-CHANDRAPUR(MSEB)-3			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BHADRAWATI-CHANDRAPUR(MSEB)-4			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BHADRAWATI-DHARIWAL(CESC)-2	OSPD	15-03-2025	09:31:00	31-03-2025	23:59:59	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BHADRAWATI-PARLI-1			00:00:00		00:00:00	16.60	0.00	0.00	0.00	398.48	100.00	* Transmission line routine maintenance work outage availed by M/s Dhariwal.
CKT	400kV BHATAPARA-BHILAI(CSEB)-1			00:00:00		00:00:00	16.60	0.00	0.00	0.00	398.48	100.00	
CKT	400kV BHILAI(CSEB)-BHADRAWATI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV BHILAI(CSEB)-KORADI(MSEB)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV DHARIWAL(CESC)-PARLI-2	LART	16-03-2025	14:53:00	16-03-2025	14:53:00	0.00	0.00	0.00	0.00	0.00		* Line A/R successful on Y ph to E fault. Fault details at Parli end :- Main-1 : FD- 255.31km,FC-1.476kA and Main-1 : FD- 252.38km,FC-1.478kA. Fault details at Dhariwal end :- FC-2.5kA,FD-153.1km. Fault is in Parli / Warora TLM jurisdiction. Conductor phase position - Bottom . * 25.03.2025 20:32:05 INDIA (60001973)* Agriculture waste burnt at Span 427-428,black marks found on conductor.
CKT	400kV DHARIWAL(CESC)-PARLI-2	LART	26-03-2025	12:28:00	26-03-2025	12:28:00	0.00	0.00	0.00	0.00	0.00		* Line A/R successful on Y ph to E fault. Fault details at Parli end :- Main-2 : FD- 256.555km,FC-1.594 kA. Fault details at Dhariwal end :- Main-1 : FD- 153.3 km,FC- 2.46 kA and Main-2 : FD- 150 km,FC-2.46 kA. Fault is in Nanded TLM jurisdiction. Conductor phase position - Bottom . * 01.04.2025 18:03:50 INDIA (60001973)** Agrifire found below conductor between towers 375-376 which is cause of AR .
CKT	400kV JHARSUGUDA-RAIGARH-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV JHARSUGUDA-RAIGARH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV JHARSUGUDA-RAIGARH-3			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV JHARSUGUDA-RAIGARH-4			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV KOLHAPUR GIS-MAPUSA-1	LART	26-03-2025	18:05:00	26-03-2025	18:05:00	0.00	0.00	0.00	0.00	0.00		* Line A/R successful on Y ph to E fault. Fault details at Kolhapur end :- Double End : FD- 58.14 km, FC-5.3 kA. Fault details at Mapusa end :- Double End : FD- 97.85 km,

Standard of Performance data for the month of Mar-2025

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-1

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	400kV KORADI(MSEB)-SATPURA(MPPTCL)	OSFT	15-03-2025	11:17:00	15-03-2025	18:12:00	0.29	6.92	0.00	0.00	0.00		* ESD To Change Middle Phase Insulator String at Loc. 186 causing consecutive 3 Auto Reclosures in last 30 days and also in past because of bird droppings.
CKT	400kV KORADI(MSEB)-SATPURA(MPPTCL)	SCSD	25-03-2025	11:24:00	31-03-2025	23:59:59	6.53	0.00	0.00	0.00	156.60		* For replacement of CVT <(>&<)> Isolator at Sami end (MPPGCL) under ADD CAP works.Dia to be kept open at both sides availed WR-2
							6.82	6.92	0.00	0.00	156.60	99.07	
CKT	400kV LARA(NTPC)-CHAMPA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV LARA(NTPC)-CHAMPA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV LARA(NTPC)-KOTRA PS-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV LARA(NTPC)-KOTRA PS-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV MAUDA(NTPC)-WARDHA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV MAUDA(NTPC)-WARDHA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV PADGHE GIS-KUDUS(MSETCL)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV PADGHE GIS-KUDUS(MSETCL)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV PARLI-PARLI(MSETCL)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV PARLI-PARLI(MSETCL)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV PARLI-PUNE GIS-1	LCSD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Indigrid requested for outage of lines for connecting the LILO with Kallam substation
CKT	400kV PARLI-PUNE GIS-1	OMSU	18-03-2025	16:53:00	18-03-2025	21:11:00	0.18	0.00	4.30	0.00	0.00		* Line tripped on Y-G fault. Fault details at Pune GIS end: M1: Y-G, 2.5 KA, 118km, M2: Y-G, 2.5 KA, 117 km. , Fault details at Kallam end: M1: Y-G, 3.2 KA, 69.17 Km, M2: Y-G, 3.2 KA, 76.5km. Fault is in Adani jurisdiction.
							31.18	0.00	4.30	0.00	744.00	100.00	
CKT	400kV PARLI-PUNE GIS-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV PUNE-PUNE GIS-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV PUNE-PUNE GIS-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-1	LPRD	01-03-2025	00:00:01	02-03-2025	00:08:00	1.01	0.00	0.00	0.00	24.13		* Line H/T as per WRLDC instructions for Power Regulation.
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-1	LCSD	07-03-2025	10:29:00	07-03-2025	22:38:00	0.51	0.00	0.00	0.00	12.15		* Outdoor GIB erection works under construction works.
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-1	LPRD	21-03-2025	00:45:00	26-03-2025	20:52:00	5.84	0.00	0.00	0.00	140.12		* Line H/T at Aurangabad (Waluj) end only for Power Regulations. Line is ideal charged from Pune-GIS end.
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-1	LPRD	12-03-2025	18:02:00	20-03-2025	04:12:00	7.42	0.00	0.00	0.00	178.17		* Line H/T at Aurangabad (Waluj) end only for Power Regulation
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-1	LPRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Line H/T as per WRLDC instructions for Power regulation
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-1	LPRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Line H/T as per WRLDC instructions for Power Regulation.
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-1	LPRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Line H/T as per WRLDC instructions for Power Regulation
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-1	LPRD	26-03-2025	21:30:00	31-03-2025	23:59:59	5.10	0.00	0.00	0.00	122.60		* Line H/T at Aurangabad (Waluj) end only for Power Regulations. Line is idle charged from Pune-GIS end.
							112.88	0.00	0.00	0.00	2,709.07	100.00	
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-2	LPRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Line H/T as per WRLDC instructions for Power flow Regulation.
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-2	SCSD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* For construction works of upcoming ICT-3.
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-2	SCSD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* For inter connection. Bus bar Stability test under construction project of For Extension of 765/400/220kV Pune (Shikrapur) GIS substation under Western Region Expansion Scheme – XXVI (WRES-XXVI))
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-2	LPRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Line H/T as per WRLDC instructions for voltage Regulation only at Aurangabad (Waluj) end. Line is idle charge from Pune-GIS end. (PLCC at both ends are NIS)
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-2	LPRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Line kept out as per WRLDC instructions for Power Regulation only at Aurangabad (Waluj) end. Line is idle charge from Pune-GIS end. (PLCC at both ends are NIS)
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-2	LPRD	13-03-2025	01:15:00	20-03-2025	04:43:00	7.14	0.00	0.00	0.00	171.47		* Line H/T at Aurangabad (Waluj) end only for Power Regulation
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-2	LCSD	08-03-2025	06:16:00	09-03-2025	18:50:00	1.52	0.00	0.00	0.00	36.57		* Outdoor GIB erection works under construction works.
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-2	LPRD	01-03-2025	00:00:01	02-03-2025	00:11:00	1.01	0.00	0.00	0.00	24.18		* Line H/T per WRLDC instructions for Power Regulation.
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-2	LPRD	21-03-2025	00:53:00	21-03-2025	13:08:00	0.51	0.00	0.00	0.00	12.25		* Line H/T at Aurangabad (Waluj) end only for Power Regulations. Line is ideal charged from Pune-GIS end.
CKT	400kV PUNE GIS-AURANGABAD(MSETCL)-2	OSFT	21-03-2025	13:08:00	21-03-2025	20:24:00	0.30	7.27	0.00	0.00	0.00		* Emergency outage availed to attend hot spot in Y ph L/R isolator at Aurangabad (MSETCL) end
							165.48	7.27	0.00	0.00	3,964.47	99.02	
CKT	400kV PUNE GIS-PUNE-3			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV PUNE GIS-PUNE-4			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV RAIGARH-KOTRA PS-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV RAIGARH-KOTRA PS-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV RAIPUR-BHADRAWATI-1	OMSU	28-03-2025	17:06:00	28-03-2025	17:49:00	0.03	0.00	0.72	0.00	0.00		* Line tripped on persistent Y ph to E fault. Fault details at Bhadrawati end :- Double end : FD- 86.860km,FC-4.386kA and Fault details at Raipur end :- Double end FD-224.612,FC-1.773kA. Fault is in Bhadrawati TLM jurisdiction. Conductor phase position - Top.* 31.03.2025 13:50:59 INDIA (60001973)* Agrifire found below conductor between towers 438-439 which is cause of Tripped .
							0.03	0.00	0.72	0.00	0.00	100.00	
CKT	400kV RAIPUR-BHADRAWATI-2	LCSD	01-03-2025	00:00:01	01-03-2025	21:13:00	0.88	0.00	0.00	0.00	21.22		* For Construction Work of 400 KV D/C (QUAD) RAIPUR POOL - DHAMTARI TRANSMISSION LINE
							0.88	0.00	0.00	0.00	21.22	100.00	
CKT	400kV RAIPUR-BHADRAWATI-3	LCSD	01-03-2025	00:00:01	01-03-2025	21:30:00	0.90	0.00	0.00	0.00	21.50		* For Construction Work of 400 KV D/C (QUAD) RAIPUR POOL - DHAMTARI TRANSMISSION LINE
							0.90	0.00	0.00	0.00	21.50	100.00	
CKT	400kV RAIPUR-BHILAI(CSEB)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV RAIPUR-RAIGARH-1	LPRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Line H/T as per WRLDC instructions for Power Regulation .
							31.00	0.00	0.00	0.00	744.00	100.00	
CKT	400kV RAIPUR-RAIGARH-2	LART	21-03-2025	15:49:00	21-03-2025	15:49:00	0.00	0.00	0.00	0.00	0.00		* Line A/R succesful at both ends on Y-G fault. Fault details at Raipur: Y-G, 5.68KA, 45.73km(AFAS DE). At Raigarh: Y-G, 2.2KA, 171.269km(AFAS DE). Fault is in Raigarh TLM jurisdiction. Phase Position: Top.* 31.03.2025 14:00:26 INDIA (60001973)* Flashover marks observed on Insulator String Y-Phase,at Loc. No. 458 TFR VALUES At Loc 458-1 Leg A-4.7 Leg B-4.8 Leg C-4.6 <(>&<)> Leg D- 4.8"
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV RAIPUR-RAIGARH-3			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV RAIPUR-RAIGARH-4			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV RAIPUR-RAIPUR PS(DURG)-1	LCSD	09-03-2025	09:30:00	10-03-2025	19:50:00	1.43	0.00	0.00	0.00	34.33		* For Construction Work of 400 KV D/C (QUAD) RAIPUR POOL - DHAMTARI TRANSMISSION LINE

Standard of Performance data for the month of Mar-2025

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-1

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
CKT	400kV RAIPUR-RAIPUR PS(DURG)-2	LCSD	09-03-2025	09:34:00	10-03-2025	19:34:00	1.43	0.00	0.00	0.00	34.33	100.00	* For Construction Work of 400 KV D/C (QUAD) RAIPUR POOL - DHAMTARI TRANSMISSION LINE
							1.42	0.00	0.00	0.00	34.00	100.00	
							1.42	0.00	0.00	0.00	34.00	100.00	
CKT	400kV RAIPUR-WARDHA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV RAIPUR-WARDHA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV RANCHI-SIPAT(NTPC)-1	LMAC	16-03-2025	22:26:00	16-03-2025	23:47:00	0.06	0.00	0.00	1.35	0.00		* Emergency outage availed by ER-1 for rescue of mentally challenged person has been climbed on bottom cross arm of 400kV Ranchi - Sipat line at Loc. No.1067.
							0.06	0.00	0.00	1.35	0.00	100.00	
CKT	400kV RANCHI-SIPAT(NTPC)-2	SMAC	16-03-2025	22:22:00	16-03-2025	23:46:00	0.06	0.00	0.00	1.40	0.00		* Emergency outage availed by ER-1 for rescue of mentally challenged person has been climbed on bottom cross arm of 400kV Ranchi - Sipat line at Loc. No.1067.
CKT	400kV RANCHI-SIPAT(NTPC)-2	LART	11-03-2025	11:42:00	11-03-2025	11:42:00	0.00	0.00	0.00	0.00	0.00		* Line A/R successful on Y ph to E fault. Fault details at Ranchi end :- Main1 : FD-222.5 km, FC-1.4 kA , Fault details at Sipat end :- Not available. Fault is in Tamnar TLM jurisdiction. Conductor phase position - Bottom * 25.03.2025 20:35:21 INDIA (60001973)* Agri-wastage/Paddy Dry Grass burning found below line, which leads to line Auto-reclose between Tower No.521-522.
							0.06	0.00	0.00	1.40	0.00	100.00	
CKT	400kV ROURKELA-JHARSUGUDA-1	LCSD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Reconductoring works.
							31.00	0.00	0.00	0.00	744.00	100.00	
CKT	400kV ROURKELA-JHARSUGUDA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV ROURKELA-JHARSUGUDA-3	LCSD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* for reconductoring work on continuous basis
CKT	400kV ROURKELA-JHARSUGUDA-3	OMSU	06-03-2025	15:14:00	06-03-2025	18:32:00	0.14	0.00	3.30	0.00	0.00		* 400KV Sundargarh-Rourkela#3 line tripped on date-06.03.2025 at 15:14 Hrs. and restored at 18:32 Hrs. on date-06.03.2025.** Relay details at Sundargarh end: M1,Z1,Y-N, FD-40.03KM,FC-5.65kA; M2= Y-N,Z1, FD-42.2kM, FC-6.1kA.* Relay details at Rourkela end : M1,Z1,Y-N, FD-80.82kM, Fc-21.872kA;M2, Y-N,Z1, FD-84.2kM, FC-2.9kA
CKT	400kV ROURKELA-JHARSUGUDA-3	LCSD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Reconductoring works
							62.14	0.00	3.30	0.00	1,488.00	100.00	
CKT	400kV ROURKELA-JHARSUGUDA-4	LCSD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* for reconductoring work on continuous basis
							31.00	0.00	0.00	0.00	744.00	100.00	
CKT	400kV SEONI-KIRNAPUR(MPPTCL)	OSPD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* 400KV Seoni Kirnapur Line approved outage availed by MPPTCL.
CKT	400kV SEONI-KIRNAPUR(MPPTCL)	LART	17-03-2025	14:45:00	17-03-2025	14:45:00	0.00	0.00	0.00	0.00	0.00		* Line A/R successful on R ph to E fault. Fault details at Seoni end :- Main-1 : FD-51.013km,FC-4.938kA <(>&< Main-2 : FD-51.738km,FC-4.943kA. Fault details at Kirnapur end :- Main-1 : FD-74.71km,FC-1.98kA <(>&< Main-2 : FD-68.44km,FC-1.68kA. Fault is in MPPTCL TLM jurisdiction.
							31.00	0.00	0.00	0.00	744.00	100.00	
CKT	400kV SEONI-SATPURA(MPPTCL)			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV SOLAPUR(NTPC)-SOLAPUR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV SOLAPUR(NTPC)-SOLAPUR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV SOLAPUR(NTPC)-SOLAPUR-3			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV SOLAPUR(NTPC)-SOLAPUR-4	OSPD	18-03-2025	17:50:00	21-03-2025	17:56:00	3.00	0.00	0.00	0.00	72.10		* Outage availed by NTPC for annual Maintenance and testing.
CKT	400kV SOLAPUR(NTPC)-SOLAPUR-4	OSPT	06-03-2025	09:40:00	06-03-2025	20:41:00	0.46	11.02	0.00	0.00	0.00		* Insulator replacement work at Loc No.10-11
							3.46	11.02	0.00	0.00	72.10	98.52	
CKT	400kV SIPAT(NTPC)-RAIPUR-1	LCSD	01-03-2025	00:00:01	02-03-2025	00:11:00	1.01	0.00	0.00	0.00	24.18		* For NHAI Diversion work under Bharatmala Pariyojana
							1.01	0.00	0.00	0.00	24.18	100.00	
CKT	400kV SIPAT(NTPC)-RAIPUR-2	LART	21-03-2025	15:06:00	21-03-2025	15:06:00	0.00	0.00	0.00	0.00	0.00		* Line A/R successful on B-G fault. Fault details at Raipur end: B-G, 15.14KA, 11.45km. At Sipat end: B-G, 3.5KA, 145.2km. Raipur TLM J= urisdiction. Phasposition: Top* 25.03.2025 20:25:22 INDIA (60001973)* Line A/R successful at Raipur end on B-G fault and A/R not operated at Sipat end and line opened at Sipat end. fault details at Raipur end: B-G, 15.14KA, 11.45km. At Sipat end: B-G, 3.5KA, 145.2km.* "Flashover marks found on CC Ring <(>&< Arcing horn at Loc No.372(DA+0).TFR measured at Loc no-372.* Leg A-2.97,LeB-3.73,Leg C-3.59,LegD-3.92."
CKT	400kV SIPAT(NTPC)-RAIPUR-2	LART	22-03-2025	02:46:00	22-03-2025	02:46:00	0.00	0.00	0.00	0.00	0.00		* Line A/R successful on Y-G fault. Fault details at Raipur end: FC-5.393KA= ,FD-62.172km. At Sipat end: relay indications awaited. Fault is in Bhatapara TLM jurisdiction. Phase position: Top* 25.03.2025 20:29:29 INDIA (60001973)* Flashover mark found in insulator ,Hardware fitting ,Corona Control ring and arcing horn at Loc No-222(DA+3).
CKT	400kV SIPAT(NTPC)-RAIPUR-2	LCSD	01-03-2025	00:00:01	02-03-2025	00:15:00	1.01	0.00	0.00	0.00	24.25		* For NHAI Diversion work under Bharatmala Pariyojana
							1.01	0.00	0.00	0.00	24.25	100.00	
CKT	400kV SIPAT(NTPC)-RAIPUR-3	OMSU	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	744.00	0.00	0.00		* Line H/T to facilitate to attend tie bay CB spring discharge lower alarm at Sipat end.
							31.00	0.00	744.00	0.00	0.00	100.00	
CKT	400kV VINDHYACHAL(NTPC)-KORBA(NTPC)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV VINDHYACHAL(NTPC)-KORBA(NTPC)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV WARDHA-AKOLA(MSETCL)-1	OSPT	26-03-2025	07:48:00	26-03-2025	23:17:00	0.65	15.48	0.00	0.00	0.00		* Outage availed for Tower stub repair work and shutdown nature defect rectification
							0.65	15.48	0.00	0.00	0.00	97.92	
CKT	400kV WARDHA-AKOLA(MSETCL)-2	OSPT	26-03-2025	07:46:00	26-03-2025	23:43:00	0.67	15.95	0.00	0.00	0.00		* Outage availed for Tower stub repair work and shutdown nature defect rectification
CKT	400kV WARDHA-AKOLA(MSETCL)-2	OSFD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Emergency line outage availed by MSTCL for attending 412 89B (R Phase) Isolator operating mechanism <(>&< misalignment issue at 400 kV Akola SS.
							31.67	15.95	0.00	0.00	744.00	97.86	
CKT	400kV WARDHA-AURANGABAD-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV WARDHA-AURANGABAD-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV WARDHA-WARORA-1	LART	28-03-2025	11:57:00	28-03-2025	11:58:00	0.00	0.02	0.00	0.00	0.00		* Line A/R successful on R ph to E fault. Fault details at Wardha end :- M1- FD- 7.31 km, FC-19.97 kA , M2- FD- 7.49 km, FC-19.86 kA. Fault details at Warora end M1- FD- 44.9 km, FC- 8.86 kA , M2- FD- 38.06 km, FC-8.15 kA. Fault is in Warora TLM jurisdiction. Conductor phase position - Bottom .
							0.00	0.02	0.00	0.00	0.00	100.00	
CKT	400kV WARDHA-WARORA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV WARORA-PARLI-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	400kV WARORA-PARLI-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV AURANGABAD-PADGHE GIS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV AURANGABAD-PUNE GIS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV BILASPUR-DHARAMJAYGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV BILASPUR-SEONI-1	SCSD	28-03-2025	09:47:00	28-03-2025	23:02:00	0.55	0.00	0.00	0.00	13.25		* Outage For LBB retrofitting works

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-1

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE To ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
							0.55	0.00	0.00	0.00	13.25	100.00	
CKT	765kV BILASPUR-SEONI-2	SCSD	21-03-2025	10:05:00	21-03-2025	21:06:00	0.46	0.00	0.00	0.00	11.02		* Tie LBB Relay retrofitting and testing work @ Seoni S/S
							0.46	0.00	0.00	0.00	11.02	100.00	
CKT	765kV CHAMPA-KOTRA PS-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV CHAMPA-RAIPUR PS(DURG)-1	LVRD	02-03-2025	21:40:00	31-03-2025	23:59:59	29.10	0.00	0.00	0.00	698.33		* Line H/T as per WRLDC instructions for Voltage Regulation. SLR converted as Bus Reator at Durg end at 22:01 hrs .
CKT	765kV CHAMPA-RAIPUR PS(DURG)-1	LVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Line H/T as per WRLDC instruction and SLR at Durg PS is converted as BR at 04:02hrs for Voltage regulation.
							60.10	0.00	0.00	0.00	1,442.33	100.00	
CKT	765kV CHAMPA-RAIPUR PS(DURG)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV CHAMPA-DHARAMJAYGARH-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV RANCHI-DHARAMJAYGARH-1	SBBT	21-03-2025	09:35:00	21-03-2025	14:49:00	0.22	5.23	0.00	0.00	0.00		* Line tripped on Y ph to E fault at FD- 301KM (100 %), FC- 2.44 KA from Dharamjaygarh end . Line tripped due to BB protection optd at Ranchi end.* 01.04.2025 18:11:53 INDIA (60001973)* Due to CT Failure at Ranchi end causes both Bus tripped
							0.22	5.23	0.00	0.00	0.00	99.30	
CKT	765kV RANCHI-DHARAMJAYGARH-2	SBBT	21-03-2025	09:34:00	22-03-2025	00:58:00	0.64	15.40	0.00	0.00	0.00		* Line tripped on Y ph to E fault at FD- 338 KM , FC- 1.99 KA from Dharamjaygarh end . Line tripped due to BB protection optd at Ranchi end. NGR LA conducted and REF protection optd in non switchable LR at Dharamjaygarh end.* 01.04.2025 18:12:37 INDIA (60001973)* Due to CT Failure at Ranchi end causes both Bus tripped
CKT	765kV RANCHI-DHARAMJAYGARH-2	LEFT	20-03-2025	16:09:00	20-03-2025	16:58:00	0.03	0.82	0.00	0.00	0.00		* Line tripped on B-G fault. Fault details at Dharamjaygarh: M1: B-G, 2.83KA, 312.19km, At Ranchi: M1: B-G, 8.4KA, 27.8km. Fault is in ER-1 Jurisdiction.
							0.67	16.22	0.00	0.00	0.00	97.82	
CKT	765kV JHARSUGUDA-DHARAMJAYGARH-1	LEFT	22-03-2025	08:42:00	22-03-2025	10:39:00	0.08	1.95	0.00	0.00	0.00		* Line tripped on Y-G fault. Fault details at Dharamjalgarh end: AFAS M1: Y-G, 8.8KA, 76.1km, M2: Y-G, 9.3KA, 75.9km. Fault is in Tamnar TLM jurisdiction. Faulty Phase Position: Top.* 01.04.2025 18:02:06 INDIA (60001973)** Flashover marks found on Arcing and CC Ring At LOC No-205 . TFR Values at Loc No-205(in ohms)-LegA-1.5,Leg B-2.0,Leg C-1.7,Leg D-2.2
							0.08	1.95	0.00	0.00	0.00	99.74	
CKT	765kV JHARSUGUDA-DHARAMJAYGARH-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV JHARSUGUDA-DHARAMJAYGARH-3			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV JHARSUGUDA-DHARAMJAYGARH-4			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV KOTRA PS-RAIPUR PS(DURG)-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV KOTRA PS-RAIPUR PS(DURG)-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV KOTRA PS-TAMNAR PS-1	LNCC	22-03-2025	04:38:00	22-03-2025	16:59:00	0.52	0.00	0.00	12.35	0.00		* Line tripped due to heavy rains <-> thunderstorm which causes external flashover in 707 Main Bay "R" Ph CT
							0.52	0.00	0.00	12.35	0.00	100.00	
CKT	765kV KOTRA PS-TAMNAR PS-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV-PUNE GIS-PADGHE GIS-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV RAIPUR PS(DURG)-WARDHA-1	LVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Line H/T as per WRLDC instructions for voltage Regulation and SLR charged as BR at 17:13 Hrs at Durg end.
							31.00	0.00	0.00	0.00	744.00	100.00	
CKT	765kV RAIPUR PS(DURG)-WARDHA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV RAIPUR PS(DURG)-WARDHA-3	LVRD	22-03-2025	13:46:00	31-03-2025	23:59:59	9.43	0.00	0.00	0.00	226.23		* Line H/T as per WRLDC instruction for voltage regulation and SLR is converted to BR at 14:03hrs at Durg.
CKT	765kV RAIPUR PS(DURG)-WARDHA-3	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Line H/T as per WRLDC instructions for Voltage Regulation.SLR converted as Bus Reator at Durg end at 23:04 hrs .
CKT	765kV RAIPUR PS(DURG)-WARDHA-3	LVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Line H/T as per WRLDC code for V/R and SLR converted as BR at 19:04Hrs. at Durg SS for VR.
							71.43	0.00	0.00	0.00	1,714.23	100.00	
CKT	765kV RAIPUR PS(DURG)-WARDHA-4	LVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Line H/T as per WRLDC instructions for Voltage Regulation and SLR charged as BR at Durg end on dt 30.11.2023 at 00:41Hrs.
CKT	765kV RAIPUR PS(DURG)-WARDHA-4	LPPT	03-03-2025	02:27:00	03-03-2025	19:27:00	0.71	17.00	0.00	0.00	0.00		* Line tripped on Y-B fault. Fault details at Durg: 311.24 km, 4.131KA, At Wardha: M1-42km 17.05kA M2- 42km 16.93KA, Double End: Wardha- 42.591km and Durg- 318.409km. TWFL: Wardha- 46.07km and Durg- 313.4 km. Top and Middle Phase. Fault is in Wardha TLM Jurisdiction.* 25.03.2025 20:14:35 INDIA (60001973)* Conductor snapping was found @ loc no. 795 due to dead end failure .
							31.71	17.00	0.00	0.00	744.00	97.72	
CKT	765kV SEONI-WARDHA-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV SEONI-WARDHA-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV SOLAPUR-AURANGABAD-1	LVRD	02-03-2025	20:06:00	03-03-2025	06:49:00	0.45	0.00	0.00	0.00	10.72		* Line H/T as per WRLDC instructions for Voltage Regulation. SLR converted as Bus Reator at Solapur end at 20:35 hrs and SLR converted as Bus Reator at Aurangabad end at 20:11 hrs.
CKT	765kV SOLAPUR-AURANGABAD-1	LVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Line H/T as per WRLDC instructions for Voltage Regulation and SLR Converted as BR at 21:38 hrs at Aurangabad SS and at hrs at Solapur SS
CKT	765kV SOLAPUR-AURANGABAD-1	OMSU	10-03-2025	13:13:00	10-03-2025	16:32:00	0.14	0.00	3.32	0.00	0.00		* Emergency outage availed by Paril TLM to remove the foreign Material (Tarपालin polythene Cover) is hanging on Middle phase at location/ Span no. 292 - 293.
							31.59	0.00	3.32	0.00	754.72	100.00	
CKT	765kV SOLAPUR-AURANGABAD-2	LVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Line H/T as per WRLDC instructions for Voltage Regulation and SLR Converted as BR at 23:13 hrs at Aurangabad SS and SLR Converted as BR at 23:01 hrs at Solapur SS .
							31.00	0.00	0.00	0.00	744.00	100.00	
CKT	765kV SOLAPUR-PUNE GIS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV SIPAT(NTPC)-BILASPUR-1			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV SIPAT(NTPC)-BILASPUR-2			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
CKT	765kV WARDHA-AURANGABAD-1	LVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Line H/T as per WRLDC instructions for Voltage Regulation and SLR Converted as BR at 00:41hrs at Wardha SS.
CKT	765kV WARDHA-AURANGABAD-1	LVRD	03-03-2025	21:15:00	31-03-2025	23:59:59	28.12	0.00	0.00	0.00	674.75		* Line H/T as per WRLDC instructions for Voltage Regulation. SLR converted as Bus Reator at Wardha end at 21:38 hrs .
							58.12	0.00	0.00	0.00	1,418.75	100.00	
CKT	765kV WARDHA-AURANGABAD-2	LVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Line H/T as per WRLDC instructions for Voltage Regulation at 10:51 and SLR Converted as BR at 12:05 hrs at Wardha SS.
							31.00	0.00	0.00	0.00	744.00	100.00	
CKT	765kV WARDHA-AURANGABAD-3	LVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* Line H/T as per WRLDC instructions for Voltage Regulation .
							31.00	0.00	0.00	0.00	744.00	100.00	
CKT	765kV WARDHA-AURANGABAD-4	OSFT	12-03-2025	18:26:00	12-03-2025	22:39:00	0.18	4.22	0.00	0.00	0.00		* Line E/S/D availed by Aurangabad SS for attending hot spot on B-ph Line Isolator at Aurangabad end.
CKT	765kV WARDHA-AURANGABAD-4	LVRD	29-03-2025	20:32:00	31-03-2025	23:59:59	2.14	0.00	0.00	0.00	51.47		* Line H/T as per WRLDC instruction for voltage regulation and SLR is converted to BR at 20:55hrs at Wardha.
CKT	765kV WARDHA-AURANGABAD-4	LVRD	14-03-2025	11:06:48	31-03-2025	23:59:59	17.54	0.00	0.00	0.00	420.89		* Line H/T as per WRLDC code and SLR converted as BR at 09:25hrs at Wardha end for Voltage Regulation.
							19.86	4.22	0.00	0.00	472.36	99.43	
LNR	80MVAR,LR of WARDHA-2 AT AURANGABAD			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	

Standard of Performance data for the month of Mar-2025

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-1

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifiyin	Detailed Reasons for Outage
LNR	80MVAR,LR OF WARDHA-1 AT AURANGABAD			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	80MVAR,LR OF BOISAR-2 AT AURANGABAD			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	80MVAR,LR OF BOISAR-1 AT AURANGABAD			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF PADGHE-2 AT AURANGABAD			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF PADGHE-1 AT AURANGABAD	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
LNR	240MVAR,SWLR OF PADGHE-1 AT AURANGABAD	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation
LNR	240MVAR,SWLR OF PADGHE-1 AT AURANGABAD	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation
							93.00	0.00	0.00	0.00	2,232.00	100.00	
LNR	240MVAR,SWLR OF SOLAPUR-1 AT AURANGABAD	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
LNR	240MVAR,SWLR OF SOLAPUR-1 AT AURANGABAD	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
							62.00	0.00	0.00	0.00	1,488.00	100.00	
LNR	240MVAR,SWLR OF SOLAPUR-2 AT AURANGABAD	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
LNR	240MVAR,SWLR OF SOLAPUR-2 AT AURANGABAD	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for VR
							62.00	0.00	0.00	0.00	1,488.00	100.00	
LNR	240MVAR,SWLR OF SEONI-1 AT BILASPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF SEONI-2 AT BILASPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF RAJNANGAON-1 AT BILASPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF RAJNANGAON-2 AT BILASPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF DHARAMJYGARH AT BILASPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	330MVAR,SWLR OF JABALPUR-2 AT KORBA PS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation
							31.00	0.00	0.00	0.00	744.00	100.00	
LNR	330MVAR,SWLR OF JABALPUR-1 AT KORBA PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	330MVAR,SWLR OF JARSUGUDA-4 AT KORBA PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	330MVAR,SWLR OF JARSUGUDA-3 AT KORBA PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	330MVAR,SWLR OF JABALPUR-3 AT KORBA PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	330MVAR,SWLR OF JABALPUR-4 AT KORBA PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	330MVAR,SWLR OF JARSUGUDA-2 AT KORBA PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	330MVAR,SWLR OF JARSUGUDA-1 AT KORBA PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF DURG-2 AT KOTRA PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF DURG-1 AT KOTRA PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR,SWLR OF PUNE GIS1 AT PARLI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR,SWLR OF PUNE GIS-2 AT PARLI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR,SWLR OF PUNE GIS-1 AT PUNE	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
							31.00	0.00	0.00	0.00	744.00	100.00	
LNR	50MVAR,SWLR OF PUNE GIS-2 AT PUNE	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
							31.00	0.00	0.00	0.00	744.00	100.00	
LNR	50MVAR,SWLR OF PUNE GIS-3 AT PUNE	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
							31.00	0.00	0.00	0.00	744.00	100.00	
LNR	50MVAR,SWLR OF PUNE GIS-4 AT PUNE	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
LNR	50MVAR,SWLR OF PUNE GIS-4 AT PUNE	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation
							62.00	0.00	0.00	0.00	1,488.00	100.00	
LNR	240MVAR,SWLR OF SHOLAPUR AT PUNE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
							31.00	0.00	0.00	0.00	744.00	100.00	
LNR	240MVAR,SWLR OF AURANGABAD AT PUNE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
LNR	240MVAR,SWLR OF AURANGABAD AT PUNE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
LNR	240MVAR,SWLR OF AURANGABAD AT PUNE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
LNR	240MVAR,SWLR OF AURANGABAD AT PUNE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
LNR	240MVAR,SWLR OF AURANGABAD AT PUNE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for V
LNR	240MVAR,SWLR OF AURANGABAD AT PUNE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
LNR	240MVAR,SWLR OF AURANGABAD AT PUNE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
LNR	240MVAR,SWLR OF AURANGABAD AT PUNE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
LNR	240MVAR,SWLR OF AURANGABAD AT PUNE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
LNR	240MVAR,SWLR OF AURANGABAD AT PUNE GIS	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLDLC instructions for Voltage Regulation.
							310.00	0.00	0.00	0.00	7,440.00	100.00	
LNR	240MVAR,SWLR OF JARSUGUDA-1 AT RAIPUR PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF JARSUGUDA-2 AT RAIPUR PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-1

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE TO Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF WARDHA-1 AT RAIPUR PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF CHAMPA-1 AT RAIPUR PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF WARDHA-2 AT RAIPUR PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF CHAMPA-2 AT RAIPUR PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF WARDHA-3 AT RAIPUR PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF WARDHA-4 AT RAIPUR PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	50MVAR,SWLR OF KORBA-3 AT RAIPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF WARDHA-1 AT SEONI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF WARDHA-2 AT SEONI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF BINA-1 AT SEONI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	80 MVAR, 765 KV SPARE COLD REACTOR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	80MVAR,SWLR OF KARAD AT SHOLAPUR	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLCD instructions for Voltage Regulation
LNR	80MVAR,SWLR OF KARAD AT SHOLAPUR	SVRD	17-03-2025	10:54:00	30-03-2025	22:01:00	13.46	0.00	0.00	0.00	323.12		* BR H/T as per WRLCD instructions for Voltage Regulation.
							44.46	0.00	0.00	0.00	1,067.12	100.00	
LNR	240MVAR,SWLR OF AURANGABAD-1 AT SHOLAPUR	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLCD instructions for Voltage Regulation.
							31.00	0.00	0.00	0.00	744.00	100.00	
LNR	240MVAR,SWLR OF AURANGABAD-2 AT SHOLAPUR	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLCD instructions for Voltage Regulation.
LNR	240MVAR,SWLR OF AURANGABAD-2 AT SHOLAPUR	SVRD	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	0.00	0.00	744.00		* SLR H/T as per WRLCD instructions for Voltage Regulation.
							62.00	0.00	0.00	0.00	1,488.00	100.00	
LNR	240MVAR,SWLR OF PUNE AT SOLAPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
LNR	240MVAR,SWLR OF RAICHUR-2 AT SOLAPUR	OMSU	01-03-2025	00:00:01	31-03-2025	23:59:59	31.00	0.00	744.00	0.00	0.00		* SLR tripped due to implementation of

Standard of Performance data for the month of Mar-2025

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-1

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTABLE TO ISTS Licensee	OUTAGE ATTRIBUTABLE To Others	OUTAGE ATTRIBUTABLE To System Constraint	OUTAGE ATTRIBUTABLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
XMER	1500MVA,765/400kV ICT-2 AT BILASPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-3 AT BILASPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT CHAMPA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-2 AT CHAMPA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-3 AT CHAMPA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-4 AT CHAMPA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-6 AT CHAMPA	OSPT	19-03-2025	10:06:00	19-03-2025	18:48:00	0.36	8.70	0.00	0.00	0.00		* OCC Approved Outage for AMP work
							0.36	8.70	0.00	0.00	0.00	98.83	
XMER	1500MVA,765/400kV ICT-1 AT DHARAMJAYGARH	OSPT	06-03-2025	09:36:00	06-03-2025	13:41:00	0.17	4.08	0.00	0.00	0.00		* For AMP works
							0.17	4.08	0.00	0.00	0.00	99.45	
XMER	1500MVA,765/400kV ICT-2 AT DHARAMJAYGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	TBCB-500MVA,400/220kV ICT-4 AT DHARAMJAY			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT KOTRA PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-2 AT KOTRA PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-3 AT KOTRA PS	SICT	22-03-2025	04:38:00	22-03-2025	15:07:00	0.44	10.48	0.00	0.00	0.00		* ICT tripped on REF protection operated during external flashover in 707 Main Bay "R" Ph CT
							0.44	10.48	0.00	0.00	0.00	98.59	
XMER	1500MVA,765/400kV ICT-4 AT KOTRA PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-6 AT KOTRA PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT MAPUSA	SCSD	03-03-2025	08:40:00	03-03-2025	21:20:00	0.53	0.00	0.00	0.00	12.67		* Shutdown availing for the upgradation of existing system (Retrofitting of static LBB with Numerical)
							0.53	0.00	0.00	0.00	12.67	100.00	
XMER	315MVA,400/220kV ICT-2 AT MAPUSA	SCSD	04-03-2025	08:09:00	04-03-2025	23:08:00	0.62	0.00	0.00	0.00	14.98		* Shutdown availing for the upgradation of existing system (Retrofitting of static LBB with Numerical)
							0.62	0.00	0.00	0.00	14.98	100.00	
XMER	315MVA,400/220kV ICT-3 AT MAPUSA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT NAVI MUMBAI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT NAVI MUMBAI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT PADGHE GIS	OSPT	06-03-2025	10:51:00	07-03-2025	00:43:00	0.58	13.87	0.00	0.00	0.00		* Spare Changover of ICT, Taking Rph OUT of service <(>&<)> Spare IN Service <(>&<)> Fine tuning of CSD of ICT
							0.58	13.87	0.00	0.00	0.00	98.14	
XMER	1500MVA,765/400kV ICT-2 AT PADGHE GIS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-3 AT PADGHE GIS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-1 AT PARLI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-2 AT PARLI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT PUNE	OSPT	01-03-2025	00:00:01	01-03-2025	03:49:00	0.16	3.82	0.00	0.00	0.00		* Outage of ICT1 for AMP Works
							0.16	3.82	0.00	0.00	0.00	99.49	
XMER	315MVA,400/220kV ICT-2 AT PUNE			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-3 AT PUNE			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT PUNE GIS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-2 AT PUNE GIS	SCSD	20-03-2025	04:24:00	21-03-2025	00:32:00	0.84	0.00	0.00	0.00	20.13		* Interconnection of Auxiliary bus with existing auxiliary bus
		SPRD	30-03-2025	02:37:00	31-03-2025	23:59:59	1.89	0.00	0.00	0.00	45.38		* ICT H/T from 400kV side only as per WRDLC instructions for control loading of 400kV Pune (Talegaon) - Chakan line
XMER	1500MVA,765/400kV ICT-2 AT PUNE GIS	SCSD	02-03-2025	00:26:00	03-03-2025	09:39:00	1.38	0.00	0.00	0.00	33.22		* Construction works under WRES-XXXI. Shutdown is planned for Aux Bus extension -400kV side- W/o Internal conductor fixing (Construction works under WRES-XXXI)
							4.11	0.00	0.00	0.00	98.73	100.00	
XMER	315MVA,400/220kV ICT-1 AT RAIGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT RAIGARH			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-3 AT RAIGARH	OSPT	27-03-2025	09:34:00	27-03-2025	22:01:00	0.52	12.45	0.00	0.00	0.00		* FOR AMP WORKS
							0.52	12.45	0.00	0.00	0.00	98.33	
XMER	1500MVA,765/400kV ICT-1 AT RAIPUR PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-2 AT RAIPUR PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT RAIPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT RAIPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-3 AT RAIPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT SEONI	SCSD	28-03-2025	09:51:00	28-03-2025	22:25:00	0.52	0.00	0.00	0.00	12.57		* Outage For LBB retrofitting works
							0.52	0.00	0.00	0.00	12.57	100.00	
XMER	1500MVA,765/400kV ICT-2 AT SEONI	SCSD	20-03-2025	09:31:00	20-03-2025	22:14:00	0.53	0.00	0.00	0.00	12.72		* Tie LBB Relay retrofitting and testing work @ Seoni S/S
		SCSD	22-03-2025	10:13:00	23-03-2025	00:28:00	0.59	0.00	0.00	0.00	14.25		* Tie LBB Relay retrofitting and testing work @ Seoni S/S
							1.12	0.00	0.00	0.00	26.97	100.00	

Name of Transmission Licensee : POWER GRID CORPORATION OF INDIA LTD., WESTERN REGION-1

Object Type	Element Name	Type of failure	Outage Date	Outage Time	Restoration Date	Restoration Time	Total Outage in Days	OUTAGE ATTRIBUTA BLE TO ISTS Licensee	OUTAGE ATTRIBUTA BLE To Others	OUTAGE ATTRIBUTA BLE To System Constraint	OUTAGE ATTRIBUTA BLE To Deemed Available	% Availability as certified by certifyin	Detailed Reasons for Outage
XMER	1500MVA,765/400kV ICT-3 AT SEONI	SCSD	21-03-2025	10:29:00	21-03-2025	19:18:00	0.37	0.00	0.00	0.00	8.82		* Tie LBB Relay retrofitting and testing work @ Seoni S/S
							0.37	0.00	0.00	0.00	8.82	100.00	
XMER	315MVA,400/220kV ICT-1 AT SEONI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT SEONI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-3 AT SEONI			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT SOLAPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-2 AT SOLAPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-1 AT SOLAPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT SOLAPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-3 AT SOLAPUR			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT TAMNAR PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-2 AT TAMNAR PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-3 AT TAMNAR PS			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-1 AT WARDHA	OSFT	07-03-2025	12:34:00	07-03-2025	18:29:00	0.25	5.92	0.00	0.00	0.00		* Emergency outage availed for attending hot spot in Tie CB (702).
XMER	1500MVA,765/400kV ICT-1 AT WARDHA	OSFT	05-03-2025	14:50:00	05-03-2025	15:54:00	0.04	1.07	0.00	0.00	0.00		* Emergency H/T on observation of sparking in Tie CB(702). Main CB (703)is already under S/D for AMP works.
							0.29	6.99	0.00	0.00	0.00	99.06	
XMER	1500MVA,765/400kV ICT-2 AT WARDHA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	1500MVA,765/400kV ICT-3 AT WARDHA	OSFT	20-03-2025	11:11:00	20-03-2025	17:46:00	0.27	6.58	0.00	0.00	0.00		* Emergency shutdown availed for attending Hot spot in 70989B Isolator
							0.27	6.58	0.00	0.00	0.00	99.12	
XMER	315MVA,400/220kV ICT-1 AT WARDHA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	315MVA,400/220kV ICT-2 AT WARDHA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	
XMER	500MVA,400/220kV ICT-3 AT WARDHA			00:00:00		00:00:00	0.00	0.00	0.00	0.00	0.00		
							0.00	0.00	0.00	0.00	0.00	100.00	