BEFORE

THE CENTRAL ELECTRICITY REGULATORY COMMISSION NEW DELHI

Petition No. /TT/2024

IN THE MATTER OF: Petition for truing up of Transmission Tariff for 2019-24 and determination of Transmission Tariff for 2024-29 tariff block for 02 Nos. 400 kV line Bays at Parli (POWERGRID) Switching Station (for Parli New (TBCB)-Parli (POWERGRID) 400 kV D/C (Quad) line under TBCB) and 2 Nos. 765 kV line Bays at Solapur (POWERGRID) Sub-station (for Parli New (TBCB)-Solapur (POWERGRID) 765 kV D/C line under TBCB route) under "POWERGRID works associated with Western Region Strengthening Scheme XV" in Western Region under Section 62 read with Section 79 (1) (d) of the Electricity Act, 2003 and under Regulation 15 (1) (a) and Regulation 23 of Central Electricity Regulatory Commission (Conduct of Business) Regulations, 2023 read with Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2019 and Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2024.

Power Grid Corporation of India Ltd.

---PETITIONER

Registered office: B-9, Qutab Institutional Area,

Katwaria Sarai, New Delhi. 110 016.

Corporate Centre: 'SAUDAMINI', Plot No-2,

Sector-29, Gurugram-122 001 (Haryana).

---RESPONDENT

Madhya Pradesh Power Management Company Ltd.,

Shakti Bhawan, Rampur,

Jabalpur - 482008.

And others

FILED BY

POWER GRID CORPORATION OF INDIA LTD.

Place: Gurugram

REPRESENTED BY

DATED: 20 .09.2024

(Zafrut Hasan)

General Manager (Commercial)

BEFORE

THE CENTRAL ELECTRICITY REGULATORY COMMISSION NEW DELHI

PETITION NO.:

/TT/2024

IN THE MATTER OF: Petition for truing up of Transmission Tariff for 2019-24 and determination of Transmission Tariff for 2024-29 tariff block for 02 Nos. 400 kV line Bays at Parli (POWERGRID) Switching Station (for Parli New (TBCB)-Parli (POWERGRID) 400 kV D/C (Quad) line under TBCB) and 2 Nos. 765 kV line Bays at Solapur (POWERGRID) Sub-station (for Parli New (TBCB)-Solapur (POWERGRID) 765 kV D/C line under TBCB route) under "POWERGRID works associated with Western Region Strengthening Scheme XV" in Western Region under Section 62 read with Section 79 (1) (d) of the Electricity Act, 2003 and under Regulation 15 (1) (a) and Regulation 23 of Central Electricity Regulatory Commission (Conduct of Business) Regulations, 2023 read with Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2019 and Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2024.

Power Grid Corporation of India Ltd.

--- PETITIONER

Registered office: B-9, Qutab Institutional Area,

Katwaria Sarai, New Delhi. 110 016.

Corporate Centre: 'SAUDAMINI', Plot No-2,

Sector-29, Gurugram-122 001 (Haryana).

Madhya Pradesh Power Management Company Ltd.,

---- RESPONDENT(S)

Shakti Bhawan, Rampur,

Jabalpur - 482008.

And others

INDEX

SI. No.	Description	Enclosure No.	Page No.
	Cover Page	-	1
1	Index	-	2-3
2	Letter for registration	-	4-5
3	Memo of Parties	-	6-7



4	Memo of appearance		8-9
5	Petition for truing up of Transmission Tariff for	-	
	2019-24 and determination of Transmission		
	Tariff for 2024-29 tariff block		10-26
6	Supporting affidavit	-	27-28
7	Power of attorney	-	29
	ANNEXURES:		
8	CERC order dated 25.04.2021 in petition no. 417/TT/2019	Encl –1	30-78
9	Liability flow statement	Encl –2	79
10	Auditor Certificate	Encl –3	80-82
11	True up tariff forms for 2019-24 block	Encl –4	83-118
12	Tariff Forms for 2024-29 block	Encl –5	119-152
13	Checklist	Encl –6	153-154

FILED BY

POWER GRID CORPORATION OF INDIA LTD.

Place: Gurugram

DATED: 20 .09.2024

REPRESENTED BY

(Zafrul Hasan)

General Manager (Commercial)

BEFORE

THE CENTRAL ELECTRICITY REGULATORY COMMISSION NEW DEI HI

PETITION NO.:

/TT/2024

IN THE MATTER OF: Petition for truing up of Transmission Tariff for 2019-24 and determination of Transmission Tariff for 2024-29 tariff block for 02 Nos. 400 kV line Bays at Parli (POWERGRID) Switching Station (for Parli New (TBCB)-Parli (POWERGRID) 400 kV D/C (Quad) line under TBCB) and 2 Nos. 765 kV line Bays at Solapur (POWERGRID) Sub-station (for Parli New (TBCB)-Solapur (POWERGRID) 765 kV D/C line under TBCB route) under "POWERGRID works associated with Western Region Strengthening Scheme XV" in Western Region under Section 62 read with Section 79 (1) (d) of the Electricity Act, 2003 and under Regulation 15 (1) (a) and Regulation 23 of Central Electricity Regulatory Commission (Conduct of Business) Regulations, 2023 read with Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2019 and Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2024.

Power Grid Corporation of India Ltd.

--- PETITIONER

Registered office: B-9, Qutab Institutional Area,

Katwaria Sarai, New Delhi. 110 016.

Corporate Centre: 'SAUDAMINI', Plot No-2,

Sector-29, Gurugram-122 001 (Haryana).

Madhya Pradesh Power Management Company Ltd.,

RESPONDENT(S)

Shakti Bhawan, Rampur,

Jabalpur - 482008.

And others

INDEX

То

The Secretary

Central Electricity Regulatory Commission

New Delhi 110016

Sir,



The present tariff Petition is filed under Section 62 read with Section 79 (1) (d) of the Electricity Act, 2003 and under Regulation 15 (1) (a) and Regulation 23 of Central Electricity Regulatory Commission (Conduct of Business) Regulations, 2023 read with Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2019 and Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2024 and same may please be registered and taken on record by the Hon'ble Commission.

Place: Gurugram

FILED BY

DATED: 209.2024

POWER GRID CORPORATION OF INDIA LTD.

REPRESENTED BY

General Manage Commerc

BEFORE

THE CENTRAL ELECTRICITY REGULATORY COMMISSION **NEW DELHI**

PETITION NO.: /TT/2024

IN THE MATTER OF: Petition for truing up of Transmission Tariff for 2019-24 and determination of Transmission Tariff for 2024-29 tariff block for 02 Nos. 400 kV line Bays at Parli (POWERGRID) Switching Station (for Parli New (TBCB)-Parli (POWERGRID) 400 kV D/C (Quad) line under TBCB) and 2 Nos. 765 kV line Bays at Solapur (POWERGRID) Sub-station (for Parli New (TBCB)-Solapur (POWERGRID) 765 kV D/C line under TBCB route) under "POWERGRID works associated with Western Region Strengthening Scheme XV" in Western Region under Section 62 read with Section 79 (1) (d) of the Electricity Act, 2003 and under Regulation 15 (1) (a) and Regulation 23 of Central Electricity Regulatory Commission (Conduct of Business) Regulations, 2023 read with Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2019 and Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2024.

Power Grid Corporation of India Ltd.

--- PETITIONER

Registered office: B-9, Qutab Institutional Area,

Katwaria Sarai, New Delhi, 110 016.

Corporate Centre: 'SAUDAMINI', Plot No-2,

Sector-29, Gurugram-122 001 (Haryana).

Madhya Pradesh Power Management Company Ltd., ---- RESPONDENT(S)

Shakti Bhawan, Rampur,

Jabalpur - 482008.

And others

MEMO OF PARTIES

Power Grid Corporation of India Ltd.

--- PETITIONER

VERSUS

Western Region

--- RESPONDENT(S)



- 1. Madhya Pradesh Power Management Company Limited, Shakti Bhawan, Rampur, Jabalpur – 482 008.
- 2. Madhya Pradesh Power Transmission Company Limited Shakti Bhawan, Rampur Jabalpur- 482008
- 3. Maharashtra State Electricity Distribution Company Limited, Hongkong Bank Building, 3rd Floor, M.G. Road, Fort, Mumbai 400001.
- 4. Maharashtra State Electricity Transmission Company Limited Prakashganga, 6 Floor, Plot No. C-19, E Block Bandra Kurla Complex, Bandra (East) Mumbai-400051.
- Gujarat Urja Vikas Nigam Limited,
 Sardar Patel Vidyut Bhawan,
 Race Course Road, Vadodara 390007.
- 6. Electricity Department, Govt. of Goa, Vidyut Bhawan, Panaji, Near Mandvi Hotel, Goa – 403 001.
- 7. DNH and DD Power Corporation Ltd. 1st & 2nd floor, Vidyut bhavan, Silvassa 396230, DNH, India
- 8. Chattisgarh State Power Transmission Company Limited Office of the Executive Director (C & P) State Laod Dispatch Building Dangania, Raipur- 492013.
- 9. Chhattisgarh State Power Distribution Company Limited, P.O.Sunder Nagar, Dangania, Raipur, Chhattisgarh 492013.

PETITIONER

POWER GRID CORPORATION OF INDIA LTD.

REPRESENTED BY

PLACE: Gurugram
DATED: 209,2024

General Manager (Commercial)

(Zafrul Hasan)

BEFORE

THE CENTRAL ELECTRICITY REGULATORY COMMISSION NEW DELHI

Petition No. /TT/2024

IN THE MATTER OF: Petition for truing up of Transmission Tariff for 2019-24 and determination of Transmission Tariff for 2024-29 tariff block for 02 Nos. 400 kV line Bays at Parli (POWERGRID) Switching Station (for Parli New (TBCB)-Parli (POWERGRID) 400 kV D/C (Quad) line under TBCB) and 2 Nos. 765 kV line Bays at Solapur (POWERGRID) Sub-station (for Parli New (TBCB)-Solapur (POWERGRID) 765 kV D/C line under TBCB route) under "POWERGRID works associated with Western Region Strengthening Scheme XV" in Western Region under Section 62 read with Section 79 (1) (d) of the Electricity Act, 2003 and under Regulation 15 (1) (a) and Regulation 23 of Central Electricity Regulatory Commission (Conduct of Business) Regulations, 2023 read with Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2019 and Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2024.

Power Grid Corporation of India Ltd.

--- PETITIONER

Registered office: B-9, Qutab Institutional Area,

Katwaria Sarai, New Delhi. 110 016.

Corporate Centre: 'SAUDAMINI', Plot No-2,

Sector-29, Gurugram-122 001 (Haryana).

Madhya Pradesh Power Management Company Ltd.,

---- RESPONDENT(S)

Shakti Bhawan, Rampur,

Jabalpur - 482008.

And others

MEMO OF APPEARANCE

POWER GRID CORPORATION OF INDIA LTD.

--- PETITIONER

1. Shri Dilip Nagesh Rozekar, ED (Commercial & RC), POWERGRID



- 2. Shri Mohd. Mohsin, Chief GM (Commercial / RC), POWERGRID
- 3. Shri V.C. Sekhar, Sr. GM (Regulatory Cell), POWERGRID
- 4. Shri Zafrul Hasan, GM (Commercial-Petition), POWERGRID
- 5. Shri Vishal Sagar, DGM (Commercial-Petition), POWERGRID
- 6. Shri Arjun Malhotra, Manager (Commercial-Petition), POWERGRID
- I, Zafrul Hasan, the Petitioner above named do hereby nominate to act, plead and appear on my behalf in the aforesaid matter.

IN WITNESS WHEREOF I have set and subscribed my hands to this writing on this 20 date of September 2024.

PETITIONER

POWER GRID CORPORATION OF INDIA LTD.

General Manager

Place: Gurugram DATED: 20.09,2024

BEFORE

THE CENTRAL ELECTRICITY REGULATORY COMMISSION NEW DELHI

Petition No. /TT/2024

IN THE MATTER OF: Petition for truing up of Transmission Tariff for 2019-24 and determination of Transmission Tariff for 2024-29 tariff block for 02 Nos. 400 kV line Bays at Parli (POWERGRID) Switching Station (for Parli New (TBCB)-Parli (POWERGRID) 400 kV D/C (Quad) line under TBCB) and 2 Nos. 765 kV line Bays at Solapur (POWERGRID) Sub-station (for Parli New (TBCB)-Solapur (POWERGRID) 765 kV D/C line under TBCB route) under "POWERGRID works associated with Western Region Strengthening Scheme XV" in Western Region under Section 62 read with Section 79 (1) (d) of the Electricity Act, 2003 and under Regulation 15 (1) (a) and Regulation 23 of Central Electricity Regulatory Commission (Conduct of Business) Regulations, 2023 read with Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2019 and Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2024.

Power Grid Corporation of India Ltd

--- PETITIONER

Registered office: B-9, Qutab Institutional Area,

Katwaria Sarai, New Delhi. 110 016.

Corporate Centre: 'SAUDAMINI', Plot No-2,

Sector-29, Gurugram-122 001 (Haryana).

Madhya Pradesh Power Management Company Ltd.,

---- RESPONDENT(S)

Shakti Bhawan, Rampur,

Jabalpur - 482008.

And others

A. Executive Summary of the Petition:

1. Brief Background of the Petitioner

The Petitioner herein, Power Grid Corporation of India Ltd. (Hereinafter referred to as "POWERGRID/Petitioner") is a Government Company within the meaning of the Companies Act, 2013. POWERGRID is deemed transmission licensee in terms of Section 14 of the Electricity Act, 2003. POWERGRID by virtue of a transmission

licensee is required to inter-alia Build, Own, Operate and Maintain an efficient, coordinated and economical inter-state transmission system ("ISTS"). POWERGRID operates and functions within the regulatory control of this Hon'ble Central Electricity Regulatory Commission (hereinafter referred to as "Hon'ble Commission"). Tariff for the transmission system established by POWERGRID is required to be determined by this Hon'ble Commission in accordance with the Tariff Regulations as notified by this Hon'ble Commission from time to time in exercise of its powers under Section 178 of the Electricity Act, 2003.

2. Brief background of the Respondent(s):

POWERGRID has impleaded distribution licensees and Government departments of the respective States which are engaged in distribution of electricity in Southern Region of India. The respondents are also 'Designated Inter State Transmission Customers (hereinafter referred to as 'DICs') from Western Region in terms of the 2020 Sharing Regulations.

3. Background of Transmission Assets:

POWERGRID has filed the present petition for truing up of Transmission Tariff for 2019-24 and determination of Transmission Tariff for 2024-29 tariff block for the following assets which have been implemented under Western Region as per following:

2 Numbers 400 kV line Bays at Pa (POWERGRID) Switching Station (for		
, , , , , , , , , , , , , , , , , , , ,	r	
Parti New (TBCB)-Pa	li	True up of
(POWERGRID) 400 kV D/C (Quad	1)	2014-19 tarif
line under TBCB) and 2 Nos. 765 k	V 27.04.2018	block covere
line Bays at Solapur (POWERGRII)	in petition no
Substation (for Parli New (TBCB) -	417/TT/2019
Solapur (POWERGRID) 765 kV D/		
line under TBCB route)		
	(POWERGRID) 400 kV D/C (Quad line under TBCB) and 2 Nos. 765 kV line Bays at Solapur (POWERGRID Substation (for Parli New (TBCB) Solapur (POWERGRID) 765 kV D/C	Parli New (TBCB)-Parli (POWERGRID) 400 kV D/C (Quad) line under TBCB) and 2 Nos. 765 kV 27.04.2018 line Bays at Solapur (POWERGRID) Substation (for Parli New (TBCB)-Solapur (POWERGRID) 765 kV D/C



4. Summary of Claims:

POWERGRID is seeking truing up of transmission tariff for 2019-24 and determination of transmission tariff for 2024-29 tariff block for aforesaid transmission assets on capital cost comprising of expenditure incurred/admitted upto 31.03.2019/DOCO and additional capital expenditure during 2019-24 & 2024-29 tariff blocks in accordance with provisions of Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2019 ("Tariff Regulations, 2019") and Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2024 ("Tariff Regulations, 2024").

5. The details of FR/RCE apportioned approved cost vis-à-vis claimed capital cost as on COD/31.03.2019 and additional capital expenditure during 2019-24 and 2024-29 tariff block are as under:

Rs in lakhs

Accet	Apportioned	Experience during 2010 24 tariii blook					Capital Cost	
Asset No.	Approved Cost as per FR	Up to 31.03.2019	2019-20	2020-21	2021-22	2022-23	2023-24	as on 31.03.2024
Asset-I	4655.65	3632.79	397.36	47.13	21.69	4.0	-	4102.97

Rs in lakhs

Asset	Apportioned Approved	Fige diffice Estimated expenditure during 2024-23 talin block						Estimated completion
No.	Cost as per	Up to 31.03.2024	2024-25	2025-26	2026-27	2027-28	2028-29	Cost as on 31.03.2029
Asset-I	4655.65	4102.97	-	-	-	-	-	4102.97

6. Details of tariff claimed are as under:

True up annual transmission tariff for 2019-24 tariff block:



Rs in Lakhs

Name of the asset	Particular	2019-20	2020-21	2021-22	2022-23	2023-24
	AFC approved	779.02	801.47	794	783.24	772.57
Asset-1	Revised AFC					
	based on truing up	777.12	792.98	785.44	779.97	775.59

Tariff claimed for 2024-29 tariff block:

Rs in Lakhs

Name of the	2024-25	2025-26	2026-27	2027-28	2028-29
asset					
Asset-1	731.28	705.55	688.69	674.84	661.48

7. It is prayed to Hon'ble Commission to reimburse expenditure of petition filing fee, license fee, newspaper publication expenses and RLDC fee & charges etc.

B. Detailed Petition:

MOST RESPECTFULLY SHOWETH:

- (i) <u>Issue wise submission(s) with regards to expenditure claimed along with</u> justification:
- 8. The Petitioner herein, Power Grid Corporation of India Ltd ('POWERGRID') is a Government Company within the meaning of the Companies Act, 2013. POWERGRID is a deemed transmission licensee under Section 14 of the Electricity Act, 2003.
- 9. POWERGRID being transmission licensee is required to inter-alia Build, Own, Operate and Maintain an efficient, coordinated and economical interstate transmission system (ISTS). The tariff for the said transmission systems shall be determined by the Hon'ble Commission in accordance with the provisions of Tariff Regulations, 2019 and Tariff Regulations, 2024.



10. That the subject project/petition covers true up/approval of transmission tariff for following Asset:

Asset No	Asset Name	DOCO	Remarks
Asset-I	2 Numbers 400 kV line Bays at Parli (POWERGRID) Switching Station (for Parli New (TBCB)-Parli (POWERGRID) 400 kV D/C (Quad) line under TBCB) and 2 Nos. 765 kV line Bays at Solapur (POWERGRID) Substation (for Parli New (TBCB)-Solapur (POWERGRID) 765 kV D/C line under TBCB route)	27.04.2018	True up of 2014-19 tariff block covered in petition no. 417/TT/2019

11. Cost detail:

The details of admitted cost for the assets covered in instant petition as per Hon'ble Commission order dated 25.04.2021 in petition no. 417/TT/2019 (Encl-1) for 2019-24 tariff block, and claimed cost now is given hereunder:

Cost allowed as per	order in petition no.	41 7 /TT/201	19 (A)			
Apportioned cost	Capital cost	Add cap	Capital cost as			
as per FR	as on 31.03.2019	2019-20	2020-21	2021-22	2022-23	on 31.03.2024
4655.65	3632.79	406.13	45.94		-	4084.86
Cost claimed in the	instant petition (B)				112	
4655.65	3632.79	397.36	47.13	21.69	4.0	4102.97
Variation (B)-(A)	-	-8.77	1.19	21.69	4.0	18.11

* Add - Cap approved by the Commission in petition no: 417/TT/2019 were based on projections. In this regard it may be noted that while projecting the estimated add cap, contracts were not closed and liabilities were not finalized. However, in the instant true up petition, add cap is claimed on the basis of actual payments made to the contractor after receipt of final invoices from the contractor and incorporating the amendments. It is also submitted that the actual capital expenditure incurred by the petitioner after closing of contract may happen to be higher or lower than the estimated add cap



prepared and submitted. It is further submitted that the payments were made after submission of the invoice and after reconciliation in accordance with the contractual clause as per provisions of contract. Further, Liability flow statement for is enclosed at **Encl-2**.

11.1 Details of the cost claimed in the instant petition w.r.t. Auditor Certificate is as shown below:

SI. No	Expenditure	B & C Works	S/S	PLCC	IT Equipment	Battery	OPGW	Total
1	As per Auditor Certificate as on 31.03.2019	495.36	2902.16	112.06	166.95	2.31	4.72	3683.56
2	Less: Disallowed IDC+IEDC *	3.140	42.950	1.680	2.900	0.030	0.070	50.770
3	Expenditure upto 31.03.2019	492.22	2859.21	110.38	164.05	2.28	4.65	3632.79
4	Add Cap expenditure during 2019-20	246.29	126.69	0.37	0	0	0	373.35
5	Add: LD Amount recovered from the contractor and reduced from the cost in Auditor Certificate during 2019-20 **	2.019	27.621	1.080	1.865	0.019	0.045	32.65
6	Less: Excess Initial Spares #	0	8.35	0.29	0	0	0	8.64
7	Expenditure 2019-20	248.31	145.96	1.16	1.86	0.02	0.05	397.36
8	Add Cap during 2020-21	45.91	1.22	0	0	0	0	47.13
9	Add Cap during 2021-22	21.69	0	0	0	0	0	21.69
10	Add Cap during 2022-23	4	0	0	0	0	0	4
11	Total Estimated Completion Cost	812.13	3006.39	111.54	165.91	2.30	4.70	4102.97

*IDC of Rs. 33.77 and IEDC of Rs 17.00 Lakhs disallowed due to non-condonation of delay in petition no. 40/TT/2018

** As mentioned in Auditor Certificate, LD was recovered from the contractor amounting to Rs 32.65 Lakh in 2019-20. Since Auditor Certificate is prepared on cash basis, the recovered LD amount had been reduced from the ACE incurred during 2019-20 in the Auditor Certificate. However, since the IDC and IEDC of Rs 33.77 Lakh and Rs 17.00 Lakh respectively has already been reduced from the capital cost as on DOCO, the disallowed IDC/IEDC has been added back to the extent of LD recovered during 2019-



20 i.e. an amount of Rs 32.65 Lakh is now added back to the ACE incurred during 2019-

Excess initial spares of Rs 7.31 Lakh has been disallowed by Hon'ble Commission vide order in petition no. 417/TT/2019 from the estimated ACE during 2019-20. However, based on revised completion cost upto cut off date, initial spares are recalculated as tabulated below and excess initial spares of Rs 8.64 lakh has been reduced from the ACE of 2019-20.

11.2 Initial spares:

Details of the Initial spares claimed under subject project are as tabulated below:

Asset No.	Particulars	Allowable % Spares (X)	Plant & machinery cost up to cut-off date (excluding IDC and IEDC as per Auditor certificate) (A) (₹ in lakh)	Initial Spares Claimed (B)	Allowable Initial Spares C= (A- B)*X/(100-X)	Excess Initial Spares () [If B>C]
Asset 1	Sub-station (including cost of PLCC)	6	3108.81	194.65	186.01	8.64

Initial Spares Discharge Details:

Admissible Initial	Initial Spares Discharged as		discharged as
Spares	on COD	2018-19	2019-20
186.02	173.98	11.94	0.09

Capital cost details for 2024-29 tariff block:

Rs in Lakhs

Asset Details	Apportioned cost as per FR	Expenditure as on 31.03.2024	Projected Add Cap 2024- 29 as per auditor's certificate 2024-29	Estimated completion cost as on 31.03.2029
Asset-I	4655.65	4102.97	-	4102.97

Copy of auditor certificate w.r.t. claimed cost in the instant petition is enclosed at Encl-3.



12. Additional capitalization claims under Regulation:

SI No.	Asset	DOCO/Effective DOCO date	Cutoff date
1.	Asset-I	27.04.2018	31.03.2021

Add cap for 2019-24 block:

Asset		Add ca	o details (Rs. Lak	letails (Rs. Lakhs)			
	2019-20	2020-21	2021-22	2022-23	2023-24		
	397.36	47.13	21.69	4.0	-		
A	Claimed unde	r Regulation	Claimed under				
Asset-1	24(1)(a) and 2	4(1)(b) of the	(1) (d) of the				
	2019 Tariff I	Regulations	Regula	tions			

Add cap for 2024-29 block:

Asset		Ad	dd cap detail (F	ks. Lakhs)	
	2024-25	2025-26	2026-27	2027-28	2028-29
Asset-1			No Add C	ар	

13. Transmission tariff:

The truing up exercise for the period 2019-2024 is to be done at the time of filing tariff petition for next block, i.e. 2024-29 period as per Regulation 13 of Tariff Regulations, 2019.

Regulation 13 of Tariff Regulations, 2019:

Quote

"The Commission shall carry out truing up exercise for the period 2019-24 along with the Tariff petition filed for the next tariff period, for the following:"

Unquote

.

That the Petitioner is required to adjust the yearly impact of MAT as per Regulation 31 (3) of the Tariff Regulations, 2019 dated 07.03.2019 in the truing up petition for 2019-24 tariff block.

Regulation 31 (3) of the Tariff Regulations, 2019:

Quote



The generating company or the transmission licensee, as the case may be, shall true up the grossed up rate of return on equity at the end of every financial year based on actual tax paid together with any additional tax demand including interest thereon, duly adjusted for any refund of tax including interest received from the income tax authorities pertaining to the tariff period 2019-24 on actual gross income of any financial year. However, penalty, if any, arising on account of delay in deposit or short deposit of tax amount shall not be claimed by the generating company or the transmission licensee, as the case may be. Any under-recovery or over-recovery of grossed up rate on return on equity after truing up, shall be recovered or refunded to beneficiaries or the long term customers, as the case may be, on year to year basis.

Unquote

It is submitted that the Income Tax assessment of the Petitioner has been completed and Assessment Orders have been issued by the Income Tax Department for FY 2019-20 and 2020-21; and that the Income Tax returns have been filed with the Income Tax Department for FY 2021-22 & 2022-23. Further, it is submitted that the Income Tax Returns for 2023-24 will be filed in due course.

As such, basis of year wise effective tax rate and Grossed up ROE to be trued up accordingly for the block period 2019-24 is summarized as under.

Financial Year	Basis considered	Total Tax & Interest paid (Rs)	Assessed MAT Income under Sec 115 JB (Rs)	Effective Tax percentage	Grossed up ROE (Base rate/(1-t)
2019-20	Assessment Order	24,52,62,76,991	1,40,37,47,53,855	17.472%	18.782%
2020-21	Assessment Order	26,08,93,59,008	1,49,32,09,65,036	17.472%	18.782%
2021-22	Actual Tax paid	31,81,46,40,406	1,82,08,92,88,030	17.472%	18.782%



2022-23	Actual Tax paid	30,42,88,20,993	1,74,15,76,29,306	17.472%	18.782%
2023-24	Applicable Rate #		#	17.472%	18.782%

Based on the applicable rate of MAT @ 15 %, Surcharge @ 12% & Cess @ 4%

The above Effective Tax percentage shall be applied by the petitioner in arriving out the Grossed-up ROE rate in all cases of truing up petitions to be filed for the period 2019-24. It is submitted that effective rate of tax considered for FY 2019-20 and 2020-21 are based on Assessment Order issued by Income-Tax authorities, for the purpose of grossing up of ROE rate and that the effective rate of tax considered for F/Y 2021-22 and F/Y 2022-23 are based on the Income-tax returns filed, for the purpose of grossing up of ROE rate of respective years. Further, for F/Y 2023-24, pending filing of ITR, effective tax rate is calculated based the applicable MAT rate (i.e. MAT 15% + Surcharge 12.00% + Cess 4%), for the purpose of grossing up of ROE rate.

The Hon'ble Commission is requested to allow the petitioner to claim the differential tariff on account of the trued-up ROE based on effective tax rate calculated on completion of Income-tax assessment/re-assessment for the F/Y 2019-20, 2020-21,2021-22,2022-23 and 2023-24 on receipt of the respective assessment orders, directly from the beneficiaries, on year-to-year basis as provided in the Regulation.

In line with the above Regulation, the tariff for each year of the tariff period 2019-24 has been trued up considering the above effective tax percentage to arrive at Grossed up ROE rate.

While filing Tariff petition for 2019-24 period, the petitioner had prayed for allowing the floating rate of Interest on Ioan adjustments. As per Hon'ble Commission order dated 28.04.2021 in petition no. 417/TT/2019, it has been stated that the weighted average rate of IoL has been considered on the basis of rate prevailing as on 1.4.2019 and accordingly, the floating rate of interest on actual, applicable from time to time, if



any, during 2019-24 tariff shall be considered at the time of true up or next revision of tariff.

Accordingly in the present petition, truing up of transmission tariff for the tariff block 2019-24 is being carried out based on actual additional capitalization during 2019-24 tariff block, change in MAT rate as well as actual floating rate of interest during 2019-24.

14. The trued up annual transmission tariff worked out for the tariff period 2019-24 is summarized as below:

Rs in Lakh

Project	Particular	2019-20	2020-21	2021-22	2022-23	2023-24
Asset-1	AFC approved	779.02	801.47	794	783.24	772.57
	Revised AFC based					
	on truing up	777.12	792.98	785.44	779.97	775.59

Tariff filing formats along with the other relevant information and supporting documents are attached hereto as **Encl-4**.

That in the subject petition, details are provided in various Tariff Forms with respect to Capital Cost as per books / Gross Block amount as per Books. It is submitted that the petitioner has opted for deemed cost exemption as per Para D7 AA of Ind AS 101 'First-time Adoption of Indian Accounting Standards". Accordingly Carrying value i.e. Gross Block less Accumulated Depreciation is considered as deemed cost as on the date of transition i.e. 1st April 2015. As such, in case of assets commissioned before 01.04.2015, the accumulated depreciation as on 1st April 2015 is added back to the deemed Capital Cost as per books / Gross Block amount as per Books for arriving at the figures to be provided in various Tariff Forms.

15. The tariff worked out for 2024-29 tariff block is summarized below:

Rs in Lakh

Project	Particular	2024-25	2025-26	2026-27	2027-28	2028-29
Asset-1	AFC	731.28	705.55	688.69	674.84	661.48

Tariff filing formats along with the other relevant information and supporting documents are attached hereto as **Encl-5**.

- 16. The asset will complete 12 Yrs of life after 2028-29 and thus depreciation till 2028-29 has been calculated based on the straight-line method and at rate specified in Appendix-I as per clause 33 (5) of the CERC Tariff regulations 2024. The details have been computed and are provided in Form- 10 A.
- 17. That, it is submitted that the petitioner is currently liable to pay income tax at MAT rate specified in Income-tax Act,1961. Therefore, ROE has been calculated @ 18.782% after grossing up the ROE with MAT rate of 17.472% (Base Rate 15% + Surcharge 12% + Cess 4%) based on the formula given at regulation 31 of the Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2024 for 2024-29 period. That as per clause 31 (3) of the above regulation, the grossed up rate of ROE at the end of every financial year shall be trued up based on actual tax paid together with any additional tax demand including interest thereon duly adjusted for any refund of tax including interest received from the IT authorities pertaining to the tariff period 2024-29 on actual gross income of any financial year. However, penalty, if any, arising on account of delay in deposit or short deposit of tax amount shall not be claimed by the generating company or the transmission licensee, as the case may be. Any under-recovery or over-recovery of grossed up rate on ROE after truing up shall be recovered or refunded to beneficiaries or the long-term customers, as the case may be on year to year basis. It is further submitted that adjustment due to any additional tax demand including interest duly adjusted for any refund of tax including interest received from IT authorities shall be recoverable /adjustable during the tariff period 2024-29 on year to year basis on receipt of Income Tax assessment order.
- 18. Under CGST Act, 2017 implemented w.e.f. 01.07.2017, the Govt. of India has exempted the charges of transmission of electricity vide notification no. 12/2017 Central Tax (Rate) dated 28.06.2017 at serial no. 25 under the heading 9969 "Transmission or distribution of electricity by an electric transmission or distribution utility" by giving applicable GST rate as NIL. Hence, the Transmission Charges as

indicated at para 14 & 15 above is exclusive of GST. Further, if GST is levied at any rate and at any point of time in future on Charges of Transmission of Electricity, the same shall be borne and additionally paid by the respondent(s) to the petitioner and the same shall be charged & billed separately by the petitioner. Further, additional taxes, if any, are to be paid by the petitioner on account of demand from Govt. / Statutory authorities, the same may be allowed to be recovered from the beneficiaries.

19. In the tariff calculations for 2019-24 period, Interest on Loan has been calculated on the basis of actual rate of interest of various loans deployed for each year. In the tariff calculations for 2024-29 period, Interest on Loan has been calculated on the basis of interest rates prevailing as on 01.04.2024 for respective loans. The change in Interest rate due to floating rate of interest applicable, if any, for the project needs to be claimed / adjusted over the tariff block of 05 years directly from / with the beneficiaries.

For the purpose of the supporting documents for rate of interest, a compendium of floating rate of interest of various loans during the tariff period 2019-24 will be submitted shortly with a Truing up petition and the details of the same will be submitted through an affidavit once submitted. These documents/details are also available on our website www.powergrid.in

- 20. The transmission charges at para 14 & 15 above are inclusive of O&M expenses derived for the subject asset based on the norms for O&M expenditure for Transmission System as specified under regulation 36 (3) (a) of the Tariff Regulations for block 2024-29.
- 21. That as per Regulation 36(3)(d) of CERC Tariff Regulations, 2024, the Security Expenses, Insurance and Capital Spares more than Rs. 10 Lakh for transmission system shall be allowed separately after prudence check.

Security Expenses:

In this regard, it is submitted that a separate petition shall be filed for truing up of security expenses from 01.04.2019 to 31.03.2024 under the Regulation 35 (3) (5) of

Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations,2019 and recovery of security expenses from 01.04.2024 to 31.03.2029 under the Regulation 36 (3) (d) of Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2024.

Insurance:

In this regard, it is submitted that a separate petition shall be filed before Hon'ble Commission for claiming the overall Insurance Expenses and consequential Interest on Working Capital (IOWC) on the same considering actual Insurance Expense incurred by the Petitioner for the F/Y 2023-24 after escalating the same at 5.25% per annum for arriving at the Estimated Insurance Expense for the year 2024-25, 2025-26, 2026-27, 2027-28 and 2028-29.

Capital Spare:

With regard to Capital Spares, the Petitioner has filed a separate Petition bearing No 45/MP/2024 for claiming the capital spares under Tariff Regulations, 2019 for 2019-24 period. Further, as per Tariff Regulations, 2024, Capital spares consumed and consequential Interest on Working Capital (IOWC) on the same shall be claimed by the Petitioner for 2024-29 period as per actuals through a separate petition.

Accordingly, these expenses are not claimed in the subject petition through the relevant Tariff Forms and shall be claimed separately.

22. That as per Regulation 99 of CERC Tariff Regulations, 2024, the fees and charges of Central Transmission Utility of India Limited ('CTUIL') shall be allowed separately by the Commission through a separate regulation. Further, it provides that that until such regulation is issued by the Commission, the expenses of CTUIL shall be borne by POWERGRID which shall be recovered by POWERGRID as additional O&M expenses through a separate petition.

Accordingly, the expenses of CTUIL borne by POWERGRID shall be claimed through a separate petition at the end of tariff block.



- 23. The application filing fee, expenses incurred on publication of notices in Newspapers and License fee may be allowed to be recovered separately from the respondents in terms of Regulation 94(1) & 94(4) of Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2024. The fees and charges to be paid by the petitioner as ISTS licensee (deemed ISTS licensee) under CERC (Fees and Charges of RLDC and other matters) Regulations, 2023 as amended from time to time shall also be recoverable from the DICs as provided under clause 94(3) of Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2024.
- 24. The Transmission Charges and other related Charges indicated at para 14 & 15 above, is exclusive of incentive, late payment surcharge, FERV, any statutory taxes, levies, duties, cess, filing fees, license fee, RLDC fees and charges, capital spares, security expenses, insurance expenses or any other kind of imposition (s) and/ or other surcharges etc. whatsoever imposed / charged by any Government (Central/State) and / or any other local bodies/authorities/regulatory authorities in relation to transmission of electricity, environmental protection, and/or in respect of any of its installation associated with the Transmission System and the same shall be borne and additionally paid by the respondent(s) to the petitioner and the same shall be charged, billed separately by the petitioner on the respondents.

25. Sharing of Transmission Charges.

Truing up tariff for Transmission of Electricity (Annual Fixed Cost) for 2019-24 as per para 14 above shall be recovered on monthly basis in accordance with Regulation 57 of Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2019 and shall be shared by the beneficiaries and long-term transmission customers in terms of Central Electricity Regulatory Commission (Sharing of Inter State Transmission Charges and Losses) Regulatory Commission (Sharing of Inter State Transmission Charges and Losses) Regulations, 2020, as amended from to time for the applicable periods.

Tariff for Transmission of Electricity (Annual Fixed Cost) for 2024-29 as per para 15 above shall be recovered on monthly basis in accordance with Regulation 78 of Central

Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2024 and shall be shared by the beneficiaries and long-term transmission customers in terms of Central Electricity Regulatory Commission (Sharing of Inter State Transmission Charges and Losses) Regulations, 2020, as amended from to time.

26. In the circumstances mentioned above, it will be just and proper that the transmission tariff for the asset covered under this petition be allowed to be charged from the beneficiaries on the basis set out above. The Petitioner submits that Encl.-1 to Encl.-5 may please be treated as integral part of this petition.

C. PRAYER

It is respectfully prayed that the Hon'ble Commission may be pleased to:

- a) Approve the trued-up Transmission Tariff for 2019-24 block and transmission tariff for 2024-29 block for the assets covered under this petition, as per para 14 and 15 above.
- b) Admit the capital cost claimed and additional capitalization incurred during 2019-24.
- c) Allow the petitioner to recover the shortfall or refund the excess Annual Fixed Charges, on account of Return on Equity due to change in applicable Minimum Alternate/Corporate Income Tax rate as per the Income Tax Act, 1961 (as amended from time to time) of the respective financial year directly without making any application before the Commission as provided in Tariff Regulations 2019 and Tariff Regulations, 2024 as per para 14 and 15 above for respective block.
- d) Approve the reimbursement of expenditure by the beneficiaries towards petition filing fee, and expenditure on publishing of notices in newspapers in terms of Regulation 94 (1) Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2024, and other expenditure (if any) in relation to the filing of petition.
- e) Allow the petitioner to bill and recover RLDC fees & charges and Licensee fee separately from the respondents in terms of Regulation 94 (3) and (4) Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2024.

- f) Allow the petitioner to bill and adjust impact on Interest on Loan due to change in Interest rate on account of floating rate of interest applicable during 2024-29 period, if any, from the respondents.
- g) Allow the petitioner to file a separate petition before Hon'ble Commission for claiming the overall security expenses and consequential IOWC on that security expenses as mentioned at para 21 above.
- h) Allow the petitioner to file a separate petition before Hon'ble Commission for claiming the overall insurance expenses and consequential IOWC on that insurance expenses as mentioned at para 21 above.
- Allow the petitioner to file a separate petition before Hon'ble Commission for claiming the overall capital spares at the end of tariff block as per actual as mentioned at Para 21 above.
- j) Allow the petitioner to claim expenses of CTUIL borne by POWERGRID through a separate petition as mentioned at para 22 above.
- k) Allow the Petitioner to bill and recover GST on Transmission Charges separately from the respondents, if GST on transmission is levied at any rate in future. Further, any taxes including GST and duties including cess etc. imposed by any statutory/Govt./municipal authorities shall be allowed to be recovered from the beneficiaries.

and pass such other relief as Hon'ble Commission deems fit and appropriate under the circumstances of the case and in the interest of justice.

FILED BY

Place: Gurugram

POWER GRID CORPORATION OF INDIA LTD.

DATED:--\(\int_{\cdot}\).09.2024

General Manager

BEFORE

THE CENTRAL ELECTRICITY REGULATORY COMMISSION NEW DELHI

PE	TI	T	10	M	M	O						
			\sim	LV.	11.00	$\mathbf{\mathbf{\mathbf{\mathcal{C}}}}$			 н	38	ė.	В

IN THE MATTER OF: Petition for truing up of Transmission Tariff for 2019-24 and determination of Transmission Tariff for 2024-29 tariff block for 02 Nos. 400 kV line Bays at Parli (POWERGRID) Switching Station (for Parli New (TBCB)-Parli (POWERGRID) 400 kV D/C (Quad) line under TBCB) and 2 Nos. 765 kV line Bays at Solapur (POWERGRID) Sub-station (for Parli New (TBCB)-Solapur (POWERGRID) 765 kV D/C line under TBCB route) under "POWERGRID works associated with Western Region Strengthening Scheme XV" in Western Region under Section 62 read with Section 79 (1) (d) of the Electricity Act, 2003 and under Regulation 15 (1) (a) and Regulation 23 of Central Electricity Regulatory Commission (Conduct of Business) Regulations, 2023 read with Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2019 and Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2024.

Power Grid Corporation of India Ltd.

---PETITIONER

Registered office: B-9, Qutab Institutional Area,

Katwaria Sarai, New Delhi, 110 016.

Corporate Centre: 'SAUDAMINI', Plot No-2,

Sector-29, Gurugram-122 001 (Haryana).

Madhya Pradesh Power Management Company Ltd.,

---- RESPONDENT(S)

Shakti Bhawan, Rampur,

Jabalpur - 482008.

And others

AFFIDAVIT VERIFYING THE PETITION

I, Zafrul Hasan, S/o Late Sh. Zahurul Hasan, working as General Manager (Commercial) in the Power Grid Corporation of India Ltd., having its registered Office at B-9, Qutab Institutional Area, Katwaria Sarat, New Delhi-110 016, do hereby solemnly affirm and state

Punia | *

as under: -


- 1. That the deponent is the General Manager in Petitioner and is well conversant with the facts and the circumstances of the case and therefore competent to swear this affidavit.
- 2. That the accompanying Petition under Section 62 of the Electricity Act, 2003, has been filed by my authorised representative/nominated counsel under my instruction and the contents of the same are true and correct to the best of my knowledge and belief.
- 3. That the contents of Para 01 to 26 of the facts as mentioned in the Petition are true and correct based on my personal knowledge, belief and records maintained in the office and the contents of Para 01 to 26 of the Petition are believed to be true on the basis of the legal advice received.
- 4. That the annexures annexed to the Petition are correct and true copies of the respective originals.
- 5. That the Deponent has not filed any other Petition or Appeal before any other forum or court of law with respect to the subject matter of the dispute

(DEPONENT

VERIFICATION

Solemnly affirmed at Gurugram on this ?.....day of September 2024 that the contents of the above affidavit are true to my knowledge and belief and no part of it is false and nothing material has been concealed there from.

DEPONENT





पावर ग्रिड कॉर्पोरेशन ऑफ इंडिया लिमिटेड

(भारत सरकार का उद्यम)

POWER GRID CORPORATION OF INDIA LIMITED

(A Government of India Enterprise)

Ref: CC/Commercial/2024

Date: 28.08.2024

LETTER OF AUTHORIZATION

In reference to the POWER OF ATTORNEY dated 14.08.2024 and in supersession of letter of authorization dated 13.12.2022 I hereby authorize following executives to sign Petitions, Appeals, Vakalatnama, Affidavits, etc. and to represent POWERGRID before various forums/ courts / tribunals i.e Central Electricity Regulatory Commission, State Electricity Regulatory Commission, Appellate Tribunal for Electricity, High courts and Supreme Court etc.:

- 1. Sh. Mohd. Mohsin, Chief General Manager
- 2. Sh. V. C. Sekhar, Senior General Manager
- 3. Sh. Zafrul Hasan, General Manager

Further, following executives are authorised to represent cases before Central Electricity Regulatory Commission and Appellate Tribunal for Electricity

- 1. Sh. Angaru Naresh Kumar, Deputy General Manager
- 2. Smt. Suchitra Gautam, Deputy General Manager
- 3. Sh. Vishal Sagar, Deputy General Manager
- 4. Sh. G. Vijay, Deputy General Manager
- 5. Sh. Vivek Kumar Singh, Deputy General Manager
- 6. Sh. Amit Kumar Chachan, Deputy General Manager
- 7. Smt. Supriya Singh, Chief Manager (Law)
- 8. Sh. Arjun Malhotra, Manager (Law)
- 9. Smt. Tanushree Rao, Deputy Manager (Law)

Dilip Nagesh Rozekar

Executive Director (Commercial & RC)

दिलीप रोजेकर / DHLIP ROZEKAR
Executive Director (Commercial & Regulatory Cell)
पावर ग्रिंड कॉर्पोरेशन ऑफ इंडिया लिमिटेड
Power Grid Corporation of India Ltd.
(भारत सरकार का उचन)/(A Govi. of India Enterprise)
Plot No.-2, Sector-29, Gurgaon-122 001 (Haryana)

ON PORATION OF INDIANA

केन्द्रीय कार्यालय : "सौदामिनी" प्लॉट सं. २, सैक्टर-29, गुरुग्राम-122001, (हरियाणा). दूरभाष : 0124-2571700-719 Corporate Office : "Saudamini", Plot No. 2, Sector-29, Gurugram-122001, (Haryana) Tel. : 0124-2571700-719

CENTRAL ELECTRICITY REGULATORY COMMISSION NEW DELHI

Petition No. 417/TT/2019

Coram:

Shri P. K. Pujari, Chairperson Shri I. S. Jha, Member Shri Arun Goyal, Member Shri Pravas Kumar Singh, Member Shri Prakash S. Mhaske, Member (Ex-officio)

Date of Order: 25.04.2021

In the matter of:

Approval under Regulation 86 of Central Electricity Regulatory Commission (Conduct of Business) Regulations, 1999 and truing up of transmission tariff of the 2014-19 period under Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2014 and determination of transmission tariff of the 2019-24 period under Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2019 of 02 Nos. 400 kV line Bays at Parli (POWERGRID) Switching Station (for Parli New (TBCB)-Parli (POWERGRID) 400 kV D/C (Quad) line under TBCB) and 2 Nos. 765 kV line Bays at Solapur (POWERGRID) Sub-station (for Parli New (TBCB)-Solapur (POWERGRID) 765 kV D/C line under TBCB route) under "POWERGRID works associated with Western Region Strengthening Scheme XV" in Western Region

And in the matter of:

Power Grid Corporation of India Ltd. (PGCIL), "SAUDAMINI", Plot No. 2, Sector 29, Gurgaon-122001, (Haryana).

....Petitioner

Vs

- Madhya Pradesh Power Management Company Ltd. (MPPMCL), Shakti Bhawan, Rampur, Jabalpur-482008.
- 2. Madhya Pradesh Power Transmission Company Ltd. (MPPTCL), Shakti Bhawan, Rampur, Jabalpur-482008.
- Madhya Pradesh Audyogik Kendra Vikas Nigam (Indore) Ltd.,
 3/54, Press Complex, Agra-Bombay Road, Indore-452008.
- Maharashtra State Electricity Distribution Co. Ltd. (MSEDCL)

A.

Page 1 of 49

Hongkong Bank Building, 3rd Floor, M.G. Road, Fort, Mumbai-400001.

- Maharashtra State Electricity Transmission Co. Ltd. (MSETCL), Prakashganga, 6th Floor, Plot No. C-19, E-Block, Bandra Kurla Complex, Bandra (East) Mumbai-400051.
- Gujarat Urja Vikas Nigam Ltd.,
 Sardar Patel Vidyut Bhawan,
 Race Course Road, Vadodara-390007.
- 7. Electricity Department, Govt. of Goa, Vidyut Bhawan, Panaji, Near Mandvi Hotel, Goa-403001.
- 8. Electricity Department,
 Administration of Daman & Diu,
 Daman-396210.
- 9. DNH Power Distribution Corporation Ltd., Vidyut Bhawan, 66 kV Road, Near Secretariat Amli, Silvassa-396230.
- Chhattisgarh State Power Transmission Co. Ltd., Office of the Executive Director (C&P), State Load Dispatch Building, Dangania, Raipur-492013.
- 11. Chhattisgarh State Power Distribution Co. Ltd., P.O. Sunder Nagar, Dangania, Raipur, Chhattisgarh-492013.

....Respondents

For Petitioner

Shri S. S. Raju, PGCIL

Shri A. K. Verma, PGCIL Shri B. Dash, PGCIL

Shri Ved Prakash Rastogi, PGCIL

For Respondents

Shri Anindya Khare, MPPMCL

ORDER

The instant petition has been filed by the Petitioner, Power Grid Corporation of India Ltd. for truing up of the transmission tariff from COD to 31.3.2019 under Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2014 (hereinafter referred to as "the 2014 Tariff Regulations") and for determination of tariff

Page 2 of 49



Order in Petition No. 417/TT/2019

from 1.4.2019 to 31.3.2024 under the Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2019 (hereinafter referred to as "the 2019 Tariff Regulations") for the following transmission assets under "POWERGRID works associated with Western Region Strengthening Scheme XV" in Western Region (hereinafter referred to as "the transmission system"):

2 Numbers 400 kV line Bays at Parli (POWERGRID) Switching Station (for Parli New (TBCB)-Parli (POWERGRID) 400 kV D/C (Quad) line under TBCB) and 2 Nos. 765 kV line Bays at Solapur (POWERGRID) Sub-station (for Parli New (TBCB)-Solapur (POWERGRID) 765 kV D/C line under TBCB route)

- 2. The Petitioner has made the following prayers in the instant petition:
 - "1) Allow the addcap for 2014-19 and 2019-24 tariff block as claimed as per Para 5 and 7 above.
 - 2) Approve the trued up Transmission Tariff for 2014-19 block and transmission tariff for 2019-24 block for the assets covered under this petition, as per para 5 and 6 above.
 - 3) Allow the petitioner to recover the shortfall or refund the excess Annual Fixed Charges, on account of Return on Equity due to change in applicable Minimum Alternate/Corporate Income Tax rate as per the Income Tax Act, 1961 (as amended from time to time) of the respective financial year directly without making any application before Hon'ble Commission as provided in Tariff Regulation 2014 and Tariff regulations 2019 as per para 5 and 6 above for respective block.
 - 4) Approve the reimbursement of expenditure by the beneficiaries towards petition filing fee, and expenditure on publishing of notices in newspapers in terms of Regulation 70 (1) Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2019, and other expenditure (if any) in relation to the filing of petition.
 - 5) Allow the petitioner to bill and recover Licensee fee and RLDC fees and charges, separately from the beneficiaries in terms of Regulation 70 (3) and (4) Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2019.
 - 6) Allow the petitioner to bill and adjust impact on Interest on Loan due to change in Interest rate on account of floating rate of interest applicable during 2019-24 period, if any, from the beneficiaries.
 - 7) Allow the petitioner to file a separate petition before Hon'ble Commission for claiming the overall security expenses and consequential IOWC on that security expenses as mentioned at para 6.6 above.
 - 8) Allow the petitioner to claim the capital spares at the end of tariff block as per actual.
 - 9) Allow the Petitioner to bill and recover GST on Transmission Charges separately from





the beneficiaries, if GST on transmission is withdrawn from negative list at any time in future. Further, any taxes including GST and duties including cess etc. imposed by any statutory/Govt./municipal authorities shall be allowed to be recovered from the beneficiaries.

and pass such other relief as Hon'ble Commission deems fit and appropriate under the circumstances of the case and in the interest of justice."

Background

- 3. The brief facts of the case are as under:
 - a) The Investment Approval (IA) for implementation of the transmission system was accorded by the Board of Directors of the Petitioner in the 327th meeting dated 2.4.2016 and the same was conveyed vide Memorandum No. C/CP/IA/WRSS-XV dated 6.4.2016 at an estimated cost of ₹4657 lakh, including IDC of ₹265 lakh based on October 2015 price level.
 - b) The transmission system was discussed and agreed in the 24th WRPC meeting held on 9.10.2013 and Standing Committee Meetings of Western Region held on 5.9.2014 and 17.7.2015.
 - c) The transmission tariff in respect of the transmission assets was determined from COD to 31.3.2019 vide order dated 15.11.2018 in Petition No. 40/TT/2018 as per the 2014 Tariff Regulations.
 - d) The scope of the transmission system is as under:

Sub-stations:

- i. Extension of 765 kV Solapur (POWERGRID) Sub-station
 - 765 kV Line Bays 2 Nos. (for Parli New (TBCB)-Solapur (POWERGRID) 765 kV D/C line under TBCB route);
- ii. Extension of 400 kV Parli (POWERGRID) Switching station
 - 400 kV Line Bays 2 Nos. (for Parli New (TBCB)-Parli (POWERGRID) 400 kV D/C (quad) line under TBCB route).
- e) The entire scope of the transmission system is covered under the instant petition.





Page 4 of 49

f) The details of commercial operation along with the time over run of the transmission assets covered in the instant petition are as under:

Assets	SCOD	COD	Time over run
2 Numbers 400 kV line Bays at Parli (POWERGRID) Switching Station (for Parli New (TBCB)-Parli (POWERGRID) 400 kV D/C (Quad) line under TBCB) and 2 Nos. 765 kV line Bays at Solapur (POWERGRID) Substation (for Parli New (TBCB)-Solapur (POWERGRID) 765 kV D/C line under TBCB route)	2.2.2018	27.4.2018	84 Days (not condoned)

g) The trued-up tariff claimed by the Petitioner in the instant Petition, along with details of the tariff approved by the Commission in respect of the transmission assets vide order dated 15.11.2018 in Petition No. 40/TT/2018 are as under:

	(₹ in lakh)
Particulars	2018-19 (<i>pro rata</i> for 339 days)
Annual Fixed Charges (AFC) approved vide order dated 15.11.2018	803.55
AFC claimed by the Petitioner based on truing up in the instant Petition	827.13

- 4. The Respondents are the distribution licensees, power departments and transmission utilities, which are procuring transmission services from the Petitioner, mainly beneficiaries of the Western Region.
- 5. The Petitioner has served the petition on the Respondents and public notice regarding the filing of this petition has also been published in the newspapers in accordance with Section 64 of the Electricity Act, 2003. Any comment or suggestion has not been received from the general public in response to the notices published in the newspapers by the Petitioner. MPPMCL has vide affidavit dated 16.1.2020 submitted its reply and has raised issues of effective tax rate considered for the calculation of Return on Equity (RoE) and Additional Capital Expenditure (ACE) claimed during the 2014-19 and the 2019-24 periods. MSEDCL has vide affidavit





dated 7.2.2020 submitted its reply and has raised issues of effective tax rate considered for the calculation of RoE and ACE claimed during the 2014-19 and the 2019-24 periods, Computation of IoL and issue of GST. The Petitioner vide affidavit dated 3.8.2020 has filed reply to the Technical Validation letter dated 14.7.2020 and vide affidavit dated 13.8.2020 and 14.8.2020 has filed rejoinder to the reply of MPPMCL and MSEDCL respectively.

- 6. This order is issued considering the submissions made in the Petitioner in the Petition vide affidavits dated 23.9.2019, 3.8.2020, 13.8.2020 and 14.8.2020 and MPPMCL's and MSEDCL's affidavits dated 16.1.2020 and 7.2.2020 respectively.
- 7. The hearing in this matter was held on 10.3.2021 through video conference and the order was reserved.
- 8. Having heard the representative of the Petitioner and having perused the material on record, we proceed to dispose of the petition.

TRUING-UP OF ANNUAL FIXED CHARGES OF THE 2014-19 TARIFF PERIOD

9. The details of the trued-up transmission charges claimed by the Petitioner in respect of the transmission assets are as under:

	(₹ in lakh)
Particulars	2018-19 (pro rata for 339 days)
Depreciation	167.29
Interest on Loan	151.34
Return on Equity	176.97
Interest on Working Capital	25.53
O&M Expenses	306.00
Total	827.13

10. The details of the trued-up Interest on Working Capital (IWC) claimed by the Petitioner in respect of the transmission assets are as under:





(₹ in lakh)

Particulars	2018-19 (pro rata for 339 days)
O & M Expenses	27.49
Maintenance Spares	49.47
Receivables	148.59
Total	225.55
Rate of Interest (%)	12.20
Interest on Working Capital	25.53

Capital Cost

11. The Commission vide order dated 15.11.2018 in Petition No. 40/TT/2018 allowed capital cost as on COD and ACE in respect of the transmission assets as under:

(₹ in lakh)

Apportioned Approved capital cost (FR cost)	Capital cost as on COD	Additional Capital Expenditure 2018-19	Total capital cost as on 31.3.2019
4655.65	2803.53	738.36	3541.90

12. The Petitioner in the instant true up petition based on the Auditor's certificate dated 31.7.2019 has submitted the capital cost incurred upto COD, ACE from COD to 31.3.2019 and estimated ACE during 1.4.2019 to 31.3.2021 period. The details of approved apportioned capital cost, capital cost as on COD (including IDC and IEDC) and ACE incurred up to 31.3.2019 as claimed by the Petitioner for the transmission assets are as under:

(₹ in lakh)

Apportioned Approved capital cost	Capital cost as on COD	ACE	Total capital cost as on 31.3.2019
(FR cost)		2018-19	
4655.65	2914.65	768.91	3683.56

Cost Over-run

13. The completion cost including ACE is within the approved apportioned capital cost. Therefore, there is no cost over-run in respect of the transmission assets.



NOTANON SUPPLIES

Page 7 of 49

Time Over-run

14. The Scheduled Date of Commercial Operation (SCOD) of the transmission assets was 2.2.2018. The transmission assets were put to commercial operation on 27.4.2018. The Commission vide order dated 15.11.2018 in Petition No. 40/TT/2018 didn't condone the time over-run of 84 days.

Interest During Construction (IDC) and Incidental Expenditure During Construction (IEDC)

- 15. The Petitioner has claimed IDC for the transmission assets and in support of the same, it has also submitted the Auditor certificate. The Petitioner has submitted computation of IDC along with year-wise details of the IDC discharged.
- 16. The allowable IDC has been worked out considering the information submitted by the Petitioner for the transmission assets on cash basis. The loan details submitted in Form-9C for the 2014-19 tariff period and the IDC computation sheet have been considered for the purpose of IDC calculation on cash and accrued basis. The un-discharged IDC as on COD has been considered as ACE during the year in which it has been discharged. IDC is being allowed till SCOD only as the time overrun in case of the transmission assets was disallowed by the Commission vide order dated 15.11.2018 in Petition No. 40/TT/2018.
- 17. Accordingly, based on the information furnished by the Petitioner, IDC considered is as follows:

(₹ in lakh) **IDC** allowed IDC claimed Entitled IDC Un-discharged on cash basis by Petitioner IDC up to disallowed due to time COD over-run / computation as on COD (as per Auditor's Certificate) difference C=A-B E=B-D В A 94.12 60.35 33.77 0.00 60.35



18. The un-discharged portion of IDC is being allowed as ACE during the respective year of discharge and the same is as follows:

	(₹ in lakh)	
Un-discharged portion of entitled IDC as	IDC being discharged as ACE	
on COD	2018-19	
60.35	60.35	

19. The Petitioner has also claimed IEDC of ₹151.96 lakh for transmission assets and submitted the Auditor's certificate in support of the same. The Petitioner has also submitted that the entire IEDC has been discharged as on COD in respect of the transmission assets. The allowable IEDC for the instant asset after considering the time over-run disallowed, is as follows:

(₹ in lakh)

IEDC claimed by Petitioner (as per Auditor Certificate)	Entitled IEDC up to COD	IEDC disallowed due to time over-run	IEDC allowed on cash basis as on COD
Α	В	C= A-B	D = A-C
151.96	134.96	17.00	134.96

Initial Spares

20. Regulation 13(d) of the 2014 Tariff Regulations provides that Initial Spares shall be capitalized as a percentage of plant and machinery cost up to cut-off date, subject to following ceiling norms:

"(d) Transmission System Transmission line: 1.00%

Transmission sub-station (Green Field): 4.00% Transmission sub-station (Brown Field): 6.00%

GIS Sub-station: 5.00%"

21. The Petitioner has claimed the Initial Spares of ₹194.65 lakh for the transmission assets as allowed vide order dated 15.11.2018 in Petition No. 40/TT/2018 and has prayed to allow the same.



- 22. We have considered the submissions of the Petitioner. The COD and cut-off date of the transmission assets covered under the instant petition was 27.4.2018 and 31.3.2021 respectively.
- 23. The capital cost up to the cut-off date has been considered for computation of Initial Spares. The Petitioner's claim of Initial Spares for the transmission assets is restricted to the norms specified in Regulation 13(d) of the 2014 Tariff Regulations and the allowable initial spares is as follows:

Plant & machinery cost up to cut-off date (excluding IDC and IEDC as per Auditor certificate) (A) (₹ in lakh)	Initial Spares claimed (B) (₹ in lakh)	Ceiling Limit (%) (C)	Allowable Initial Spares worked out D = [(A-B)*C /(100-C)]	Excess Initial Spares (₹ in lakh)	Initial Spares allowed (₹ in lakh)
3129.64	194.65	6.00	187.34	7.31	187.34

24. The Petitioner vide affidavit dated 9.3.2021 has submitted that ₹173.98 lakh have been discharged up to COD, ₹11.94 lakh have been discharged in 2018-19 and ₹8.73 lakh have been discharged in 2019-20. Accordingly, based on the submissions of the Petitioner, the following discharge portion of Initial Spares have been considered:

			(₹ in lakh)
Admissible Initial Spares		Initial Spares al	lowed as ACE
Spares	Discharged as on COD	2018-19	2019-20
187.34	173.98	11.94	1.42

Capital cost as on COD

25. Accordingly, the capital cost allowed in respect of the transmission assets as on COD is summarized as under:





Page 10 of 49

(₹ in lakh)

Capital cost	Less: IDC as o	n COD due to		Capital cost
as on COD as per Auditor's Certificate	Time Over-run / Computation difference	Un-discharged	Less: IEDC disallowed as on COD	considered as on COD (on cash basis)
2914.65	33.77	60.35	17.00	2803.53

Additional Capital Expenditure (ACE)

- 26. The admissibility of ACE after COD is to be dealt in accordance with the provisions of Regulations 14(1) and (2) of the 2014 Tariff Regulations. The Petitioner has claimed ACE during the 2018-19 period, including accrued IDC discharged during the year 2018-19.
- 27. The Petitioner, vide affidavits dated 23.9.2019 and 3.8.2020, has submitted that ACE is mainly on account of un-discharged liability towards the final payment/ withheld payment due to contractual exigencies of works executed within the cut-off date and the works deferred for execution. ACE in case of the transmission assets during the 2018-19 period has been claimed under Regulations 14(1)(i) and (ii) of the 2014 Tariff Regulations and is within the cut-off date.
- 28. The Petitioner has further submitted that ACE up to 31.3.2019 has been considered in the Auditor's certificate as per actuals whereas ACE claimed for from 1.4.2019 to 31.3.2021 is on estimated basis and may vary due to final claim/ reconciliation at the time of contract closing. The contract-wise details of works deferred for execution are as under:

		(₹ in laki
Party	Package	Financial Year
		2018-19
	Sub-station Work	150.83
Techno	PLCC Work	5.14
	Building & Civil Work	152.28
	Total	308.25



Page 11 of 49

29. The contract-wise details of balance and retention payments are as under:

		<u>(</u> ₹ in lakh)
Doube	Doolsons	Financial Year
Party	Package	2018-19
	Sub-station Work	288.60
Techno	PLCC Work	9.50
	Building & Civil Work	162.56
	Total	460,66

- 30. MPPMCL has submitted that the Petitioner has claimed ACE for PLCC/ Communication system. MPPMCL has further submitted that PLCC/ Communication system does not come under the definition of asset and the same is installed by the Petitioner for the purpose of communication from one to another end. Hence, ACE claimed with respect to PLCC/ communication system may be disallowed while computing the capital cost as on 31.3.2019. In response, the Petitioner has submitted that PLCC/ communication system installed under the project has been used for the purpose of telemetry and protection only and that the same is not meant for optical fibre communication. Accordingly, the same has been claimed under PLCC head in the auditor's certificate as ACE. The Petitioner further requested to allow its claim for ACE for PLCC/ communication system.
- 31. MSEDCL has submitted that the PLCC/ Communication system is used by the Petitioner for the purpose of data communication from one end to another to improve the operations of transmission infrastructure built and operated by the Petitioner. MSEDCL further submitted that since PLCC/Communication system is installed in the project for the benefit of the Petitioner, the expenditure with respect to PLCC should be borne by the Petitioner.



- 32. In response, the Petitioner vide its rejoinder has re-iterated the submissions made by it in its rejoinder to MPPMCL.
- 33. We have considered the submissions of MPPMCL, MSEDCL and Petitioner's rejoinder to the same. ACE claimed by the Petitioner for transmission assets is on account of works deferred for execution, balance and retention payment and accrued IDC discharged during the 2018-19 period. ACE claimed by the Petitioner with respect to transmission assets during the 2018-19 period is within the cut-off date. The same has been considered for computation of total capital cost as on 31.3.2019. Further, ACE during 2018-19 period is allowed under Regulations 14(1)(i) and (ii) of the 2014 Tariff Regulations.
- 34. With regard to the contentions of MPPMCL and MSEDCL, PLCC/ Communication system has been considered to be part of Sub-station equipment. Therefore, there is no merit in the contention of MPPMCL and MSEDCL that ACE claimed with respect to PLCC should be disallowed. Accordingly, we reject the submissions of MPPMCL and MSEDCL on this count. Further, ACE claimed by the Petitioner during 2018-19 with respect to PLCC/ Communication system is being allowed.
- 35. The details of ACE allowed are as follows:

ACE
2018-19

ACE to the extent of Balance & Retention Payments and work deferred for execution

Add: IDC Discharged

Add: Undischarged Initial Spares allowed as ACE

Total ACE allowed

(₹ in lakh)

756.97

60.35

11.94





Capital Cost

36. The capital cost of the transmission assets considered for 2014-19 tariff period is as follows:

 Capital Cost as on COD
 ACE 2018-19
 Total Capital Cost including ACE as on 31.3.2019

 2803.53
 829.26
 3632.79

37. Accordingly, the capital cost approved vide order dated 15.11.2018 in Petition No. 40/TT/2018, claimed by the Petitioner in the instant petition and trued up in respect of the transmission assets is shown in the table below:

(₹ in lakh)

Particulars	Capital Cost as on COD	ACE	Total Capital Cost including ACE as on
		2018-19	31.3.2019
Approved vide order dated 15.11.2018 in Petition No. 40/TT/2018	2803.53	738.36	3541.90
As claimed by the Petitioner in the instant petition	2803.54	829.26	3632.80
Approved in the instant order	2803.53	829.26	3632.79

Debt-Equity Ratio

38. The Petitioner has considered the debt-equity ratio of 70:30 as on COD and for ACE in respect of the transmission assets. The debt-equity ratio of 70:30 has been considered for capital cost as on COD and for ACE during the 2014-19 period as provided under Regulation 19 of the 2014 Tariff Regulations. The details of the debt-equity ratio as on the date of COD and as on 31.3.2019 considered for the purpose of tariff computation for the 2014-19 tariff period is as follows:

Particulars	As on COD		As on 31.3.2	2019
	Amount (₹ in lakh)	(%)	Amount (₹ in lakh)	(%)
Debt	1962.48	70.00	2542.96	70.00





Equity	841.05	30.00	1089.83	30.00
Total	2803.53	100.00	3632.79	100.00

Depreciation

39. The Petitioner's claim towards depreciation was found to be higher than the depreciation allowed vide order dated 15.11.2018 in Petition No. 40/TT/2018. The Petitioner has neither given any justification for claiming higher depreciation than what was allowed earlier in the said order nor has made any specific prayer for allowing higher depreciation in this petition. It is observed that vide the said order, depreciation for IT equipment was allowed @5.28%. The Petitioner now at the time of truing up of the tariff of the 2014-19 period has segregated the IT equipment cost from the sub-station cost and has considered depreciation rate for IT Equipment @15% and the salvage value for IT Equipment is NIL as per the 2014 Tariff Regulations. We have considered the submission that similar issue had come up in Petition No. 19/TT/2020 wherein the Commission vide order dated 9.5.2020 decided as under:

"31. We have considered the submissions of the Petitioner. The instant assets were put into commercial operation during the 2009-14 period and the tariff from the respective CODs to 31.3.2014 was allowed vide orders dated 30.8.2012and 9.5.2013in Petition No.343/2010 and Petition No. 147/TT/2011 respectively. Further, the tariff of the 2009-14 period was trued up and tariff for the 2014-19 period was allowed vide order dated 25.2.2016 in Petition No.10/TT/2015. The Petitioner did not claim any capital expenditure towards "IT Equipment" in the above said three petitions where tariff for the instant assets for the 2009-14 period was allowed, tariff of the 2009-14 period was trued up and tariff for 2014- 19 period was allowed even though there was a clear provision in the 2009 Tariff Regulations and 2014 Tariff Regulations providing depreciation @15% for IT Equipment. Having failed to make a claim as per the 2009 Tariff Regulations (the period during which COD of assets was achieved), the Petitioner has now, at the time of truing up of the tariff allowed for the 2014-19 period has apportioned a part of the capital expenditure to "IT Equipment". The Petitioner has adopted similar methodology not only in this but in some of the other petitions listed along with the instant petition on 26.2.2020. It is observed that the Petitioner has for the first time apportioned a part of the capital expenditure towards IT Equipment and has claimed depreciation under the head "IT Equipment" @15% at the time of truing up of the tariff of 2014-19 period. Regulation 8(1) of the 2014 Tariff Regulations provides for truing up of the capital expenditure including the additional capital expenditure, incurred upto 31.3.2019, admitted by the Commission after prudence check. We are of the view





that scope of truing up exercise is restricted to truing up of the capital expenditure already admitted and apportionment or reapportionment of the capital expenditure cannot be allowed at the time of truing up. Therefore, we are not inclined to consider the Petitioner's prayer for apportionment of capital expenditure towards IT Equipment and allowing depreciation @ 15% from 1.4.2014 onwards. Accordingly, the depreciation @ 5.28% has been considered for IT Equipment as part of the substation upto 31.3.2019 while truing up the capital expenditure for the 2014-19 period. During the 2019-24 tariff period, the IT Equipment has been considered separately and depreciation has been allowed @ 15% for the balance depreciable value of IT Equipment in accordance with Regulation 33 read with Sr. No. (p) of the Appendix-I (Depreciation Schedule) of the 2019 Tariff Regulations."

40. In line with the above decision, depreciation has been considered for IT Equipment @5.28% as part of the sub-station up to 31.3.2019 while truing up the capital expenditure for the 2014-19 period. However, for the 2019-24 tariff period, the IT Equipment has been considered separately and depreciation has been allowed @15% for the balance depreciable value of IT Equipment in accordance with Regulation 33 of the 2019 Tariff Regulations. The Gross Block during the 2014-19 tariff period has been depreciated at Weighted Average Rate of Depreciation (WAROD) and working of WAROD is at Annexure-1 to this order. WAROD has been worked out after taking into account the depreciation rates as prescribed in the 2014 Tariff Regulations and depreciation allowed for the transmission assets is as under:

	(₹ in lakh
Particulars	2018-19 (<i>pro rata</i> for 339 days)
Opening Gross Block	2803.53
ACE .	829.26
Closing Gross Block	3632.79
Average Gross Block	3218.16
Weighted average rate of Depreciation (WAROD) (%)	5.11
Balance useful life of the asset at the beginning of the year (Year)	24.00
Aggregated Depreciable Value	2896.34
Combined Depreciation during the year	152.81
Remaining Depreciable value at the end of the year	2743.53
Cumulative Depreciation at the end of the year	152.81





41. Accordingly, the depreciation approved vide order dated 15.11.2018 in Petition No. 40/TT/2018, claimed by the Petitioner in the instant petition and trued up in respect of the transmission assets is shown in the table below:

	(₹ in lakh)
Particulars	2018-19
Approved earlier vide order dated 15.11.2018 in Petition No. 40/TT/2018	150.56
As claimed by the Petitioner in the instant Petition	167.29
Allowed after truing-up	152.81

Interest on Loan (IoL)

- 42. The Petitioner has claimed IoL based on actual interest rates for each year during the 2014-19 tariff period. The Petitioner has submitted that the weighted average rate of IoL has been considered on the basis of the rates prevailing as on 1.4.2014 and has prayed to consider floating rate of interest applicable during the 2014-19 period, if any, during the truing up of tariff. Accordingly, factoring the impact of floating rate of interest, IoL has been worked out on actual interest rate in accordance with Regulation 26 of the 2014 Tariff Regulations.
- 43. IoL in respect of the transmission assets has been worked out as per the following considerations:
- (i) Gross amount of loan, repayment of instalments and weighted average rate of interest on actual average loan have been considered as per the petition.
- (ii) The repayment for the 2014-19 tariff period has been considered to be equal to the depreciation allowed for that period.
- 44. IoL has been allowed as follows:

	(₹ in lakh
Particulars Particulars	2018-19
	(pro rata for 339
	days)
Gross Normative Loan	1962.48

Order in Petition No. 417/TT/2019



Page 17 of 49

Cumulative Repayments up to Previous Year	0.00
Net Loan-Opening	1962.48
Additions due to ACE	580.48
Repayment during the year	152.81
Net Loan-Closing	2390.15
Average Loan	2176.31
Weighted Average Rate of Interest on Loan (%)	7.520
Interest on Loan	152.00

45. Accordingly, loL approved vide order dated 15.11.2018 in Petition No. 40/TT/2018, claimed in the instant petition and trued up in respect of the transmission assets is shown in the table below:

	(< in lakn)
Particulars	2018-19
Approved earlier vide order dated 15.11.2018 in Petition No. 40/TT/2018	148.22
As claimed by the Petitioner in the instant Petition	151.34
Allowed after truing-up	152.00

Return on Equity (RoE)

46. The Petitioner has claimed RoE for the transmission assets in terms of Regulations 24 and 25 of the 2014 Tariff Regulations. The Petitioner has submitted that it is liable to pay income tax at Minimum Alternate Tax (MAT) rates and has claimed the following effective tax rates for the 2014-19 tariff period:

Year	Claimed effective tax (%)	Grossed up RoE [Base Rate/(1-t)] (%)
2014-15	21.018	19.624
2015-16	21.382	19.715
2016-17	21.338	19.704
2017-18	21.337	19.704
2018-19	21.549	19.757

47. MPPMCL in its reply has submitted that the Petitioner has claimed grossed up RoE on the basis of actual taxes paid during the years 2016-17 and 2017-18 and for the year 2018-19, RoE has been grossed up on the basis of applicable MAT rate, surcharge and cess and not on the basis of actual taxes paid for the year 2018-19.




Page 18 of 49

/# in labels

MPPMCL has submitted that the Petitioner has not placed on record the assessment order for the years 2014-15, 2015-16, 2016-17 and 2017-18 and that the Petitioner has also not enclosed the audited accounts in respect of actual taxes paid for 2016-17 and 2017-18.

- 48. In response, the Petitioner has submitted that the assessment orders for years 2014-15, 2015-16 and 2016-17 have been issued by the Income Tax Department and Income Tax returns for years 2017-18 and 2018-19 have been filed. The Petitioner has further submitted that the assessment order for the years 2014-15 and 2015-16 was submitted in Petition No. 20/TT/2020. The Petitioner has annexed a copy of the assessment order for the year 2016-17 along with the rejoinder. The Petitioner further submitted that the Petitioner has been granted, so far, trued up tariff of 2014-19 by the Commission based on approved MAT rates vide order dated 18.4.2020, 27.4.2020, 23.4.2020 and 16.4.2020 in Petition Nos. 247/TT/2019, 274/TT/2019, 245/TT/2019 and 307/TT/2019 for transmission assets under the respective petitions.
- 49. MSEDCL in its reply has submitted that the Petitioner has claimed grossed up RoE on the basis of actual taxes paid during the years 2016-17 and 2017-18 and for the year 2018-19, RoE has been grossed up on the basis of applicable MAT rate, surcharge and cess and not on the basis of actual taxes paid for the year 2018-19. MSEDCL has submitted that the Petitioner has not placed on record the assessment order for the years 2014-15, 2015-16, 2016-17 and 2017-18 and that the Petitioner has also not enclosed the audited accounts in respect of actual taxes paid for 2016-17 and 2017-18.
- 50. In response, the Petitioner has re-iterated the submissions made by it in the rejoinder to the reply of MPPMCL.

Page 19 of 49



- 51. We have considered the submissions of the Petitioner, MPPMCL and MSEDCL. It is pointed out that the Commission vide order dated 2.2.2021 in Petition No. 312/TT/2020 has already dealt with the concerns of MPPMCL, which are similar to those raised by MSEDCL. The relevant paragraph of the order are extracted as under:
 - "39. We have considered the submissions of the Petitioner and MPPMCL. As regards MPPMCL's contention, it is observed that the Petitioner has submitted the assessment orders issued by the Income Tax Department for the years 2014-15, 2015-16 and 2016- 17 and the Income Tax returns filed by the Petitioner for years 2017-18 and 2018-19. The Petitioner has submitted the documents pointed out by MPPMCL."
- 52. In view of the clarification given by the Petitioner and previous orders of this Commission on the same issue, we are of the view that there is no merit in the contentions advanced by MPPMCL and MSEDCL.
- 53. We have considered that the Commission in order dated 27.4.2020 in Petition No. 274/TT/2019 has arrived at the effective tax rate for the Petitioner based on the notified MAT rates for the Petitioner. The relevant portion of the order dated 27.4.2020 is as under:
 - "26. We are conscious that the entities covered under MAT regime are paying Income Tax as per MAT rate notified for respective financial year under IT Act. 1961, which is levied on the book profit of the entity computed as per the Section 115JB of the IT Act, 1961. The Section 115JB(2) defines book profit as net profit in the statement of Profit & Loss prepared in accordance with Schedule-III of the Companies Act, 2013, subject to some additions and deductions as mentioned in the IT Act, 1961. Since the Petitioner has been paying income tax on income computed under Section 115JB of the IT Act, 1961 as per the MAT rates of the respective financial year, the notified MAT rate for respective financial year shall be considered as effective tax rate for the purpose of grossing up of RoE for truing-up of the tariff of the 2014-19 tariff period in terms of the provisions of the 2014 Tariff Regulations. Interest imposed on any additional income tax demand as per the Assessment Order of the Income Tax authorities shall be considered on actual payment. However, penalty (for default on the part of the Assessee) if any imposed shall not be taken into account for the purpose of grossing up of rate of return on equity. Any under-recovery or over-recovery of grossed up rate on return on equity after truing-up, shall be recovered or refunded to beneficiaries or the long term transmission customers/ DICs as the case may be on year to year basis.
 - 27. Accordingly, following effective tax rates based on notified MAT rates are considered for the purpose of grossing up of rate of return on equity:





Year	Notified MAT rates (inclusive of surcharge & cess)	Effective tax (in %)
2014-15	20.961	20.961
2015-16	21.342	21.342
2016-17	21.342	21.342
2017-18	21.342	21.342
2018-19	21.549	21.549

54. The MAT rates considered in the above order are considered for the purpose of grossing up of rate of RoE for truing up of the tariff of the 2014-19 tariff period in terms of the provisions of the 2014 Tariff Regulations, as under:

Year	Notified MAT rates (inclusive of surcharge & cess) (in %)	Base rate of RoE (in %)	Grossed up RoE [Base Rate/(1-t)] (in %)
2014-15	20.961	15.50	19.610
2015-16	21.342	15.50	19.705
2016-17	21.342	15.50	19.705
2017-18	21.342	15.50	19.705
2018-19	21.549	15.50	19.758

55. Accordingly, RoE allowed for the transmission assets is as follows:

(₹ in lakh) 2018-19 **Particulars** (pro rata for 339 days) Opening Equity 841.05 Addition due to ACE 248.78 Closing Equity 1089.83 Average Equity 965.44 Return on Equity (Base Rate) (%) 15.500 Tax Rate applicable (%) 21.549 Rate of Return on Equity (Pre-tax) 19.758 Return on Equity (Pre-tax) 177.16

56. Accordingly, RoE approved vide order dated 15.11.2018 in Petition No. 40/TT/2018, claimed by the Petitioner in the instant petition and trued up in respect of the transmission assets is shown in the table below:

	(₹ in lakh)
Particulars	2018-19
Approved earlier vide order dated 15.11.2018 in Petition No. 40/TT/2018	173.36
As claimed by the Petitioner in the instant Petition	176.97
Allowed after truing-up	177.16





Operation & Maintenance Expenses (O&M Expenses)

57. The details of the O&M Expenses claimed by the Petitioner for the transmission assets and allowed under Regulation 29(4)(a) of the 2014 Tariff Regulations for the purpose of tariff are as under:

(₹ in lakh)

O&M Expenses claimed for:	(X III laki
 Solapur:Parli I and II 765 kV Bay Parli:Parli I and II Bay 400 kV Ba 	•
Particulars	2018-19 (<i>pro rata</i> for 339 days)
Norm (₹ lakh/bay)	
400 kV Bay (AIS)	68.71
Number of bays	
400 kV Bay (AIS)	2.00
Norm (₹ lakh/bay)	
765 kV Bay (GIS)	96.20
Number of bays	
765 kV Bay (GIS)	2.00
Total O&M Expense (Claimed)	306.33
Total O&M Expense (Approved)	306.33

58. Accordingly, the O&M Expenses approved vide order dated 15.11.2018 in Petition No. 40/TT/2018, claimed by the Petitioner in the instant petition and trued up in respect of the transmission assets is shown in the table below:

> (₹ in lakh) **Particulars** 2018-19 Approved earlier vide order dated 15.11.2018 in 306.33 Petition No. 40/TT/2018 As claimed by the Petitioner in the instant Petition 306.33 Allowed after truing up 306.33





Interest on Working Capital (IWC)

59. IWC in respect of the transmission assets has been worked as per the methodology provided in Regulation 28 of the 2014 Tariff Regulations and allowed as under:

	(₹ in lakh)
Particulars	2018-19 (<i>pro rata</i> for 339 days)
O&M Expenses (O&M Expenses for 1 Month)	27.49
Maintenance Spares (15% of O&M)	49.47
Receivables (Equivalent to 2 months of annual transmission charges)	145.99
Total Working Capital	222.95
Rate of Interest (%)	12.20
Interest of working capital	25.26

60. Accordingly, IWC approved vide order dated 15.11.2018 in Petition No. 40/TT/2018, claimed by the Petitioner in the instant petition and trued up in respect of the transmission assets is shown in the table below:

(₹ in	
Particulars	2018-19
Approved earlier vide order dated 15.11.2018 in Petition No. 40/TT/2018	25.08
As claimed by the Petitioner in the instant Petition	25.53
Allowed after truing-up	25.26

Approved Annual Fixed Charges for the 2014-19 Tariff Period

61. The annual fixed charges allowed for the transmission assets after truing up for the 2014-19 tariff period are as under:

	(₹ in lakh)
Particulars	2018-19 (<i>pro rata</i> for 339 days)
Depreciation	152.81
Interest on Loan	152.00
Return on Equity	177.16
Interest on Working Capital	25.26
Operation and Maintenance	306.33





Total 813.57

62. Accordingly, the annual transmission charges approved vide order dated 15.11.2018 in Petition No. 40/TT/2018, as claimed by the Petitioner in the instant petition and trued up in respect of the transmission assets is shown in the table below:

	(₹ in lakh)
Particulars	2018-19
Approved earlier vide order dated 15.11.2018 in Petition No. 40/TT/2018	803.55
As claimed by the Petitioner in the instant Petition	827.13
Allowed after truing up	813.57

DETERMINATION OF ANNUAL FIXED CHARGES FOR THE 2019-24 TARIFF PERIOD

- 63. The Petitioner has submitted the tariff forms for the Combined Asset as a single asset. Accordingly, as per proviso (i) of Regulation 8(1) of the 2019 Tariff Regulations, single tariff for the Combined Asset has been worked out for the 2019-24 tariff period.
- 64. The Petitioner has claimed the following transmission charges for the transmission assets for the 2019-24 tariff period:

				Į.	(₹ in lakh)
Particulars	2019-20	2020-21	2021-22	2022-23	2023-24
Depreciation	207.58	216.70	217.61	217.61	217.61
Interest on Loan	184.39	180.47	165.13	148.52	131.84
Return on Equity	227.58	241.20	242.56	242.56	242.56
Interest on Working Capital	16.14	16.69	16.74	16.74	16.72
O & M Expenses	156.53	161.97	167.57	173.39	179.39
Total	792.22	817.03	809.61	798.82	788.12

65. The Petitioner has claimed the following IWC in respect of the transmission assets for the 2019-24 tariff period:

					(₹ in lakh)
Particulars	2019-20	2020-21	2021-22	2022-23	2023-24
O&M Expenses	13.04	13.50	13.96	14.45	14.95





Maintenance Spares	23.48	24.30	25.14	26.01	26.91
Receivables	97.40	100.73	99.81	98.49	96.90
Total	133.92	138.53	138.91	138.95	138.76
Rate of Interest (%)	12.05	12.05	12.05	12.05	12.05
Interest on Working Capital	16.14	16.69	16.74	16.74	16.72

Capital Cost as on 1.4.2019

- 66. Regulation 19 of the 2019 Tariff Regulation provides as follows:
 - "19 Capital Cost (1) The Capital cost of the generating station or the transmission system, as the case may be, as determined by the Commission after prudence check in accordance with these regulations shall form the basis for determination of tariff for existing and new projects.
 - (2) The Capital Cost of a new project shall include the following:
 - (a) The expenditure incurred or projected to be incurred up to the date of commercial operation of the project;
 - (b) Interest during construction and financing charges, on the loans (i) being equal to 70% of the funds deployed, in the event of the actual equity in excess of 30% of the funds deployed, by treating the excess equity as normative loan, or (ii) being equal to the actual amount of loan in the event of the actual equity less than 30% of the funds deployed;
 - (c) Any gain or loss on account of foreign exchange risk variation pertaining to the loan amount availed during the construction period;
 - (d) Interest during construction and incidental expenditure during construction as computed in accordance with these regulations;
 - (e) Capitalised initial spares subject to the ceiling rates in accordance with these regulations;
 - (f) Expenditure on account of additional capitalization and de-capitalisation determined in accordance with these regulations:
 - (g) Adjustment of revenue due to sale of infirm power in excess of fuel cost prior to the date of commercial operation as specified under Regulation 7 of these regulations;
 - (h) Adjustment of revenue earned by the transmission licensee by using the assets before the date of commercial operation;
 - (i) Capital expenditure on account of ash disposal and utilization including handling and transportation facility;
 - (j) Capital expenditure incurred towards railway infrastructure and its augmentation for transportation of coal upto the receiving end of the generating station but does not include the transportation cost and any other appurtenant cost paid to the railway;
 - (k) Capital expenditure on account of biomass handling equipment and facilities, for co-firing;
 - (I) Capital expenditure on account of emission control system necessary to meet the revised emission standards and sewage treatment plant;
 - (m) Expenditure on account of fulfilment of any conditions for obtaining environment clearance for the project;
 - (n) Expenditure on account of change in law and force majeure events; and
 - (o) Capital cost incurred or projected to be incurred by a thermal generating station, on account of implementation of the norms under Perform, Achieve and Trade (PAT) scheme of Government of India shall be considered by the Commission subject to sharing of benefits accrued under the PAT scheme with the beneficiaries.





- (3) The Capital cost of an existing project shall include the following:
- (a) Capital cost admitted by the Commission prior to 1.4.2019 duly trued up by excluding liability, if any, as on 1.4.2019;
- (b) Additional Capitalization and de-capitalization for the respective year of tariff as determined in accordance with these regulations;
- (c) Capital expenditure on account of renovation and modernisation as admitted by this Commission in accordance with these regulations;
- (d) Capital expenditure on account of ash disposal and utilization including handling and transportation facility;
- (e) Capital expenditure incurred towards railway infrastructure and its augmentation for transportation of coal upto the receiving end of generating station but does not include the transportation cost and any other appurtenant cost paid to the railway; and (f) Capital cost incurred or projected to be incurred by a thermal generating station, on account of implementation of the norms under Perform, Achieve and Trade (PAT) scheme of Government of India shall be considered by the Commission subject to
- sharing of benefits accrued under the PAT scheme with the beneficiaries."

 (4) The capital cost in case of existing or new hydro generating station shall also include:
- (a) cost of approved rehabilitation and resettlement (R&R) plan of the project in conformity with National R&R Policy and R&R package as approved; and
- (b) cost of the developer's 10% contribution towards Rajiv Gandhi Grameen Vidyutikaran Yojana (RGGVY) and Deendayal Upadhyaya Gram Jyoti Yojana (DDUGJY) project in the affected area.
- (5) The following shall be excluded from the capital cost of the existing and new projects:
- (a) The assets forming part of the project, but not in use, as declared in the tariff petition;
- (b) De-capitalised Assets after the date of commercial operation on account of replacement or removal on account of obsolescence or shifting from one project to another project:

Provided that in case replacement of transmission asset is recommended by Regional Power Committee, such asset shall be de-capitalised only after its redeployment;

Provided further that unless shifting of an asset from one project to another is of permanent nature, there shall be no de-capitalization of the concerned assets.

- (c) In case of hydro generating stations, any expenditure incurred or committed to be incurred by a project developer for getting the project site allotted by the State Government by following a transparent process;
- (d) Proportionate cost of land of the existing project which is being used for generating power from generating station based on renewable energy; and
- (e) Any grant received from the Central or State Government or any statutory body or authority for the execution of the project which does not carry any liability of repayment."



Page 26 of 49



Order in Petition No. 417/TT/2019

- 67. The Petitioner has claimed the capital cost of transmission assets as ₹3632.79 lakh as on 31.3.2019.
- 68. The admitted trued up capital cost of ₹3632.79 lakh for transmission assets as on 31.3.2019 has been considered as the opening capital cost as on 1.4.2019 for determination of tariff for 2019-24 tariff period in accordance with Regulation 19 of the 2019 Tariff Regulations. The element wise capital cost (i.e. land, building, transmission line, sub-station and PLCC) as admitted by the Commission as on 31.3.2019 for the transmission assets is as follows:

	(₹ in lakh)
Element	Capital cost as on 31.3.2019
Building & Other Civil Works	492.22
Sub-Station Equipment	2866.15
PLCC	110.38
IT Equipment & Software	164.05
Total	3632.79

Additional Capital Expenditure (ACE)

- 69. Regulations 24 and 25 of the 2019 Tariff Regulations provide as under:
 - "24. Additional Capitalization within the original scope and upto the cut-off date
 - (1) The Additional Capital Expenditure in respect of a new project or an existing project incurred or projected to be incurred, on the following counts within the original scope of work, after the date of commercial operation and up to the cut-off date may be admitted by the Commission, subject to prudence check:
 - (a) Undischarged liabilities recognized to be payable at a future date;
 - (b) Works deferred for execution;
 - (c) Procurement of initial capital spares within the original scope of work, in accordance with the provisions of Regulation 23 of these regulations;
 - (d) Liabilities to meet award of arbitration or for compliance of the directions or order of any statutory authority or order or decree of any court of law;
 - (e) Change in law or compliance of any existing law; and
 - (f) Force Majeure events:

Provided that in case of any replacement of the assets, the additional capitalization shall be worked out after adjusting the gross fixed assets and cumulative depreciation of the assets replaced on account of de-capitalization.





- (2) The generating company or the transmission licensee, as the case may be shall submit the details of works asset wise/work wise included in the original scope of work along with estimates of expenditure, liabilities recognized to be payable at a future date and the works deferred for execution."
- 25. Additional Capitalisation within the original scope and after the cut-off date:
- (1) The additional capital expenditure incurred or projected to be incurred in respect of an existing project or a new project on the following counts within the original scope of work and after the cut-off date may be admitted by the Commission, subject to prudence check:
- (a) Liabilities to meet award of arbitration or for compliance of the directions or order of any statutory authority, or order or decree of any court of law;
- (b) Change in law or compliance of any existing law;
- (c) Deferred works relating to ash pond or ash handling system in the original scope of work;
- (d) Liability for works executed prior to the cut-off date;
- (e) Force Majeure events:
- (f) Liability for works admitted by the Commission after the cut-off date to the extent of discharge of such liabilities by actual payments; and
- (g) Raising of ash dyke as a part of ash disposal system.
- (2) In case of replacement of assets deployed under the original scope of the existing project after cut-off date, the additional capitalization may be admitted by the Commission, after making necessary adjustments in the gross fixed assets and the cumulative depreciation, subject to prudence check on the following grounds:
- (a) The useful life of the assets is not commensurate with the useful life of the project and such assets have been fully depreciated in accordance with the provisions of these regulations:
- (b) The replacement of the asset or equipment is necessary on account of change in law or Force Majeure conditions;
- (c) The replacement of such asset or equipment is necessary on account of obsolescence of technology; and
- (d) The replacement of such asset or equipment has otherwise been allowed by the Commission."
- 70. The Petitioner has claimed projected ACE for the 2019-24 tariff period and submitted Auditor's certificates in support of the same. The Petitioner has submitted that the projected ACE has been claimed for the 2019-20 and 2020-21 periods towards unexecuted works and discharge of liabilities/ balance and retention payments. The contract-wise details for balance and retention payments are as detailed below:



(₹ in lakh)

Dortu	Daakana	Financial Year		
Party	Package	2019-20	2020-21	
Sanjay Shamrao Chaugule	Building & Civil Work	0.00	0.23	
	Sub-station Work	133.87	14.87	
Techno	PLCC Work	0.33	0.04	
	Building & Civil Work	164.26	30.80	
	Total	298.46	45.94	

71. The contract-wise details for unexecuted work are as detailed below:

(₹ in lakh)

Party	Party Package	
Sanjay Shamrao Chaugule	Building & Civil Work	2.09
Techno	Building & Civil Work	112.90
	Total	114.99

- 72. MPPMCL and MSEDCL in their respective replies have submitted that the Petitioner has not substantiated its claim of projected ACE claimed during 2019-20 with proper justifications and supporting documents. MPPMCL further submitted that the projected ACE may be deferred till the truing up when the Petitioner will file actual ACE.
- 73. The Petitioner failed to give any categorical rejoinder to the submissions of MPPMCL and MSEDCL. However, the Petitioner has submitted that ACE claimed is supported by the Auditor's certificate and has been claimed on account of balance and retention payments and works deferred for execution.
- 74. We have considered the submissions of the Petitioner, MPPMCL and MSEDCL. It is observed that the projected ACE claimed with respect to transmission assets falls within the cut-off date. Excess Initial Spares of ₹7.31 lakh as laid out under Para 23 above have been disallowed from the undischarged portion of Initial Spares which has claimed as ACE during 2019-20. The projected ACE allowed has been considered for computation of total capital cost as on 31.3.2024. ACE claimed

Page 29 of 49



Order in Petition No. 417/TT/2019

during the 2019-20 and 2023-24 periods is allowed under Regulation 24(1)(a) and (b) of the 2019 Tariff Regulations which is subject to true up.

75. ACE allowed subject to true up is summarized below:

(₹ in lakh)

Particulars	rs Regulation		set
		2019-20	2020-21
ACE to the extent of Balance & Retention Payments for works executed before the cut-off date and works deferred for execution	Regulation 24(1)(a) and 24(1)(b) of the 2019 Tariff Regulations	404.71	45.94
Add: Undischarged Initial Spares allowed as ACE	-	1.42	0.00
TOTAL ACE		406.13	45.94

Capital cost for the 2019-24 Tariff Period

76. Accordingly, the capital cost considered for the 2019-24 tariff period, subject to truing-up is as follows:

Capital Cost allowed as on 1.4.2019		ved for the 019-20	(₹ in lakh) Total Estimated Completion Cost up to 31.3.2024
	2019-20	2020-21	
3632.79	406.13	45.94	4084.86

77. Against the apportioned approved capital cost (FR cost) of ₹4655.65 lakh, the estimated completion project cost of the transmission asset including ACE is ₹4084.86 lakh is within the approved cost. Therefore, there is no cost over-run.

Debt-Equity Ratio

78. Regulation 18 of the 2019 Tariff Regulations provides as under:

"18. Debt-Equity Ratio: (1) For new projects, the debt-equity ratio of 70:30 as on date of commercial operation shall be considered. If the equity actually deployed is more than 30% of the capital cost, equity in excess of 30% shall be treated as normative loan:

Provided that:



Page 30 of 49



Order in Petition No. 417/TT/2019

- i.where equity actually deployed is less than 30% of the capital cost, actual equity shall be considered for determination of tariff:
- ii.the equity invested in foreign currency shall be designated in Indian rupees on the date of each investment:
- iii.any grant obtained for the execution of the project shall not be considered as a part of capital structure for the purpose of debt: equity ratio.

Explanation-The premium, if any, raised by the generating company or the transmission licensee, as the case may be, while issuing share capital and investment of internal resources created out of its free reserve, for the funding of the project, shall be reckoned as paid up capital for the purpose of computing return on equity, only if such premium amount and internal resources are actually utilised for meeting the capital expenditure of the generating station or the transmission system.

- (2) The generating company or the transmission licensee, as the case may be, shall submit the resolution of the Board of the company or approval of the competent authority in other cases regarding infusion of funds from internal resources in support of the utilization made or proposed to be made to meet the capital expenditure of the generating station or the transmission system including communication system, as the case may be.
- (3). In case of the generating station and the transmission project including communication, project declared under commercial operation prior to 1.4.2019, debt: equity ratio allowed by the Commission for determination of tariff for the period ending 31.3.2019 shall be considered:

Provided that in case of a generating station or a transmission project including communication project which has completed its useful life as on or after 1.4.2019, if the equity actually deployed as on 1.4.2019 is more than 30% of the capital cost, equity in excess of 30%shall not be taken into account for tariff computation;

Provided further that in case of projects owned by Damodar Valley Corporation, the debt: equity ratio shall be governed as per sub-clause (ii) of clause (2) of Regulation 72 of these regulations.

- (4).In case of the generating station and the transmission project including communication project declared under commercial operation prior to 1.4.2019, but where debt: equity ratio has not been determined by the Commission for determination of tariff for the period ending 31.3.2019, the Commission shall approve the debt: equity ratio in accordance with clause (1) of this Regulation.
- (5). Any expenditure incurred or projected to be incurred on or after 1.4.2019 as may be admitted by the Commission as Additional Capital Expenditure for determination of tariff, and renovation and modernisation expenditure for life extension shall be serviced in the manner specified in clause (1) of this Regulation."
- 79. The details of the debt-equity ratio considered in respect of the transmission assets for the purpose of computation of tariff for the 2019-24 tariff period are as follows:





Particulars	Capital Cost as on 1.4.2019 (₹ in lakh)	(%)	Total Capital Cost as on 31.3.2024 (₹ in lakh)	(%)
Debt	2542.96	70.00	2859.41	70.00
Equity	1089.83	30.00	1225.45	30.00
Total	3632.79	100.00	4084.86	100.00

Depreciation

- 80. Regulation 33 of the 2019 Tariff Regulations provides as under:
 - "33. Depreciation: (1) Depreciation shall be computed from the date of commercial operation of a generating station or unit thereof or a transmission system or element thereof including communication system. In case of the tariff of all the units of a generating station or all elements of a transmission system including communication system for which a single tariff needs to be determined, the depreciation shall be computed from the effective date of commercial operation of the generating station or the transmission system taking into consideration the depreciation of individual units:

Provided that effective date of commercial operation shall be worked out by considering the actual date of commercial operation and installed capacity of all the units of the generating station or capital cost of all elements of the transmission system, for which single tariff needs to be determined.

- (2) The value base for the purpose of depreciation shall be the capital cost of the asset admitted by the Commission. In case of multiple units of a generating station or multiple elements of a transmission system, weighted average life for the generating station of the transmission system shall be applied. Depreciation shall be chargeable from the first year of commercial operation. In case of commercial operation of the asset for part of the year, depreciation shall be charged on pro rata basis.
- (3) The salvage value of the asset shall be considered as 10% and depreciation shall be allowed up to maximum of 90% of the capital cost of the asset:

Provided that the salvage value for IT equipment and software shall be considered as NIL and 100% value of the assets shall be considered depreciable;

Provided further that in case of hydro generating stations, the salvage value shall be as provided in the agreement, if any, signed by the developers with the State Government for development of the generating station:

Provided also that the capital cost of the assets of the hydro generating station for the purpose of computation of depreciated value shall correspond to the percentage of sale of electricity under long-term power purchase agreement at regulated tariff:

Provided also that any depreciation disallowed on account of lower availability of the generating station or unit or transmission system as the case may be, shall not be allowed to be recovered at a later stage during the useful life or the extended life.

(4) Land other than the land held under lease and the land for reservoir in case of hydro generating station shall not be a depreciable asset and its cost shall be excluded from the capital cost while computing depreciable value of the asset.





(5) Depreciation shall be calculated annually based on Straight Line Method and at rates specified in Appendix-I to these regulations for the assets of the generating station and transmission system:

Provided that the remaining depreciable value as on 31st March of the year closing after a period of 12 years from the effective date of commercial operation of the station shall be spread over the balance useful life of the assets.

- (6) In case of the existing projects, the balance depreciable value as on 1.4.2019 shall be worked out by deducting the cumulative depreciation as admitted by the Commission upto 31.3.2019 from the gross depreciable value of the assets.
- (7) The generating company or the transmission licensee, as the case may be, shall submit the details of proposed capital expenditure five years before the completion of useful life of the project along with justification and proposed life extension. The Commission based on prudence check of such submissions shall approve the depreciation on capital expenditure.
- (8) In case of de-capitalization of assets in respect of generating station or unit thereof or transmission system or element thereof, the cumulative depreciation shall be adjusted by taking into account the depreciation recovered in tariff by the de-capitalized asset during its useful services."
- 81. The IT equipment has been considered as a part of the Gross Block and depreciated using WAROD. WAROD has been worked out and placed as Annexure-2 to this order after taking into account the depreciation rates of IT and non-IT assets as specified in the 2019 Tariff Regulations. The salvage value of IT equipment has been considered Nil, i.e. IT asset has been considered as 100 per cent depreciable. The depreciation has been worked out considering the admitted capital expenditure as on 31.3.2019 and accumulated depreciation up to 31.3.2019. The depreciation allowed for the transmission assets is as follows:

(₹ in lakh)

Particular	2019-20	2020-21	2021-22	2022-23	2023-24
Opening Gross Block	3632.79	4038.92	4084.86	4084.86	4084.86
Addition during the year 2019-24 due to projected Additional Capitalisation	406.13	45.94	0.00	0.00	0.00
Closing Gross Block	4038.92	4084.86	4084.86	4084.86	4084.86
Average Gross Block	3835.86	4061.89	4084.86	4084.86	4084.86
(WAROD) (%)	5.41	5.33	5.32	5.32	5.32



NO TOTANOSA SESTIMANOSA SESTI

Balance useful life at the beginning of the year (Year)	24.00	23.00	22.00	21.00	20.00
Aggregated Depreciable Value	3468.67	3672.11	3692.78	3692.78	3692.78
Combined Depreciation during the year	207.38	216.31	217.22	217.22	217.22
Remaining Aggregate Depreciable Value at the end of the year	3108.48	3095.60	2899.06	2681.84	2464.62
Aggregate Cumulative Depreciation at the end of the year	360.19	576.50	793.72	1010.94	1228.16

Interest on Loan (IoL)

- 82. Regulation 32 of the 2019 Tariff Regulations provides as under:
 - "32. Interest on loan capital: (1) The loans arrived at in the manner indicated in Regulation 18 of these regulations shall be considered as gross normative loan for calculation of interest on loan.
 - (2) The normative loan outstanding as on 1.4.2019 shall be worked out by deducting the cumulative repayment as admitted by the Commission up to 31.3.2019 from the gross normative loan.
 - (3) The repayment for each of the year of the tariff period 2019-24 shall be deemed to be equal to the depreciation allowed for the corresponding year/period. In case ofdecapitalization of assets, the repayment shall be adjusted by taking into account cumulative repayment on a pro rata basis and the adjustment should not exceed cumulative depreciation recovered up to the date of de-capitalisation of such asset.
 - (4) Notwithstanding any moratorium period availed by the generating company or the transmission licensee, as the case may be, the repayment of loan shall be considered from the first year of commercial operation of the project and shall be equal to the depreciation allowed for the year or part of the year.
 - (5) The rate of interest shall be the weighted average rate of interest calculated on the basis of the actual loan portfolio after providing appropriate accounting adjustment for interest capitalized:

Provided that if there is no actual loan for a particular year but normative loan is still outstanding, the last available weighted average rate of interest shall be considered;

Provided further that if the generating station or the transmission project, as the case may be, does not have actual loan, then the weighted average rate of interest of the generating company or the transmission licensee as a whole shall be considered.

- (6) The interest on loan shall be calculated on the normative average loan of the year by applying the weighted average rate of interest.
- (7) The changes to the terms and conditions of the loans shall be reflected from the date of such re-financing".



Page 34 of 49

- 83. MSEDCL has submitted that the Petitioner instead of computing IoL based on WAROI has computed the same based on RoI on annual basis for all the years during 2019-24 period. In response, the Petitioner submitted that the WAROI has been considered for each year during 2019-24 period based on the actual loan portfolio as submitted in Form 9C. The Petitioner further submitted that the contention of MSEDCL is incorrect and that the Commission may allow the tariff as claimed.
- 84. We have considered the submissions of the Petitioner and MSEDCL. The weighted average rate of IoL has been considered on the basis of proposed RoI as submitted by the Petitioner for the 2019-24 tariff period. The Petitioner has prayed that the change in interest rate due to floating rate of interest applicable, if any, during the 2019-24 tariff period will be adjusted. Accordingly, the floating rate of interest, if any, shall be considered at the time of true up. In view of above, IoL has been allowed in accordance with Regulation 32 of the 2019 Tariff Regulations and the same is as follows:

					(₹ in lakh
Particular	2019-20	2020-21	2021-22	2022-23	2023-24
Gross Normative Loan	2542.96	2827.25	2859.41	2859.41	2859.41
Cumulative Repayments up to Previous Year	152.81	360.19	576.50	793.72	1010.94
Net Loan-Opening	2390.15	2467.06	2282.91	2065.69	1848.47
Addition due to Additional Capitalization	284.29	32.16	0.00	0.00	0.00
Repayment during the year	207.38	216.31	217.22	217.22	217.22
Net Loan-Closing	2467.06	2282.91	2065.69	1848.47	1631.25
Average Loan	2428.60	2374.98	2174.30	1957.08	1739.86
Weighted Average Rate of Interest on Loan (%)	7.630	7.630	7.630	7.630	7.625
Interest on Loan	185.31	181.22	165.90	149.32	132.67

Return on Equity (RoE)

85. Regulations 30 and 31 of the 2019 Tariff Regulations provide as under:





- "30. Return on Equity: (1) Return on equity shall be computed in rupee terms, on the equity base determined in accordance with Regulation 18 of these regulations.
- (2) Return on equity shall be computed at the base rate of 15.50% for thermal generating station, transmission project including communication project and run-of-river hydro generating station, and at the base rate of 16.50% for the storage type hydro generating stations including pumped storage hydro generating stations and run-of-river generating station with pondage:

Provided that return on equity in respect of Additional Capitalization after cutoff date beyond the original scope excluding Additional Capitalization due to Change in Law, shall be computed at the weighted average rate of interest on actual loan portfolio of the generating station or the transmission project;

Provided further that:

i. In case of a new project, the rate of return on equity shall be reduced by 1.00% for such period as may be decided by the Commission, if the generating station or transmission project is found to be declared under commercial operation without commissioning of any of the Restricted Governor Mode Operation (RGMO) or Free Governor Mode Operation (FGMO), data telemetry, communication project up to load dispatch centre or protection project based on the report submitted by the respective RLDC;

ii.in case of existing generating station, as and when any of the requirements under (i) above of this Regulation are found lacking based on the report submitted by the concerned RLDC, rate of return on equity shall be reduced by 1.00% for the period for which the deficiency continues;

iii. in case of a thermal generating station, with effect from 1.4.2020:

- a) rate of return on equity shall be reduced by 0.25% in case of failure to achieve the ramp rate of 1% per minute;
- b) an additional rate of return on equity of 0.25% shall be allowed for every incremental ramp rate of 1% per minute achieved over and above the ramp rate of 1% per minute, subject to ceiling of additional rate of return on equity of 1.00%:

Provided that the detailed guidelines in this regard shall be issued by National Load Dispatch Centre by 30.6.2019.

- 31. Tax on Return on Equity: (1) The base rate of return on equity as allowed by the Commission under Regulation 30 of these regulations shall be grossed up with the effective tax rate of the respective financial year. For this purpose, the effective tax rate shall be considered on the basis of actual tax paid in respect of the financial year in line with the provisions of the relevant Finance Acts by the concerned generating company or the transmission licensee, as the case may be. The actual tax paid on income from other businesses including deferred tax liability (i.e. income from business other than business of generation or transmission, as the case may be) shall be excluded for the calculation of effective tax rate.
- (2) Rate of return on equity shall be rounded off to three decimal places and shall be computed as per the formula given below:

Rate of pre-tax return on equity = Base rate / (1-t)





Where "t" is the effective tax rate in accordance with clause (1) of this Regulation and shall be calculated at the beginning of every financial year based on the estimated profit and tax to be paid estimated in line with the provisions of the relevant Finance Act applicable for that financial year to the company on pro-rata basis by excluding the income of non-generation or non-transmission business, as the case may be, and the corresponding tax thereon. In case of generating company or transmission licensee paying Minimum Alternate Tax (MAT), "t" shall be considered as MAT rate including surcharge and cess.

Illustration-

(i) In case of a generating company or a transmission licensee paying Minimum Alternate Tax (MAT) @ 21.55% including surcharge and cess:

Rate of return on equity = 15.50/(1-0.2155) = 19.758%

- (ii) In case of a generating company or a transmission licensee paying normal corporate tax including surcharge and cess:
 - (a) Estimated Gross Income from generation or transmission business for FY 2019-20 is Rs 1,000 crore;
 - (b) Estimated Advance Tax for the year on above is Rs 240 crore;
 - (c) Effective Tax Rate for the year 2019-20 = Rs 240 Crore/Rs 1000 Crore = 24%:
 - (d) Rate of return on equity = 15.50/(1-0.24) = 20.395%.
- (3) The generating company or the transmission licensee, as the case may be, shall true up the grossed up rate of return on equity at the end of every financial year based on actual tax paid together with any additional tax demand including interest thereon, duly adjusted for any refund of tax including interest received from the income tax authorities pertaining to the tariff period 2019-24 on actual gross income of any financial year. However, penalty, if any, arising on account of delay in deposit or short deposit of tax amount shall not be claimed by the generating company or the transmission licensee, as the case may be. Any under-recovery or over-recovery of grossed up rate on return on equity after truing-up, shall be recovered or refunded to beneficiaries or the long term customers, as the case may be, on year to year basis."
- 86. MSEDCL has submitted that for computation of RoE for the 2019-24 period, same MAT rate of 18.5% has been considered for all the years during 2019-24 period. However, the Petitioner has declared that MAT rate for 2019-20 is 15%. MSEDCL has further submitted that RoE is required to be recalculated as per the MAT rate. In response to the reply of MSEDCL, the Petitioner has submitted that the RoE has been calculated at the rate of 18.782% after grossing up the RoE with MAT rate of 17.472% (Base Rate 15% + Surcharge 12% + Coss 4%) based on the formula



Page 37 of 49

given as per Regulation 31(2) of the 2019 Tariff Regulations for 2019-24 period. The Petitioner further submitted that as per Regulation 31(3) of the 2019 Tariff Regulations, the grossed up rate of RoE at the end of every financial year shall be trued up based on actual tax paid together with any additional tax demand including interest thereon duly adjusted for any refund of tax including interest received from the IT authorities pertaining to the 2019-24 tariff period on actual gross income of any financial year.

87. The Petitioner has submitted that MAT rate is applicable to the Petitioner. We have considered the submissions of the Petitioner and MSEDCL. MAT rate applicable during 2019-20 has been considered for the purpose of RoE, which shall be trued up with actual tax rate in accordance with Regulation 31(3) of the 2019 Tariff Regulations. Accordingly, RoE allowed for the transmission assets under Regulation 30 of the 2019 Tariff Regulations is as under:

1				
(₹	117	12	Le .	mı
		10	n.	

					(III lanii
Particulars	2019-20	2020-21	2021-22	2022-23	2023-24
Opening Equity	1089.83	1211.67	1225.45	1225.45	1225.45
Addition due to Additional Capitalization	121.84	13.78	0.00	0.00	0.00
Closing Equity	1211.67	1225.45	1225.45	1225.45	1225.45
Average Equity	1150.75	1218.56	1225.45	1225.45	1225.45
Return on Equity (Base Rate) (%)	15.500	15.500	15.500	15.500	15.500
Tax Rate applicable (%)	17.472	17.472	17.472	17.472	17.472
Rate of Return on Equity (Pre-tax)	18.782	18.782	18.782	18.782	18.782
Return on Equity (Pre-tax)	216.13	228.87	230.16	230.16	230.16

Operation & Maintenance Expenses (O&M Expenses)

88. Regulations 35(3) and (4) of the 2019 Tariff Regulations provide as under:

"35 (3) Transmission system: (a) The following normative operation and maintenance expenses shall be admissible for the transmission system:





Particulars	2019-20	2020-21	2021-22	2022-23	2023-24
Norms for sub-station Bays (₹ Lakh μ	per bay)				
765 kV	45.01	46.60	48.23	49.93	51.68
400 kV	32.15	33.28	34.45	35.66	36.91
220 kV	22.51	23.30	24.12	24.96	25.84
132 kV and below	16.08	16.64	17.23	17.83	18.46
Norms for Transformers (₹ Lakh per		70.04	17.20	17.00	10.40
765 kV	0.491	0.508	0.526	0.545	0.564
400 kV	0.358	0.371	0.384	0.398	0.411
220 kV	0.245	0.254	0.263	0.272	0.282
132 kV and below	0.245	0.254	0.263	0.272	0.282
Norms for AC and HVDC lines (₹ Lal		0.207	0.200	0.272	0.202
Single Circuit (Bundled Conductor	0.004	0.042	0.044	0.077	4.044
with six or more sub-conductors)	0.881	0.912	0.944	0.977	1.011
Single Circuit (Bundled conductor with four sub-conductors)	0.755	. 0.781	0.809	0.837	0.867
Single Circuit (Twin & Triple Conductor)	0.503	0.521	0.539	0.558	0.578
Single Circuit (Single Conductor)	0.252	0.260	0.270	0.279	0.289
Double Circuit (Bundled conductor with four or more sub-conductors)	1.322	1.368	1.416	1.466	1.517
Double Circuit (Twin & Triple Conductor)	0.881	0.912	0.944	0.977	1.011
Double Circuit (Single Conductor)	0.377	0.391	0.404	0.419	0.433
Multi Circuit (Bundled Conductor with four or more sub-conductor)	2.319	2.401	2.485	2.572	2.662
Multi Circuit (Twin & Triple Conductor)	1.544	1.598	1.654	1.713	1.773
Norms for HVDC stations					
HVDC Back-to-Back stations (Rs Lakh per 500 MW) (Except	834	864	894	925	958
Gazuwaka HVDC Back-to-Back station (₹ Lakh per 500 MW)	1,666	1,725	1,785	1,848	1,913
500 kV Rihand-Dadri HVDC bipole scheme (Rs Lakh) (1500 MW)	2,252	2,331	2,413	2,498	2,586
±500 kV Talcher- Kolar HVDC bipole scheme (Rs Lakh) (2000 MW)	2,468	2,555	2,645	2,738	2,834
±500 kV Bhiwadi-Balia HVDC bipole scheme (Rs Lakh) (2500 MW)	1,696	1,756	1,817	1,881	1,947
±800 kV, Bishwanath-Agra HVDC bipole scheme (Rs Lakh) (3000 MW)	2,563	2,653	2,746	2,842	2,942





Provided that the O&M expenses for the GIS bays shall be allowed as worked out by multiplying 0.70 of the O&M expenses of the normative O&M expenses for bays;

Provided further that:

- i. the operation and maintenance expenses for new HVDC bi-pole schemes commissioned after 1.4.2019 for a particular year shall be allowed pro-rata on the basis of normative rate of operation and maintenance expenses of similar HVDC bi-pole scheme for the corresponding year of the tariff period;
- ii. the O&M expenses norms for HVDC bi-pole line shall be considered as Double Circuit quad AC line;
- iii. the O&M expenses of ±500 kV Mundra-Mohindergarh HVDC bipole scheme (2000 MW) shall be allowed as worked out by multiplying 0.80 of the normative O&M expenses for ±500 kV Talchar-Kolar HVDC bipole scheme (2000 MW);
- iv. the O&M expenses of ±800 kV Champa-Kurukshetra HVDC bi-pole scheme (3000 MW) shall be on the basis of the normative O&M expenses for ±800 kV, Bishwanath-Agra HVDC bi-pole scheme;
- v. the O&M expenses of ±800 kV, Alipurduar-Agra HVDC bi-pole scheme (3000 MW) shall be allowed as worked out by multiplying 0.80 of the normative O&M expenses for ±800 kV, Bishwanath-Agra HVDC bi-pole scheme; and
- vi. the O&M expenses of Static Synchronous Compensator and Static Var Compensator shall be worked at 1.5% of original project cost as on commercial operation which shall be escalated at the rate of 3.51% to work out the O&M expenses during the tariff period. The O&M expenses of Static Synchronous Compensator and Static Var Compensator, if required, may be reviewed after three years.
- (b) The total allowable operation and maintenance expenses for the transmission system shall be calculated by multiplying the number of sub-station bays, transformer capacity of the transformer (in MVA) and km of line length with the applicable norms for the operation and maintenance expenses per bay, per MVA and per km respectively.
- (c) The Security Expenses and Capital Spares for transmission system shall be allowed separately after prudence check:

Provided that the transmission licensee shall submit the assessment of the security requirement and estimated security expenses, the details of year-wise actual capital spares consumed at the time of truing-up with appropriate justification.

(4) Communication system: The operation and maintenance expenses for the communication system shall be worked out at 2.0% of the original project cost related to such communication system. The transmission licensee shall submit the actual operation and maintenance expenses for truing-up."



89. The total O&M Expenses claimed by the Petitioner are as under:

Sub-station Bays

(₹ in lakh) 2020-21 2021-22 **Particulars** 2019-20 2022-23 2023-24 **O&M for Sub-station** bays (as per norms) 765 kV AIS 90.02 93.20 96.46 103.36 99.86 400 kV AIS 64,30 66.56 68.90 71.32 73.82 **Total O&M Expenses** 154.32 159.76 165.36 171.18 177.18

PLCC

(₹ in lakh) **Particulars** 2019-20 2020-21 2021-22 2022-23 2023-24 O&M for PLCC (as per norms) **PLCC** 2.21 2.21 2.21 2.21 2.21 **Total O&M Expenses** 2.21 2.21 2.21 2.21 2.21

 Particulars
 2019-20
 2020-21
 2021-22
 2022-23
 2023-24

 Total O&M Expenses Claimed
 156.53
 161.97
 167.57
 173.39
 179.39

90. The Petitioner has claimed O&M Expenses separately for PLCC under Regulation 35(4) of the 2019 tariff Regulations @2% of its original project cost in the instant petition. The Petitioner has made similar claim in other petitions as well. Though PLCC is a communication system, it has been considered as part of the substation in the 2014 Tariff Regulations and the 2019 Tariff Regulations and the norms for sub-station have been specified accordingly. Accordingly, the Commission vide order dated 24.1.2021 in Petition No.126/TT/2020 has already concluded that no separate O&M Expenses can be allowed for PLCC under Regulation 35(4) of the 2019 Tariff Regulations even though PLCC is a communication system. Therefore, the Petitioner's claim for separate O&M Expenses for PLCC @2% is not allowed. The relevant portions of the order dated 24.1.2021 in Petition No.126/TT/2020 are extracted hereunder:

"103. Thus, although PLCC equipment is a communication system, it has been considered as a part of sub-station, as it is used both for protection and

Page 41 of 49



communication. Therefore, we are of the considered view that rightly, it was not considered for separate O&M Expenses while framing norms of O&M for 2019-24 tariff period. While specifying norms for bays and transformers, O&M Expenses for PLCC have been included within norms for O&M Expenses for sub-station. Norms of O&M Expenses @2% of the capital cost in terms of Regulation 35(4) of the 2019 Tariff Regulations have been specified for communication system such as PMU, RMU, OPGW etc. and not for PLCC equipment."

"105. In our view, granting of O&M Expenses for PLCC equipment @2% of its capital cost under Regulation 35(4) of the 2014 Tariff Regulations under the communication system head would tantamount to granting O&M Expenses twice for PLCC equipment as PLCC equipment has already been considered as part of the sub-station. Therefore, the Petitioner's prayer for grant of O&M Expenses for the PLCC equipment @2% of its capital cost under Regulation 35(4) of the 2014 Tariff Regulations is rejected.

106. The principle adopted in this petition that PLCC is part of sub-station and accordingly no separate O&M Expenses is admissible for PLCC equipment in the 2019-24 tariff period under Regulation 35(4) of the 2019 Tariff Regulations shall be applicable in case of all petitions where similar claim is made by the Petitioner. As already mentioned, the Commission, however, on the basis of the claim made by the Petitioner has inadvertently allowed O&M Expenses for PLCC equipment @2% of its original project cost, which is applicable for other "communication system", for 2019-24 period in 31 petitions given in Annexure-3 of this order. Therefore, the decision in this order shall also be applicable to all the petitions given in Annexure-3. Therefore, PGCIL is directed to bring this decision to the notice of all the stakeholders in the 31 petitions given in Annexure-3 and also make revised claim of O&M Expenses for PLCC as part of the sub-station at the time of truing up of the tariff allowed for 2019-24 period in respective petitions."

91. The total O&M Expenses allowed in respect of the transmission assets are as follows:

Sub-station Bays

Total O&M Expenses

(₹ in lakh) **Particulars** 2019-20 2020-21 2021-22 2022-23 2023-24 Norm (₹ lakh/bay) **765 kV AIS** 45.010 46.600 48.230 49.930 51.680 400 kV AIS 32.150 33.280 34.450 36.910 35.660 Number of bays **765 kV AIS** 2 2 2 2 2 400 kV AIS 2 2 2 2 2 O&M Expense for 90.02 93.20 96.46 99.86 103.36 765 kV AIS O&M Expense for 68.90 64.30 66.56 71.32 73.82 400 kV AIS

159.76

165.36

154.32





171.18

177.18

(₹ in lakh)

					\
Particulars	2019-20	2020-21	2021-22	2022-23	2023-24
Total O&M Expenses	154.32	159.76	165.36	171.18	177.18
allowed	134.32	100.70	100.00	17 1110	177110

Interest on Working Capital (IWC)

92. Regulations 34(1)(c), 34(3), 34(4) and 3(7) of the 2019 Tariff Regulations provide as follows:

"34. Interest on Working Capital:

(1).....

- (c) For Hydro Generating Station (including Pumped Storage Hydro Generating Station) and Transmission Project:
- (i) Receivables equivalent to 45 days of annual fixed cost;
- (ii) Maintenance spares @ 15% of operation and maintenance expenses including security expenses; and
- (iii) Operation and maintenance expenses, including security expenses for one month."
- (3) Rate of interest on working capital shall be on normative basis and shall be considered as the bank rate as on 1.4.2019 or as on 1st April of the year during the tariff period 2019-24 in which the generating station or a unit thereof or the transmission project including communication project or element thereof, as the case may be, is declared under commercial operation, whichever is later:

Provided that in case of truing-up, the rate of interest on working capital shall be considered at bank rate as on 1st April of each of the financial year during the tariff period 2019-24.

- (4) Interest on working capital shall be payable on normative basis notwithstanding that the generating company or the transmission licensee has not taken loan for working capital from any outside agency."
- "3. Definition.....
- (7) 'Bank Rate' means the one year marginal cost of lending rate (MCLR) of the State Bank of India issued from time to time plus 350 basis points;"
- 93. The Petitioner has submitted that it has computed IWC for the 2019-24 period considering the SBI Base Rate plus 350 basis points as on 1.4.2019. The Petitioner has considered the rate of IWC as 12.05%. IWC is worked out in accordance with Regulation 34 of the 2019 Tariff Regulations. The rate of IWC considered is 12.05% (SBI 1 year MCLR applicable as on 1.4.2019 of 8.55% plus 350 basis points) for

POWER GROOM

Page 43 of 49



2019-20 and 11.25% (SBI 1 year MCLR applicable as on 1.4.2020 of 7.75% plus 350 basis points) for 2020-24 . The components of the working capital and interest allowed thereon are as follows:

(₹ in lakh)

					1
Particulars	2019-20	2020-21	2021-22	2022-23	2023-24
O&M Expenses	12.86	13.31	13.78	14.27	14.77
(O&M Expenses for 1 Month)					,
Maintenance Spares	23.15	23.96	24.80	25.68	26.58
(15% of O&M)					
Receivables	95.78	98.81	97.89	96.56	94.99
(Equivalent to 45 days of					
annual transmission charges)					
Total	131.79	136.09	136.47	136.51	136.33
Rate of Interest (%)	12.05	11.25	11.25	11.25	11.25
Interest of working capital	15.88	15.31	15.35	15.36	15.34

Annual Fixed Charges for the 2019-24 Tariff Period

94. The various components of the annual fixed charges for the transmission assets for the 2019-24 tariff period are summarized below:

(₹ in lakh)

					(Till following
Particulars	2019-20	2020-21	2021-22	2022-23	2023-24
Depreciation	207.38	216.31	217.22	217.22	217.22
Interest on Loan	185.31	181.22	165.90	149.32	132.67
Return on Equity	216.13	228.87	230.16	230.16	230.16
Interest on Working Capital	15.88	15.31	15.35	15.36	15.34
Operation and Maintenance	154.32	159.76	165.36	171.18	177.18
Total	779.02	801.47	794.00	783.24	772.57

Filing Fee and Publication Expenses

95. The Petitioner has sought reimbursement of fee paid by it for filing the petition and publication expenses. The Petitioner shall be entitled for reimbursement of the filing fees and publication expenses in connection with the present petition directly from the beneficiaries on pro rata basis in accordance with Regulation 70(1) of the 2019 Tariff Regulations.





Licence Fee and RLDC Fees and Charges

96. The Petitioner shall be entitled for reimbursement of licence fee in accordance with Regulation 70(4) of the 2019 Tariff Regulations for the 2019-24 tariff period. The Petitioner shall also be entitled for recovery of RLDC fee and charges in accordance with Regulation 70(3) of the 2019 Tariff Regulations for the 2019-24 tariff period.

Goods and Services Tax

- 97. The Petitioner has sought to recover GST on transmission charges separately from the Respondents, if at any time GST on transmission is withdrawn from negative list in future.
- 98. MSEDCL has raised the issue of GST recovery stating that the demand of the Petitioner is pre-mature and that the same may be allowed during truing up if in future GST is levied on the transmission charges. In response, the Petitioner has submitted that currently transmission of electricity by an electric transmission utility is exempted from GST. Hence, the transmission charges currently charged are exclusive of GST. Further, if GST is levied at any rate and at any point of time in future, the same shall be borne and additionally paid by the Respondents to the Petitioner and the same shall be charged and billed separately.
- 99. We have considered the submissions of the Petitioner and MSEDCL. GST is not levied on transmission service at present and we are of the view that Petitioner's prayer is premature.

Security Expenses

100. The Petitioner has submitted that security expenses for the transmission assets have not been claimed in the instant petition and it would file a separate petition for claiming the overall security expenses and the consequential IWC. The



Page 45 of 49

Petitioner has requested to consider the actual security expenses incurred during 2018-19 for claiming estimated security expenses for 2019-20 which shall be subject to true up at the end of the year based on the actuals. The Petitioner has submitted that similar petition for security expenses for 2020-21, 2021-22, 2022-23 and 2023-24 shall be filed on a yearly basis on the basis of the actual expenses of previous year subject to true up at the end of the year on actual expenses. The Petitioner has submitted that the difference, if any, between the estimated security expenses and actual security expenses as per the duly audited accounts may be allowed to be recovered from the beneficiaries on a yearly basis.

101. We have considered the submissions of the Petitioner. We are of the view that the Petitioner should claim security expenses for all the transmission assets in one petition. The Commission observes that the Petitioner has already filed the Petition No. 260/MP/2020 claiming consolidated security expenses on projected basis for the 2019-24 tariff period on the basis of actual security expenses incurred in 2018-19. Therefore, security expenses will be dealt with in Petition No. 260/MP/2020 in accordance with the applicable provisions of the 2019 Tariff Regulations.

Capital Spares

102. The Petitioner has sought reimbursement of capital spares at the end of the tariff period. The Petitioner's claim, if any, shall be dealt with in accordance with the provisions of the 2019 Tariff Regulations.

Sharing of Transmission Charges

103. The billing, collection and disbursement of the transmission charges approved shall be governed by the provisions of Central Electricity Regulatory Commission (Sharing of Inter-State Transmission Charges and Losses) Regulations, 2010 or





Central Electricity Regulatory Commission (Sharing of Inter-State Transmission Charges and Losses) Regulations, 2020, as provided under Regulation 43 of the 2014 Tariff Regulations for the 2014-19 tariff period and Regulation 57 of the 2019 Tariff Regulations for the 2019-24 tariff period.

104. To summarise:

The trued up Annual Fixed Charges allowed for the transmission assets in the 2014-19 tariff period are:

	(₹ in lakh)
Particulars	2018-19 (<i>pro rata</i> for 339 days)
Annual Fixed Charges	813.57

The Annual Fixed Charges allowed for the transmission assets for the 2019-24 tariff period in this order are:

				(₹	in lakh)
Particulars	2019-20	2020-21	2021-22	2022-23	2023-24
Annual Fixed Charges	779.02	801.47	794.00	783.24	772.57

- 105. Both the annexures given hereinafter form part of the order.
- 106. This order disposes of Petition No. 417/TT/2019.

sd/-	sd/-	sd/-	sd/-	sd/-
(P. S. Mhaske)	(Pravas Kumar Singh)	(Arun Goyal)	(I. S. Jha)	(P. K. Pujari)
Member (Ex-officio)	Member (Law)	Member	Member	Chairperson

A.

CERC Website S. No. 2



Page 47 of 49

7/TT/2019	4-19 True-up
417/	201

Petition No.: Period

Annexure - 1

	Admitted Capital	Additional Capitalization (₹ in lakh)	Admitted Capital	Rate of Depreciation as	Annual Depreciation as per Regulations
Particulars	Cost as on COD (₹ in lakh)	2018-19	31.3.2019 (₹ in lakh)	per Regulations (%)	2018-19 (₹ in lakh)
Building	173.64	318.58	492.22	3.34	11.12
Sub Station	2375.60	490.55	2866.15	5.28	138.38
PLCC	93.71	16.67	110.38	6.33	6.46
IT Equipment and Software	160.59	3.46	164.05	5.28	8.57
TOTAL	2803.53	829.46	3632.79		164.53
			Average Gross Block (₹ in lakh)	Slock (₹ in lakh)	3218.16

5.11

Weighted Average Rate of Depreciation (%)





Petition No.:	417/TT/2019
Period	2019-24 Tariff

Particulars	Combined Admitted Capital Cost as on	Additional Capitalization (₹ in lakh)	onal zation ½kh)	Admitted Capital Cost as	Rate of Depreciation		Annual Depre	Annual Depreciation as per Regulations	r Regulations	
	1.4.2019 (₹ in lakh)	2019-20	2020-21	(₹ in lakh)	Regulations	2019-20 (₹ in lakh)	2020-21 (₹ in lakh)	2021-22 (₹ in lakh)	2022-23 (₹ in lakh)	2023-24 (₹ in lakh)
Building	492.22	279.25	31.03	802.50	3.34	21.10	26.29	26.80	26.80	26.80
Sub Station	2866.15	126.55	14.88	3007.58	5.28	154.67	158.41	158.80	158.80	158.80
PLCC	110.38	0.33	0.03	110.74	6.33	7.00	7.01	7.01	7.01	7.01
IT Equipment and Software	164.05	00.00	00.00	164.05	15.00	24.61	24.61	24.61	24.61	24.61
TOTAL	3632.79	406.13	45.94	4084.86		207.38	216.31	217.22	217.22	217.22
				Average Gross Block (₹ in lakh)	oss Block	3835.86	4061.89	4084.86	4084.86	4084.86

5.32

5.32

5.32

5.33

5.41

Weighted Average Rate of Depreciation (%)

ON THE POWER OF TH

Order in Petition No. 417/TT/2019

Page 49 of 49

Liability Flow Statement

Name of Vendor	1000		2019-20		2020-21	9	2021-22		2022-23		2023-24		2024-25
Indian to allight	ובפת	Liability	Addl Work	Liability	Addl Work	Liability	Addl Work	Liability	Add! Work	Liability	Add! Work	Liability	Add! Work
JayInternational	Civil		2.42		0.74								
MADHU INFRACON PVT. LTD.	Civil		74.08		11.99								
ІУОТІ	SS		34.82		0								
S L PATEL and CO	Civil		0		33.17	21.69		4					
TECHNO ELECTRIC and ENGG COLTD	SS	97.44		1.22									
TECHNO ELECTRIC and ENGG COLTD	PLCC	0.33											
TECHNO ELECTRIC & ENGG. CO. LTD.	Civil	164.26											
			373.34		47.13		21.69		4		0		0







H.O.: H No. 6-3-244/5, Sarada Devi Street, Prem Nagar, Hyderabad - 500 004

Phone: 040-2339 5588, 2330 3371 Website: sagarca.com

E-Mail: info@sagarca.com sagarandassociates@yahoo.co.in

GST No: TS - 36AAJFS7295N1Z8 AP - 37AAJFS7295N2Z5

CERTIFICATE

This is to certify that we have verified the relevant records and other documents of Power Grid Corporation Of India Limited having its Registered Office at B-9, Qutab Institutional Area, KatwariaSarai, New Delhi-110016 and on the basis of our verification, we certify that Capital Cost for 2 Numbers 400 kV line Bays at Parli (POWERGRID) Switching Station (for Parli New (TBCB)-Parli (POWERGRID) 400 kV D/C (Quad) line under TBCB) and 2 Nos. 765 kV line Bays at Solapur (POWERGRID) Substation (for Parli New (TBCB)-Solapur (POWERGRID) 765 kV Associated with WESTERN REGION D/C line under TBCB route) under POWERGRID WORKS STRENGTHENING SCHEME-XV (Project) in Western Region-1 Region of Power Grid Corporation of India Limited, which is under commercial operation w.e.f. 27.04.2018 is detailed as under:

(Rs. in Lakhs)

S/N	Particulars	Cost			
1	Expenditure upto 31.03.2019	3,437.48	151.96	94.12	3,683.56
2	Expenditure from 01.04.2019 to 31.03.2020	373.35			373.35
3	Expenditure from 01.04.2020 to 31.03.2021	47.13			47.13
4	Expenditure from 01.04.2021 to 31.03.2022	21.69			21.69
5	Expenditure from 01.04.2022 to 31.03.2023	4.00			4.00
6	Expenditure from 01.04.2023 to 31.03.2024	-			
	Total	3,883.65	151.96	94.12	4,129.73

Note 1

Subsequently LD was recovered from contractor amounting to Rs. 32.65 Lakh in 2019-20 (not included in above

We certify that we have verified the expenditure up to 31-03-2024 as referred above on the basis of the information drawn from the audited Statement of Accounts of Power Grid Corporation of India Ltd. (Western Region-1) as on 31.03.2024

The estimated expenditure is based on Management estimate.

For Sagar and Associates Chartered Accountants FRN:003510S

MISHRA

AJAY KUMAR

(Ajay Kumar Mishra)

Partner

M.No:205468

DIN: 24205468BKGPCT1104

Date: 03-09-2024 Place: Hyderabad.



H.O.: H No. 6-3-244/5, Sarada Devi Street, Prem Nagar, Hyderabad – 500 004

Phone: 040-2339 5588, 2330 3371

Website: sagarca.com E-Mail: info@sagarca.com

sagarandassociates@yahoo.co.in

GST No: TS - 36AAJFS7295N1Z8 AP - 37AAJFS7295N2Z5

CERTIFICATE

This is to certify that we have verified the relevant records and other documents of Power Grid Corporation Of India Limited having its Registered Office at B-9, Qutab Institutional Area, KatwariaSarai, New Delhi-110016 and on the basis of our verification, we certify that Capital Cost for 2 Numbers 400 kV line Bays at Parli (POWERGRID) Switching Station (for Parli New (TBCB)-Parli (POWERGRID) 400 kV D/C (Quad) line under TBCB) and 2 Nos. 765 kV line Bays at Solapur (POWERGRID) Substation (for Parli New (TBCB)-Solapur (POWERGRID) 765 kV D/C line under TBCB route) under POWERGRID WORKS Associated with WESTERN REGION STRENGTHENING SCHEME-XV (Project) in Western Region-1 Region of Power Grid Corporation of India Limited, which is under commercial operation w.e.f. 27.04.2018 is detailed as under:

(Rs. in Lakhs)

S/ N	Particulars	Fre e hol d La nd	Lea se hol d Lan	Buildin g and Civil Works	Tr. Lin e	Sub Station	OPG W	Comm unicati on System excl. OPGW	I. T Equipm ent incl. software	Batt eries	Total
1	Expenditure upto 31.03.2019	-	_	495.36	-	2902.16	4.72	112.06	166.95	2.31	3683.56
2	Expenditure from 01.04.2019 to 31.03.2020	_	-	246.29	-	126.69	-	0.37	-	-	373.35
3	Expenditure from 01.04.2020 to 31.03.2021	-	-	45.91	4+	1.22	_	274	÷	-	47.13
4	Expenditure from 01.04.2021 to 31.03.2022	-	-	21.69	-	64-	-	-00	*		21.69
5	Expenditure from 01.04.2022 to 31.03.2023	-		4.00	~	-	-	-		-	4.00
6	Expenditure from 01.04.2023 to 31.03.2024		-	-	-	-	-	-	Ē	-	
	Total	_	-	813.25	-	3030.07	4.72	112.43	166.95	2.31	4129.73

B.O.: Flat No. FF-3, H No 40-6-2, Goteti Apartment, Kandari Hotel Street, Krishna Nagar, Vijayawada — B.O.: H. No. 10-1-86, Mehar Nagar, Old Gajuwaka, Visakhapatnam — 530 026 B.O.: No. 4, Poes Road, 4th Street, Teynampet, Chennai — 600 018

S/N	Particulars	TL	Sub-station	PLCC
1	Total Cost (Plant and Machinary cost excluding IDC, IEDC, Land cost and cost of Civil works for the purpose of Initial Spares)	141	3003.32	105.49
2	Initial Spares included above	a.	194.65	-

We certify that we have verified the expenditure up to 31-03-2024 as referred above on the basis of the information drawn from the audited Statement of Accounts of Power Grid Corporation of India Ltd. (Western Region-1) as on 31.03.2024

The estimated expenditure is based on Management estimate.

For Sagar and Associates Chartered Accountants FRN:003510S

AJAY KUMAR MISHRA MISHR

(Ajay Kumar Mishra)

Partner

M.No:205468

UDIN: 24205468BKGPCT1104

Date: 03-09-2024 Place: Hyderabad.



Summary of Tariff

Form No. - 1

Name of the	Fransmission Licensee:	Power Grid Corporation	on of India Limited	
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bay (POWRGRID) 400 KV			ing Stn. (for Parli new (TBCB)-Parli
Region	Western Region		DOCO Date	Apr 27, 2018

(Amount in Rs. Lakh)

Particulars	2019-20	2020-21	2021-22	2022-23	2023-24
Year Days	366.00	365.00	365.00	365.00	366.00
Tariff Days	366.00	365.00	365.00	365.00	366.00
Depreciation-Form No. 10A	207.60	216.58	217.74	218.17	218,24
Interest on Loan-Form No. 9E	183.46	173.04	157.77	145.26	132.57
Return on Equity-Form No. 8	215.89	228.41	230.35	231.07	231.19
Int. on Working capital-Form No.11	15.85	15.19	14.22	14.29	16.41
Op. and maintenance-Form No.2	154.32	159.76	165.36	171.18	177.18
Total AFC	777.12	792.98	785.44	779.97	775.59



Summary of Asset Level Cost

Name of the Tra	Name of the Transmission Licensee	Power Grid Corporation of India Limited		
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bay	s at Parli & Solapur (POWRGRID) Switching	Stn. (for Parli new (2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Switching Stn. (for Parli new (TBCB)-Parli (POWRGRID) 400 KV D/C (Quad) line under TBCB)
Region	Western Region		DOCO Date	Apr 27, 2018

A) Summary of Capital Cost, Means of Finance of the Asset

(Amount in Rs. Lakh)

Particular As Per IA As pricular			i) Apportionec Approved Cost	tioned d Cost		i) Summary	of Actual /	Projected C	ii) Summary of Actual / Projected Capital Expenditure incurred	nditure inc	nrred
0.00 0.00 <th< th=""><th></th><th>Particular</th><th>As Per IA</th><th>As per RCE</th><th>As on COD / 01.04.2019</th><th>2019-20</th><th>2020-21</th><th>2021-22</th><th>2022-23</th><th>2023-24</th><th>As on 31.03.2024</th></th<>		Particular	As Per IA	As per RCE	As on COD / 01.04.2019	2019-20	2020-21	2021-22	2022-23	2023-24	As on 31.03.2024
0.00 0.00 685.31 84.05 45.91 0.00		Land (Freehold Land)	00.00	0.00	00.0	00.0	0.00	00.0	00.0	00.00	0.00
0.00 0.00 <th< td=""><td></td><td>Building & Civil Works</td><td>00.00</td><td>00.0</td><td>685.31</td><td>84.05</td><td>45.91</td><td>00'0</td><td>0.00</td><td>0.00</td><td>815.27</td></th<>		Building & Civil Works	00.00	00.0	685.31	84.05	45.91	00'0	0.00	0.00	815.27
0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 112.39 1.12.39 1.12.39 1.12.39 1.12.39 1.12.39 1.12.39 1.12.39 1.12.39 1.12.30 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 1.12.30 1.12.30 1.12.30 0.00<		Transmission Lines	00'0	00.00	00'0	00'0	0.00	00'0	00.0	0.00	0.00
0.00 0.00 <th< td=""><td></td><td>Substations</td><td>00.0</td><td>00.00</td><td>3,033.47</td><td>24.22</td><td>0.00</td><td>00.00</td><td>0.00</td><td>0.00</td><td>3,057.69</td></th<>		Substations	00.0	00.00	3,033.47	24.22	0.00	00.00	0.00	0.00	3,057.69
(Leasehold) 0.00 4,16 0.00 0.00 0.00 4,16 0.00 0.00 0.00 4,16 0.00 0.00 0.00 4,16 0.00 0.00 0.00 4,16 0.00 0.00 4,16 0.00 0.00 0.00 4,16 0.00 0.00 0.00 4,16 0.00		Comm. Sys. excluding Fiber Optic	00.00	00.0	112.39	1.12	00.0	00.00	00.0	0.00	113.51
ries 0.00 4,16 0.00 0.00 0.00 4,16 0.00 0.00 0.00 4,16 0.00 0.00 0.00 4,16 0.00 0.00 0.00 4,16 0.00 0.00 0.00 4,16 0.00 <th< td=""><td></td><td>Land (Leasehold)</td><td>00'0</td><td>00.0</td><td>00.00</td><td>00.0</td><td>00.0</td><td>0.00</td><td>00.0</td><td>00.00</td><td>00.00</td></th<>		Land (Leasehold)	00'0	00.0	00.00	00.0	00.0	0.00	00.0	00.00	00.00
ries 0.00 4.16 Capital Cost as per Books 0.00 0.00 4.005.15 111.32 45.91 0.00 0.00 4.16 Liability 0.00 0.00 321.59 0.00		IT/Software/UNMS/URTDSM/	00'0	0.00	166.95	1.86	00.00	00.00	0.00	0.00	168.81
Capita/OPGW 0.00 4.72 0.05 0.05 0.00 0.00 0.00 0.00 4.72 0.05 0.00		Batteries	00.0	00.0	2.31	0.02	0.00	00.00	0.00	0.00	2.33
Capital Cost as per Books 0.00 0.00 4,005.15 111.32 45.91 0.00 0.00 4,16 Liability 0.00		Fiber Optic/OPGW	00.0	00.0	4.72	0.05	00.0	00.00	00.0	0.00	4.77
Liability 0.00 4.10 4.10 0.00 4.10		Total Capital Cost as per Books	00.0	00.0	4,005.15	111.32	45.91	00.00	00.0	0.00	4,162.38
discharge of liability 0.00 0.00 0.00 294.68 1.22 21.69 4.00 0.00 0.00 Adaptal incurred 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 4.10 0.00 4.10 Adaptal incurred 1,396.69 0.00 1,089.82 119.21 14.14 6.50 1.20 0.00 1,23 Adaptal incurred 0.00 2,542.97 278.15 32.99 15.19 2.80 0.00 2,87	Z	Less: Liability	00.0	00'0	321.59	00.0	00.00	00'0	00.00	0.00	00.00
ad During Year As per Books 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 3,632.79 397.36 47.13 21.69 4.00 0.00 4,10 A plantal incurred 0.00 0.00 1,089.82 119.21 14.14 6.50 1.20 0.00 1,23 A string 0.00 2,542.97 278.15 32.99 15.19 2.80 0.00 2,87	(88	Add discharge of liability	00.00	0.00	00.00	294.68	1.22	21.69	4.00	0.00	00.00
Capital incurred 0.00 3,632.79 397.36 47.13 21.69 4.00 0.00 3,258.95 0.00 2,542.97 278.15 32.99 15.19 2.80 0.00	120	De dan During Year As per Books	00.00	00.00	00.00	0.00	00'0	00.00	00.00	0.00	00.0
4) 396.69 0.00 1,089.82 119.21 14.14 6.50 1.20 0.00 3,258.95 0.00 2,542.97 278.15 32.99 15.19 2.80 0.00	ne	Total capital incurred	00.00	0.00	3,632.79	397.36	47.13	21.69	4.00	0.00	4,102.97
3,258.95 0.00 2,542.97 278.15 32.99 15.19 2.80 0.00		Eguity	1,396.69	0.00	1,089.82	119.21	14.14	6.50	1.20	00.00	1,230.87
	3	Debt	3,258.95	0.00	2,542.97	278.15	32.99	15.19	2.80	00.00	2,872.10

Page84of 1 0655003 : Truing Up. 2 Nos. 400 KV line bays at Parti & Solapur (POWRGRID) Switching Str., (for Parti new (TBCB)-Parti (POWRGRID) 400 KV D/C (Quad) line under TBCB)

Details of Transmission Lines and Substations, Communication System covered in the project scope Form No. -2 and O&M for instant asset

Name of the Tra	Name of the Transmission Licensee	Power Grid Corporation of India Limited		
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bays	2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Switching	Stn. (for Parli new (RGRID) Switching Stn. (for Parli new (TBCB)-Parli (POWRGRID) 400 KV D/C (Quad) line under TBCB)
Region	Western Region		DOCO Date	Apr 27, 2018

1. Transmission Lines

(Amount in Rs. Lakh)

TO TANON OF THE POWER OF THE PO

Page85of4

0555003 : Truing Up. 2 Nos. 400 KV line bays at Parti & Solapur (POWRGRID) Switching Sin. (for Parti new (TBCB)-Parti (POWRGRID) 400 KV D/C (Qued.) line under TBCB).

Summary:

	Type of	Voltage	No. of Transfor ms/		No.	No. of Bays		M	VA/MV,	MVA/MVAR Capacity	acity	Date of	Covered in the present petition
Name of Sub-station	Substation Level I	Level	Reactor/ SVC etc. (with capacity)	765 KV	400 KV	220 KV	132 KV	765 KV	400 KV	220 KV	132 KV	Comm.	Ye If No, s/ Petitio No n No.
Solapur:PARLI I AND II BAY	Conventio	765 KV		2.000								Apr 27, 2018 Y	>
Parli:PARLI I AND II BAY	Conventio	400 KV			2.000							Apr 27, 2018 Y	>

O&M Expenses For Substations Covered in the instant petition	2019-20	2020-21	2021-22	2022-23	2023-24
765KV SUB-STATION					
Normative Rate of O&M as per Regulation	45.01	46.60	48.23	49.93	51.68
No. of Units	2.00	2.00	2.00	2.00	2.00
O&M Claimed	90.02	93.20	96.46	99.86	103.36
400KV SUB-STATION					
Mormative Rate of O&M as per Regulation	32.15	33.28	34.45	35.66	36.91

Pages60f 4 0655003: Truing Up: 2 Nos. 400 KV line bays at Parif & Solapur (POWRGRD) Switching Sin. (for Parif new (TBCB)-Parif (POWRGRID) 400 KV D/C (Qued) line under TBCB)

2.00

2.00

2.00

2.00

2.00

73.82

71.32

68.90

99.99

64.30

OIND TOWN Claimed

Summary:



3. Communication System

Summary:

Particular	2019-20	2020-21	2021-22	2022-23	2023-24
A) Normative O&M					
Transmission Line	00.00	00.00	00.00	00.0	0.00
Substation	154.32	159.76	165.36	171.18	177.18
Communication System	00.0	00.00	00.00	00.00	0.00
Total Normative O&M	154.32	159.76	165.36	171.18	177.18
B) O&M Claimed under Regulation 35 (3)(C) (* The same is not being claimed and will be claimed through separate Petition)					
*Security Expenses	00.0	00.0	00.0	00.00	0.00
*Actual Capital Spare consumed	00.0	00.00	00.0	00.0	0.00
*Insurance Premium Paid	00.00	00.0	00.0	00.0	0.00
Total O&M	154.32	159.76	165.36	171.18	177.18

(Petitioner)



Normative parameters considered for tariff computations

Name of the T	ransmission Licensee	Power Grid Corporat	tion of India Limited	d
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bays (POWRGRID) 400 KV D			ing Stn. (for Parli new (TBCB)-Parli
Region	Western Region		DOCO Date	Apr 27, 2018

(Amount in Rs. Lakh)

Particulars	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24
Base Rate of Return of Equity (in %)						
Tax Rate (in %)	21.55	17.472	17.472	17.472	17.472	17.472
Effective tax rate (in %)						
Grossed up Rate of ROE (in %)	19.758	18.782	18.782	18.782	18.782	18.782
Target availability - AC System (in %)	98.00	98.00	98.00	98.00	98.00	98.00
Target availability - HVDC System (in %)	96.00	96.00	96.00	96.00	96.00	96.00
Norms for sub-station Bays (Rs Lakh per bay)	'					
765 kV	96.20	45.01	46.60	48.23	49.93	51.68
400 kV	68.71	32.15	33.28	34.45	35.66	36.91
220 kV	48.10	22.51	23.30	24.12	24.96	25.84
132 kV and below	34.36	16.08	16.64	17.23	17.83	18.46
Norms for Transformers (Rs Lakh per MVA)	'					
765 kV	0.00	0.491	0.508	0.526	0.545	0.564
400 kV	0.00	0.358	0.371	0.384	0.398	0.411
220 kV	0.00	0.245	0.254	0.263	0.272	0.282
132 kV and below	0.00	0.245	0.254	0.263	0.272	0.282
Norms for AC and HVDC lines (Rs Lakh per km)	L					
Single Circuit (Bundled Conductor with six or more sub-conductors)	0.806	0.881	0.912	0.944	0.977	1.011
Single Circuit (Bundled conductor with four sub- conductors)	0.691	0.755	0.781	0.809	0.837	0.867
Single Circuit (Twin & Triple Conductor)	0.461	0.503	0.521	0.539	0.558	0.578

Page 1 of 2

0555003 : Truing Up: 2 Nos. 400 KV line bays at Parli & Solapur (POWRG (POWRGRID) 400 KV D/C (Quad) line under TBCB)

ť	ŧ		
3	2	1	

Single Circuit (Single Conductor)	0.23	0.252	0.26	0.27	0.279	0.289
Double Circuit (Bundled conductor with four or more sub-conductors)	1.21	1.322	1.368	1.416	1.466	1.517
Double Circuit (Twin & Triple Conductor)	0.806	0.881	0.912	0.944	0.977	1,011
Double Circuit (Single Conductor)	0.346	0.377	0.391	0.404	0.419	0.433
Multi Circuit (Bundled Conductor with four or more sub-conductor)	2.123	2.319	2.401	2.485	2.572	2.662
Multi Circuit (Twin & Triple Conductor)	1.413	1.544	1.598	1.654	1.713	1.773
Norms for HVDC stations	•					
HVDC Back-to-Back stations (Rs Lakh per 500 MW) (Except Gazuwaka BTB)	0.00	834.00	864.00	894.00	925.00	958.00
Gazuwaka HVDC Back-to-Back station (Rs. Lakh per 500 MW)	0.00	1,666.00	1,725.00	1,785.00	1,848.00	1,913.00
500 kV Rihand-Dadri HVDC bipole scheme (Rs Lakh) (1500 MW)	0.00	2,252.00	2,331.00	2,413.00	2,498.00	2,586.00
±500 kV Talcher- Kolar HVDC bipole scheme (Rs Lakh) (2000 MW)	0.00	2,468.00	2,555.00	2,645.00	2,738.00	2,834.00
±500 kV Bhiwadi-Balia HVDC bipole scheme (Rs Lakh) (2500 MW)	0.00	1,696.00	1,756.00	1,817.00	1,881.00	1,947.00
±800 kV, Bishwanath-Agra HVDC bipole scheme (Rs Lakh) (3000 MW)	0.00	2,563.00	2,653.00	2,746.00	2,842.00	2,942.00

Form No. - 4 Abstract of existing transmission assets/elements under Project, Determination of Effective COD and weighted Average life for single AFC for the project as whole

Name of the Tra	Name of the Transmission Licensee	Power Grid Corporation of India Limited		
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bay	s at Parli & Solapur (POWRGRID) Switching	Stn. (for Parli new (2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Switching Stn. (for Parli new (TBCB)-Parli (POWRGRID) 400 KV D/C (Quad) line under TBCB)
Region	Western Region		DOCO Date	Apr 27, 2018

A) Details of All the Asset Covered under the Scope of the Project

A) Details of All the Asset Covered under the Scope of the Project					(Amount in Rs. Lakh)	Lakh)
Asset Name	Actual COD of the asset	COD considered for tariff purpose	Effective COD for the project as whole (Refer C)	Weighted Average useful life of the project (Refer D)	Weighted Lapsed Average useful Life of the project as the project as (Refer D) (Refer E)	Lapsed useful Life of the project as on 01.04.2019 (Refer E) (Refer E)
					0	24

91

B) Details as on 01.04.2019 for determination of Single Tariff for the Project Commissioned prior to 01.04.2019

C) Computation of Effective COD for determining lapsed useful life of the project as whole

D) Weighted Average useful Life of the Project as whole

E) Lapsed Weighted average useful life of the project & Balance weighted average Useful life This refers to the No. of completed years from the effective COD till the last day of the previous tariff period (i.e. 31.03.2019)

Mar 31, 2019 0 3) No. of Completed years lapsed as on 01.04.2019 (2) - (1) ast date of the previous tariff control period THEFFERIVE COD

Sheeb2 of 2

4) Remaining useful life (in year) (WAL-lapsed year)

(Petitioner)

Statement of Capital cost

Name of the Tr	Name of the Transmission Licensee	Power Grid Corporation of India Limited		
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bay	2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Switching	Stn. (for Parli new (RGRID) Switching Stn. (for Parli new (TBCB)-Parli (POWRGRID) 400 KV D/C (Quad) line under TBCB)
Region	Western Region		DOCO Date	Apr 27, 2018

A) Capital Cost

(Amount in Rs. Lakh)

Accrual Basis Un-disch Liabilit 4,005.15 included in A(a) above 60.35			/	/
4,005.15 included in A(a) above 60.35	Particular	Accrual Basis	Un-discharged Liabilities	Cash Basis
4,005.15 included in A(a) above 60.35	As on relevant date :2019-20			
included in A(a) above 60.35	a) Opening Gross Block Amount as per books	4,005.15	321.59	3,683.56
	b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in A(a) above	60.35	00.00	60.35
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost) included in A(a) above		134.96	00.00	134.96

111.32 0.00 0.00 0.00 111.32 0.00 b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in B(a) above a) Addition in Gross Block Amount during the period

0.00 0.00 c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost) included in B(a) above

0.00

0.00

0.00

0.00

d) De-cap in gross block amount during the year

60.35 4,089.56 0.00 26.91 60.35 4,116.47 b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in C(a) above a) Closing Gross Block Amount as per books

134.96 Amount of IEDC (excluding IDC, FC, FERV & Hedging cost)included in C(a) above

134.96

0.00

As As relevant date :2020-21

one at opening Gross Block Amount as per books

60.35 b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in A(a) above

Pagegßof 4

4 0555003 : Truing Up. 2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Switching Stn. (for Parli new (TBCB)-Parli (POWRGRID) 400 KV DIC. (Quad) line under TBCB)

60.35

0.00

4,089.56

26.91

4,116.47

a) Addition in Gross Block Amount during the period	45.91	00.00	45.91
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in B(a) above	0.00	00.00	00.00
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost) included in B(a) above	00.00	00.00	00.0
d) De-cap in gross block amount during the year	0.00	0.00	00.00
a) Closing Gross Block Amount as per books	4 160 38	25.60	A 136 60
todo painbo	9000		, , , , , , , , , , , , , , , , , , ,
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost)included in C(a) above	134.96	0.00	134.96
As on relevant date, 2024, 22			
a) Opening Gross Block Amount as per books	4 162 38	25.60	4 136 60
Amount of (ii) CO (iii) CD /(ii) CD /(ii)	00.00		,
b) Alliquit of (i) IDC (ii) FEAV & (iv) heaging cost included iii A(a) above	cc.00	0.00	00.35
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost) included in A(a) above	134.96	0.00	134.96
a) Addition in Gross Block Amount during the period	0.00	00.00	00.00
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in B(a) above	0.00	00:00	00.0
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost) included in B(a) above	00.00	00.00	00'0
d) De-cap in gross block amount during the year	00:00	0.00	00.00
a) Closing Gross Block Amount as per books	4,162.38	4.00	4,158.38
VDM) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in C(a) above	60.35	0.00	60.35
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost)included in C(a) above	134.96	00.00	134.96
+ P(
As on relevant date :2022-23			
d) Opening Gross Block Amount as per books	4,162.38	4.00	4,158.38
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in A(a) above	60.35	00.00	60.35
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost) included in A(a) above	134.96	0.00	134.96

h) Amount of (i) IDC (ii) FC (iii) FFRV & (iv) Hedging cost included in B/a) above								
) Hedging cost in	cluded in B(a)	above (0.00	0.00	0.00
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging co	:RV & Hedging co	ost) included in B(a) above	n B(a) above			0.00	0.00	00.00
d) De-cap in gross block amount during the year	e year					00.00	0.00	00.00
a) Closing Gross Block Amount as per books	oks				4,16	4,162.38	00.00	4,162.38
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in C(a) above) Hedging cost in	cluded in C(a) above		9	60.35	0.00	.60.35
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost)included in C(a) above	:RV & Hedging co	ost)included ir	ר(a) above		13	134.96	0.00	134.96
As on relevant date :2023-24								
a) Opening Gross Block Amount as per books	oks				4,16	4,162.38	0.00	4,162.38
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in A(a) above) Hedging cost in	cluded in A(a)	above (9	60.35	0.00	60.35
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost) included in A(a) above	ERV & Hedging co	ost) included i	n A(a) above		13	134.96	0.00	134.96
a) Addition in Gross Block Amount during the period	the period					0.00	00.00	0.00
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in B(a) above) Hedging cost in	cluded in B(a)) above			0.00	0.00	00.00
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging co	ERV & Hedging co	ost) included in B(a) above	n B(a) above			0.00	00.00	00.0
d) De-cap in gross block amount during the year	e year					0.00	00.00	00.00
a) Closing Gross Block Amount as per books	oks				4.16	4.162.38	0.00	4.162.38
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in C(a) above) Hedging cost in	cluded in C(a) above		9	60.35	00.00	60.35
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging co	ERV & Hedging co	ost)included in C(a) above	ι C(a) above		13	134.96	0.00	134.96
B) Flow of liability for the Asset						(Amount	(Amount in Rs. Lakh)	
Particular 2019-2020	20 2020-2021	2021-2022	2022-2023					
diability 321.59	.59 26.91	25.69	4.00	00.00	00.00	00.0	00.00	0.00
Add: Liability from ACE 0.	0.00 0.00	00'0	0.00	00.00	0.00	0.00	0.00	00.00

4
ਨ
Ğ
ക
Ď
2
_

Reversal/cancelation (to be entered) 0.00	Discharge of liability by payment and claimed as ACE	294.68	1.22	21.69	4.00	00.00	00.00	0.00	0.00	0.00
26.91 25.69 4.00 0.00 0.00 0.00 0.00 0.00 0.00 (Petitioner)	Reversal/cancelation (to be entered)	00.00	00.0	00.0	00:00	00.00	00.00	00.00	0.00	0.00
(Petitioner)	Closing Balance of Admitted liability	26.91	25.69	4.00	00.00	00.00	00.00	00.00	0.00	0.00
(Petitioner)										1
									(Petition	her)





Financial Package upto COD

Name of the	Fransmission Licensee	Power Grid Corporation	n of India Limited	
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bay (POWRGRID) 400 KV			ng Stn. (for Parli new (TBCB)-Parli
Region	Western Region		DOCO Date	Apr 27, 2018

(Amount in Rs. Lakh)

	Financial F	Package as oved		Package as 1/04/2019 *	As Admitt	ed on COD
Particulars	Currency	Amount	Currency	Amount	Currency	Amount
Loans		0.00		0.00		0.00
Loan-Domestic		0.00		0.00		0.00
Loan-Foreign		0.00		0.00		0.00
Total Loans	INR	3,258.95	INR	2,542.97		0.00
97						
Equity		0.00		0.00		0.00
Foreign		0.00		0.00		0.00
Domestic	INR	1,396.69	INR	1,089.84		0.00
Total Equity	INR	1,396.69	INR	1,089.84		0.00
Debt Equity Ratio					70:30	
Total Cost	INR	4,655.64	INR	3,632.81		0.00

Particulars	Debt	Equity	Total	
Addcap for 2019 - 2020			397.36	
Addcap for 2020 - 2021			47.13	
Addcap for 2021 - 2022			21.69	
Addcap for 2022 - 2023			4.00	

Page 1 of 2

0555003 : Truing Up: 2 Nos. 400 KV line bays at Parli & Solapur (PO (POWRGRID) 400 KV D/C (Quad) line under TBCB)

Addcap for 2023 - 2024		0.00	

Particulars	Actual	Normative	
Addcap for 2019 - 2020			
Equity ,		119.21	
Debt		278.15	
Total		397.36	
Addcap for 2020 - 2021			
Equity		14.14	
Debt		32.99	
Total		47.13	
Addcap for 2021 - 2022			
Equity		6.50	
Debt		15.19	
Total		21.69	
Addcap for 2022 - 2023			
Equity		1.20	
Debt		2.80	
Total		4.00	
Addcap for 2023 - 2024			
Equity		0.00	
Debt		0.00	
Total		0.00	
Total Capital cost with Addcap		4,102.99	

OTTAROS

Statement of Additional Capitalisation after COD

Name of the Tr	ansmission Licensee	Power Grid Corporation of India Limited
Project	WRSS XV	
Element Description		at Parli & Solapur (POWRGRID) Switching Stn. (for Parli new (TBCB)-Parli /C (Quad) line under TBCB)
Region	Western Region	DOCO Date Apr 27, 2018

(Amount in Rs. Lakh)

Particulars	Addition into Gross Block as per books of Account	De-Cap into Gross Block as per books of Account during the	Grants	Asset pertaini	Other Dedu	Less: Un-	Add: Discharge of earlier admitted	ACE on cash basis for tariff purpose	Admitte d Cost in final tariff
	during the year (2)	year	any) (3)	ng to other busines s (If any) (4)	ct ion (if any) (5)	d liability included in (2-4-5)	liability		(Rs Lakh)
ACE for the year :2019-20 (Actual/Projected)									
Land (Freehold Land)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Building & Civil Works	84.05	0.00	0.00	0.00	0.00	0.00	164.26	248.31	0.00
Transmission Lines	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Substations	24.22	0.00	0.00	8,35	0.00	0.00	130.09	145.96	0.00
Comm. Sys. excluding Fiber Optic	1.12	0.00	0.00	0.29	0.00	0.00	0.33	1.16	0.00
Land (Leasehold)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	1.86	0.00	0.00	0.00	0.00	0.00	0.00	1.86	0.00
Batteries	0.02	0.00	0.00	0.00	0.00	0.00	0.00	0.02	0.00
Fiber Optic/OPGW	0.05	0.00	0.00	0.00	0.00	0.00	0.00	0.05	0.00
Total	111.32	0.00	0.00	8.64	0.00	0.00	294.68	397.36	0.00
ACE for the year :2020-21 (Actual/Projected)								310. ¥	POWER

Land (Freehold Land)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Building & Civil Works	45.91	0.00	0.00	0.00	0.00	0.00	0.00	45.91	0.00
Transmission Lines	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Substations	0.00	0.00	0.00	0.00	0.00	0.00	1.22	1.22	0.00
Comm. Sys. excluding Fiber Optic	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Land (Leasehold)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Batteries	0.00	0.00	0,00	0.00	0,00	0.00	0.00	0.00	0,00
Fiber Optic/OPGW	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Total	45.91	0.00	0.00	0.00	0.00	0.00	1.22	47.13	0.00
ACE for the year :2021-22 (Actual/Projected)									
Land (Freehold Land)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Building & Civil Works	0.00	0.00	0.00	0.00	0.00	0.00	21.69	21.69	0.00
Transmission Lines	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0,00	0.00
Substations	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Comm. Sys. excluding Fiber Optic	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Land (Leasehold)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Batteries	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Fiber Optic/OPGW	0.00	0.00	0.00	0.00	0,00	0.00	0.00	0.00	0.00
Total	0.00	0.00	0.00	0.00	0.00	0.00	21.69	21,69	0.00
ACE for the year :2022-23 (Actual/Projected)									
Land (Freehold Land)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Building & Civil Works	0.00	0.00	0.00	0.00	0.00	0.00	4.00	430	0.00

Page 2 of 3

0555003 : Truing Up: 2 Nos, 400 KV line bays at Parti & Solapur (POWRGRID) Switching (Inc. 1997) (POWRGRID) 400 KV D/C (Quad) line under TBCB)

Transmission Lines	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Substations	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Comm. Sys. excluding Fiber Optic	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Land (Leasehold)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Batteries	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Fiber Optic/OPGW	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Total	0.00	0,00	0.00	0.00	0.00	0.00	4.00	4.00	0.00
ACE for the year :2023-24 (Actual/Projected)									
Land (Freehold Land)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Building & Civil Works	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Transmission Lines	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Substations	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Comm. Sys. excluding Fiber Optic	0.00	0,00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Land (Leasehold)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Batteries	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Fiber Optic/OPGW	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Total	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00



Financing of Additional Capitalisation

Name of the Tr	Name of the Transmission Licensee	Power Grid Corporation of India Limited		
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bays	at Parli & Solapur (POWRGRID) Switching Stn.	(for Parli new (TB(2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Switching Stn. (for Parli new (TBCB)-Parli (POWRGRID) 400 KV D/C (Quad) line under TBCB)
Region	Western Region		DOCO Date	Apr 27, 2018

(Amount in Rs. Lakh)

		4	Actual/Projected	ected				Admitted	itted	
Financial Year (Starting of COD)	2019-20	2020-21	2021-22	2022-23	2023-24	2019-20	2020-21	2021-22	2022-23	2023-24
Amount capitilized in Work/ Equipment									-	
Financing Details										
Total Loan	278.15	32.99	15.19	2.80	0.00					
Equity	119.21	14.14	6.50	1.20	0.00					

(Petitioner)

0.00

4.00

21.69

47.13

397.36

Calculation of ROE

Name of the T	ransmission Licensee	Power Grid Corporation	on of India Limited	
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bay (POWRGRID) 400 KV			ing Stn. (for Parli new (TBCB)-Parli
Region	Western Region		DOCO Date	Apr 27, 2018

(Amount in Rs. Lakh)

2019-20	2020-21	2021-22	2022-23	2023-24
366.00	365.00	365.00	365.00	366.00
366.00	365.00	365.00	365.00	366,00
1,089.84	1,209.05	1,223.19	1,229.69	1,230.89
0.00	0.00	0.00	0.00	0.00
0.00	0.00	0.00	0.00	0.00
1,089.84	1,209.05	1,223.19	1,229.69	1,230.89
30.80	13.77	0.00	0.00	0.00
0.00	0.00	0.00	0.00	0.00
88.41	0.37	6.50	1.20	0.00
1,209.05	1,223.19	1,229.69	1,230.89	1,230.89
1,149.45	1,216.12	1,226.44	1,230.29	1,230.89
18.782	18.782	18.782	18.782	18.782
0.00	0.00	0.00	0.00	0.00
15.50	15.50	15,50	15.50	15.50
17.472	17.472	17.472	17.472	17.472
18.782	18.782	18.782	18.782	18.782
215.89	228.41	230.35	231.07	231.19
215.89	228.41	230.35	231.07	231.19
	366.00 366.00 1,089.84 0.00 0.00 1,089.84 30.80 0.00 88.41 1,209.05 1,149.45 18.782 0.00 15.50 17.472 18.782 215.89	366.00 365.00 366.00 365.00 1,089.84 1,209.05 0.00 0.00 1,089.84 1,209.05 30.80 13.77 0.00 0.00 88.41 0.37 1,209.05 1,223.19 1,149.45 1,216.12 18.782 18.782 0.00 0.00 15.50 15.50 17.472 17.472 18.782 18.782 215.89 228.41	366.00 365.00 365.00 366.00 365.00 365.00 1,089.84 1,209.05 1,223.19 0.00 0.00 0.00 0.00 0.00 0.00 1,089.84 1,209.05 1,223.19 30.80 13.77 0.00 0.00 0.00 0.00 88.41 0.37 6.50 1,209.05 1,223.19 1,229.69 1,149.45 1,216.12 1,226.44 18.782 18.782 18.782 0.00 0.00 0.00 15.50 15.50 15.50 17.472 17.472 17.472 18.782 18.782 18.782 215.89 228.41 230.35	366.00 365.00 365.00 365.00 366.00 365.00 365.00 365.00 1,089.84 1,209.05 1,223.19 1,229.69 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 1,089.84 1,209.05 1,223.19 1,229.69 30.80 13.77 0.00 0.00 0.00 0.00 0.00 0.00 88.41 0.37 6.50 1.20 1,209.05 1,223.19 1,229.69 1,230.89 1,149.45 1,216.12 1,226.44 1,230.29 18.782 18.782 18.782 18.782 0.00 0.00 0.00 0.00 15.50 15.50 15.50 17.472 17.472 17.472 17.472 18.782 18.782 18.782 18.782 18.782 18.782 18.782 18.782 215.89 228.41 230.35 231.07

Page 1 of 1

0555003 : Truing Up: 2 Nos, 400 KV line bays at Parli & Solapur (POWRGRID) 400 KV D/C (Quad) line under TBCB)

ching Stn. (for Fall now (TBCB)-Parti

(Petitioner)

Calculation of WAR of interest on actual loan

Name of the	Transmission Licensee	Power Grid Corporation of India Limit	ed
Project	WRSS XV		
Element Description		s at Parli & Solapur (POWRGRID) Swi D/C (Quad) line under TBCB)	itching Stn. (for Parli new (TBCB)-Parli
Region	Western Region	DOCO Date	Apr 27, 2018

(Amount in Rs. Lakh)

Particulars	2019-20	2020-21	2021-22	2022-23	2023-24
BOND 59 -DOCO 1					
Gross Loan- Opening	718.00	718.00	718.00	718.00	718.00
Cumulative repayments of Loans upto previous year	0.00	0.00	0.00	0.00	0.00
Net loan-Opening	718.00	718.00	718.00	718.00	718.00
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
ess: Repayment(s) of loan during the year	0.00	0.00	0.00	0.00	0.00
Net Loan-Closing	718.00	718.00	718.00	718.00	718.00
Average Net Loan	718.00	718.00	718.00	718.00	718.00
Rate of Interest on Loan on Annual Basis	7.30	7.30	7.30	7.30	7.30
Interest on loan	52.414	52.414	52.414	52.414	52.414

BOND60 (LX) -DOCO 3					
Gross Loan- Opening	584.00	584.00	584.00	584.00	584.00
Cumulative repayments of Loans upto previous year	0.00	0.00	0.00	0.00	0.00
Net loan-Opening	584.00	584.00	584.00	584.00	584.00
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	0.00	0.00	0.00	0.00	0.00
Net Loan-Closing	584.00	584.00	584.00	584.00	584.00

Average Net Loan	584.00	584.00	584.00	584.00	584.00
Rate of Interest on Loan on Annual Basis	7.20	7.20	7.20	7.20	7.20
Interest on loan	42.048	42.048	42.048	42.048	42.048

BOND LXI -DOCO 2					
Gross Loan- Opening	655.00	655.00	655.00	655.00	655.00
Cumulative repayments of Loans upto previous year	0.00	0.00	0.00	0.00	0.00
Net loan-Opening	655.00	655.00	655.00	655.00	655.00
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	0.00	0.00	0.00	0.00	0.00
Net Loan-Closing	655.00	655.00	655.00	655.00	655.00
Average Net Loan	655.00	655.00	655.00	655.00	655.00
Rate of Interest on Loan on Annual Basis	7.74	7.74	7.74	7.74	7.74
terest on loan	50.697	50.697	50.697	50.697	50.697

SBI-03 -ADDCAP 2018-19 ACCRU					
Gross Loan- Opening	50.80	50.80	50.80	50.80	50.80
Cumulative repayments of Loans upto previous year	0.00	0.00	0.00	5.14	7.68
Net loan-Opening	50.80	50.80	50.80	45.66	43.12
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	0.00	0.00	5.14	2.54	5.08
Net Loan-Closing	50.80	50.80	45.66	43.12	38.04
Average Net Loan	50.80	50.80	48.23	44.39	40.58
Rate of Interest on Loan on Annual Basis	7.949727	6.845205	6.65	7.22151	8.129277
Interest on loan	4.0385	3.4774	3.2073	3.2056	3.2989

SBI-03 -DOCO 4					
Gross Loan- Opening	5.47	5.47	5.47	5.47	5.47
Cumulative repayments of Loans upto previous year	0.00	0.00	0.00	0.55	0.83
Net loan-Opening	5.47	5.47	5.47	4.92	4.64
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	0.00	0.00	0.55	0.27	0.55
Net Loan-Closing	5.47	5.47	4.92	4.65	4.09
Average Net Loan	5.47	5.47	5.20	4.79	4.37
Rate of Interest on Loan on Annual Basis	7.949727	6.845205	6.65	7.22151	8.129277
Interest on loan	0.4349	0.3744	0.3458	0.3459	0.3552

SBI-04 -ADDCAP 2018-19					
Gross Loan- Opening	490.21	490.21	490.21	490.21	490.21
Sumulative repayments of Loans upto previous year	0.00	0.00	44.12	46.28	46.28
Net loan-Opening	490.21	490.21	446.09	443.93	443.93
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	0.00	44.12	2.16	0.00	49.02
Net Loan-Closing	490.21	446.09	443.93	443.93	394.91
Average Net Loan	490.21	468.15	445.01	443.93	419.42
Rate of Interest on Loan on Annual Basis	8.027596	6.902593	6.65	7.225616	8.126549
Interest on loan	39.3521	32.3145	29.5932	32.0767	34.0844

SBI-04 -ADDCAP 2019-20					
Gross Loan- Opening	0.00	98.69	98.69	98.69	98.69
Cumulative repayments of Loans upto previous year	0.00	0.00	8.88	9.32	9.32
Net loan-Opening	0.00	98.69	89.81	89.37	89.37

Page 3 of 7

0555003 : Truing Up: 2 Nos. 400 KV line bays at Parli & Solapur (POWR R (POWRGRID) 400 KV D/C (Quad) line under TBCB)

STEED THE PART OF THE PART OF

98.69	0.00	0.00	0.00	0.00
0.00	8.88	0.43	0.00	9.87
98.69	89.81	89.38	89.37	79.50
49.35	94.25	89.60	89.37	84.44
8.027596	6.902593	6.65	7.225616	8.126549
3.9616	6.5057	5.9584	6.4575	6.8621
	0.00 98.69 49.35 8.027596	0.00 8.88 98.69 89.81 49.35 94.25 8.027596 6.902593	0.00 8.88 0.43 98.69 89.81 89.38 49.35 94.25 89.60 8.027596 6.902593 6.65	0.00 8.88 0.43 0.00 98.69 89.81 89.38 89.37 49.35 94.25 89.60 89.37 8.027596 6.902593 6.65 7.225616

ICICI (3270 CR.) (Replaced with Bond LXII) - ADDCAP 2018-19					
Gross Loan- Opening	39.47	39,47	39.47	39.47	39.47
Cumulative repayments of Loans upto previous year	0.00	0.00	0.00	0.00	. 0.00
Net loan-Opening	39.47	39.47	39.47	39.47	39.47
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	0.00	0.00	0.00	0.00	0.00
et Loan-Closing	39.47	39.47	39.47	39.47	39.47
Average Net Loan	39.47	39.47	39.47	39.47	39.47
Rate of Interest on Loan on Annual Basis	8.36	8.36	8.36	8.36	8.36
Interest on loan	3.2997	3.2997	3.2997	3.2997	3.2997

Bond - LXIII -ADDCAP 2019-20					
Gross Loan- Opening	0.00	137.08	137.08	137.08	137.08
Cumulative repayments of Loans upto previous year	0.00	0.00	0.00	0.00	0.00
Net loan-Opening	0.00	137.08	137.08	137.08	137.08
Add: Drawl(s) during the year	137.08	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	0.00	0.00	0.00	0.00	0.00
Net Loan-Closing	137.08	137.08	137.08	137.08	137.08
Average Net Loan	68.54	137.08	137.08	137.08	137.08

Rate of Interest on Loan on Annual Basis	7.34	7.34	7.34	7.34	7.34
Interest on loan	5.0308	10.0617	10.0617	10.0617	10.0617

Bond - LXIV -ADDCAP 2019-20					
Gross Loan- Opening	0.00	25.56	25.56	25.56	25.56
Cumulative repayments of Loans upto previous year	0.00	0.00	0.00	0.00	0.00
Net loan-Opening	0.00	25.56	25.56	25.56	25.56
Add: Drawl(s) during the year	25.56	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	0.00	0.00	0.00	0.00	0.00
Net Loan-Closing	25.56	25.56	25.56	25.56	25.56
Average Net Loan	12.78	25.56	25.56	25.56	25.56
Rate of Interest on Loan on Annual Basis	7.49	7.49	7.49	7.49	7.49
Interest on loan	0.9572	1.9144	1.9144	1.9144	1.9144

108

BOND LXVII -ADDCAP 2020-21					
Gross Loan- Opening	0.00	0.00	4.45	4.45	4.45
Cumulative repayments of Loans upto previous year	0.00	0.00	0.00	0.00	0.00
Net loan-Opening	0.00	0.00	4.45	4.45	4.45
Add: Drawl(s) during the year	0.00	4.45	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	0.00	0.00	0.00	0.00	0.00
Net Loan-Closing	0.00	4.45	4.45	4.45	4.45
Average Net Loan	0.00	2.23	4.45	4.45	4.45
Rate of Interest on Loan on Annual Basis	6.85	6.85	6.85	6.85	6.85
Interest on loan	0.00	0.1528	0.3048	0.3048	0.3048

HDFC (Rs.5000 Cr.) -ADDCAP 2020-21

Page 5 of 7

0555003 : Truing Up: 2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Switching to Fair Case (POWRGRID) 400 KV D/C (Quad) line under TBC8)

Gross Loan- Opening	0.00	0.00	28.54	28.54	28.54
Cumulative repayments of Loans upto previous year	0.00	0.00	0.00	14.42	14.42
Net loan-Opening	0.00	0.00	28.54	14.12	14.12
Add: Drawl(s) during the year	0.00	28.54	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	0.00	0.00	14.42	0.00	0.00
Net Loan-Closing	0.00	28.54	14.12	14.12	14.12
Average Net Loan	0.00	14.27	21.33	14.12	14.12
Rate of Interest on Loan on Annual Basis	5.95	5.95	5.95	7.315205	8.10
Interest on loan	0.00	0.8491	1.2691	1.0329	1.1437

HDFC (Rs.5000 Cr.) -ADDCAP 2021-22					
Gross Loan- Opening	0.00	0.00	0.00	15.19	15.19
Cumulative repayments of Loans upto previous year	0.00	0.00	0.00	7.67	7.67
glet loan-Opening	0.00	0.00	0.00	7.52	7.52
Add: Drawl(s) during the year	0.00	0.00	15.19	0.00	0.00
Less: Repayment(s) of loan during the year	0.00	0.00	7.67	0.00	0.00
Net Loan-Closing	0.00	0.00	7.52	7.52	7.52
Average Net Loan	0.00	0.00	3.76	7.52	7.52
Rate of Interest on Loan on Annual Basis	5.95	5.95	5.95	7.315205	8.10
Interest on loan	0.00	0.00	0.2237	0.5501	0.6091

HDFC (Rs.5000 Cr.) -ADDCAP 2022-23									
Gross Loan- Opening	0.00	0.00	0.00	0.00	2.80				
Cumulative repayments of Loans upto previous year	0.00	0.00	0.00	1.41	1.41				
Net loan-Opening	0.00	0.00	0.00	0.00	1.39				
Add: Drawl(s) during the year	0.00	0.00	0.00	2.80	0.00				

Page 6 of 7

0555003 : Truing Up: 2 Nos, 400 KV line bays at Parli & Solapur (POWRGRID) Se (POWRGRID) 400 KV D/C (Quad) line under TBCB)



Less: Repayment(s) of loan during the year	0.00	0.00	0.00	0.00	0.00
Net Loan-Closing	0.00	0.00	0.00	2.80	1.39
Average Net Loan	0.00	0.00	0.00	1.40	1.39
Rate of Interest on Loan on Annual Basis	8.10	5.95	5.95	7.315205	8.10
Interest on loan	0.00	0.00	0.00	0.1024	0.1126

Summary

2,542.95	2,804.28	2,837.27	2,852.46	2,855.26
0.00	0.00	53.00	84.79	87.61
2,542.95	2,804.28	2,784.27	2,769.08	2,767.65
261,33	32.99	15.19	2.80	0.00
0.00	53.00	30.37	2.81	64.52
2,804.28	2,784.27	2,769.09	2,769.07	2,703.13
2,673.62	2,794.28	2,776.69	2,769.08	2,735.40
7.564	7.3045	7.251	7.3855	7.575
202.2338	204.1087	201.3371	204.5107	207.2056
	0.00 2,542.95 261.33 0.00 2,804.28 2,673.62 7.564	0.00 0.00 2,542.95 2,804.28 261.33 32.99 0.00 53.00 2,804.28 2,784.27 2,673.62 2,794.28 7.564 7.3045	0.00 0.00 53.00 2,542.95 2,804.28 2,784.27 261.33 32.99 15.19 0.00 53.00 30.37 2,804.28 2,784.27 2,769.09 2,673.62 2,794.28 2,776.69 7.564 7.3045 7.251	0.00 0.00 53.00 84.79 2,542.95 2,804.28 2,784.27 2,769.08 261.33 32.99 15.19 2.80 0.00 53.00 30.37 2.81 2,804.28 2,784.27 2,769.09 2,769.07 2,673.62 2,794.28 2,776.69 2,769.08 7.564 7.3045 7.251 7.3855



Calculation of interest on Normative Ioan

Name of the 7	Fransmission Licensee	Power Grid Corporation	of India Limited							
Project	WRSS XV									
Element Description		2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Switching Stn. (for Parli new (TBCB)-Parli (POWRGRID) 400 KV D/C (Quad) line under TBCB)								
Region	Western Region	DC	OCO Date	Apr 27, 2018						

2019-20	2020-21	2021-22	2022-23	2023-24
366.00	365.00	365.00	365.00	366.00
366.00	365.00	365.00	365.00	366.00
2,542.97	2,821.12	2,854.11	2,869.30	2,872.10
152.81	360.41	576.99	794.73	1,012.90
2,390.16	2,460.71	2,277.12	2,074.57	1,859.20
278.15	32.99	15.19	2.80	0.00
0.00	0.00	0.00	0.00	0.00
207.60	216.58	217.74	218.17	218.24
0.00	0.00	0.00	0.00	0.00
2,460.71	2,277.12	2,074.57	1,859.20	1,640.96
2,425.44	2,368.92	2,175.85	1,966.89	1,750.08
7.564	7.3045	7.251	7.3855	7.575
183.46	173.04	157.77	145.26	132.57
183.46	173.04	157.77	145.26	132.57
	366.00 366.00 2,542.97 152.81 2,390.16 278.15 0.00 207.60 0.00 2,460.71 2,425.44 7.564 183.46	366.00 365.00 366.00 365.00 2,542.97 2,821.12 152.81 360.41 2,390.16 2,460.71 278.15 32.99 0.00 0.00 207.60 216.58 0.00 0.00 2,460.71 2,277.12 2,425.44 2,368.92 7.564 7.3045 183.46 173.04	366.00 365.00 365.00 366.00 365.00 365.00 2,542.97 2,821.12 2,854.11 152.81 360.41 576.99 2,390.16 2,460.71 2,277.12 278.15 32.99 15.19 0.00 0.00 0.00 207.60 216.58 217.74 0.00 0.00 0.00 2,460.71 2,277.12 2,074.57 2,425.44 2,368.92 2,175.85 7.564 7.3045 7.251 183.46 173.04 157.77	366.00 365.00 365.00 365.00 366.00 365.00 365.00 365.00 2,542.97 2,821.12 2,854.11 2,869.30 152.81 360.41 576.99 794.73 2,390.16 2,460.71 2,277.12 2,074.57 278.15 32.99 15.19 2.80 0.00 0.00 0.00 0.00 207.60 216.58 217.74 218.17 0.00 0.00 0.00 0.00 2,460.71 2,277.12 2,074.57 1,859.20 2,425.44 2,368.92 2,175.85 1,966.89 7.564 7.3045 7.251 7.3855 183.46 173.04 157.77 145.26



Name of the T	Fransmission Licensee	Power Grid Corpora	tion of India Limite	ed .				
Project	WRSS XV							
Element Description	2 Nos. 400 KV line bays (POWRGRID) 400 KV D			ning Stn. (for Parli new (TBCB)-Parli				
Region	Western Region		DOCO Date	Apr 27, 2018				

Name of Assets	Gross block at the beginning of the year	Add Cap during the year	Gross block at the end of the year	Average Gross Block	Depreclation Rate as per CERC's Depreciation Rate Schedule	Depreciation Amount for each year upto 31.03.2024
2019-20						
Land(Freehold)	0.00	0.00	0.00	0.00	0.00	0.00
Civil & Building	492.22	248.31	740.53	616.38	3.34	20.59
‡ransmission Line	0.00	0.00	0.00	0.00	5.28	0.00
Sub Station	2,859.21	145.96	3,005.17	2,932.19	5.28	154.82
Comm. Sys. excluding Fiber Optic	110.38	1.16	111.54	110.96	6.33	7.02
Leasehold Land	0.00	0.00	0.00	0.00	3.34	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	164.05	1.86	165.91	164.98	15.00	24.75
Batteries	2.28	0.02	2.30	2.29	5.28	0.12
Fiber Optic/OPGW	4.65	0.05	4.70	4.68	6.33	0.30
TOTAL	3,632.79	397.36	4,030.15	3,831.48	0.00	207.60
Weighted Average Rate of Depreciation(%)					5.418272	

2020-21						
Land(Freehold)	0.00	0.00	0.00	0.00	0.00	0.00

Civil & Building	740.53	45.91	786.44	763.49	3.34	25.50
Transmission Line	0.00	0.00	0.00	0.00	5.28	0.00
Sub Station	3,005.17	1.22	3,006.39	3,005.78	5.28	158.71
Comm. Sys. excluding Fiber Optic	111.54	0.00	111.54	111.54	6.33	7.06
Leasehold Land	0.00	0.00	0.00	0.00	3.34	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	165.91	0.00	165.91	165.91	15.00	24.89
Batteries	2.30	0.00	2.30	2.30	5.28	0.12
Fiber Optic/OPGW	4.70	0.00	4.70	4.70	6.33	0.30
TOTAL	4,030.15	47.13	4,077.28	4,053.72	0.00	216.58
Weighted Average Rate of Depreciation(%)					5.342747	

2021-22						
ದಿ Land(Freehold)	0.00	0.00	0.00	0.00	0.00	0.00
Civil & Building	786.44	21.69	808.13	797.29	3.34	26.63
Transmission Line	0.00	0.00	0.00	0.00	5.28	0.00
Sub Station	3,006.39	0.00	3,006.39	3,006.39	5.28	158.74
Comm. Sys. excluding Fiber Optic	111.54	0.00	111.54	111.54	6.33	7.06
Leasehold Land	0.00	0.00	0.00	0.00	3.34	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	165.91	0.00	165.91	165.91	15.00	24.89
Batteries	2.30	0.00	2.30	2.30	5.28	0.12
Fiber Optic/OPGW	4.70	0.00	4.70	4.70	6.33	0.30
TOTAL	4,077.28	21.69	4,098.97	4,088.13	0.00	217.74
Weighted Average Rate of Depreciation(%)					5.326152	O. * POW

Page 2 of 4

0555003 : Truing Up: 2 Nos. 400 KV line bays at Paril & Solapur (POWR (POWRGRID) 400 KV D/C (Quad) line under TBCB)

2022-23						
Land(Freehold)	0.00	0.00	0.00	0.00	0.00	0.00
Civil & Building	808.13	4.00	812.13	810.13	3.34	27.06
Transmission Line	0.00	0.00	0.00	0.00	5.28	0.00
Sub Station	3,006.39	0.00	3,006.39	3,006.39	5.28	158.74
Comm. Sys. excluding Fiber Optic	111.54	0.00	111.54	111.54	6.33	7.06
Leasehold Land	0.00	0.00	0.00	0.00	3.34	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	165.91	0.00	165.91	165.91	15.00	24.89
Batteries	2.30	0.00	2.30	2.30	5.28	0.12
Fiber Optic/OPGW	4.70	0.00	4.70	4.70	6.33	0.30
TOTAL	4,098.97	4.00	4,102.97	4,100.97	0.00	218.17
Weighted Average Rate of Depreciation(%)					5.319961	

2023-24						
Land(Freehold)	0.00	0.00	0.00	0.00	0.00	0.00
Civil & Building	812.13	0.00	812.13	812.13	3.34	27.13
Transmission Line	0.00	0.00	0.00	0.00	5.28	0.00
Sub Station	3,006.39	0.00	3,006.39	3,006.39	5.28	158.74
Comm. Sys. excluding Fiber Optic	111.54	0.00	111.54	111.54	6.33	7.06
Leasehold Land	0.00	0.00	0.00	0.00	3.34	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	165.91	0.00	165.91	165.91	15.00	24.89
Batteries	2.30	0.00	2.30	2.30	5.28	0.12
Fiber Optic/OPGW	4.70	0.00	4.70	4.70	6.33	0.30
TOTAL	4,102.97	0.00	4,102.97	4,102.97	0.00	218.24 10. + PO

Page 3 of 4

0555003 : Truing Up: 2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Switz (POWRGRID) 400 KV D/C (Quad) line under TBCB)

Weighted Average Rate of Depreciation(%)

5.319074

(Petitioner)

11

Statement of Depreciation

Name of the	Fransmission Licensee	Power Grid Corporati	on of India Limited	
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bays (POWRGRID) 400 KV			ing Stn. (for Parli new (TBCB)-Parli
Region	Western Region		DOCO Date	Apr 27, 2018

Particulars	2019-20	2020-21	2021-22	2022-23	2023-24
No of Days in the year	366.00	365.00	365.00	365.00	366.00
No of days for which tariff claimed	366.00	365.00	365.00	365.00	366.00
Life at the beginning of the year					
1.1 Weighted Average useful life of the Asset/ Project	24.00	24.00	24.00	24.00	24.00
1.2 Lapsed Weighted Average useful life of the Asset/Project(in completed no. of year)	0.00	1.00	2.00	3.00	4.00
4.3 Balance Weighted Average useful life of the Asset/Project(in completed no. of year)	24.00	23.00	22.00	21.00	20.00
Capital Base	,				
1.4 Opening capital cost	3,632.79	4,030.15	4,077.28	4,098.97	4,102.97
1.5 Additional Capital Expenditure dr. the year	397.36	47.13	21.69	4.00	0.00
1.6 De-Capitalisation During the year	0.00	0.00	0.00	0.00	0.00
1.7 Closing capital cost	4,030.15	4,077.28	4,098.97	4,102.97	4,102.97
1.8 Average capital cost	3,831.48	4,053.72	4,088.13	4,100.97	4,102.97
1.9 Freehold land included in 1.8	0.00	0.00	0.00	0.00	0.00
1.10 Asset having NIL salvage value included in 1.8	164.98	165.91	165.91	165.91	165.91
1.11 Asset having 10% salvage value included in 1.8	3,666.50	3,887.81	3,922.22	3,935.06	3,937.06
1.12 Depreciable Value(1.10+90% of 1.11)	3,464.82	3,664.94	3,695.91	3,707.47	3,709.27
Depreciation for the period and Cum. Depreciation			l.		
1.13 Weighted Average Rate of depreciation	5.418272	5.342747	5.326152	5.319961	5.319074

1.14 Depreciation(for the period)	207.60	216.58	217.74	218.17	218.24
1.15 Depreciation(Annualised)	207.60	216.58	217.74	218.17	218.24
Unrecovered Depreciation for DECAP	0.00	0.00	0.00	0.00	0.00
1.16 Cumulative depreciation at the beginning of the period	152.81	360.41	576.99	794.73	1,012.90
1.17 Less:Adj of Cum. Dep pertaining to decapitalised Asset	0.00	0.00	0.00	0.00	0.00
1.18 Cumulative depreciation at the end of the period	360.41	576.99	794.73	1,012.90	1,231.14



Calculation of interest on working Capital

Name of the	Fransmission Licensee	Power Grid Corpora	ution of India Limite	ed
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bays (POWRGRID) 400 KV D			hing Stn. (for Parli new (TBCB)-Parli
Region	Western Region		DOCO Date	Apr 27, 2018

(Amount in Rs. Lakh)

Particulars	2019-20	2020-21	2021-22	2022-23	2023-24
No of Days in the year	366.00	365.00	365.00	365.00	366.00
No of days for which tariff claimed	366.00	365.00	365.00	365.00	366.00
O&M Expenses-one month	12.86	13.31	13.78	14.27	14.77
Maintenance spares 15% of O&M Expenses	23.15	23.96	24.80	25.68	26.58
Receivables equivalent to 45 days of AFC	95.55	97.76	96.84	96.16	95.36
otal Working capital	131.56	135.03	135.42	136.11	136.71
Bank Rate as on 01.04.2019 or as on 01st April of the COD year,whichever is later.	12.05	11.25	10.50	10.50	12.00
Interest on working capital	15.85	15.19	14.22	14.29	16.41
Pro rata interest on working capital	15.85	15.19	14.22	14.29	16.41

(Petitioner)



Summary of Tariff

Form No. - 1

Name of the	Fransmission Licensee:	Power Grid Corporation of India Li	mited
Project	WRSS XV		
Element Description		/s at Parli & Solapur (POWRGRID) / D/C (Quad) line under TBCB)	Switching Stn. (for Parli new (TBCB)-Parli
Region	Western Region	DOCO Date	e Apr 27, 2018

Particulars	2024-25	2025-26	2026-27	2027-28	2028-29
Year Days	365.00	365.00	365.00	366.00	365.00
Tariff Days	365.00	365.00	365.00	366.00	365.00
Depreciation-Form No. 10A	228,01	211.87	203,12	195.33	186,39
Interest on Loan-Form No. 9E	115,68	98.82	82.92	68.60	55.45
Return on Equity-Form No. 8	231.19	231.19	231.19	231.19	231.19
Int. on Working capital-Form No.11	14.66	14.49	14.46	14.46	14.53
Op. and maintenance-Form No.2	141.74	149.18	157.00	165.26	173.92
Total AFC	731.28	705.55	688.69	674.84	661.48



Summary of Asset Level Cost

Name of the Tr	Name of the Transmission Licensee	Power Grid Corporation of India Limited		
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bay	s at Parli & Solapur (POWRGRID) Switching	Stn. (for Parli new (2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Switching Stn. (for Parli new (TBCB)-Parli (POWRGRID) 400 KV D/C (Quad) line under TBCB)
Region	Western Region		DOCO Date	Apr 27, 2018

A) Summary of Capital Cost, Means of Finance of the Asset

i) Apportione Approved Cos	i) Apportioned Approved Cost	tioned d Cost		ii) Summary	ii) Summary of Actual / Projected Capital Expenditure incurred	Projected C	Sapital Expe	oital Expenditure inc	urred
Particular	As Per IA	As per RCE	As on COD / 01.04.2024	2024-25	2025-26	2026-27	2027-28	2028-29	As on 31.03.2029
Land (Freehold Land)	00.00	00.00	00.00	00.00	00.00	00.00	00'0	00.0	00.00
Building & Civil Works	00.00	00.00	815.27	00'0	00.00	00.00	00.00	0.00	815.27
Transmission Lines	00.00	00'0	00'0	00'0	00.00	00.00	00.00	00.0	00.00
Substations	00.00	00.0	3,057.69	00'0	0.00	00.00	00.00	00.00	3,057.69
Comm. Sys. excluding Fiber Optic	00.00	00'0	113,51	00'0	00.0	00.00	00.00	00.00	113.51
Land (Leasehold)	00.00	00.00	00.00	00.00	00.00	0.00	00.00	00.00	00.00
IT/Software/UNMS/URTDSM/	00.00	00.00	168.81	00.0	00.0	00.00	00.00	0.00	168.81
Batteries	00.00	0.00	2.33	00.00	00.00	0.00	00.00	00.0	2.33
Fiber Optic/OPGW	00.00	00'0	4.77	00.00	00.0	0.00	00.00	00.00	4.77
Total Capital Cost as per Books	00.00	0.00	4,162.38	00.00	00.00	0.00	00.0	00.00	4,162.38
Less: Liability	00.00	00.0	00.00	00.00	00.00	00.00	00.00	00.0	00.00
Add:discharge of liability	00.00	00.0	00.00	00.00	00.00	00.00	00.00	0.00	00.00
De cap During Year As per Books	00.00	0.00	00'0	00.00	00.00	00'0	00.00	0.00	00.00
Total Capital incurred	00.00	00.0	4,102.97	00.00	00.0	00.00	00.0	00.00	4,102.97
Equity	1,396.69	00.00	1,230.87	00.00	00.00	00.00	00.00	00'0	1,230.87
Debt	3,258.95	0.00	2,872.10	00.00	00.00	00.00	00.00	00.00	2,872.10

Details of Transmission Lines and Substations, Communication System covered in the project scope Form No. - 2 and O&M for instant asset

Name of the Tra	Name of the Transmission Licensee Po	Power Grid Corporation of India Limited		
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bays a	at Parli & Solapur (POWRGRID) Switching	Stn. (for Parli new (2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Switching Stn. (for Parli new (TBCB)-Parli (POWRGRID) 400 KV D/C (Quad) line under TBCB)
Region	Western Region		DOCO Date	Apr 27, 2018

1. Transmission Lines

(Amount in Rs. Lakh)

Summary:

0555003 : 2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Swilching Stn. (for Parli new (TBCB,Parli (POWRGRID) 400 KV D/C (Quad.) line under TBCB,

Page 2 1pf 4

	Type of	Voltage	No. of Transfor ms/		Š	No. of Bays		×	VA/MV	MVA/MVAR Capacity	acity	Date of	Cov	Covered in the present
Name of Sub-station	Substation Level RV SY Ca	Level	Reactor/ SVC etc. (with capacity)	765 KV	400 KV	220 KV	132 K	765 KV	400 ₹	220 KV	132 KV	Comm.	Ye If No, s/ Petitio No n No.	etitio No.
Solapur:PARLI I AND II BAY	Conventio nal	765 KV		2.000								Apr 27, 2018 Y	>	
Parli:PARLI I AND II BAY	Conventio	400 KV			2.000							Apr 27, 2018 Y	>-	

Summary:

O&M Expenses For Substations Covered in the instant petition	2024-25	2025-26	2026-27	2027-28	2028-29
765KV SUB-STATION					
Normative Rate of O&M as per Regulation	41.34	43.51	45.79	48.20	50.73
No. of Units	2.00	2.00	2.00	2.00	2.00
O&M Claimed	82.68	87.02	91.58	96.40	101.46
400KV SUB-STATION					
Normative Rate of O&M as per Regulation	29.53	31.08	32.71	34.43	36.23
No. of Units	2.00	2:00	2.00	2.00	2.00
OND ORM Claimed	29.06	62.16	65.42	68.86	72.46

Page $2p^{\rm f}$.4 ossessos : 2 Nos. 400 KV line bays at Parll & Solapur (POWRGRID) Switching Sin. (for Parl new (TBCB)-Parl (POWRGRID) 400 KV D/C (Quad) Ineunder TBCB)





A) Normative O&M Transmission Line Substation Communication System Communication System Communication System Communication System Communication System Total Normative O&M Substation Total Normative O&M Total Normative O&M Substation Total Normative O&M Total Normative O&M Total Capital Spare consumed **Security Expenses* **Ono 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.	Particular	2024-25	2025-26	2026-27	2027-28	2028-29
141.74 149.18 157.00 0.00 0.00	A) Normative O&M					
141.74 149.18 157.00 165.26	Transmission Line	00.00	0.00	0.00		0.00
Regulation 35 (3)(C) (* The same is not being claimed ugh separate Petition) Sumed 0.00	Substation	141.74	149.18	157.00		173.92
Regulation 35 (3)(C) (* The same is not being claimed ugh separate Petition) 141.74 149.18 157.00 165.26 17 sumed 0.00 0.00 0.00 0.00 0.00 0.00 sumed 0.00 0.00 0.00 0.00 0.00 141.74 149.18 157.00 165.26 17 Petitioner	Communication System	00.00	0.00	0.00		0.00
Regulation 35 (3)(C) (* The same is not being claimed ugh separate Petition) 0.00 0.	Total Normative O&M	141.74	149.18			173.92
Sumed 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.	B) O&M Claimed under Regulation 35 (3)(C) (* The same is not being claimed and will be claimed through separate Petition)					
sumed 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.	*Security Expenses	00.00	0.00	0.00		0.00
0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.0	*Actual Capital Spare consumed	00:00	0.00	00.00		0.00
	*Insurance Premium Paid	00:00	0.00	0.00		0.00
(Petitioner)	Total O&M	141.74	149.18	157.00	165.26	173.92
					Э.	Petitioner)



Normative parameters considered for tariff computations

Name of the T	ransmission Licensee	Power Grid Corporat	tion of India Limited	i
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bays (POWRGRID) 400 KV [at Parli & Solapur (P0 D/C (Quad) line under	OWRGRID) Switchi TBCB)	ing Stn. (for Parli new (TBCB)-Parli
Region	Western Region		DOCO Date	Apr 27, 2018

(Amount in Rs. Lakh)

Particulars	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29
Base Rate of Return of Equity (in %)						
Tax Rate (in %)	17.472	17.472	17.472	17.472	17.472	17.472
Effective tax rate (in %)			·			
Grossed up Rate for ROE of 15.5% (in %)	18.782	18.782	18.782	18.782	18.782	18.782
Grossed up Rate for ROE of 15.0% (in %)	18.176	18.176	18.176	18.176	18.176	18.176
Target availability - AC System (in %)	98.00	98.00	98.00	98.00	98.00	98.00
റ് Target availability - HVDC System (in %)	96.00	96.00	96.00	96.00	96.00	96.00
Norms for sub-station Bays (Rs Lakh per bay)						
765 kV	51.68	41.34	43.51	45.79	48.20	50.73
400 kV	36.91	29.53	31.08	32.71	34.43	36.23
220 kV	25.84	20.67	21.75	22.90	24.10	25.36
132 kV and below	18.46	15.78	16.61	17.48	18.40	19.35
Norms for Transformers (Rs Lakh per MVA)						
765 kV	0.564	0.262	0.276	0.29	0.305	0.322
400 kV	0.411	0.262	0.276	0.29	0.305	0.322
220 kV	0.282	0.262	0.276	0.29	0.305	0.322
132 kV and below	0.282	0.262	0.276	0.29	0.305	0.322
Norms for Reactor (Rs Lakh per MVAR)						
765 kV	0.00	0.262	0.276	0.29	0.305	0.322
400 kV	0.00	0.262	0.276	0.29	0,305	* P.0.322

Page 1 of 2

0555003 : 2 Nos, 400 KV line bays at Paril & Solapur (POWRGRID) Switchi 400 KV D/C (Quad) line under TBCB)

125

0.00	0.262	0.276	0.29	0.305	0.322
0.00	0.262	0.276	0.29	0.305	0.322
,					
1.011	0.861	0.906	0.953	1.003	1.056
0.867	0.738	0.776	0.817	0.86	0.905
0.578	0.492	0.518	0.545	0.573	0.603
0.289	0.246	0.259	0.272	0.287	0.302
1.517	1.291	1.359	1.43	1.506	1.585
1.011	0.861	0.906	0.953	1.003	1.056
0.433	0.369	0.388	0.409	0.43	0.453
2.662	2.266	2.385	2.51	2.642	2.781
1.773	1.509	1.588	1.671	1.759	1.851
1101				11-	
0.00	1.04	1.10	1.16	1.22	1.28
0.00	2.07	2.18	2.30	2.42	2.55
0.00	1.83	1.92	2.03	2.13	2.24
	0.00 1.011 0.867 0.578 0.289 1.517 1.011 0.433 2.662 1.773 0.00 0.00	0.00 0.262 1.011 0.861 0.867 0.738 0.578 0.492 0.289 0.246 1.517 1.291 1.011 0.861 0.433 0.369 2.662 2.266 1.773 1.509 0.00 1.04 0.00 2.07	0.00 0.262 0.276 1.011 0.861 0.906 0.867 0.738 0.776 0.578 0.492 0.518 0.289 0.246 0.259 1.517 1.291 1.359 1.011 0.861 0.906 0.433 0.369 0.388 2.662 2.266 2.385 1.773 1.509 1.588 0.00 1.04 1.10 0.00 2.07 2.18	0.00 0.262 0.276 0.29 1.011 0.861 0.906 0.953 0.867 0.738 0.776 0.817 0.578 0.492 0.518 0.545 0.289 0.246 0.259 0.272 1.517 1.291 1.359 1.43 1.011 0.861 0.906 0.953 0.433 0.369 0.388 0.409 2.662 2.266 2.385 2.51 1.773 1.509 1.588 1.671 0.00 1.04 1.10 1.16 0.00 2.07 2.18 2.30	0.00 0.262 0.276 0.29 0.305 1.011 0.861 0.906 0.953 1.003 0.867 0.738 0.776 0.817 0.86 0.578 0.492 0.518 0.545 0.573 0.289 0.246 0.259 0.272 0.287 1.517 1.291 1.359 1.43 1.506 1.011 0.861 0.906 0.953 1.003 0.433 0.369 0.388 0.409 0.43 2.662 2.266 2.385 2.51 2.642 1.773 1.509 1.588 1.671 1.759 0.00 1.04 1.10 1.16 1.22 0.00 2.07 2.18 2.30 2.42

(Petitioner)



Statement of Capital cost

Name of the Tr	Name of the Transmission Licensee	Power Grid Corporation of India Limited		
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bay	s at Parli & Solapur (POWRGRID) Switching	Stn. (for Parli new (2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Switching Stn. (for Parli new (TBCB)-Parli (POWRGRID) 400 KV D/C (Quad) line under TBCB)
Region	Western Region		DOCO Date	Apr 27, 2018

A) Capital Cost

(Amount in Rs. Lakh)

Particular	Accrual Basis	Un-discharged Liabilities	Cash Basis
As on relevant date :2024-25			
a) Opening Gross Block Amount as per books	4,162.38	00.00	4,162.38
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in A(a) above	60.35	00.00	60.35
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost) included in A(a) above	134.96	00.00	134.96

a) Addition in Gross Block Amount during the period	00.00	00.0	00'0
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in B(a) above	00.00	00.00	00.0
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost) included in B(a) above	00.00	00.00	0.00
d) De-cap in gross block amount during the year	00.00	00.00	0.00

a) Closing Gross Block Amount as per books	4,162.38	00.00	4,162.38
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in C(a) above	60.35	00.00	60.35
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost)included in C(a) above	134.96	00.00	134.96

b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in A(a) above

a) Opening Gross Block Amount as per books

As on relevant date :2025-26

60.35 4,162.38

60.35 4,162.38

0.00 0.00

0555003 ; 2 Nos. 400 KV line bays at Parti & Solapur (POWRGRID) Switching Stn. (for Parti new (TBCB)-Parti (POWRGRID) 400 KV D/C (Quad) line under TBCB). Page 27of 4

c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost) included in A(a) above	134.96	0.00	134.96
a) Addition in Gross Block Amount during the period	0.00	0.00	0.00
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in B(a) above	00.00	00.00	00.00
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost) included in B(a) above.	00.0	00.00	00.00
d) De-cap in gross block amount during the year	00.00	00.00	00.00
a) Closing Gross Block Amount as per books	4,162.38	0.00	4,162.38
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in C(a) above	60.35	0.00	60.35
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost)included in C(a) above	134.96	0.00	134.96
As on relevant date :2026-27			
a) Opening Gross Block Amount as per books	4,162.38	00:00	4,162.38
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in A(a) above	60.35	00.00	60.35
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost) included in A(a) above	134.96	00.00	134.96
		-	
a) Addition in Gross Block Amount during the period	00.0	00.00	0.00
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in B(a) above	0.00	00.00	0.00
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost) included in B(a) above	00.0	00.00	0.00
d) De-cap in gross block amount during the year	00.0	00.00	00.00
a) Closing Gross Block Amount as per books	4,162.38	00.00	4,162.38
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in C(a) above	60.35	00.00	60.35
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost)included in C(a) above	134.96	00.00	134.96

D) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost) included in A(a) above

b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in A(a) above

a) Opening Gross Block Amount as per books

Ms.pg relevant date :2027-28

4,162.38 60.35 134.96

4,162.38 60.35 134.96

00.00

2) Addition in Gross Block Amount during the noriced	000	000	
a) Addition in Closs block Allouin daining the period	00.0	00.0	0.00
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in B(a) above	00.0	00:00	00.00
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost) included in B(a) above	00.0	00.00	00.0
d) De-cap in gross block amount during the year	00.0	00.00	00.00
a) Closing Gross Block Amount as per books	4,162.38	00.00	4,162.38
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in C(a) above	60.35	00.00	60.35
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost)included in C(a) above	134.96	00.00	134.96
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost)included in C(a) above	134.96		00.00

As on relevant date :2028-29			
a) Opening Gross Block Amount as per books	4,162.38	00.00	4,162.38
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in A(a) above	60,35	00.00	60.35
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost) included in A(a) above	134.96	00'0	134.96

a) Addition in Gross Block Amount during the period	00.0	00.00	00.00
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in B(a) above	00.0	0.00	00.00
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost) included in B(a) above	00.00	00.00	00.00
d) De-cap in gross block amount during the year	00.0	0.00	00'0

a) Closing Gross Block Amount as per books	4,162.38	00.0	4,162.38
b) Amount of (i) IDC (ii) FC (iii) FERV & (iv) Hedging cost included in C(a) above	60.35	00.00	60.35
c) Amount of IEDC (excluding IDC, FC, FERV & Hedging cost)included in C(a) above	134.96	00.00	134.96


Asset
ŝ
ď
the
Ξ
ģ
-
≝
$\overline{\Box}$
liability
-
ō
Flow
0
1 1
446

OF B Flow of liability for the Asset							(Amoun	(Amount in Rs. Lakh)	
Particular									
Opening balance of liability	00.00	0.00	00.0	00.0	00:00	0.00	0.00	0.00	00.00
Add: Liability from ACE	0.00	0.00	00.00	00.0	00.00	0.00	0.00	00.00	00.00

Page 2gof 4

0555003 : 2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Switching Sin. (for Parli new (TBCB)-Parli (POWRGRID) 400 KV D/C (Quad) line under TBCB)

Discharge of liability by payment and claimed as ACE	00.00	00:00	00:00	00.00	0.00	00.0	0.00	0.00	0.00
Reversal/cancelation (to be entered)	00.00	0.00	00.00	0.00	0.00	0.00	0.00	0.00	0.00
Closing Balance of Admitted liability	00.00	00.0	0.00	0.00	0.00	00.00	0.00	00.00	00.00
								(Petition	(Petitioner)





Financial Package upto COD

Name of the	Fransmission Licensee	Power Grid Corporation	on of India Limited	
Project	WRSS XV			
Element Description		ys at Parli & Solapur (P0/ / D/C (Quad) line under		ng Stn. (for Parli new (TBCB)-Parli
Region	Western Region		DOCO Date	Apr 27, 2018

(A.			D-	1 0	Lab.
- (Ar	nount	. In	RS.	La	KH)

	Financial F	Package as oved	Financial F on COD 0	Package as 1/04/2024	As Admitt	ed on COD
Particulars	Currency	Amount	Currency	Amount	Currency	Amount
Loans		0.00		0.00		0.00
Loan-Domestic		0.00		0.00		0.00
Loan-Foreign		0.00		0.00		0.00
Total Loans	INR	3,258.95	INR	2,872.10		0.00
31		•				
Equity		0.00		0.00		0.00
Foreign		0.00		0.00		0.00
Domestic	INR	1,396.69	INR	1,230.89		0.00
Total Equity	INR	1,396.69	INR	1,230.89		0.00
Debt Equity Ratio					70:30	
Total Cost	INR	4,655.64	INR	4,102.99		0.00

Particulars	Debt	Equity	Total	
Addcap for 2024 - 2025			0.00	
Addcap for 2025 - 2026			0.00	
Addcap for 2026 - 2027			0.00	
Addcap for 2027 - 2028			0.00	AD. * A

Page 1 of 2

0555003 : 2 Nos, 400 KV line bays at Parli & Solapur (POWRGRID) Switching S 400 KV D/C (Quad) line under TBCB)

Addcap for 2028 - 2029	0.00	

Particulars	Actual	Normative	
Addcap for 2024 - 2025			
Equity		0.00	
Debt		0.00	
Total		0.00	
Addcap for 2025 - 2026			
Equity		0.00	
Debt		0.00	
Total		0.00	
Addcap for 2026 - 2027			
Equity		0.00	
Debt သ		0.00	
Total		0.00	
Addcap for 2027 - 2028			
Equity		0.00	
Debt		0.00	
Total ·		0.00	
Addcap for 2028 - 2029			
Equity		0.00	e e
Debt		0.00	
Total		0.00	
Total Capital cost with Addcap		4,102.99	

Statement of Additional Capitalisation after COD

Name of the T	Fransmission Licensee	Power Grid Corporation of India Limited
Project	WRSS XV	
Element Description		at Parli & Solapur (POWRGRID) Switching Stn. (for Parli new (TBCB)-Parli /C (Quad) line under TBCB)
Region	Western Region	DOCO Date Apr 27, 2018

	Addition into Gross Block as	De-Cap into Gross Block as	Less	s: Deducti tow	ons dr. vards	the year	Add: Discharge of	ACE on cash basis	Admitte d Cost in
Particulars	per books of Account during the year (2)	per books of Account during the year		Asset pertaini ng to other busines s (If any) (4)	Other Dedu ct ion (if any) (5)	Less: Un- discharge d liability included in (2-4-5)	earlier admitted liability	for tariff purpose	final tariff (Rs Lakh)
ACE for the year :2024-25 (Actual/Projected)									
ದಿ Land (Freehold Land)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Building & Civil Works	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Transmission Lines	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Substations	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Comm. Sys. excluding Fiber Optic	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0,00	0.00
Land (Leasehold)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Batteries	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Fiber Optic/OPGW	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0,00
Total	0.00	0.00	0.00	0.00	0.00	0.00	0.00	. 0.00	0.00
ACE for the year :2025-26 (Actual/Projected)									

Land (Freehold Land)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Building & Civil Works	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Transmission Lines	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Substations	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Comm. Sys. excluding Fiber Optic	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0,00
Land (Leasehold)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Batteries	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Fiber Optic/OPGW	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Total	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
ACE for the year :2026-27 (Actual/Projected)									
Land (Freehold Land)	0.00	√0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Suilding & Civil Works	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Transmission Lines	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Substations	0.00	0.00	0.00	0.00	0,00	0.00	0.00	0.00	0.00
Comm. Sys. excluding Fiber Optic	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Land (Leasehold)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Batteries	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Fiber Optic/OPGW	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Total	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
ACE for the year :2027-28 (Actual/Projected)									
Land (Freehold Land)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	0.00		0.00					(10. T	PO40,00

Page 2 of 3

0555003 : 2 Nos. 400 KV line bays at Parti & Solapur (POWRGRID) Switchir 400 KV D/C (Quad) line under TBCB)

Total	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0,00	0,00
Fiber Optic/OPGW	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Batteries	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
SCADA,etc	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Land (Leasehold) IT/Software/UNMS/URTDSM/	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0,00
Comm. Sys. excluding Fiber Optic	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Substations	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Transmission Lines	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Building & Civil Works	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Land (Freehold Land)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
ACE for the year :2028-29 (Actual/Projected)									
Total	0,00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Fiber Optic/OPGW	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Batteries	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Land (Leasehold)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Comm. Sys. excluding Fiber Optic	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Substations	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Transmission Lines	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Financing of Additional Capitalisation

Name of the T	Name of the Transmission Licensee	Power Grid Corporation of India Limited		
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bays	s at Parli & Solapur (POWRGRID) Switching Stn.	(for Parli new (TB(2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Switching Stn. (for Parli new (TBCB)-Parli (POWRGRID) 400 KV D/C (Quad) line under TBCB)
Region	Western Region		DOCO Date	Apr 27, 2018

		A	Actual/Projected	cted				Admitted	itted	
Financial Year (Starting of COD)	2024-25	2025-26	2026-27	2027-28	2028-29	2024-25	2025-26	2026-27	2027-28	2028-29
Amount capitilized in Work/ Equipment										
Financing Details										
Total Loan	0.00	00.00	00.00	00.00	00.0					
Equity	00.00	00.00	00.00	00.00	00.00					
(m)										
otal	00.00	0.00	00'0	00.00	00.00					

(Petitioner)

Calculation of ROE

Name of the	Fransmission Licensee	Power Grid Corporation	on of India Limited	
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bay (POWRGRID) 400 KV			ing Stn. (for Parli new (TBCB)-Parli
Region	Western Region		DOCO Date	Apr 27, 2018

(Amount in Rs. Lakh)

2024-25	2025-26	2026-27	2027-28	2028-29
365.00	365.00	365.00	366.00	365.00
365.00	365.00	365.00	366.00	365.00
1,230.89	1,230.89	1,230.89	1,230.89	1,230.89
0.00	0.00	0.00	0.00	0.00
0.00	0.00	0.00	0.00	0.00
1,230.89	1,230.89	1,230.89	1,230.89	1,230.89
0.00	0.00	0.00	0.00	0.00
0.00	0.00	0.00	0.00	0.00
0.00	0.00	0.00	0.00	0.00
1,230.89	1,230.89	1,230.89	1,230.89	1,230.89
1,230.89	1,230.89	1,230.89	1,230.89	1,230.89
18.782	18.782	18.782	18.782	18.782
0.00	0.00	0.00	0.00	0.00
15.50	15.50	15.50	15.50	15.50
17.472	17.472	17.472	17.472	17.472
18.782	18.782	18.782	18.782	18.782
231.19	231.19	231.19	231.19	231.19
231.19	231.19	231.19	231.19	231.19
	365.00 365.00 1,230.89 0.00 0.00 1,230.89 0.00 0.00 1,230.89 1,230.89 1,230.89 18.782 0.00 15.50 17.472 18.782 231.19	365.00 365.00 365.00 365.00 1,230.89 1,230.89 0.00 0.00 1,230.89 1,230.89 0.00 0.00 0.00 0.00 0.00 0.00 1,230.89 1,230.89 1,230.89 1,230.89 18.782 18.782 0.00 0.00 15.50 15.50 17.472 17.472 18.782 18.782 231.19 231.19	365.00 365.00 365.00 365.00 365.00 365.00 1,230.89 1,230.89 1,230.89 0.00 0.00 0.00 1,230.89 1,230.89 1,230.89 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 1,230.89 1,230.89 1,230.89 1,230.89 1,230.89 1,230.89 18.782 18.782 18.782 0.00 0.00 0.00 15.50 15.50 15.50 17.472 17.472 17.472 18.782 18.782 18.782 231.19 231.19 231.19	365.00 365.00 366.00 365.00 365.00 366.00 1,230.89 1,230.89 1,230.89 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 1,230.89 1,230.89 1,230.89 1,230.89 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 1,230.89 1,230.89 1,230.89 1,230.89 1,230.89 1,230.89 1,230.89 1,230.89 18.782 18.782 18.782 18.782 0.00 0.00 0.00 0.00 15.50 15.50 15.50 17.472 17.472 17.472 17.472 18.782 18.782 18.782 18.782 18.782 18.782 18.782 18.782 231.19 231.19 231.19 231.19

(Petitioner)

Calculation of WAR of interest on actual loan

Name of the T	ransmission Licensee	Power Grid Corporation	on of India Limited	
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bay (POWRGRID) 400 KV			ing Stn. (for Parli new (TBCB)-Parli
Region	Western Region		DOCO Date	Apr 27, 2018

Particulars	2024-25	2025-26	2026-27	2027-28	2028-29
BOND 59 -DOCO 1					
Gross Loan- Opening	718.00	718.00	718.00	718.00	718.00
Cumulative repayments of Loans upto previous year	0.00	0.00	0.00	0.00	718.00
Net loan-Opening	718.00	718.00	718.00	718.00	0.00
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
மூess: Repayment(s) of loan during the year	0.00	0.00	0.00	718.00	0.00
Net Loan-Closing	718.00	718.00	718.00	0.00	0.00
Average Net Loan	718.00	718.00	718.00	359.00	0.00
Rate of Interest on Loan on Annual Basis	7.30	7.30	7.30	7.30	7.30
Interest on loan	52.414	52.414	52.414	26.207	0.00

BOND60 (LX) -DOCO 3					
Gross Loan- Opening	584.00	584.00	584.00	584.00	584.00
Cumulative repayments of Loans upto previous year	0.00	0.00	0.00	0.00	584.00
Net loan-Opening	584.00	584.00	584.00	584.00	0.00
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	0.00	0.00	0.00	584.00	0.00
Net Loan-Closing	584.00	584.00	584.00	0.00	0.00

Average Net Loan	584.00	584.00	584.00	292.00	0.00
Rate of Interest on Loan on Annual Basis	7.20	7.20	7.20	7.20	7.20
Interest on loan	42.048	42.048	42.048	21.024	0.00

BOND LXI -DOCO 2					
Gross Loan- Opening	655.00	655.00	655.00	655.00	655.00
Cumulative repayments of Loans upto previous year	0.00	0.00	0.00	0.00	0.00
Net loan-Opening	655.00	655.00	655.00	655.00	655.00
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	0.00	0.00	0.00	0.00	131.00
Net Loan-Closing	655.00	655.00	655.00	655.00	524.00
Average Net Loan	655.00	655.00	655.00	655.00	589.50
Rate of Interest on Loan on Annual Basis	7.74	7.74	7.74	7.74	7.74
interest on loan	50.697	50.697	50.697	50.697	45.6273

SBI-03 -ADDCAP 2018-19 ACCRU					
Gross Loan- Opening	50.80	50.80	50.80	50.80	50.80
Cumulative repayments of Loans upto previous year	12.76	17.84	22.92	28.00	33.08
Net loan-Opening	38.04	32.96	27.88	22.80	17.72
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	5.08	5.08	5.08	5.08	5.08
Net Loan-Closing	32.96	27.88	22.80	17.72	12.64
Average Net Loan	35.50	30.42	25.34	20.26	15.18
Rate of Interest on Loan on Annual Basis	8.20	8.20	8.20	8.20	8.20
Interest on loan	2.911	2.4944	2.0779	1.6613	1.2448

SBI-03 -DOCO 4					
Gross Loan- Opening	5.47	5.47	5.47	5.47	5.47
Cumulative repayments of Loans upto previous year	1.37	1.92	2.47	3.02	3.56
Net loan-Opening	4.10	3.55	3.00	2.45	1.91
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	0.55	0.55	0.55	0.55	0.55
Net Loan-Closing	3.55	3.00	2.45	1.90	1.36
Average Net Loan	3.83	3.28	2.73	2.18	1.64
Rate of Interest on Loan on Annual Basis	8.20	8,20	8.20	8.20	8.20
Interest on loan	0.3141	0.269	0.2239	0.1788	0.1345

SBI-04 -ADDCAP 2018-19					
Gross Loan- Opening	490.21	490.21	490.21	490.21	490.21
©umulative repayments of Loans upto previous year	95.30	144.32	193.34	242.36	291.38
Net loan-Opening	394.91	345.89	296,87	247.85	198.83
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	49.02	49.02	49.02	49.02	49.02
Net Loan-Closing	345.89	296.87	247.85	198.83	149.81
Average Net Loan	370.40	321.38	272.36	223.34	174.32
Rate of Interest on Loan on Annual Basis	8.20	8.20	8.20	8.20	8.20
Interest on loan	30.3728	26,3532	22,3335	18.3139	14.2942

SBI-04 -ADDCAP 2019-20					
Gross Loan- Opening	98.69	98.69	98.69	98.69	98,69
Cumulative repayments of Loans upto previous year	19.19	29.05	38.92	48.79	58.66
Net loan-Opening	79.50	69.64	59.77	49.90	50. *40.03

Page 3 of 7

0555003 : 2 Nos. 400 KV line bays at Paril & Solapur (POWRGRID) Switching Stn. (CF list new (TBCB)-Paril 400 KV D/C (Quad) line under TBCB)

Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	9.87	9.87	9.87	9.87	9.87
Net Loan-Closing	69.63	59.77	49.90	40.03	30.16
Average Net Loan	74.57	64.71	54.84	44.97	35.10
Rate of Interest on Loan on Annual Basis	8.20	8.20	8.20	8.20	8.20
Interest on loan	6.1147	5.3062	4.4969	3.6875	2.8782

ICICI (3270 CR.) (Replaced with Bond LXII) - ADDCAP 2018-19					
Gross Loan- Opening	39.47	39.47	39.47	39.47	39.47
Cumulative repayments of Loans upto previous year	0.00	7.89	15.79	23.68	31.58
Net loan-Opening	39.47	31.58	23.68	15.79	7.89
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	7.89	7.89	7.89	7.89	7.89
Net Loan-Closing	31.58	23.69	15.79	7.90	0.00
Average Net Loan	35.53	27.64	19.74	11.85	3.95
Rate of Interest on Loan on Annual Basis	8.36	8.36	8.36	8.36	8.36
Interest on loan	2.9703	2.3107	1.6503	0.9907	0.3302

Bond - LXIII -ADDCAP 2019-20					
Gross Loan- Opening	137.08	137.08	137.08	137.08	137.08
Cumulative repayments of Loans upto previous year	0.00	45.69	45.69	45.69	45.69
Net loan-Opening	137.08	91.39	91.39	91.39	91.39
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	45.69	0.00	0.00	0.00	0.00
Net Loan-Closing	91.39	91.39	91.39	91.39	91.39
Average Net Loan	114.24	91.39	91.39	91.39	91.39



Rate of Interest on Loan on Annual Basis	7.34	7.34	7.34	7.34	7.34
Interest on loan	8.3852	6.708	6.708	6.708	6.708

Bond - LXIV -ADDCAP 2019-20					
Gross Loan- Opening	25.56	25.56	25.56	25,56	25.56
Cumulative repayments of Loans upto previous year	0.00	7.67	7.67	7.67	7.67
Net loan-Opening	25.56	17.89	17.89	17.89	17.89
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	7.67	0.00	0.00	0.00	0.00
Net Loan-Closing	17.89	17.89	17.89	17.89	17.89
Average Net Loan	21.73	17.89	17.89	17.89	17.89
Rate of Interest on Loan on Annual Basis	7.49	7.49	7.49	7.49	7.49
Interest on loan	1.6276	1.34	1.34	1.34	1.34

142

BOND LXVII -ADDCAP 2020-21					
Gross Loan- Opening	4.45	4.45	4.45	4.45	4.45
Cumulative repayments of Loans upto previous year	0.00	0.00	4.45	4.45	4.45
Net loan-Opening	4.45	4.45	0.00	0.00	0.00
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	0.00	4.45	0.00	0.00	0.00
Net Loan-Closing	4.45	0.00	0.00	0.00	0.00
Average Net Loan	4.45	2.23	0.00	0.00	0.00
Rate of Interest on Loan on Annual Basis	6.85	6.85	6.85	6.85	6.85
Interest on loan	0.3048	0.1528	0.00	0.00	0.00

HDFC (Rs.5000 Cr.) -ADDCAP 2020-21

0555003 : 2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Switching Stn. (for Parling National Add KV D/C (Quad) line under TBCB)

Gross Loan- Opening	28.54	28.54	28.54	28.54	28.54
Cumulative repayments of Loans upto previous year	14.42	14.42	14.42	15.83	17.24
Net loan-Opening	14.12	14.12	14.12	12.71	11.30
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	0.00	0.00	1.41	1.41	1.41
Net Loan-Closing	14.12	14.12	12.71	11.30	9.89
Average Net Loan	14.12	14.12	13.42	12.01	10.60
Rate of Interest on Loan on Annual Basis	8.10	8.10	8.10	8.10	8.10
Interest on loan	1.1437	1.1437	1.087	0.9728	0.8586

HDFC (Rs.5000 Cr.) -ADDCAP 2021-22					
Gross Loan- Opening	15.19	15.19	15.19	15.19	15.19
Cumulative repayments of Loans upto previous year	7.67	7.67	7.67	8.43	9.18
et loan-Opening	7.52	7.52	7.52	6.76	6.01
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	0.00	0.00	0.75	0.75	0.75
Net Loan-Closing	7.52	7.52	6.77	6.01	5.26
Average Net Loan	7.52	7.52	7.15	6.39	5.64
Rate of Interest on Loan on Annual Basis	8.10	8.10	8.10	8.10	8.10
Interest on loan	0.6091	0.6091	0.5792	0.5176	0.4568

HDFC (Rs.5000 Cr.) -ADDCAP 2022-23					
Gross Loan- Opening	2.80	2.80	2.80	2.80	2.80
Cumulative repayments of Loans upto previous year	1.41	1.41	1.41	1.55	1.69
Net loan-Opening	1.39	1.39	1.39	1.25	1.11
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00

Less: Repayment(s) of loan during the year	0.00	0.00	0.14	0.14	0.14
Net Loan-Closing	1.39	1.39	1.25	1.11	0.97
Average Net Loan	1.39	1.39	1.32	1.18	1.04
Rate of Interest on Loan on Annual Basis	8.10	8.10	8.10	8.10	8.10
Interest on loan	0.1126	0.1126	0.1069	0.0956	0.0842

Summary

Gross Loan- Opening	2,855.26	2,855.26	2,855.26	2,855,26	2,855.26
Cumulative repayments of Loans upto previous year	152.12	277.88	354.75	429.47	1,806.18
Net loan-Opening	2,703.14	2,577.38	2,500.51	2,425.79	1,049.08
Add: Drawl(s) during the year	0.00	0.00	0.00	0.00	0.00
Less: Repayment(s) of loan during the year	125.77	76.86	74.71	1,376.71	205.71
Net Loan-Closing	2,577.37	2,500.52	2,425.80	1,049.08	843.37
Average Net Loan	2,640.28	2,538.97	2,463.18	1,737.46	946.25
Rate of Interest on Loan on Annual Basis	7.5759	7.5605	7.5416	7.62	7.8158
Interest on loan	200.0249	191.9587	185.7626	132.3942	73.9568



Calculation of interest on Normative Ioan

Name of the	Fransmission Licensee Power Grid Corporation of India Limited
Project	wrss xv
Element Description	2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Switching Stn. (for Parli new (TBCB)-Parli (POWRGRID) 400 KV D/C (Quad) line under TBCB)
Region	Western Region DOCO Date Apr 27, 2018

Particulars	2024-25	2025-26	2026-27	2027-28	2028-29
No. of Days in the Year	365.00	365.00	365.00	366.00	365.00
No. of days for which Tariff claimed	365.00	365.00	365.00	366.00	365.00
Gross normative loan-Opening	2,872.10	2,872.10	2,872.10	2,872.10	2,872.10
Cumulative repayments of Normative Ioan upto previous year	1,231.14	1,459.15	1,671.02	1,874.14	2,069.47
Net normative loan-Opening	1,640.96	1,412.95	1,201.08	997.96	802.63
Addition in normative loan towards the ACE	0.00	0.00	0.00	0.00	0.00
Adjustment of normative gross loan pertaining to the decapitalised asset	0.00	0.00	0.00	0.00	0.00
Normative repayments of normative loan during the year	228.01	211.87	203.12	195.33	186.39
Adjustment of cumulative repayment pertaining to the decapitalised asset	0.00	0.00	0.00	0.00	0.00
Net normative loan - closing	1,412.95	1,201.08	997.96	802.63	616.24
Average normative loan	1,526.96	1,307.02	1,099.52	900.30	709.44
Weighted Average Rate of interest on actual loan	7.5759	7.5605	7.5416	7.62	7.8158
Interest on normative loan	115.68	98.82	82.92	68.60	55.45
Pro rata interest on normative loan	115.68	98.82	82.92	68.60	55.45

Calculation of Depreciation Rate on Original Project Cost

Name of the 7	Fransmission Licensee	Power Grid Corpora	tion of India Limit	ed				
Project	WRSS XV							
Element Description		2 Nos. 400 KV line bays at Parli & Solapur (POWRGRID) Switching Stn. (for Parli new (TBCB)-Parli (POWRGRID) 400 KV D/C (Quad) line under TBCB)						
Region	Western Region		DOCO Date	Apr 27, 2018				

Name of Assets	Gross block at the beginning of the year	Add Cap during the year	Gross block at the end of the year	Average Gross Block	Depreciation Rate as per CERC's Depreciation Rate Schedule	Depreciation Amount for each year upto 31.03.2029
2024-25						
Land(Freehold)	0.00	0.00	0.00	0.00	0.00	0.00
Civil & Building	812.13	0.00	812.13	812.13	3.34	27.13
aransmission Line	0.00	0.00	0.00	0.00	5.28	0.00
Sub Station	3,006.39	0.00	3,006.39	3,006.39	5.28	158.74
Comm. Sys. excluding Fiber Optic	111.54	0.00	111.54	111.54	15.00	16.73
Leasehold Land	0.00	0.00	0.00	0.00	3.34	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	165.91	0.00	165.91	165.91	15.00	24.89
Batteries	2.30	0.00	2.30	2.30	9.50	0.22
Fiber Optic/OPGW	4.70	0.00	4.70	4.70	6.33	0.30
TOTAL	4,102.97	0.00	4,102.97	4,102.97	0.00	228.01
Weighted Average Rate of Depreciation(%)					5.557194	

2025-26						
Land(Freehold)	0.00	0.00	0.00	0.00	0.00	0.00

Civil & Building	812.13	0.00	812.13	812.13	3.34	27.13
Transmission Line	0.00	0.00	0.00	0.00	5.28	0.00
Sub Station	3,006.39	0.00	3,006.39	3,006.39	5.28	158.74
Comm. Sys. excluding Fiber Optic	111.54	0.00	111.54	111.54	15.00	16,73
Leasehold Land	0.00	0.00	0.00	0.00	3.34	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	165.91	0.00	165.91	165.91	15.00	8.75
Batteries	2.30	0.00	2.30	2.30	9.50	0.22
Fiber Optic/OPGW	4.70	0.00	4.70	4.70	6.33	0.30
TOTAL	4,102.97	0.00	4,102.97	4,102.97	0.00	211.87
Weighted Average Rate of Depreciation(%)					5.16382	

2026-27						
Land(Freehold)	0.00	0.00	0.00	0.00	0.00	0.00
Civil & Building	812.13	0.00	812.13	812.13	3.34	27.13
Transmission Line	0.00	0.00	0.00	0.00	5.28	0.00
Sub Station	3,006.39	0.00	3,006.39	3,006.39	5.28	158.74
Comm. Sys. excluding Fiber Optic	111.54	0.00	111.54	111.54	15.00	16.73
Leasehold Land	0.00	0.00	0.00	0.00	3.34	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	165.91	0.00	165.91	165,91	15.00	0.00
Batteries	2.30	0.00	2.30	2.30	9.50	0.22
Fiber Optic/OPGW	4.70	0.00	4.70	4.70	6.33	0.30
TOTAL	4,102.97	0.00	4,102.97	4,102.97	0.00	203.12
Weighted Average Rate of Depreciation(%)					4.95056	(a + 0)

2027-28						
Land(Freehold)	0.00	0.00	0.00	0.00	0.00	0.00
Civil & Building	812.13	0.00	812.13	812,13	3.34	27.13
Transmission Line	0.00	0.00	0.00	0.00	5,28	0.00
Sub Station	3,006.39	0.00	3,006.39	3,006.39	5.28	158.74
Comm. Sys. excluding Fiber Optic	111.54	0.00	111.54	111.54	15.00	8.94
Leasehold Land	0.00	0.00	0.00	0.00	3.34	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	165.91	0.00	165.91	165.91	15.00	0.00
Batteries	2.30	0.00	2.30	2.30	9.50	0.22
Fiber Optic/OPGW	4.70	0.00	4.70	4.70	6.33	0.30
TOTAL	4,102.97	0.00	4,102.97	4,102.97	0.00	195.33
Weighted Average Rate of Depreciation(%)					4.760698	

2028-29						
Land(Freehold)	0.00	0.00	0.00	0.00	0.00	0.00
Civil & Building	812.13	0.00	812.13	812.13	3.34	27.13
Transmission Line	0.00	0.00	0.00	0.00	5.28	0.00
Sub Station	3,006.39	0.00	3,006.39	3,006.39	5.28	158.74
Comm. Sys. excluding Fiber Optic	111.54	0.00	111.54	111.54	15.00	0.00
Leasehold Land	0.00	0.00	0.00	0.00	3.34	0.00
IT/Software/UNMS/URTDSM/ SCADA,etc	165.91	0.00	165.91	165.91	15.00	0.00
Batteries	2.30	0.00	2.30	2.30	9.50	0.22
Fiber Optic/OPGW	4.70	0.00	4.70	4.70	6.33	0.30
TOTAL	4,102.97	0.00	4,102.97	4,102.97	0.00	₹186.39

Page 3 of 4

0555003 : 2 Nos. 400 KV line bays at Paril & Solapur (POWRGRID) Switching Str. and new (TBCB)-Paril POWRGRID) 400 KV D/C (Quad) line under TBCB)

Weighted Average Rate of Depreciation(%)	4.542807

WOL

(Petitioner)



Statement of Depreciation

Name of the	Fransmission Licensee	Power Grid Corporati	on of India Limite	d
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bays (POWRGRID) 400 KV			hing Stn. (for Parli new (TBCB)-Pa rli
Region	Western Region		DOCO Date	Apr 27, 2018

Particulars	2024-25	202F 26	2026 27	2027 29	
raruculars	2024-25	2025-26	2026-27	2027-28	2028-29
No of Days in the year	365.00	365.00	365.00	366.00	365.00
No of days for which tariff claimed	365.00	365.00	365.00	366.00	365.00
Life at the beginning of the year	•				
1.1 Weighted Average useful life of the Asset/ Project	24.00	24.00	24.00	24.00	24.00
1.2 Lapsed Weighted Average useful life of the Asset/Project(in completed no. of year)	5.00	6.00	7.00	8.00	9.00
3.3 Balance Weighted Average useful life of the Asset/Project(in completed no. of year)	19.00	18.00	17.00	16.00	15.00
Capital Base					
1.4 Opening capital cost	4,102.97	4,102.97	4,102.97	4,102.97	4,102.97
1.5 Additional Capital Expenditure dr. the year	0.00	0.00	0.00	0.00	0.00
1.6 De-Capitalisation During the year	0.00	0.00	0.00	0.00	0.00
1.7 Closing capital cost	4,102.97	4,102.97	4,102.97	4,102.97	4,102.97
1.8 Average capital cost	4,102.97	4,102.97	4,102.97	4,102.97	4,102.97
1.9 Freehold land included in 1.8	0.00	0.00	0.00	0.00	0.00
1.10 Asset having NIL salvage value included in 1.8	165.91	165.91	165.91	165.91	165.91
1.11 Asset having 10% salvage value included in 1.8	3,937.06	3,937.06	3,937.06	3,937.06	3,937.06
1.12 Depreciable Value(1.10+90% of 1.11)	3,709.27	3,709.27	3,709.27	3,709.27	3,709.27
Depreciation for the period and Cum. Depreciation	.,				
1.13 Weighted Average Rate of depreciation	5.557194	5.16382	4.95056	4.760698	4.542807

1.14 Depreciation(for the period)	228.01	211.87	203.12	195.33	186.39
1.15 Depreciation(Annualised)	228.01	211.87	203.12	195.33	186.39
Unrecovered Depreciation for DECAP	0.00	0.00	0.00	0.00	0.00
1.16 Cumulative depreciation at the beginning of the period	1,231,14	1,459.15	1,671.02	1,874.14	2,069.47
1.17 Less:Adj of Cum. Dep pertaining to decapitalised Asset	0.00	0.00	0.00	0.00	0.00
1.18 Cumulative depreciation at the end of the period	1,459.15	1,671.02	1,874.14	2,069.47	2,255.86

(Petitioner)

B)-Parli (POWRGRID)

Calculation of interest on working Capital

Name of the	Transmission Licensee	Power Grid Corpora	ation of India Lim	ited
Project	WRSS XV			
Element Description	2 Nos. 400 KV line bays (POWRGRID) 400 KV D			ching Stn. (for Parli new (TBCB)-Parli
Region	Western Region		DOCO Date	Apr 27, 2018

Particulars	2024-25	2025-26	2026-27	2027-28	2028-29
No of Days in the year	365.00	365.00	365.00	366.00	365.00
No of days for which tariff claimed	365.00	365.00	365.00	366.00	365.00
O&M Expenses-one month	11.81	12.43	13.08	13.77	14.49
Maintenance spares 15% of O&M Expenses	21.26	22.38	23.55	24.79	26.09
Receivables equivalent to 45 days of AFC	90.16	86.99	84.91	82.97	81.55
जुंotal Working capital	123.23	121.80	121.54	121.53	122.13
Bank Rate as on 01.04.2024 or as on 01st April of the COD year,whichever is later.	11.90	11.90	11.90	11.90	11.90
Interest on working capital	14.66	14.49	14.46	14.46	14.53
Pro rata interest on working capital	14.66	14.49	14.46	14.46	14.53

		Summary of issue inv in the petition	olved	PART-III FORM-15
1. Nan	e of the Pe	etitioner	Power G	rid Corporation of India Limited
2. Petit	ion Catego	ory	Transmis	
3. Tarii	f Period		2019-24	and 2024-29
4. Narr	ie of the Pr	oject	"POWEI	RGRID works associated with Western Region Strengthening XV"
5. Inve	stment Ap	proval date	-	
6. SCO	D of the Pr	roject	-	
7. Actu	al COD of	the project	-	
8. Whe	ther entire	scope is covered in the present petition.	Yes	
		overed in instant petition	1	
		having time over run	-	
		ject Cost as per IA	4655.65	
		CE? if so, provide the date	-	
13. Rev	ised Estim	ated Project Cost (if any)	-	
14. Cor	npletion co	ost for all the assets covered in the instant petition.	4102.97	
15. No.	of Assets	covered in instant petition and having cost overrun.	-	
16	Prayer in	brief		
17	Key deta	ils and any Specific issue involved		
18	Respond	ents ·		
	1 -	Respondents		
	1	MADHYA PRADESH POWER MANAGEMENT COMPANY LTD	7	Maharashtra State Electricity Transmission Company Limited
	2	Madhya Pradesh Power Transmission Company Limited	8	Chattisgarh State Power Transmission Company Limited
	3	MAHARASHTRA STATE ELECTRICITY DISTRIBUTION CO. LTD.	9	CHHATTISGARH STATE POWER DISTRIBUTION CO. LT.
	4	GUJARAT URJA VIKAS NIGAM LTD.		
	5	ELECTRICITY DEPARTMENT, GOA		
	6	DNH and DD Power Corporation Ltd		

(Petitioner)

INDEX Checklist of Forms and other information/ documents for tariff filing for Transmission System& Communication System

FORM 1	Title of Tariff Filing Forms (Transmission& Communication System)	Tick
FORM-1	Summary of Tariff	1
FORM-1A	Summary of Asset level cost	1
FORM-2	Details of Transmission Lines and Substations and Communication System covered in the project scope and O&M for instant asset	1
FORM-3	Normative parameters considered for tariff computations	1
FORM- 4	Abstract of existing transmission assets/elements under project, Determination of Effective COD and Weighted Average Life for single AFC for the project as whole.	
FORM-4A	Statement of Capital cost	N.A.
ORM- 4B	Statement of Capital Works in Progress	N.A.
ORM-4C	Abstract of Capital Cost Estimates and Schedule of Commissioning for the New Project/Element	N.A.
FORM-5	Element wise Break-up of Project/Asset/Element Cost for Transmission System or Communication System	
FORM-5A	Break-up of Construction/Supply/Service packages	N.A.
ORM-5B	Details of all the assets covered in the project	N.A.
ORM-6	Actual Cash Expenditure and Financial Package up to COD	N.A.
ORM-7	Statement of Additional Capitalisation after COD	V
		1
ORM-7A	Financing of Additional Capitalisation	1
ORM-7B	Statement of Additional Capitalisation during five year before the end of the useful life of the project.	N.A.
ORM-8	Calculation of Return on Equity	1
ORM-8A	Details of Foreign Equity	N.A.
ORM-9	Details of Allocation of corporate loans to various transmission elements	N.A.
ORM-9A	Details of Project Specific Loans	N.A.
ORM-9B	Details of Foreign loans	N.A.
ORM-9C	Calculation of Weighted Average Rate of Interest on Actual Loans	1
ORM-9D	Loans in Foreign Currency	N.A.
ORM-9E	Calculation of Interest on Normative Loan	1
ORM-10	Calculation of Depreciation Rate on original project cost	/
ORM-10A	Statement of Depreciation	1
ORM-10B	Statement of De-capitalisation	N.A.
ORM-11	Calculation of Interest on Working Capital	1
ORM-12	Details of time over run	N.A.
ORM-12A	Incidental Expenditure during Construction	N.A.
ORM- 12B	Calculation of IDC & Financing Charges	N.A.
ORM- 13 ORM- 14	Details of Initial spares Non-Tariff Income	N.A. N.A.
ORM- 15	Summary of Issue involved in the petition	N.A.
ORM A	Summary of Capital Cost & Annual Fixed Cost (AFC) Claimed for ALL	N.A.
ALL T. C.	monte	
ther information Doct	MICCHO!	
	Information/Document	Tie
Other Information/ Docu i. No. 1		N.A.
. No.	Information/Document Certificate of incorporation, Certificate for Commencement of Business, Memorandum of Association, & Articles of Association (For New Project(s) setup by a company making tariff application for the first time to	
1	Information/Document Certificate of incorporation, Certificate for Commencement of Business, Memorandum of Association, & Articles of Association (For New Project(s) setup by a company making tariff application for the first time to CERC) Region wise and Corporate audited Balance Sheet and Profit & Loss Accounts with all the Schedules & Annexure for the new Transmission System & Communication System for the relevant years. Copies of relevant loan Agreements	N.A.
2 3 4	Information/Document Certificate of incorporation, Certificate for Commencement of Business, Memorandum of Association, & Articles of Association (For New Project(s) setup by a company making tariff application for the first time to CERC) Region wise and Corporate audited Balance Sheet and Profit & Loss Accounts with all the Schedules & Annexure for the new Transmission System & Communication System for the relevant years. Copies of relevant loan Agreements Copies of the approval of Competent Authority for the Capital Cost and Financial package.	N.A. N.A. Yes
2 3 4 5 5	Information/Document Certificate of incorporation, Certificate for Commencement of Business, Memorandum of Association, & Articles of Association (For New Project(s) setup by a company making tariff application for the first time to CERC) Region wise and Corporate audited Balance Sheet and Profit & Loss Accounts with all the Schedules & Annexure for the new Transmission System & Communication System for the relevant years. Copies of relevant loan Agreements Copies of the approval of Competent Authority for the Capital Cost and Financial package. Copies of the Equity participation agreements and necessary approval for the foreign equity.	N.A. N.A. Yes
2 2 3 4	Information/Document Certificate of incorporation, Certificate for Commencement of Business, Memorandum of Association, & Articles of Association (For New Project(s) setup by a company making tariff application for the first time to CERC) Region wise and Corporate audited Balance Sheet and Profit & Loss Accounts with all the Schedules & Annexure for the new Transmission System & Communication System for the relevant years. Copies of relevant loan Agreements Copies of the approval of Competent Authority for the Capital Cost and Financial package.	N.A. N.A. Yes
2 2 3 4 5	Information/Document Certificate of incorporation, Certificate for Commencement of Business, Memorandum of Association, & Articles of Association (For New Project(s) setup by a company making tartif application for the first time to CERC) Region wise and Corporate audited Balance Sheet and Profit & Loss Accounts with all the Schedules & Annexure for the new Transmission System & Communication System for the relevant years. Copies of relevant loan Agreements Copies of the approval of Competent Authority for the Capital Cost and Financial package. Copies of the Equity participation agreements and necessary approval for the foreign equity. Copies of the BPTA/TSA/PPA with the beneficiaries, if any Detailed note giving reasons of cost and time over run, if applicable. List of supporting documents to be submitted: a. Detailed Project Report	N.A. N.A. Yes
2 2 3 4 5 6	Information/Document Certificate of incorporation, Certificate for Commencement of Business, Memorandum of Association, & Articles of Association (For New Project(s) setup by a company making tariff application for the first time to CERC) Region wise and Corporate audited Balance Sheet and Profit & Loss Accounts with all the Schedules & Annexure for the new Transmission System & Communication System for the relevant years. Copies of relevant loan Agreements Copies of the approval of Competent Authority for the Capital Cost and Financial package. Copies of the Equity participation agreements and necessary approval for the foreign equity. Copies of the BPTA/TSA/PPA with the beneficiaries, if any Detailed note giving reasons of cost and time over run, if applicable. List of supporting documents to be submitted: a. Detailed Project Report b. CPM Analysis c. PERT Chart and Bar Chart d. Justification for cost and time Overrun	N.A. N.A. Yes N.A. N.A.
2 2 3 4 5 6	Information/Document Certificate of incorporation, Certificate for Commencement of Business, Memorandum of Association, & Articles of Association (For New Project(s) setup by a company making tariff application for the first time to CERC) Region wise and Corporate audited Balance Sheet and Profit & Loss Accounts with all the Schedules & Annexure for the new Transmission System & Communication System for the relevant years. Copies of relevant loan Agreements Copies of the approval of Competent Authority for the Capital Cost and Financial package. Copies of the Equity participation agreements and necessary approval for the foreign equity. Copies of the BPTA/TSA/PPA with the beneficiaries, if any Detailed note giving reasons of cost and time over run, if applicable. List of supporting documents to be submitted: a. Detailed Project Report b. CPM Analysis c. PERT Chart and Bar Chart	N.A. N.A. Yes N.A. N.A.
2 3 4 5 6 7	Information/Document Certificate of incorporation, Certificate for Commencement of Business, Memorandum of Association, & Articles of Association (For New Project(s) setup by a company making tariff application for the first time to CERC) Region wise and Corporate audited Balance Sheet and Profit & Loss Accounts with all the Schedules & Annexure for the new Transmission System & Communication System for the relevant years. Copies of relevant loan Agreements Copies of the approval of Competent Authority for the Capital Cost and Financial package. Copies of the Equity participation agreements and necessary approval for the foreign equity. Copies of the BPTA/TSA/PPA with the beneficiaries, if any Detailed note giving reasons of cost and time over run, if applicable. List of supporting documents to be submitted: a. Detailed Project Report b. CPM Analysis c. PERT Chart and Bar Chart d. Justification for cost and time Overrun Transmission Licensee shall submit copy of Cost Audit Report along with cost accounting records, cost details, statements, schedules etc. for the transmission system as submitted to the Govt of India for first two years i.e. 2019-20 and 2020-21 at the time of mid-term true-up in 2021-22 and for balance period of tariff period 2019-24 at the time of final true-up in 2024-25. In case of initial tariff filing the latest available Cost	N.A. N.A. Yes N.A. N.A. N.A.
2 3 4 5 6 6 7 7 8	Information/Document Certificate of incorporation, Certificate for Commencement of Business, Memorandum of Association, & Articles of Association (For New Project(s) setup by a company making tariff application for the first time to CERC) Region wise and Corporate audited Balance Sheet and Profit & Loss Accounts with all the Schedules & Annexure for the new Transmission System & Communication System for the relevant years. Copies of relevant loan Agreements Copies of the approval of Competent Authority for the Capital Cost and Financial package. Copies of the BPTA/TSA/PPA with the beneficiaries, if any Detailed note giving reasons of cost and time over run, if applicable. List of supporting documents to be submitted: a. Detailed Project Report b. CPM Analysis c. PERT Chart and Bar Chart d. Justification for cost and time Overrun Transmission Licensee shall submit copy of Cost Audit Report along with cost accounting records, cost details, statements, schedules etc. for the transmission system as submitted to the Govt. of India for first two years i.e. 2019-20 and 2020-21 at the time of mid-term true-up in 2021-22 and for balance period of tariff period 2019-24 at the time of final true-up in 2024-25. In case of initial tariff filing the latest available Cost Audit Report should be furnished. BBMB is maintaining the records as per the relevant applicable Acts. Formats specified herein may not be suitable to the available information with BBMB, BBMB may modify formats suitably as per available information to them for submission of required information for tariff	N.A. N.A. Yes N.A. N.A. N.A.